

Firm Name: Grant Thornton LLP
 Engagement: PVSC Integrity Oversight Monitor EQ2015-001-PS
 For Quarter Ending: 09/30/2020

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
A. General Info			
1.	Recipient of funding	Passaic Valley Sewerage Commission (PVSC)	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	FEMA	
3.	State Funding (if applicable)	N/A	
4.	Award Type	FEMA 406 Restoration and 406 Mitigation Funding	
5.	Award Amount	\$446.1 million	
6.	Contract/Program Person/Title	E. David Barth, Grant Thornton Project Manager	
7.	Brief Description, Purpose and Rationale of Project/Program	<p>Passaic Valley Sewerage Commission has received federal FEMA funding in the amount \$446.1 million through 47 different Project Worksheets (PW). The scope of Grant Thornton's work is limited to 12 specific projects where the anticipated contract values would exceed \$5 million. As of September 30, 2020 eight (8) projects representing nine contracts exceeded the integrity monitoring threshold: Project #1 Temporary By-Pass Cabling - Travis A919 Contract; Project #2 Administration Controls Building - Fine Wall Contract; Project #3 Program Management Services - AECOM/HDR Contract; Project #4 Floodwall Engineering - STV-MottMacDonald Contract; Project #5 - Floodwall Construction - Railroad - Poscillico JV; Project #6 Standby Power Plant Engineering - Black & Veatch Contract; Project #7 Standby Power Plant Construction - Siemens Contract and Kyle Conti Contract and #9 Motor Controls Center - Tomar Construction.</p> <p>The work under Projects #8 Phase 2 Motor Repairs, #10 Motor / Pump Repairs, #11 PAC Motor Repairs, and #12 Additional By-Pass Cabling - Travis Contract B036 did not exceed the integrity monitoring threshold.</p>	
8.	Contract/Program Location	PVSC, 600 Wilson Avenue, Newark, NJ	
9.	Amount Expended to Date	As of September 30, 2020 the following payments (associated with the eight of the above referenced projects) have been made: Project #1 Travis - \$16,064,126; Project #2 Fine Wall - \$6,247,151; Project #3 AECOM/HDR - \$14,851,445; Project #4 STV-MottMacDonald - \$3,996,040; Project #5 Railroad-Poscillico JV - \$4,008,970; Project #6 Black & Veatch - \$4,361,624; Project #7 Siemens Energy - \$2,461,922 and Kyle Conti - \$3,870,912; and Project #9 Tomar Construction - \$9,756,034.	
10.	Amount Provided to other State or Local Entities	\$0	

Firm Name: Grant Thornton LLP
 Engagement: PVSC Integrity Oversight Monitor EQ2015-001-PS
 For Quarter Ending: 09/30/2020

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
11.	Completion Status of Contract or Program	<p>The Completion Status for each of the eight projects, currently subject to our review, is as follows: #1) Travis - Temporary By-Pass Cabling. The work authorized under this contract has been completed. #2) Fine Wall - Administration Controls Building - The work authorized under this contract has been completed. #3) AECOM/HDR - Program Management Services. The AECOM/HDR contract was awarded on February 13, 2015. The initial contract period was for two years. On March 16, 2017 PVSC extended the AECOM-HDR contract an additional two years. On March 12, 2019 PVSC authorized Contract Amendment #8 extending the contract an additional two years. #4) STV-MottMacDonald JV - Floodwall Engineering. The contract award was authorized on September 20, 2016. The contract was executed on November 14, 2016. As of September 30, 2020, the 100% design documents had been completed. STV - MM is currently providing construction management services. #5) Floodwall Construction. The construction contract was awarded to Railroad - Poscillico Joint Venture in the amount of \$225,900,000. The Notice to Proceed issued on March 4, 2020. Construction work is underway. #6) Black & Veatch - Standby Power Plant Engineering. The contract award was authorized on July 14, 2017 with the contract being executed on October 20, 2016. Engineering design for the generators and site prep work has been completed with acquisition and construction contracts awarded. Final design of the Standby Power Plant construction is pending final approval and advertising. #7a) Standby Power Plant Construction - Site Prep. The contract was awarded in the amount of \$5,496,000. As of September 30, 2020 Kyle Conti Construction completed the Site Prep work. #7b) Standby Power Plant Construction - Turbine Acquisition. On May 16, 2019 PVSC recommended the award of the turbine generator acquisition to Siemens Energy. The generator purchase award totaled \$51,466,049. Fabrication of the generators is continuing. #9) Tomar Construction - Motor Controls Center. The construction contract award was authorized by PVSC on October 12, 2017. As of September 30, 2020 Tomar had completed construction of the equipment shelters. The anticipated completion is January 2022.</p>	
12.	Expected Contract End Date/Time Period	<p>The contract end dates for the eight projects currently subject to our review are as follows: #1) Travis - March 22, 2016; #2) Fine Wall - October 28, 2016; #3) AECOM/HDR - April 5, 2021; #4) STV-MottMacDonald JV - May 1, 2021; #5) Railroad-Poscillico Joint Venture - April 2024; #6) Black & Veatch - June 30, 2020; #7 Siemens Energy - June 10, 2021 and Kyle Conti - February 3, 2020; and #9) Tomar Construction - October 2, 2021. The contract end date for the Kyle Conti contract was extended for change orders and due to the COVID-19 closure.</p>	
B. Monitoring Activities			

Firm Name: Grant Thornton LLP
 Engagement: PVSC Integrity Oversight Monitor EQ2015-001-PS
 For Quarter Ending: 09/30/2020

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	<p>Grant Thornton is currently monitoring six active projects. Funding is provided primarily through two Project Worksheets (PW):</p> <p>PW 4701 (Substations and Cables) supported the Temporary By-Pass Cabling Project (Travis contract); and supports ongoing Program Management Services (AECOM-HDR contract); Floodwall Engineering (STV-MottMacDonald contract); Floodwall Construction (Railroad Construction - Poscillico JV contract); Standby Power Plant Engineering (Black & Veatch contract); Standby Power Plant Construction - Generator Acquisition (Siemens Energy contract) and Standby Power Plant Construction - Site Prep (Kyle Conti Construction contract) and Motor Controls Center Construction (Tomar Construction contract). The authorized/eligible amount for PW 4701 is \$406.9 million.</p> <p>PW 4803 (Administration Controls Building) supported the Administration Building Reconstruction (Finewall Construction contract). PW 4803's authorized amount is \$12.2 million. PVSC is in the process of closing this project worksheet.</p>	
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	<p>Grant Thornton's activities during this quarter were limited to virtual attendance at the Bi-Weekly FEMA Coordination Meetings, Monthly Design Progress Meetings for the Standby Power Plant Engineering and the Construction Progress Meeting for the Floodwall Construction and Motor Controls Center.</p> <p>During the quarter Grant Thornton communicated on a monthly basis the status of its' monitoring activities to the Treasury Integrity Monitor Liaison.</p> <p>During the quarter Grant Thornton met with PVSC and others on the following dates: July 7, 2020 - PVSC Engineering, AECOM-HDR, STV-MM, PS&S, Jacobs Engineering, NJDEP and Grant Thornton; July 8, 2020 - PVSC Engineering, AECOM-HDR, NJOEM and NJDEP; August 4, 2020 - PVSC Engineering, AECOM-HDR, STV-MM, PS&S, Jacobs Engineering, NJDEP and Grant Thornton; August 5, 2020 - PVSC Engineering, AECOM-HDR, FEMA, NJOEM and NJDEP; September 2, 2020 - PVSC Engineering, AECOM-HDR, STV-MM, PS&S, Jacobs Engineering, NJDEP and Grant Thornton; September 2, 2020 - PVSC Engineering, AECOM-HDR, FEMA, NJOEM and NJDEP; May 26, 2020 - PVSC Engineering, AECOM-HDR, STV-MM, PS&S, Jacobs Engineering, NJDEP and Grant Thornton; and September 16, 2020 - PVSC Engineering, AECOM-HDR, NJOEM, FEMA and NJDEP;</p>	
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	<p>PVSC has provided Grant Thornton copies of Travis, Fine Wall, AECOM/HDR, STV-MottMacDonald, Railroad-Poscillico JV, Black & Veatch, Siemens Energy, Kyle Conti Construction and Tomar Construction invoices and supporting documentation. With this information Grant Thornton was able to confirm PVSC's compliance with FEMA and/or State administrative grant requirements and processes; and identify any issues that represented potential loss of Federal reimbursements.</p>	

Firm Name: Grant Thornton LLP
 Engagement: PVSC Integrity Oversight Monitor EQ2015-001-PS
 For Quarter Ending: 09/30/2020


Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	During the Quarter Grant Thornton continued to monitor the AECOM-HDR (Program Management Services), STV-MottMacDonald (Floodwall Engineering) and Black and Veatch (Standby Power Plant Engineering) engineering contracts to verify compliance with contract pricing and/or deliverables. Grant Thornton initiated its review of the construction contract invoices for Railroad - Poscillico JV and continued its review of the invoice submissions from Kyle Conti Construction for the Standby Power Plant Site Prep contract and Tomar Construction for the Motor Controls Center contract; and continued its monitoring of the contractor's performance and construction progress.	
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	In aggregate, as of September 30, 2020, Grant Thornton has reviewed 169 of 169 Travis (A919) invoices; 19 of 19 Fine Wall invoices; 56 of 56 AECOM/HDR invoices; 19 of 19 STV-MottMacDonald invoices; 4 of 4 Railroad-Poscillico JV invoices; 19 of 19 Black & Veatch invoices; 12 of 12 Kyle Conti invoices; 1 of 1 Siemens Energy invoice; and 23 of 23 Tomar invoices. The total value of the 169 reviewed Travis invoices represents \$16.1 million. The total value of the 19 Fine Wall reviewed invoices is \$6.2 million. The total value of the 56 AECOM/HDR invoices represents \$14.9 million. The total value of the 19 STV-MottMacDonald invoices represent \$3.9 million. The total value of the 4 Railroad-Poscillico JV invoice represents \$4.0 million. The total value of the 19 Black & Veatch invoices represent \$4.4 million. The total value of the 12 Kyle Conti invoices represent \$3.9 million. The total value of the 1 Siemens Energy invoice totals \$2.4 million. The total value of the 23 Tomar invoices represent \$9.8 million.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	During the Quarter Grant Thornton worked with PVSC Engineering and Finance staff to review and reconcile the supporting documentation associated with our invoice reviews.. PVSC has provided Grant Thornton the requested documentation. All questions have been answered.	
19.	Provide details of any integrity issues/findings	None noted	
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	During this quarterly period Grant Thornton's construction oversight was limited due to COVID restriction of onsite presence. All progress meeting were held virtually.	

Firm Name: Grant Thornton LLP
 Engagement: PVSC Integrity Oversight Monitor EQ2015-001-PS
 For Quarter Ending: 09/30/2020

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
21.	Provide details on any other items of note that have occurred in the past quarter	PVSC continues to provide Grant Thornton access to its procurement, financial and administrative files necessary to perform our reviews. During the past Quarter construction of the Floodwall protection system and Motor Controls Center were restarted after progress was delayed by site restrictions associated with COVID-19. All onsite construction activities were suspended for three to four months beginning in April due to the COVID-19 Pandemic. Construction work continues on Plant Wide PW Improvements (\$16 million) through contracts with Cherokee 8A; engineering design work (\$7.1 million) is being completed by Black and Veatch; and PVSC is scheduling the advertising for construction bids on the Phase 1 of the Advanced Electrical Repairs (\$76.0 million). PVSC is rebidding the Replacement of the Underground Electric Cables and Utility Tunnel Bulkheads. The construction cost estimate is \$71 million. None of these three projects are within the current scope of Grant Thornton's integrity monitoring contract. .	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	No action has been taken or been necessary during the quarter.	
C. Miscellaneous			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	See Attached Time and Expense Report. During the quarter Grant Thornton provided a total of 154.24 hours for a cost of \$22,263.37 Travel related expenses were \$0.00 during the Quarter due to restrictions associated with the COVID-19 Pandemic.	
24.	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	Based on our review of PVSC's financial and administrative processes, we concluded that PVSC's processes are appropriate for complying with FEMA grant management requirements and NJOEM standards. Proper controls appear to be in place to minimize the risk of deobligation of federal funds; duplication of benefits; process and payment errors; and waste, fraud and abuse. In aggregate PVSC has submitted a total of 51 Time Extension Requests . All have been submitted on a timely basis and as necessary. As of September 30, 2020, 47 Time Extension Requests had been approved by FEMA with 4 pending FEMA's approval. PVSC has submitted 23 PW Closeout Requests to NJOEM. As of September 30, 2020, 9 PWs have been closed by NJOEM and FEMA, another 9 are pending FEMA's review, with the remaining 5 pending NJOEM approval.	

Name of Integrity Monitor:	Grant Thornton LLP
Name of Report Preparer:	Wendy Morton-Huddleston
Signature:	

State of New Jersey
 Department of the Treasury
 Integrity Oversight Monitoring Reporting Model

Firm Name: Grant Thornton LLP
 Engagement: PVSC Integrity Oversight Monitor EQ2015-001-PS
 For Quarter Ending: 09/30/2020

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
	Date:	29-Dec-20	