

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2004				2005				2006				2007			
							A	J	J	A	S											
003580 Rt 280 Passaic River (Stickel) Bridge		692.0d	672.0d	13-Feb-04	27-Nov-06	0.0d																
Program Manager: Atul Shah		692.0d	672.0d	13-Feb-04	27-Nov-06	0.0d																
Project Manager: Manu Patel		692.0d	672.0d	13-Feb-04	27-Nov-06	0.0d																
A2305	Review & Submit Permit Application	30.0d	13.0d	13-Feb-04	31-Mar-04	79.0d																
A2200	Preliminary Design Review	25.0d	25.0d	15-Mar-04	19-Apr-04	17.0d																
A1840	Develop In-House Design/Support Budget	15.0d	15.0d	22-Mar-04	12-Apr-04	2.0d																
A1860	FHWA/State Authorization (Design)	15.0d	15.0d	13-Apr-04	03-May-04	7.0d																
A1880	Approve Design Baseline Schedule	20.0d	20.0d	13-Apr-04	10-May-04	2.0d																
A2330	Comment Resolution Approval for Preliminary Design	20.0d	20.0d	20-Apr-04	17-May-04	17.0d																
A1870	Execute CAM for Design	20.0d	20.0d	11-May-04	08-Jun-04	2.0d																
A3000	Begin Final Design	0.0d	0.0d	08-Jun-04	08-Jun-04	2.0d																
A3310	Secure Permits	90.0d	90.0d	09-Jun-04	15-Oct-04	32.0d																
A3095	Final Design Submission	0.0d	0.0d	14-Jan-05	14-Jan-05	2.0d																
A3115	Designer's PS&E	25.0d	25.0d	22-Apr-05	26-May-05	2.0d																
A3175	PS&E Submission	0.0d	0.0d	26-May-05	26-May-05	2.0d																
A3130	PS&E Certified	0.0d	0.0d	24-Jun-05	24-Jun-05	2.0d																
A4200	Authorization Request Date	0.0d	0.0d	01-Jul-05	01-Jul-05	17.0d																
A4360	Advertise	0.0d	0.0d	28-Jul-05	28-Jul-05	0.0d																
A4700	Receive Bids	0.0d	0.0d	18-Aug-05	18-Aug-05	0.0d																
A4800	Contract Awarded	0.0d	0.0d	08-Sep-05	08-Sep-05*	0.0d																
A4820	Start Construction NTP	0.0d	0.0d	06-Oct-05	06-Oct-05	0.0d																
A4840	Project Complete	0.0d	0.0d	27-Nov-06	27-Nov-06	0.0d																

 Actual Work
 Remaining Work
 Critical Remaining Work

Mil...

Data Date: 15-Mar-04
 Print Date: 20-Apr-04

Schedule with Bar Chart for Preliminary Design