

**Submitted timeline:**

<b>Month</b>	<b>Action</b>	<b>Estimate time to completion</b>
May 2014	Award by EDA	NA
June 2014	Signing of agreements	1 month
July 2014	Environmental Reviews	3 months
September 2014	Construction begins	4 months
January 2015	Project closeout/Ribbon Cutting	NA

**Timeline with Sept 2014 as a start date:**

<b>Month</b>	<b>Action</b>	<b>Estimate time to completion</b>
September 2014	Award by EDA	NA
October 2014	Signing of agreements	1 month
October 2014	Construction begins	6 months
March 2015	Project closeout/Ribbon Cutting	NA

Note: New timeline removes ER and allows for slowdown of winter months