



# CAIT

Center for Advanced Infrastructure & Transportation  
Rutgers, The State University of New Jersey

## QUARTERLY PROGRESS REPORT

Project Title:	Field Implementation of Geopolymer Coating		
RFP NUMBER: N/A	NJDOT RESEARCH PROJECT MANAGER: Robert Sasor		
TASK ORDER NUMBER/Study Number: 94 / 4-23951	PRINCIPAL INVESTIGATOR: P. Balaguru		
Study Start Date: 07/27/2000 Study End Date: 07/27/2002	Period Covered: 1 <sup>st</sup> Quarter 2003		

Task	% of Total	% of Task this quarter	% of Task to date	% of Total Complete
1. Surface Preparation and Application Procedure	15%	20%	100%	15.0%
2. Temperature Limits and Protection Needed	15%	20%	100%	15.0%
3. Field Demonstration	35%	40%	100%	35%
4. Cost Estimate	5%	5%	100%	5%
5. Monitoring Field Performance & Cleaning Graffiti	20%	75%	100%	20%
6. Manual for Application Procedure	10%	100%	100%	10%
Final Report	%	0%	0%	0%
TOTAL	100%			100%

1. Progress this quarter by task:  
Monitoring the coating in Rutgers and Rt 18.  
The final report is under review.
2. Proposed activities for next quarter by task  
Prepare cost estimate and application procedures.
3. List of deliverables provided in this quarter by task (product date)  
N/A
4. Progress on Implementation and Training Activities  
N/A
5. Problems/Proposed Solutions  
N/A
6. Budget Summary\*

Total Project Budget(# of years)	2 Years	\$54,235.00
Total Project Expenditure to date		\$49,236
% of Total Project Budget Expended		91%
Task Order Number/Study Number:		94 / 4-23951
Current Task Order Budget (# of years)	Year 1 and 2	\$54,235.00
Actual Expenditure to date against current task order		\$49,236
% of current task order budget expended		91%

Department of Civil and Environmental Engineering  
623 Bowser Rd. Piscataway NJ 08854-8014  
Tel : 732-445-0579 Fax: 732-445-0577



# CAIT

**Center for Advanced Infrastructure & Transportation  
Rutgers, The State University of New Jersey**

---

\* These are approximate expended amounts for the project; these estimates are for reference only and should not be used for official accounting purposes. For a more accurate project accounting please review the quarterly invoice for this project.

---

Department of Civil and Environmental Engineering  
623 Bowser Rd. Piscataway NJ 08854-8014  
Tel : 732-445-0579 Fax: 732-445-0577