
PENNEAST PIPELINE COMPANY, LLC

CHURCH ROAD INTERCONNECTS BETHLEHEM TOWNSHIP NORTHAMPTON COUNTY, PA POST CONSTRUCTION STORMWATER MANAGEMENT PLAN





USGS QUAD: NAZARETH, PA

1. THIS PLAN SET CONTAINS INFORMATION FOR THE POST CONSTRUCTION STORMWATER MANAGEMENT PLAN (PCSM PLAN) REQUIRED FOR THE PADEP ESCGP. THIS IS A PERMIT DOCUMENT ONLY. ADDITIONAL PLANS AND DOCUMENTATION ARE REQUIRED FOR CONSTRUCTION OF THE PROPOSED DEVELOPMENT.

2. FULL SIZE SHEETS OF THIS PLAN SET MAY BE PRINTED OUT ON 24"x36" SHEETS. REPRODUCTION AT DIFFERENT SIZES SHALL RESULT IN DIFFERENT SCALES.

- 1. EXISTING CONTOURS SHOWN WERE SURVEYED BY MOTT MACDONALD DURING 2015 THRU 2018. ADDITIONAL EXISTING CONTOURS WERE PROVIDED BY PICTOMETRY, 2015 AND SUPPLEMENTED FROM PASDA. 2. SITE TOPOGRAPHIC AND FEATURE SURVEY PERFORMED BY MOTT MACDONALD 2015 THRU
- 3. PROPERTY INFORMATION ON THIS PLAN BASED ON GIS TAX MAP DATA AND RECTIFIED
- PROPERTY LINES AND ARE NOT THE RESULT OF A BOUNDARY SURVEY.
- 4. WATERBODY INFORMATION PROVIDED BY AECOM 2015 THRU 2018. 5. HORIZONTAL DATUM IS UTM83-18F. VERTICAL DATUM IS NAVD1988

PENNSYLVANIA ONE-CALL SERIAL NUMBERS


20151831983-000



PENNSYLVANIA LAW REQUIRES 3 WORKING DAYS NOTICE FOR CONSTRUCTION PHASE AND 10 WORKING DAYS IN DESIGN STAGE - STOP CALL PENNSYLVANIA ONE CALL SYSTEM INC 1-800-242-1776

DRAWN BY

CHECKED BY



	REFERENCE DRAWINGS		REVISIONS					
DWG. NO.	TITLE	NO.	DESCRIPTION	DATE	DRAWN	CK	APPR	
		Α	ISSUED FOR PADEP	02/2020	DOW(MM)	JDM(MM)	WMC(MM)	Davas Essat
								l Penneast I
								//DIDELINE
								PIPELINE
								THIS DRAWING IS THE PROPERTY OF PENNEAST PIPELINE COMPANY, LLC ("P.E."). IT MAY CONTAIN INFORMATION DESCRIBING TECHNOLOGY OWNED BY P.E. AND DEEMED TO BE COMMERCIALLY SENSITIVE. IT IS TO BE USED ONLY IN
								CONNECTION WITH WORK PERFORMED FOR P.E. REPRODUCTION IN WHOLE OR IN PART FOR ANY PURPOSE OTHER THAN




JANECTION WITH WORK PERFORMED FOR P.E. REPRODUCTION IN WHOLE OR IN PART FOR ANY PORPOSE OTHER TR ORK FOR P.E. IS EXPRESSLY FORBIDDEN EXCEPT BY EXPRESS WRITTEN PERMISSION OF P.E. IT IS TO BE SAFEGUARE GAINST BOTH DELIBERATE AND INADVERTENT DISCLOSURE TO ANY THIRD PART


PENNEAST PIPELINE PROJECT CHURCH ROAD INTERCONNECTS **COVER SHEET**


NORTHAMPTON COUNTY, PENNSYLVANIA

024B-03-05-001


DOW DATE ISSUED 02/21/2020 AS SHOWN JDM SCALE WMC APPROVED BY








> 407 44





* SEE MANUFACTURER'S LINING INSTALLATION DETAIL FOR STAPLE PATTERNS, VEGETATIVE STABILIZATION FOR SOIL AMENDMENTS, SEED MIXTURES AND MULCHING INFORMATION

ANCHOR TRENCHES SHALL BE INSTALLED AT BEGINNING AND END OF SWALE IN THE SAME MANNER AS LONGITUDINAL ANCHOR TRENCHES.

SWALE DIMENSIONS SHALL BE CONSTANTLY MAINTAINED. SWALE SHALL BE CLEANED WHENEVER TOTAL SWALE DEPTH IS SEDIMENT DEPOSITS SHALL BE REMOVED WITHIN 24 HOURS OF DISCOVERY OR AS SOON AS SOIL CONDITIONS PERMIT ACCESS TO SWALE WITHOUT FURTHER DAMAGE. DAMAGED LINING SHALL BE REPAIRED OR REPLACED WITHIN 48 HOURS OF

NO MORE THAN ONE THIRD OF THE SHOOT (GRASS LEAF) SHALL BE REMOVED IN ANY MOWING. GRASS HEIGHT SHALL BE MAINTAINED BETWEEN 2 AND 3 INCHES UNLESS OTHERWISE SPECIFIED. EXCESS VEGETATION SHALL BE REMOVED FROM PERMANENT SWALES TO ENSURE SUFFICIENT SWALE CAPACITY.

SWALE NO.	BOTTOM WIDTH B (FT)	DEPTH D (FT)	TOP WIDTH W (FT)	<i>Z</i> 1 (FT)	<i>Z</i> 2 (FT)	LINING
1	3.0	1.00	9.0	3.0	3.0	LANDLOK TRM-
2	5.0	1.00	11.0	3.0	3.0	435 OR
3	5.0	1.00	11.0	3.0	3.0	APPROVED
4	5.0	1.00	11.0	3.0	3.0	EQUAL

VEGETATED SWALE DETAIL


NO SCALE

Test Pit No.	Existing Grade Elevation (feet)	Proposed BMP Invert (feet)	Infiltration Test Elevation (feet)	Excavation Depth Elevation (feet)	Depth to High Groundwater (feet)
TP-1	403.10	NA	399.10	399.10	No evidence of high groundwater observed
TP-2	401.70	NA	397.70	397.70	No evidence of high groundwater observed

Test Pit	Test #1	Test #2	Final Rate Used
TP-1	0.24	0.24	0.24
TP-2	6	2.5	4.25
Observed C	Overall Rate Trench (TP-1)	0.24 inch/hr²
Design Rate	e (Factor of Safety of	2)	0.12 inch/hr²
Observed C	Overall Rate Trench (TP-2)	4.25 inch/hr ²
Design Rate	e (Factor of Safety of	2)	2.13 inch/hr²

1. THE RATES FROM TP-1 AND TP-2 REPRESENT DESIGN RATES AS THE REQUIRED FACTOR OF SAFETY IS INCORPORATED INTO THE BASIN FLOOD TEST.

- 2. PROJECT DESIGN RATE FOR THE TRENCH IS BASED ON TP-1, WHICH IS WITHIN THE
- FOOTPRINT OF THE PROPOSED TRENCH.
- 3. PROJECT DESIGN RATE FOR THE BASIN IS BASED ON TP-1, WHICH IS WITHIN THE FOOTPRINT OF THE PROPOSED BASIN.



NOTE: HORIZONTAL STAPLE SPACING SHOULD BE ALTERED IF NECESSARY TO ALLOW STAPLES TO SECURE THE CRITICAL POINTS

ALONG THE CHANNEL SURFACE.

c. CHANNEL BOTTOM/SIDE SLOPE VERTICES


CRITICAL POINTS

a. OVERLAPS AND SEAMS b. PROJECTED WATER LINE


REFER TO STAPLE PATTERN DETAIL FOR STAPLE REQUIREMENTS.

NOTES

- 1. ALL GRADING IS TO MINIMIZE HARD EDGES TO PRODUCE CONTOURED SMOOTH GRADE CHANGES. CHANNEL DIMENSIONS SHALL BE CONSTANTLY MAINTAINED.
- CHANNEL SHALL BE CLEANED WHENEVER TOTAL DEPTH IS REDUCED BY 25% AT ANY LOCATION. 4. SEDIMENT DEPOSITS SHALL BE REMOVED WITHIN 24 HRS OF DISCOVERY OR AS SOIL CONDITIONS
- PERMIT ACCESS TO CHANNEL WITHOUT FURTHER DAMAGE.
- 5. DAMAGED LINING SHALL BE REPLACED WITHIN 48 HRS OF DISCOVERY. 6. EXCESS VEGETATION SHALL BE REMOVED FROM PERMANENT CHANNELS TO ENSURE SUFFICIENT CHANNEL CAPACITY.



- THESE DETAILS HAVE BEEN ADAPTED FROM PENNDOT JUNE 2010 STANDARD DRAWINGS. ADDITIONAL INFORMATION FROM STANDARD PENNDOT DRAWINGS AND SPECIFICATIONS ARE
- INCORPORATED AS REFERENCED.



NOTES:

DISPLACED RIPRAP WITHIN SPILLWAY AND/OR OUTLET CHANNEL SHALL BE REPLACED IMMEDIATELY.

				WEIR			LIN	IING	CHA	NNEL		DISS	PATER	
SITE	BASIN ID	Z3 (FT)	Z4 (FT)	TOP ELEV WTE (FT)	CREST ELEV WCE (FT)	Ww	RIPRAP SIZE (R)	RIPRAP THICK LRt (IN)	Z5 (FT)	DEPTH Cd (FT)	LENGTI DI (FT)	H WIDTH Dw (FT)	RIPRAP SIZE (R)	RIPRAP THICK DRt (IN)
CHURCH ROAD INTERCONNECTS	B1	3	3	400.00	399.75	5	R-6	36	3	1	4	12	R-6	36

INFILTRATION BASIN SPILLWAY RIPRAP LINING



AS SHOWN

JDM SCALE

024B-03-07-001

WMC APPROVED BY

— FINISHED GRADE ELEV: 404.0' PENNDOT CLASS I GEOTEXTILE (SEE SITE PLAN FOR PROPOSED GRADING) WITH FULL OVERLAP — FINISHED GRADE ELEV: 403.0' (SEE SITE PLAN FOR PROPOSED GRADING) UNCOMPACTED GRAVEL 6" MIN. ---TOP OF STONE ELEVATION 402.5' DENSELY COMPACTED FILL -(GRADE PER SITE PLAN) BOTTOM OF STONE ELEVATION 401.0' SUBGRADE TO BE RIPPED 8" BELOW -PENNDOT 3A MODIFIED J INVERT OF INFILTRATION TRENCH STONE OR EQUIVALENT

SECTION A - A

INFILTRATION TRENCH

NO SCALE

THESE DETAILS HAVE BEEN ADAPTED FROM PENNDOT JUNE 2010 STANDARD DRAWINGS. ADDITIONAL INFORMATION FROM STANDARD PENNDOT DRAWINGS AND SPECIFICATIONS ARE INCORPORATED AS REFERENCED.

		81	®					
					CLIENT A	PPROVAL		
	'	now what's l Call bef		ia	DA	TE		
			oro you u	יטי				
NO.	DESCRIPTION	REVISIONS	DATE	DRAWN	СК	APPR		
Α	ISSUED FOR PADEP		02/2020	DOW(MM)	JDM(MM)	WMC(MM		
		•						
		PENNEAST PIPELINE PROJECT						
			CONNEC					
	PennEast		CONSTRU MANAGEN THAMPTON C	MENT DE	TAILS			

APPROVED BY

DWG. NO.

HIS DRAWING IS THE PROPERTY OF PENNEAST PIPELINE COMPANY, LLC ("P.E."). IT MAY CONTAIN CHECKED BY

- 1. DISTURBANCE TO VEGETATION AND EXISTING DRAINAGE FEATURES
- SHALL BE LIMITED TO THE GREATEST EXTENT PRACTICAL. 2. POST CONSTRUCTION STORMWATER MANAGEMENT (PCSM) BMPS SHALL
- BE INSTALLED AS LATE IN THE CONSTRUCTION PROCESS AS POSSIBLE. 3. AREAS TO BE OCCUPIED BY PCSM BMPS SHALL BE IDENTIFIED PRIOR TO CONSTRUCTION AND SURROUNDED WITH SAFETY FENCE OR OTHER BARRIER, CARE SHALL BE TAKEN TO PREVENT COMPACTION OF SOIL IN UNDISTURBED AREAS AND THOSE AREAS OCCUPIED OR TO BE OCCUPIED
- 4. ENTRY OF SEDIMENT LADEN WATER TO THE PCSM BMPS SHALL BE PREVENTED.
- 5. PCSM BMPS SHALL BE INSPECTED DURING CONSTRUCTION AS PER THE REQUIREMENTS OF THE PA BMP MANUAL AND AS SPECIFIED ELSEWHERE ON CONSTRUCTION DRAWINGS.
- 6. ALL PLANTINGS AND SEEDING SHALL BE NATIVE NON-INVASIVE SPECIES.

CONSTRUCTION SEQUENCE:

TO PCSM BMPS.

- AT LEAST SEVEN (7) DAYS BEFORE STARTING ANY EARTH DISTURBANCE ACTIVITIES, THE OWNER AND/OR OPERATOR SHALL NOTIFY THE PADEP AND NORTHAMPTON COUNTY CONSERVATION DISTRICT BY EITHER TELEPHONE OR CERTIFIED MAIL OF THE INTENT TO COMMENCE EARTH DISTURBANCE ACTIVITIES. ATTENDANCE AT A PRE-CONSTRUCTION CONFERENCE IS REQUIRED UPON REQUEST OF THE PADEP.
- 2. AT LEAST THREE (3) DAYS BEFORE STARTING ANY EARTH DISTURBANCE ACTIVITIES, ALL CONTRACTORS INVOLVED IN THESE ACTIVITIES SHALL NOTIFY THE PENNSYLVANIA ONE CALL SYSTEM AT 1-800-242-1776 TO DETERMINE THE LOCATION OF EXISTING UNDERGROUND UTILITIES.
- 3. INSTALL ROCK CONSTRUCTION ENTRANCES.
- 4. INSTALL COMPOST FILTER SOCK DOWNSLOPE OF ANY PROPOSED DISTURBED/EXCAVATED AREA AND STOCKPILES AS SHOWN ON THE ESC
- 5. PERFORM CLEARING AND GRUBBING TO THOSE AREAS DESCRIBED IN EACH STAGE OF WORK. DISPOSE OF EXCESS TOPSOIL OFF-SITE. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT OFF-SITE WASTE AREAS HAVE AN E&S PLAN APPROVED BY THE LOCAL CONSERVATION DISTRICT OR PADEP PRIOR TO BEING ACTIVATED.
- 6. CONSTRUCT DIVERSION CHANNELS ON THE EASTERLY SIDE OF THE SITE (SWALE 3 AND SWALE 4). IMMEDIATELY PROVIDE TEMPORARY SEEDING AND MULCH TO NEWLY GRADED SLOPES. INSTALL WEIGHTED SEDIMENT FILTER TUBES IN SWALES AT LOCATIONS SHOWN ON THE E&SC PLANS. CONSTRUCT PROPOSED INFILTRATION TRENCH. ENGINEER SHALL INSPECT THE INFILTRATION TRENCH UPON INSTALLATION.
- 7. PERFORM GRADING ACTIVITIES DETAILED BY PROPOSED GRADING, NOTES, AND DETAILS SHOWN ON THE PLAN DRAWINGS. AS PER PROJECT SPECIFICATIONS, ADDITIONAL TEMPORARY PLACEMENT OF COMPOST FILTER SOCK MAY BE NECESSARY AT THE CONTRACTOR'S DISCRETION SHOULD ACCELERATED EROSION BE OBSERVED DURING GRADING
- 8. CONSTRUCT PAD AND FACILITIES ACCORDING TO SPECIFICATIONS WITHIN THESE PLAN SHEETS INCLUDING ALL STABILIZATION MEASURES.
- 9. CONSTRUCT PROPOSED INFILTRATION BASIN AND BOTH SWALES (SWALE 1 AND SWALE 2) LEADING TO THE BASIN. INSTALL WEIGHTED SEDIMENT FILTER TUBES IN SWALES AT LOCATIONS SHOWN ON THE E&SC PLANS. ENGINEER SHALL INSPECT THE BASIN AND SWALE INSTALLATION.
- 10. AREAS WITH MINOR SOIL COMPACTION SHALL BE RIPPED TO A DEPTH OF 8", AND AREAS OF MAJOR COMPACTION SHALL BE RIPPED TO A DEPTH OF 20". NO RIPPING SHALL TAKE PLACE IN THE VICINITY OF THE MAINLINE PIPING OR OTHER UNDERGROUND UTILITIES.
- 11.PLACE TOPSOIL IN ALL AREAS TO BE VEGETATED. IF WORK IS COMPLETED OUTSIDE OF THE GERMINATING SEASON, THEN IMMEDIATELY PROVIDE TEMPORARY SEEDING AND MULCH TO NEWLY GRADED SLOPES.
- 12. APPLY PERMANENT SEED MIX AND MULCH TO DISTURBED AREAS AS SPECIFIED AND IN ACCORDANCE WITH THIS PLAN.
- 13. ANY TEMPORARY MEASURES (SUCH AS COMPOST FILTER SOCK AND WEIGHTED SEDIMENT FILTER TUBES) INSTALLED BY CONTRACTOR DURING GRADING SHALL REMAIN IN PLACE UNTIL FINAL STABILIZATION HAS A MINIMUM UNIFORM 70% PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING AND OTHER MOVEMENTS. THE ENGINEER SHALL INSPECT FINAL STABILIZATION PRIOR TO REMOVAL OF TEMPORARY MEASURES.
- 14. CLEAN WORK AREA OF ANY DEBRIS CREATED DURING THE CONSTRUCTION SEQUENCE.

PCSM FACILITIES SHALL BE CONSTRUCTED PER PENNSYLVANIA STORMWATER BEST MANAGEMENT PRACTICES MANUAL

SITE PREPARATION

SPECIFICATIONS:

- a. ALL EXCAVATION AREAS, EMBANKMENTS, AND WHERE STRUCTURES ARE TO BE INSTALLED SHALL BE CLEARED AND GRUBBED AS
- b. A MINIMUM 10-FOOT RADIUS AROUND THE INLET AND OUTLET STRUCTURES CAN BE CLEARED TO ALLOW CONSTRUCTION.
- c. CARE SHOULD BE TAKEN TO PREVENT COMPACTION OF THE BOTTOM OF THE BASIN AND TRENCH. IF COMPACTION SHOULD OCCUR, SOILS SHOULD BE RESTORED AND AMENDED TO A DEPTH OF 18" USING A MIXTURE OF 3 PARTS SAND TO 1 PART TOPSOIL.
- 2. EARTH FILL MATERIAL & PLACEMENT
- a. THE FILL MATERIAL SHOULD BE TAKEN FROM APPROVED DESIGNATED EXCAVATION AREAS. IT SHOULD BE FREE OF ROOTS, STUMPS, WOOD, RUBBISH, STONES GREATER THAN 6 INCHES, OR OTHER OBJECTIONABLE MATERIALS. MATERIALS ON THE OUTER SURFACE OF THE EMBANKMENT MUST HAVE THE CAPABILITY TO SUPPORT VEGETATION.
- b. AREAS WHERE FILL IS TO BE PLACED SHOULD BE SCARIFIED PRIOR TO PLACEMENT. FILL MATERIALS FOR THE EMBANKMENT SHOULD BE PLACED IN MAXIMUM 8-INCH LIFTS. THE PRINCIPAL SPILLWAY SHOULD BE INSTALLED CONCURRENTLY WITH FILL PLACEMENT AND NOT EXCAVATED INTO THE EMBANKMENT.
- c. THE MOVEMENT OF THE HAULING AND SPREADING EQUIPMENT OVER THE SITE SHOULD BE CONTROLLED. FOR THE EMBANKMENT, EACH LIFT SHOULD BE COMPACTED TO 95% OF THE STANDARD PROCTOR. FILL MATERIAL SHOULD CONTAIN SUFFICIENT MOISTURE SO THAT IF FORMED IN TO A BALL IT WILL NOT CRUMBLE, YET NOT BE SO WET THAT WATER CAN BE SQUEEZED OUT.

3. STRUCTURE BACKFILL

- a. BACKFILL ADJACENT TO PIPES AND STRUCTURES SHOULD BE OF THE TYPE AND QUALITY CONFORMING TO THAT SPECIFIED FOR THE ADJOINING FILL MATERIAL. THE FILL SHOULD BE PLACED IN HORIZONTAL LAYERS NOT TO EXCEED FOUR INCHES IN THICKNESS AND COMPACTED BY HAND TAMPERS OR OTHER MANUALLY DIRECTED COMPACTION EQUIPMENT. THE MATERIAL SHOULD FILL COMPLETELY ALL SPACES UNDER AND ADJACENT TO THE PIPE. AT NO TIME DURING THE BACKFILLING OPERATION SHOULD DRIVEN EQUIPMENT BE ALLOWED TO OPERATE CLOSER THAN FOUR FEET TO ANY PART OF THE STRUCTURE. EQUIPMENT SHOULD NOT BE DRIVEN OVER ANY PART OF A CONCRETE STRUCTURE OR PIPE, UNLESS THERE IS A COMPACTED FILL OF 24 INCHES OR GREATER OVER THE STRUCTURE OR PIPE.
- b. STRUCTURE BACKFILL MAY BE FLOWABLE FILL MEETING THE REQUIREMENTS OF THE PADOT STANDARD SPECIFICATIONS FOR CONSTRUCTION. MATERIAL SHOULD BE PLACED SO THAT A MINIMUM OF 6 INCHES OF FLOWABLE FILL SHOULD BE UNDER (BEDDING), OVER AND, ON THE SIDES OF THE PIPE. IT ONLY NEEDS TO EXTEND UP TO THE SPRING LINE FOR RIGID CONDUITS. AVERAGE SLUMP OF THE FILL MATERIAL SHOULD BE 7 INCHES TO ASSURE FLOWABILITY OF THE MIXTURE. ADEQUATE MEASURES SHOULD BE TAKEN (SAND BAGS, ETC.) TO PREVENT FLOATING THE PIPE. WHEN USING FLOWABLE FILL ALL METAL PIPE SHOULD BE BITUMINOUS COATED. ADJOINING SOIL FILL SHOULD BE PLACED IN HORIZONTAL LAYERS NOT TO EXCEED 4 INCHES IN THICKNESS AND COMPACTED BY HAND TAMPERS OR OTHER MANUALLY DIRECTED COMPACTION EQUIPMENT.
- c. REFER TO CHAPTER 220 OF PENNDOT PUB. 408 (2000).

4. ROCK RIPRAP

- a. ROCK RIPRAP SHOULD MEET THE REQUIREMENTS OF PENNSYLVANIA DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS.
- 5. STABILIZATION
- a. ALL BORROW AREAS SHOULD BE GRADED TO PROVIDE PROPER DRAINAGE AND LEFT IN A SIGHTLY CONDITION. ALL EXPOSED SURFACES OF THE EMBANKMENT, SPILLWAY, SPOIL AND BORROW AREAS, AND BERMS SHOULD BE STABILIZED BY SEEDING, PLANTING AND MULCHING.

MAINTENANCE AND INSPECTION NOTES

THESE REQUIREMENTS ARE INDEPENDENT OF THE EROSION AND SEDIMENT CONTROL REQUIREMENT DURING CONSTRUCTION. HOWEVER CERTAIN TASKS MAY OVERLAP.

1. SWALES:

MAINTENANCE ACTIVITIES TO BE DONE ANNUALLY AND WITHIN 48 HOURS AFTER EVERY MAJOR STORM EVENT (> 1 INCH RAINFALL DEPTH):

- A. INSPECT AND CORRECT EROSION PROBLEMS, DAMAGE TO VEGETATION, AND SEDIMENT AND DEBRIS ACCUMULATION (ADDRESS WHEN > 3 INCHES AT ANY SPOT OR COVERING VEGETATION)
- B. INSPECT VEGETATION ON SIDE SLOPES FOR EROSION AND FORMATION OF
- RILLS OR GULLIES, CORRECT AS NEEDED C. INSPECT FOR POOLS OF STANDING WATER; DEWATER AND DISCHARGE TO AN
- APPROVED LOCATION AND RESTORE TO DESIGN GRADE D. MOW AND TRIM VEGETATION TO ENSURE SAFETY, AESTHETICS, PROPER SWALE OPERATION, OR TO SUPPRESS WEEDS AND INVASIVE VEGETATION; DISPOSE OF CUTTINGS IN A LOCAL COMPOSTING FACILITY; MOW ONLY WHEN SWALE IS DRY TO AVOID RUTTING
- E. INSPECT FOR LITTER; REMOVE PRIOR TO MOWING
- F. INSPECT FOR UNIFORMITY IN CROSS-SECTION AND LONGITUDINAL SLOPE,
- CORRECT AS NEEDED G. INSPECT SWALE INLET (CURB CUTS, PIPES, ETC.) AND OUTLET FOR SIGNS OF

EROSION OR BLOCKAGE, CORRECT AS NEEDED MAINTENANCE ACTIVITIES TO BE DONE AS NEEDED:

- A. PLANT ALTERNATIVE GRASS SPECIES IN THE EVENT OF UNSUCCESSFUL ESTABLISHMENT
- B. RESEED BARE AREAS; INSTALL APPROPRIATE EROSION CONTROL MEASURES WHEN NATIVE SOIL IS EXPOSED OR EROSION CHANNELS ARE FORMING
- C. ROTOTILL AND REPLANT SWALE IF DRAW DOWN TIME IS MORE THAN 48
- D. INSPECT AND CORRECT CHECK DAMS WHEN SIGNS OF ALTERED WATER FLOW (CHANNELIZATION, OBSTRUCTIONS, EROSION, ETC.) ARE IDENTIFIED
- E. WATER DURING DRY PERIODS, FERTILIZE, AND APPLY PESTICIDE ONLY WHEN ABSOLUTELY NECESSARY

MAINTENANCE UNDER WINTER CONDITIONS:

- A. INSPECT SWALE IMMEDIATELY AFTER THE SPRING MELT, REMOVE RESIDUALS (E.G. SAND) AND REPLACE DAMAGED VEGETATION WITHOUT DISTURBING REMAINING VEGETATION.
- B. IF ROADSIDE OR PARKING LOT RUNOFF IS DIRECTED TO THE SWALE, MULCHING AND/OR SOIL AERATION/MANIPULATION MAY BE REQUIRED IN THE SPRING TO RESTORE SOIL STRUCTURE AND MOISTURE CAPACITY AND TO REDUCE THE IMPACTS OF DEICING AGENTS.
- C. USE NONTOXIC, ORGANIC DEICING AGENTS, APPLIED EITHER AS BLENDED, MAGNESIUM CHLORIDE-BASED LIQUID PRODUCTS OR AS PRETREATED SALT.
- D. USE SALT-TOLERANT VEGETATION IN SWALES.

2. INFILTRATION BASINS:

- A. OUTLET CONTROL STRUCTURES WILL BE INSPECTED AND CLEANED AT LEAST TWO TIMES PER YEAR AND AFTER RUNOFF EVENTS.
- B. VEHICLES WILL NOT BE PARKED OR DRIVEN ON THE BASIN, AND EXCESSIVE COMPACTION BY MOWERS WILL BE AVOIDED.
- C. THE BASIN WILL BE INSPECTED AFTER RUNOFF EVENTS TO MAKE SURE THAT RUNOFF DRAINS DOWN WITHIN 72 HOURS. THE BASIN WILL ALSO BE INSPECTED FOR ACCUMULATION OF SEDIMENT, DAMAGE TO OUTLET CONTROL STRUCTURES, EROSION CONTROL MEASURES, AND SIGNS OF WATER CONTAMINATION/ SPILLS. ACCUMULATED SEDIMENT WILL BE REMOVED, AND SEDIMENT AND DEBRIS ACCUMULATION (ADDRESS WHEN > 3 INCHES AT ANY SPOT).
- D. INSPECT FOR LITTER, REMOVE FROM BASIN AS REQUIRED.
- E. THE ORIGINAL CROSS SECTION AND INFILTRATION RATE OF THE BASIN WILL
- BE RESTORED, AND SEDIMENT WILL BE PROPERLY DISPOSED OF. 3. INFILTRATION TRENCH:
- A. OUTLET CONTROL STRUCTURES WILL BE INSPECTED AND CLEANED AT LEAST TWO TIMES PER YEAR AND AFTER RUNOFF EVENTS.
- B. VEHICLES WILL NOT BE PARKED OR DRIVEN ON THE TRENCH, AND EXCESSIVE COMPACTION BY MOWERS WILL BE AVOIDED.
- C. THE TRENCH WILL BE INSPECTED AFTER RUNOFF EVENTS TO MAKE SURE THAT RUNOFF DRAINS DOWN WITHIN 72 HOURS. THE TRENCH WILL ALSO BE INSPECTED FOR ACCUMULATION OF SEDIMENT, DAMAGE TO OUTLET CONTROL STRUCTURES, EROSION CONTROL MEASURES, AND SIGNS OF WATER CONTAMINATION/ SPILLS. ACCUMULATED SEDIMENT WILL BE REMOVED, AND SEDIMENT AND DEBRIS ACCUMULATION (ADDRESS WHEN > 3 INCHES AT ANY SPOT).
- D. INSPECT FOR LITTER, REMOVE FROM TRENCH AS REQUIRED.
- E. THE ORIGINAL CROSS SECTION AND INFILTRATION RATE OF THE TRENCH WILL BE RESTORED, AND SEDIMENT WILL BE PROPERLY DISPOSED OF.

THE SOIL LIMITATIONS SHALL BE ADDRESSED AS FOLLOWS

IMITATIONS AND RESOLUTIONS LIMITATION: CUTBANKS CAVE, LOW STRENGTH - CUTBANKS HAVE POTENTIAL TO CAVE AND MANY SOILS ARE LOW

STRENGTH. RESOLUTION: CONTRACTOR SHALL BE AWARE OF POTENTIAL ISSUES AND FOLLOW OSHA GUIDELINES FOR OPEN TRENCHING. LOW SOIL STRENGTH IS NOT A CONCERN DUE TO THE NATURE OF THE PROPOSED PROJECT. UTILITY TRENCHING WILL NOT BE ADVERSELY EFFECTED BY POOR SOIL STRENGTH.

LIMITATION: CORROSIVE TO STEEL AND/OR CONCRETE

RESOLUTION: IF STEEL PIPE IS USED RUST PROTECTION BY COATINGS AND/OR USE OF CATHODIC PROTECTION IS RECOMMENDED. IF CONCRETE IS USED SOIL SHALL BE TESTED AND CONCRETE COATED AS RECOMMENDED BY MANUFACTURER.

LIMITATION: <u>DROUGHTY</u> - SOILS EXHIBITING A POOR MOISTURE-HOLDING CAPACITY, WHICH MAY LIMIT THE VEGETATIVE STABILIZATION ABILITY OF THE SOIL

RESOLUTION: FOR DROUGHTY SOILS, CONTRACTOR TO REFER TO "TABLE 11-3: PLANT TOLERANCES OF SOIL LIMITATION FACTORS" TO SELECT APPROPRIATE VEGETATION. EROSION CONTROL BLANKETS SHOULD ALSO BE CONSIDERED IN SOIL CONDITIONS THAT MAKE REVEGETATION DIFFICULT (E.G. DROUGHTY). WHEN INSTALLED PROPERLY, EROSION CONTROL BLANKETS CAN HELP HOLD SOIL PARTICLES IN PLACE AND RETAIN SOIL MOISTURE, PROMOTING SEED GERMINATION.

LIMITATION: <u>EASILY ERODIBLE</u>

RESOLUTION: SPECIAL ATTENTION SHALL BE GIVEN TO MAINTAINING EXISTING VEGETATION IN EASILY ERODIBLE SOILS, TO THE EXTENT POSSIBLE. EASILY ERODIBLE SOILS WITHIN 50 FEET OF A SURFACE WATER SHOULD BE BLANKETED. WHEREVER ERODIBLE SOILS ARE PRESENT, OR WHERE THERE IS NOT A SUFFICIENT VEGETATIVE FILTER STRIP BETWEEN THE WATERBAR AND A RECEIVING SURFACE WATER, THE WATERBAR SHOULD BE PROVIDED WITH A TEMPORARY PROTECTIVE LINER.

LIMITATION: FLOODING - ANY SOIL SUBJECT TO INUNDATION DURING A 2-YEAR/24HR STORM EVENT. RESOLUTION: (SEE WET SOILS)

LIMITATION: <u>HIGH WATER TABLE</u>, <u>POTENTIALLY HYDRIC</u> - HIGH WATER TABLE IS TO BE EXPECTED AND MANY OF

THE SOILS ARE POTENTIALLY HYDRIC. RESOLUTION: FOLLOW E&S PLAN WITH REGARD TO PUMPING AND DEWATERING. DISCHARGE OF SEDIMENT LADEN WATER IS PROHIBITED UNLESS WITHOUT FIRST PASSING THRU A "PUMPED WATER FILTER BAG" BMP.

LIMITATION: HYDRIC / HYDRIC INCLUSIONS - A SOIL THAT IS SATURATED, FLOODED, OR PONDED LONG ENOUGH DURING THE GROWING SEASON TO DEVELOP ANAEROBIC-CONDITIONS. WHEN SUCH A SOIL IS LOCATED IN AN AREA THAT HAS HYDROPHYTIC VEGETATION AND WETLAND HYDROLOGY, A WETLAND IS PRESENT. RESOLUTION: HYDRIC SOILS THAT ARE DELINEATED WETLANDS, SHOULD BE AVOIDED TO THE EXTENT POSSIBLE. STAGING AREAS SHOULD BE LOCATED 50 FEET FROM THE EDGE OF WETLAND. MOVEMENT OF VEHICLES ACROSS WETLAND MUST BE MINIMIZED. WHERE VEHICLES NEED TO CROSS WETLANDS, THE USE OF TEMPORARY TIMBER MATS SHALL BE USED DUE TO THE POTENTIAL FOR RUTTING. TRENCH PLUGS SHALL BE INSTALLED TO PREVENT THE TRENCH FROM DRAINING THE WETLANDS OR CHANGING THE HYDROLOGY.

LIMITATION: LOW STRENGTH / LANDSLIDE PRONE - SOILS WITH LOW STRENGTH HAVE A LESSER ABILITY TO RESIST SLOPE FAILURE, SUCH AS SLUMPING, FLOWING, ETC. MATERIALS WITH LOW SHEAR STRENGTH ARE MORE SUSCEPTIBLE TO LANDSLIDES AND EMBANKMENT FAILURES.

RESOLUTION: PRECAUTIONS SHOULD BE TAKEN TO PREVENT SLOPE FAILURES DUE TO IMPROPER CONSTRUCTION PRACTICES SUCH AS OVER-STEEPENING AND OVERLOADING SLOPES, REMOVAL OF LATERAL SUPPORT, AND FAILURE TO PREVENT SATURATION OF SLOPES. SETBACKS SHOULD COMPLY WITH THE STANDARDS CONTAINED IN CHAPTER 16 OF THE, "PADEP - EROSION AND SEDIMENT CONTROL PROGRAM MANUAL," UNLESS IT CAN BE SHOWN THAT PROPOSED CUTS AND FILLS DO NOT POSE A HAZARD TO PUBLIC SAFETY OR SURFACE WATERS. ALSO, ROAD FILL MATERIAL WILL LIKELY NEED TO BE IMPORTED IN AREAS WHERE SOILS HAVE LOW STRENGTH.

LIMITATION: SLOW PERCOLATION - PERMEABILITY RATE LESS THAN OR EQUAL TO 0.2 INCHES/HR RESOLUTION: BMPS TO BE INSPECTED AFTER RUNOFF EVENTS, MAKE SURE THERE IS ADEQUATE AREA FOR PUMPED WATER DISCHARGE. PCSM FACILITIES DESIGN BASED ON SITE SPECIFIC TESTING. LIMITATION: PIPING

RESOLUTION: PIPING POTENTIAL IN THE SOIL WILL BE MINIMIZED BY THE USE OF TRENCH PLUGS. FURTHERMORE, ANY PLANNED EMBANKMENTS OR PERMANENT IMPOUNDMENTS SUSCEPTIBLE TO PIPING SHALL UTILIZE ANTI-SEEP COLLARS OR FILTER DIAPHRAGMS ON OUTLET BARRELS.

LIMITATION: LIMITED AVAILABLE TOPSOIL

RESOLUTION: ANY EXCAVATED TOPSOIL WILL BE STOCKPILED AND REUSED. IF NECESSARY, ADDITIONAL TOPSOIL WILL BE BROUGHT ON-SITE.

LIMITATION: FROST ACTION - THE LIKELIHOOD OF UPWARD OR LATERAL EXPANSION OF THE SOIL CAUSED BY THE FORMATION OF SEGREGATED ICE LENSES, OR FROST HEAVE, AND THE SUBSEQUENT COLLAPSE OF THE SOIL AND LOSS OF STRENGTH ON THAWING, WHICH CAN DAMAGE ROADS, BUILDINGS, AND OTHER STRUCTURES AS WELL AS RESOLUTION: PRECAUTIONS ARE NEEDED TO PREVENT DAMAGE TO ROADWAYS AND STRUCTURES.

LIMITATION: WET SOILS - SOME SOILS MAY EXHIBIT A HIGH WATER TABLE OR PONDING. RESOLUTION: IF HIGH WATER TABLE IS ENCOUNTERED, TRENCH DEWATERING WILL BE EMPLOYED. LOCATE PCSM FACILITIES AWAY FROM WET SOILS.

LIMITATION: MIN. DEPTH TO BEDROCK - SOME SOILS HAVE A MIN DEPTH OF BEDROCK LESS THAN THE THE TYPICAL TRENCH DEPTH OF 7 FT (ASSUMES 3 FT OF COVER, PIPE DIAMETER, AND BEDDING DEPTH OF 1 FT). RESOLUTION: CONTRACTOR TO PLAN FOR ROCK REMOVAL DURING TRENCHING OPERATIONS. FOR SEDIMENT BARRIERS REQUIRING STAKING (E.G. SILT FENCES, ETC.), DEPTH TO BEDROCK LESS THAN 2 FT CAN IMPACT ABILITY TO DRIVE STAKE AND/OR POLE (FOR SUPER SILT FENCE). IN THESE AREAS, COMPOST FILTER SOCK OR OTHER APPLICABLE BMP NOT REQUIRING STAKING MAY BE CONSIDERED.

LIMITATION: pH - SOME SOILS HAVE pH VALUES LESS THAN 5.5, WHICH MAY LIMIT THE VEGETATIVE STABILIZATION ABILITY OF THE SOIL. RESOLUTION: AS IS TYPICAL FOR THESE TYPE OF SOILS, LIME WILL BE ADDED AS NEEDED TO PRODUCE VEGETATIVE STABILITY.

LIMITATION: LOW FERTILITY RESOLUTION: IF NECESSARY TO PRODUCE VEGETATIVE STABILITY OF THE SOIL, FERTILIZER OR NUTRIENT SUPPLEMENTS WILL BE ADDED TO THE SOIL TO PRODUCE VEGETATIVE STABILITY. FOR LOW FERTILITY SOILS, CONTRACTOR TO REFER TO "TABLE 11-3: PLANT TOLERANCES OF SOIL LIMITATION FACTORS" TO SELECT APPROPRIATE VEGETATION. EROSION CONTROL BLANKETS SHOULD ALSO BE CONSIDERED IN SOIL CONDITIONS THAT MAKE REVEGETATION DIFFICULT (E.G. LOW FERTILITY). WHEN INSTALLED PROPERLY, EROSION CONTROL BLANKETS CAN HELP HOLD SOIL PARTICLES IN PLACE AND RETAIN SOIL MOISTURE, PROMOTING SEED





TABLE E.1 LIMITATIONS OF PENNSYLVANIA SOILS PERTAINING TO EARTHMOVING PROJECTS (ABSENCE OF AN X DOES NOT MEAN "NO POTENTIAL LIMITATION")

						LIM	ITING SOIL CHARA	ACTERISTICS LE	GEND										
MAP SYMBOL	SOIL NAME	CUTBANKS CAVE	CORROSIVE TO CONCRETE/ STEEL	DROUGHTY	EASILY ERODIBLE	FLOODING	DEPTH TO SATURATED ZONE/ SEASONAL HIGH WATER TABLE	HYDRIC	LOW STRENGTH / LANDSLIDE PRONE	SLOW PERCOLATION	PIPING	POOR SOURCE OF TOPSOIL	FROST ACTION	SHRINK - SWELL	POTENTIAL SINKHOLE	PONDING	WETNESS	MIN. DEPTH TO BEDROCK	рН
UudB	URBAN LAND-UDORTHENTS, LIMESTONE COMPLEX, 0 TO 8 PERCENT SLOPES	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	NO DATA	х	
WaA	WASHINGTON SILT LOAM, 0 TO 3 PERCENT SLOPES	х	S				×	Х	Х	X	X		х	х	х			х	
WaB	WASHINGTON SILT LOAM, 3 TO 8 PERCENT SLOPES	х	S				X	Х	х	X	х		х	х	х			х	

SOURCE: PADEP EROSION AND SEDIMENT POLLUTION CONTROL PROGRAM MANUAL, TG NO.363-2134-008




	REVISIONS				
Э.	DESCRIPTION	DATE	DRAWN	CK	APPR
١	ISSUED FOR PADEP	02/2020	DOW(MM)	JDM(MM)	WMC(MM)


PENNEAST PIPELINE PROJECT CHURCH ROAD INTERCONNECTS POST CONSTRUCTION STORMWATER MANAGEMENT DETAILS NORTHAMPTON COUNTY, PENNSYLVANIA

DOW DATE ISSUED 02/21/202 DRAWN BY AS SHOWN JDM SCALE CHECKED BY WMC | APPROVED BY APPROVED BY

S DRAWING IS THE PROPERTY OF PENNEAST PIPELINE COMPANY LLC ("P.E."). IT MAY CONTA DWG. NO. 024B-03-07-002



TYPICAL ACCESS ROAD CROSS-SECTION DETAIL



TYPICAL PAD CROSS SECTION DETAIL



Know what's **below. Call** before you dig.

CLIENT APPROVAL DATE

REVISIONS DATE DRAWN CK APPR

DESCRIPTION 02/2020 DOW(MM) JDM(MM) WMC(MM) A ISSUED FOR PADEP



PENNEAST PIPELINE PROJECT CHURCH ROAD INTERCONNECTS TYPICAL ACCESS ROAD AND PAD SECTIONS NORTHAMPTON COUNTY, PENNSYLVANIA

DOW DATE ISSUED 02/21/2020 DRAWN BY CHECKED BY AS SHOWN APPROVED BY

JDM SCALE
WMC APPROVED BY DWG. NO. 024B-03-07-003