

## Major Projects from FY2003-05 STIP

Federal regulations require that the STIP list major projects from the previous STIP that were implemented and identify any significant delays in the planned implementation of major projects. The following is a list of major projects from the FY 2003-05 STIP.

DB Number	County/ Agency	Project	Status
244	Atlantic/ Cape May	Route 52, Causeway Replacement and Somers Point Circle Elimination	Preliminary design continuing
X207	Bergen/ Hudson	Route 1&9 (28) Secaucus Road to Broad Avenue	Final design underway; right of way acquisition underway; construction award anticipated 1/05
9105	Bergen	Route 17 (3) Essex Street Bridge	Waiting for comments on preliminary design submission; final design will follow; right of way acquisition underway; construction award anticipated 6-04
93281	Bergen	Route 46, Main Street, Lodi	Final design on hold pending availability of right of way funding now proposed for FY05-06
284J	Bergen	Route 80, Section EJ, Palisades Avenue to I-95	Construction contract awarded 6-19-03
567	Burlington	Route 73/70, Marlton Circle Elimination (5)	Preliminary design is underway. Field survey is complete and base maps and CED being prepared. This project will require significant right of way acquisitions and utility relocations.
077	Burlington	Route 9, Section 17B, Bass River Bridge	Construction underway. Anticipated completion date is 1-05.
9208	Burlington	Route 206 (39), Old York Road/Rising Sun Road	Final design submission has been made and reviewed. Right of way acquisition is underway. Utility plans and estimates are being completed. All permits have been issued. Construction award anticipated 1-04.
95078B	Burlington	Route 130, Corridor No. 3B, Airport Circle to Wood Street, Burlington City	This project is currently in concept development.
95078B1	Burlington	Route 130, Campus Drive	This is a Burlington County lead; project is undergoing preliminary design.
99373	Burlington/ Camden	Route 295, Burlington/Camden Rigid Pavement, CR 561 to Route 38	Under construction; anticipated completion 12/04

D9912	Burlington	CR 530, South Pemberton Road	This is a Burlington County lead; project is undergoing preliminary design.
9108	Camden	Route 676, Martin Luther King Boulevard, Operational Improvements	Preliminary design is complete and contract anticipated to be awarded in Fall 2004. This project must be coordinated with the ongoing construction of the NJT South Jersey Light Rail project.
155B	Camden	Route 30/130, Collingswood Circle (Phase A) Elimination, Comly Avenue to PATCO Bridge	Project is undergoing preliminary design. Advance right of way acquisition of Richey Avenue properties is ongoing. Construction award anticipated in 10-04.
155C	Camden	Route 30/130, Collingswood/Pennsauken (Phase B), Cooper River to PATCO Bridge	Feasibility assessment is underway; anticipated advancement to preliminary design anticipated late 2003.
355	Camden	Route 295/42/I-76, Direct Connection, Camden County	Feasibility assessment has been put on hold until Smart Growth analysis has been completed. Once this issue has been resolved, feasibility assessment will be completed and the project advanced to preliminary design.
355A	Camden	Route 295/42, Missing Moves, Bellmawr	Preliminary design is underway and scheduled for completion by Fall 2004.
93109	Camden	Route 30/73, Berlin Improvements	Final design underway. Right of way acquisition underway. Construction contract award anticipated 11-04.
98553	Camden	Delaware River Tram	Construction is anticipated to begin in FY 2004 by DRPA.
9013A	Cumberland	Route 47, Operational Improvements, Sharp Street to Sherman Avenue	Construction contract awarded 6-03; completion anticipated 7-06
98545	Essex/ Union	Garden State Parkway, Interchange 142 (I-78)	This is NJ Turnpike Authority lead; expression of interest for design has been posted; right of way acquisition has begun; construction contract award anticipated 6-06
02380	Essex	Newark Circulation Improvements	Funding is provided for ongoing circulation improvements being implemented by the City of Newark

94047	Essex	Route 1&9, Haynes Avenue Bridges and Operational Improvements	Under final design; right of way authorization has been requested
722B	Essex	Route 21, TSM 6, Contract 3	Construction contract awarded 6-11-03
201	Gloucester	Route 41/42 Fwy, Section 1A 2A 14M, Singley Avenue to Cooper Street	Final design is underway. Construction contract award anticipated 2-04.
232B	Gloucester	Route 40 (2), Malaga Lake Dam over Scotland Run	Construction contract awarded 7-03.
232C	Gloucester	Route 47/40, Intersection Improvements (Sites 1 & 6)	Final design is underway. Construction contract award anticipated 9-03.
232D1	Gloucester	Route 47/322, High Street to Greentree Road (Sites 2 & 7)	Final design is complete. Right of way acquisition is underway. Construction contract award anticipated 5-04, dependent on completion of right of way acquisition.
051	Hudson	Route 1&9T (25) St. Paul's Avenue Bridge	Under final design; right of way acquisition underway
053B	Hudson	Route 139, Contract 2, 12 <sup>th</sup> Street Viaduct/14 <sup>th</sup> Street Viaduct	Under final design; right of way authorization requested
053C	Hudson	Route 139, Contract 3, Hoboken and Conrail Viaducts	Final design underway; right of way authorization anticipated in calendar 2003; construction contract award anticipated 11-04
403B	Hunterdon	Route 31, Flemington Circle Elimination	Final design underway; right of way authorization anticipated in FY 2004
031	Mercer	Route 1/CR 571, Penns Neck Area EIS	Draft Environmental Impact Statement completed; public hearing held on 6-30-03. Public comment period on the DEIS will end in 8-03.
551A	Mercer	Route 29, Boulevard Landscaping	Project is under construction. Completion anticipated 12-03.
551B	Mercer	Route 29, Delaware River Pedestrian/Bike Path, Stacy Park to Assunpink Creek	Final design is near completion. Security issues were negotiated between the City of Trenton and the Joint Toll Bridge Commission which required some design revisions.
94010	Mercer	Route 295, Noise Barriers, Hamilton Twp., Klockner Road to East State Street Extension	Construction contract awarded in 7-03. Completion anticipated by 9-04.
97117	Mercer	Route 1, D&R Canal Pedestrian Bridge	Under Construction; estimated completion date 10-03

D9906	Mercer	CR 546, Washington Crossing-Pennington Road Bridge over Conrail	This is a Mercer County lead. Project is currently in preliminary design.
L067	Mercer	Southard Street Bridge over Route 1 and Conrail	Final design is underway. Construction contract anticipated 10-03.
98535	Mercer	Route 130, Pedestrian Bridge, Washington Twp.	Right of way acquisition is underway.
02382	Mercer	Trenton Revitalization Improvements	Funding is provided for ongoing revitalization improvements being implemented by the City of Trenton
9239	Middlesex	Route 1, Section 6V, North of Ryders Lane to south of Milltown Road	Preliminary design underway
047	Middlesex	Route 1, Section 7L, Pierson Avenue to Garden State Parkway	Final design underway; right of way acquisition underway; construction contract award anticipated 2-05
048	Middlesex/ Union	Route 1&9, Section 1K 3M, Production Way to East Lincoln Avenue	Final design underway; right of way acquisition underway; construction contract award anticipated 5-04
115A	Middlesex	Route 18 Ext., Section 2A, River Road to Hoes Lane Extension	Construction underway; completion anticipated 11-04
108	Middlesex	Route 18, Section 2F 7E 11H, Route 1 to Northeast Corridor Amtrak Line north of Route 27	Final design underway; right of way acquisition underway; construction contract award anticipated 9-04
178	Middlesex	Route 35, Section 12T, Victory Bridge over Raritan River	Construction underway; completion date anticipated 9-05
428A	Monmouth/ Ocean	Route 70 (4), Manasquan River Bridge	Preliminary design underway
L070	Morris	Sussex Turnpike	Final design underway
9116	Passaic	Route 46 (43), Route 23 & 80 Interchange Improvements	Final design complete; awaiting completion of right of way acquisition; construction contract award anticipated 1-04
9117	Passaic	Route 46/62, Section 12K 13E 1E, Union Boulevard Interchange Improvements	Final design underway; right of way acquisition underway; construction contract award anticipated 6-04
240A	Salem	Route 49, Section 2A, Salem River Bridge	Construction contract awarded 10/02; completion anticipated 7/05

98542	Somerset	Route 22, Chimney Rock Road Interchange Improvements	This is a Somerset County Lead. FHWA has recently rejected all schemes the county developed. The county is currently determining their next move.
779	Somerset	Route 206 Bypass, Section 14A 15A, Belle Mead-Griggstown Road to Old Somerville Road	Final design underway; right of way acquisition underway; construction contract award anticipated 8-06
780	Somerset	Route 206, Section 15N, Old Somerville Road to Brown Avenue	Final design underway; right of way acquisition underway; construction contract award anticipated 2-06
043	Union	Route 1&9, Section 4T, Elizabeth River Bridge	Final design underway; right of way acquisition underway; construction contract award anticipated 12/03
048A	Union	Route 1&9, Rahway River Bridge	Final design submission complete; right of way acquisition nearly complete; construction contract award anticipated 9-03
860	Warren	Route 78, Section 6J 6K, Truck Weigh Stations	Construction underway; estimated completion 8-05
T37	NJ TRANSIT	Rail Support Facilities and Equipment	Meadowlands Maintenance Complex—received facility expansion bids, awarded construction contract. Construction completion by Fall 2006. Morrisville Yard— construction completion by Fall 2003
T53G	NJ TRANSIT	Rail Fleet Overhaul	105 of 116 Comet II cards have been overhauled; and the balance will be completed in Fall 2003

T55	NJ TRANSIT	Other Rail Station/Terminal Improvements	Route 17 Station (Ramsey Regional Park and Ride)— design is complete and construction began in early 2003 and will be completed in Fall 2004. Montclair State University Station— superstructure 25% complete. Station facilities 25% complete. Clove Road realignment completed. Construction will be completed in Fall 2004. Trenton Station—Design work is 30% complete. A value engineering study has been completed to evaluate the design for possible cost or time-saving methods. Final design completion anticipated 6-04. Construction is anticipated to last two years once design is completed and funding approved.
T107	NJ TRANSIT	Southern New Jersey LRT	Projected opening date for service—Fall 2003.
DR041	DRPA	Parking Lot Improvements	DRPA completed the study in FY 2002.
DR046	DRPA	Transit Cars Upgrade/Overhaul – Vickers Cars	DRPA anticipates beginning the overhaul/upgrade of the transit car fleet in FY 2004.