# **FY 2019 MAJOR PROJECT STATUS**

# **NJTPA**

# PANY&NJ-NJDOT Project Program {DBNUM: 11407; UPC: 114070}

COUNTY: Hudson, Essex

MUNICIPALITY: Jersey City, Newark City, Kearny Town

STATUS: Wittpenn: Contracts 1-3 Complete. Contract 4-In CON; completion 6/2021.

Route 139: complete.

Route 1&9T New Road: Contract 2- In DES; CON Auth in 12/2019. Contract 3-In

DES; ROW Auth in 6/2019. Contract 1-In DES; CON Auth in 5/2019.

Pulaski: Contracts 1-4 Complete. Contracts 5-In CON; completion 8/2019. Contract 6-In DES; CON Auth in 11/2020. Contract 7-In CON; completion 2/2019. Contract 8-

In DES; CON Auth in 12/2020. Contract 9-In DES; CON Auth in 5/2021.

# Port Newark Container Terminal (PNCT) Access Improvement and Expansion Project {DBNUM:

N1501; UPC: 154370}

COUNTY: Essex

**MUNICIPALITY:** Newark City

**STATUS:** Project has expended TIGER grant, and is utilizing a New Jersey EDA loan.

#### Route 3 & Route 495 Interchange {DBNUM: 12386; UPC: 123860}

COUNTY: Hudson

**MUNICIPALITY:** North Bergen Twp

STATUS: In Concept Development. Preliminary Engineeering authorization anticipated in

7/2020.

# Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract B {DBNUM:

059B; UPC: 123020}

COUNTY: Passaic

**MUNICIPALITY:** Little Falls Twp, Clifton City

STATUS: Construction authorization anticipated in 8/2019. Completion in 8/2023. This project

has a Financial Plan.

#### Route 3 EB, Bridge over Hackensack River & Meadowlands Parkway {DBNUM: 15430; UPC: 154300}

COUNTY: Bergen, Hudson

MUNICIPALITY: East Rutherford Boro, Secaucus Town

STATUS: In Concept Development. Preliminary Engineeering authorization anticipated in

4/2021.

#### Route 4, Hackensack River Bridge {DBNUM: 02346; UPC: 023460}

COUNTY: Bergen

**MUNICIPALITY:** Hackensack City, Teaneck Twp

STATUS: Preliminary Engineering authorization anticipated in 8/2019. Completion in 4/2025.

# **FY 2019 MAJOR PROJECT STATUS**

# **NJTPA**

# Route 7, Kearny, Drainage Improvements {DBNUM: 93186; UPC: 950652}

COUNTY: Hudson
MUNICIPALITY: Kearny Town

STATUS: Final Design authorization in 8/2019. Construction authorization in 8/2021.

Completion in 1/2023.

#### Route 34, CR 537 to Washington Ave., Pavement {DBNUM: 11307; UPC: 113070}

**COUNTY:** Monmouth, Middlesex

**MUNICIPALITY: Various** 

STATUS: Preliminary Engineering authorization in 6/2019. Final Design authorization

anticipated in 6/2021. Completion in 12/2024.

## Route 72, Manahawkin Bay Bridges, Contract 1A & 1B {DBNUM: 11385; UPC: 113850}

COUNTY: Ocean

MUNICIPALITY: Stafford Twp, Barnegat Twp, Ship Bottom Boro

STATUS: In Final Design. Construction authorization anticipated in 7/2020. Completion in

10/2021. Utility relocation is a major

component of this project. This project has a Financial Plan.

#### Route 80, Riverview Drive (CR 640) to Polify Road (CR 55) {DBNUM: 11415; UPC: 114150}

COUNTY: Passaic, Bergen

**MUNICIPALITY:** Various

STATUS: In Preliminary Engineering. Final Design authorization anticipated in 6/2021.

Completion in 1/2028.

#### Route 80, Route 15 Interchange {DBNUM: 93139; UPC: 950442}

**COUNTY:** Morris

MUNICIPALITY: Wharton Boro, Rockaway Twp

STATUS: In Preliminary Engineering. Final Design authorization anticipated in 6/2020.

Completion in 12/2025.

### Route 206, Doctors Way to Valley Road {DBNUM: 780B; UPC: 108022}

COUNTY: Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: In Final Design. Construction authorization anticipated in 2/2020. Completion in

6/2022. This project is part of a Financial Management Plan with DB# 779 and DB#

780A.

#### Route 206, Valley Road to Brown Avenue {DBNUM: 780A; UPC: 108021}

**COUNTY:** Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: Final Design authorization anticipated in 6/2019. Completion in 12/2022. This

project is included in a Financial Plan with DB# 779 and DB# 780B.

# **FY 2019 MAJOR PROJECT STATUS**

# **NJTPA**

Route 206 Bypass, Mountain View Road to Old Somerville Road (Sections 14A & 15A) Contract B {DBNUM: 779; UPC: 960597}

**COUNTY:** Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: In Construction. Completion in 2/2021. This project is included in a Financial Plan

with DB# 780A and DB# 780B.

# Route 280, Route 21 Interchange Improvements {DBNUM: 00314; UPC: 003140}

**COUNTY:** Essex, Hudson

MUNICIPALITY: Newark City, Harrison Town

STATUS: Substantial completion in 2/2019. This project has a Financial Plan.