

State of New Jersey  
 Department of the Treasury  
 Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP  
 Engagement: Long Slip Fill and Rail Enhancement - 14-033C  
 For Quarter Ending: 06/30/2023

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
<b>A. General Info</b>			
1.	Recipient of funding	New Jersey Transit Corporation	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3.	State Funding (if applicable)	\$48,849,478.00	The state funding, as of June 2022 is now \$73.556,793.76. That includes Operating funds of \$16,635,478.65 that will be removed by end of year.
4.	Award Type	Resilience Program Competitive Resilience Grant	
5.	Award Amount	\$146,548,432.00	
6.	Contract/Program Person/Title	Ronald Hovey, Chief Procurement Officer (Acting)	
7.	Brief Description, Purpose and Rationale of Project/Program	The Long Slip Fill and Rail Enhancement project is a resilience project in response to Superstorm Sandy. This project involves the design, permitting and construction for the filling of Long Slip Canal to an elevation above the Federal Emergency Management Agency (FEMA) base flood elevation (BFE) as required, and the design, permitting and construction of six new electrified tracks serving ADA-accessible high-level boarding platforms and a passenger/rail personnel structure on the filled area.	
8.	Contract/Program Location	Adjacent to Hoboken Terminal and Yard	
9.	Amount Expended to Date	\$85,987,988.88	
10.	Amount Provided to other State or Local Entities	None.	
11.	Completion Status of Contract or Program	In Progress	
12.	Expected Contract End Date/Time Period	Phase 1 projected completion date: May 2023	
<b>B. Monitoring Activities</b>			
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable.	

Firm Name: RSM US LLP  
 Engagement: Long Slip Fill and Rail Enhancement - 14-033C  
 For Quarter Ending: 06/30/2023

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Preparation and submission of bi-weekly status updates and monthly Form E.  RSM obtained and reviewed project documentation in conjunction with our fraud risk assessment and execution of our approved workplan. RSM's submitted fraud risk assessment was approved and the subsequent full work authorization was approved on June 21, 2021.  RSM did not perform any site visits during this period.	
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	RSM requested additional documents to facilitate testing related to our approved workplan. This information included but was not limited to:  <ul style="list-style-type: none"> <li>- Construction Assistance</li> <li>- Change Orders and Notice of Proposed Changes</li> <li>- Disadvantaged Business Enterprises</li> <li>- Contractor and subcontractor Form E and E2's</li> <li>- Pay Applications and Disbursements</li> <li>- Fieldwork Construction</li> <li>- Buy America</li> <li>- Davis Bacon</li> <li>- Construction Progress Meeting Minutes</li> <li>- Procurement</li> <li>- Quarterly FTA Reports</li> <li>- Claims Management</li> <li>- Grant Management</li> <li>- Subcontractors</li> </ul>	
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	We conducted testing in accordance with our workplan related to disbursements, procurement, DBE Form E and E2's, grant management, fieldwork construction meetings and change orders.	
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	We are in process of performing detailed inspection of 41 out of 41 construction (18-035X), 55 out of 55 (13-001C) and 33 out of 33 (16-006) design, and 31 out of 31 project management (18-003) in line with our approved worksteps.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	Our meetings with key stakeholders, attendance at bi-weekly project status meetings, requests and review of source documents, and site inspection all contribute to preventing and detecting waste, fraud and abuse.	
19.	Provide details of any integrity issues/findings	None.	

Firm Name: RSM US LLP  
 Engagement: Long Slip Fill and Rail Enhancement - 14-033C  
 For Quarter Ending: 06/30/2023

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None.	
21.	Provide details on any other items of note that have occurred in the past quarter	None.	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable.	
<b>C. Miscellaneous</b>			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	For the period April 1, 2023 - June 30, 2023, the following individuals have incurred a total of 117.1 hours.  Name: Shawn Dahl David Luker Matthew Blondell Stephanie Tantillo Rita Chevalier Ryan Daly Chris Fitzgerald Sean McCarter Devann Marchand Taylor Masten Michael Mudalel (MBE subcontractor) Marcelo Fuentes (MBE subcontractor)	
24	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None.	

Name of Integrity Monitor:	RSM US LLP
Name of Report Preparer:	David Luker
Signature:	
Date:	30-Jun-23