Engagement: Borough of Atlantic Highlands Marina and Pier

Reconstruction Contract # T-2939; EQ2013-006-P3

For Quarter Ending: 12/31/2014

No.	Recipient Data Elements	Response	Comments
A.	General Info		
1.	Recipient of funding	Atlantic Highlands Harbor	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	FEMA	
3.	State Funding (if applicable)	Not Applicable	
4.	Award Type	Grant	
5.	Award Amount	\$19,315,327	
6.		PA-02-NJ-4086-PW-01733(0) - Atlantic Highlands Harbor Marina and Piers /Adam Hubeny / Borough Administrator; Task Order # Atlantic Highlands 3-1A-F Contract # T- 2939	
7.		Hurricane Sandy's combination of strong winds, waves and high tide resulted in an intense storm surge which submerged the piers and produced extremely high forces on the structural members. All twelve piers were significantly damaged. Damage included severely uplifted, misaligned and broken piles, several split or broken headers and stringers, missing or broken decking, and severely damaged secondary components including wave screens, railings, mooring piles and all utilities located on the piers (water, electric, sanitary and fuel system). Also damaged were the Americans with Disabilities Act (ADA) access ramps, observation decks, launching ramps and bulkheads	
8.	Contract/Program Location	PA-02-NJ-4086-PW-01733(0) / 2 Simon Lake Drive, Atlantic Highlands, NJ	
9.		JH Reid (including Skyline Steel): Payment Certificate No. 1 – No. 16 = \$15,376,829.09 T & M - \$1,111,186 Sullivan - \$403,925 Borough of Avon-By-The-Sea: \$24,500 Total - \$16,916,440.09	
10.	Amount Provided to other State or Local Entities	\$24,500 - Borough of Avon-By-The-Sea for 60 LF of Metal Sheeting	
11.	Completion Status of Contract or Program	100% Complete.	
12.	Expected Contract End Date/Time Period	Oct-14	
В.	Monitoring Activities		

Engagement: Borough of Atlantic Highlands Marina and Pier

Reconstruction Contract # T-2939; EQ2013-006-P3

For Quarter Ending: 12/31/2014

_	•	Response	Comments
1	and its support. r	On February 7, 2013, Atlantic Highlands Harbor ("the Harbor") completed the Project Worksheet ("PW") UEBHG20 for the rehabilitation of the Atlantic Highland Marina and Piers. The Harbor engaged T & M Associates of Middletown New Jersey to a prepare the site condition survey report for the PW and was also assisted by a FEMA project specialist and their FEMA representative. The PW was executed by FEMA PAC Crew Leader Charles Deason on February 26, 2013 in the amount of \$19,315,327	
1	with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	 On October 9, 2014, KPMG conducted a final walk through of the Marina Conducted a prevailing wage analysis to assess whether J.H. Reid is in compliance with NJ prevailing wage requirements On November 3, 2014, KPMG requested that JH Reid provide cancelled checks issued to individual contractors. Cancelled checks were not provided during this quarterly period. 	
1	provided by recipient and what activities have been taken to review in relation to the project/contract/program.	KPMG requested, obtained and reviewed the following documentation to assess if the appropriate information has been provided by the Borough of Atlantic Highlands. Received and reviewed J.H. Reid's certified payroll covering the period of 04/28/2014 through 07/13/2014 that corresponded to J.H Reid's Payment Applications Nos. 13 through 16.	
1	ensure procurement compliance with terms and conditions of the contracts and agreements.	In order to monitor and assess if the Borough's financial and administrative functions adhere to grant/assistance program guidelines, procurement rules, and reporting requirements, KPMG requested, obtained and reviewed the following documentation: Received and reviewed J.H. Reid's certified payroll covering the period of 04/28/2014 through 07/13/2014 that corresponded to J.H Reid's Payment Applications Nos. 13 through 16. Specifically, KPMG downloaded the Prevailing Wage Rate Determination document developed by the NJ Department of Labor and Workforce Development ("Prevailing Wage Rate Schedule") covering the aforementioned cycle and on a sample basis, compared the Prevailing Wage Rate Schedule to the hourly rates reported in the J.H. Reid Certified Payroll.	

Engagement: Borough of Atlantic Highlands Marina and Pier

Reconstruction Contract # T-2939; EQ2013-006-P3

For Quarter Ending: 12/31/2014

	Recipient Data Elements	Response	Comments
17	Have payment requisitions in connection with the contract/program been reviewed? Please describe	In order to monitor and assess whether payments and change orders were disbursed consistent with applicable directives, KPMG performed the following procedures: • Analyzed documents provided for proper authorization of transactions; • Analyzed documents to assess proper segregation of duties. This included assigning different people the responsibilities of authorizing transactions, and recording transactions; • Obtained payment certification from contractor; • Obtained certified payrolls; and • Obtained wire transfer details or cancelled checks.	
18	Description of quarterly activity to prevent and detect waste, fraud and abuse.	KPMG conducted a prevailing wage analysis to assess whether J.H. Reid is in compliance with NJ prevailing wage requirements. In order to assess whether amounts paid to individuals reconcile with the Certified Payrolls, KPMG requested that JH Reid provide cancelled checks issued to individual contractors (fifteen checks in total).	
19	Provide details of any integrity issues/findings	General Findings Based upon procedures performed, KPMG found that the Borough has made significant efforts to comply with requirements outlined in the FEMA Public Assistance Program and implemented controls to oversee and monitor the construction of the Atlantic Highlands Harbor Reconstruction Project. KPMG has made the following recommendations to the Borough which, if properly implemented, should improve the Borough's internal controls for this program: Labor Reporting – The Harbor was not recording data pertaining to the contractor resources on site each day to complete the last few punch list items. This is extremely important in order to verify prevailing wage is being paid and whether contractor's doing the work are actually union employees with the appropriate classification.	
20	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None noted in this quarter.	

Engagement: Borough of Atlantic Highlands Marina and Pier

Reconstruction Contract # T-2939; EQ2013-006-P3

For Quarter Ending: 12/31/2014

	, , , , , , , , , , , , , , , , , , , ,	Response	Comments
21	Provide details on any other items of note that have occurred in the past quarter Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	As noted above, part of our review includes performing a reconciliation of Certified Payrolls submitted by JH Reid to cancelled checks issued to individual contractors (fifteen checks in total). On November 3rd we requested JH Reid to provide a copy of the cancelled payroll checks for a sample of individuals. On February 12, 2015, we finally received ten cancelled checks. We expect to receive the remaining five checks in April. * T&M is the Borough's engineer and is also performing non-Superstorm Sandy Projects for the Borough. The Borough did not issue separate checks for Superstorm Sandy related work and other work being performed by T&M (i.e., General Services). Instead the Borough combined invoices/vouchers and issued one check. KPMG recommended that the Borough issue separate checks for Superstorm Sandy related work for tracking purposes. In order to prevent and detect, fraud waste and abuse KPMG instructed Atlantic Highlands to track J.H. Reid personnel working on the bulkhead and punch list items. In addition, KPMG requested and received a daily email containing a list of J.H. Reid employees working on the Marina.	Comments
C.	Miscellaneous		
23	. Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	See Time and Expense Tab	
24	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	Covered in Previous Sections.	

Name of Integrity Monitor:	KPMG
Name of Report Preparer:	Richard Girgenti

KPMG - Atlantic Highlands Harbor Marina and Piers

State of New Jersey
Department of Treasury
Integrity Monitoring Report

Engagement: Borough of Atlantic Highlands Marina and Pier

Reconstruction Contract # T-2939; EQ2013-006-P3

For Quarter Ending: 12/31/2014

nep	ports required under A-60 will be submitted by integrity wionitors on the hist business day or each calendar quarter to the state measurer and will contain detailed information on the projects/contracts/programs funded by the bisaster keller Appropriations Act.			
No.	. Recipient Data Elements	Response	Comments	
		Padand 16 Giszenti		
	Signature:	00		
	Date:	4/1/2015		

KPMG - Atlantic Highlands Harbor Marina and Piers

Resource	Title	Rate	Hours Incurred (Oct - Dec)	Summary of services provided
Grand Total			37	

Resource	Expense Amount	Summary of Expenses (October - December)	
Grand Total	\$110		