



AUTHORIZED LANE CLOSINGS ON THE GARDEN STATE PARKWAY
FOR THE WEEK BEGINNING Monday November 2, 2009
PREPARED BY THE TRAFFIC OPERATIONS DIVISION
Revised

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Montvale	Bergen	11/2-5	172 to 160	SB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Guide rail
Montvale	Bergen	11/2-6	172 to 125	SB	Off Roadway	7 a.m. - 6 p.m.	KS Engineers/Outfall Mapping
Woodcliff Lakes	Bergen	11/3 & 4	169.6 to 169.8	NB	Right Shoulder	9 a.m. - 4 p.m.	Adesta-Penta/Move fiber
Woodcliff Lakes	Bergen	11/3 & 4	168.6 to 169.8	NB	Right Shoulder	9 a.m. - 4 p.m.	Adesta-Penta/Move fiber
Washington	Bergen	11/2	Pascack Valley Tolls	SB	1 Toll Lane	9 a.m. - 3 p.m.	Daidone Elec/Install"Your speed" signs # 2
Washington	Bergen	11/ 4	Pascack Valley Tolls	SB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install"Your speed" signs # 2
Saddle Brook	Bergen	11/4	Bergen Tolls	NB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install"Your speed" signs # 5
Saddle Brook	Bergen	11/5	Bergen Tolls	NB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install"Your speed" signs # 5
Saddle Brook	Bergen	11/2-5	160 to 172	NB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Guide rail work (or right lane)
Saddle Brook	Bergen	11/2-5	160 to 150	SB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Replace guide rail or right lane(work in Ferreira)
Clifton	Passaic	11/2 & 3	158.2 to 154.6	SB	1 Left Lane	9 p.m. - 6 a.m.	Ferreira/Mill & Pave
Clifton	Passaic	11/4 & 5	158.2 to 154.6	SB	1 Right Lane	9 p.m. - 6 a.m.	Ferreira/Mill & Pave
Clifton	Passaic	11/2 & 3	157 to 154.6	SB	2 Left Lanes	10 p.m. - 5 a.m.	Ferreira/Mill & Pave
Clifton	Passaic	11/4 & 5	157 to 154.6	SB	2 Right Lanes	10 p.m. - 5 a.m.	Ferreira/Mill & Pave
Clifton	Passaic	11/2-5	156.4 to 160	NB	1 Left Lane	9 p.m. - 6 a.m.	Ferreira/Barrier placement
Bloomfield	CANCEL	11/4	Exit 151	SB	Partial	9 a.m. - 2 p.m.	Conti Comm/Install guide rail
Bloomfield	Essex	11/4 & 5	152 to 149.6	SB	Right Shoulder	9 a.m. - 3:30 p.m.	Ferreira/Concrete collars
Bloomfield	Essex	11/5	Essex Toll Plaza	SB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install"Your speed" signs # 2
Bloomfield	Essex	11/6	Essex Toll Plaza	SB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install"Your speed" signs # 2
Bloomfield	Essex	11/6	Essex Toll Plaza	SB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install"Your speed" signs # 2
Bloomfield	Essex	11/2-5	150.7 to 147.5	SB	1 Right Lane	9 p.m. - 6 a.m.	KConti/Install barrier-lane shift(or left lane)
Bloomfield	Essex	11/2-5	150.7 to 147.5	SB	2 Right Lanes	10 p.m. - 5 a.m.	KConti/Install barrier-lane shift(or 2 left lanes)
Bloomfield	Essex	11/2-5	150 to 160	NB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Replace guide rail or right lane(work in Ferreira)
Bloomfield	Essex	11/2 & 3	149.6 to 152	NB	Right Shoulder	9 a.m. - 3:30 p.m.	Ferreira/Concrete collars
East Orange	Essex	11/5	145.8 to 148.3	NB	1 Left Lane	10 a.m. - 2 p.m.	KConti/Pour concrete
East Orange	Essex	11/3	146.5 to 146.7	NB	1 Right Lane	10 a.m. - 2 p.m.	Sanzari/Tree cutting
Newark	Essex	11/3	146.3 to 146.5	NB	1 Right Lane	9 a.m. - 3 p.m.	Sanzari/Tree cutting
Newark	Essex	11/2-5	145.8 to 148.3	NB	1 Right Lane	9 p.m. - 6 a.m.	KConti/Install barrier-lane shift(or left lane)
Newark	Essex	11/2-5	145.8 to 148.3	NB	2 Right Lanes	10 p.m. - 5 a.m.	KConti/Install barrier-lane shift(or 2 left lanes)
Newark	Essex	11/2-6	145.8 to 141	SB	1 Left Lane	8 p.m. - 6 a.m.	Intercounty/Mill & pave
Newark	Essex	11/2-6	145.8 to 141	SB	2 Left Lanes	10 p.m. - 6 a.m.	Intercounty/Mill & pave
Newark	Essex	11/3-7	145.8 to 141	SB	3 Left Lanes	12:01 a.m. - 5 a.m.	Intercounty/Mill & pave
Newark	CANCEL	11/6	145.8 to 141	SB	1 Right Lane	9 p.m. - 8 a.m.	Intercounty/Mill & pave
Newark	CANCEL	11/7	145.8 to 141	SB	2 Right Lanes	12:01 a.m. - 7 a.m.	Intercounty/Mill & pave
Newark	CANCEL	11/7	145.8 to 141	SB	3 Right Lanes	1 a.m. - 6 a.m.	Intercounty/Mill & pave

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Irvington	Essex	11/2	145.2 to 144.3	SB	1 Right Lane	9 a.m. - 3 p.m.	Sanzari/Tree cutting
Hillside	Union	11/2	142.7 to 142.9	NB	1 Right Lane	10 p.m. - 6 a.m.	Union Paving/Mill & pave slip ramp north of Plaza
Hillside	Union	11/2	142.7 to 142.9	NB	1 Right Lane	7 p.m. - 6 a.m.	Union Paving/Mill & pave (aux lane)
Hillside	Union	11/2	Union Toll Plaza	NB	5 Toll Lanes	11 p.m. - 5 a.m.	Union Paving/ Lanes1,2,4,5 & 6
Hillside	Union	11/6	Union Toll Plaza	NB	4 Toll Lanes	11 p.m. - 5 a.m.	Union Paving/ Lanes1,2,4 & 5
Hillside	Union	11/3 & 4	Entrance 142A	SB	Ramp Closed	10 p.m. - 5 a.m.	Union Paving/Non-veg & BGR(ramp from Union Ave)
Hillside	Union	11/4 & 5	Entrance 142	SB	Partial	10 p.m. - 5 a.m.	Union Paving/Non-veg & BGR(ramp from Rt 78)
Hillside	Union	11/2 & 6	Exit 142 A	NB	Ramp Closed	10 p.m. - 5 a.m.	Union Paving/Pour concrete(ramp to 78 EB)
Union	Union	11/5	142.2 to 142.6	NB	1 Right Lane	11 p.m. - 5 a.m.	Intercounty/Mill & pave
Union	CANCEL	11/5 & 6	Exit 140	SB	Ramp Closed	8 p.m. - 6 a.m.	Intercounty/Mill & pave(ramp to Morris Ave)
Cranford	Union	11/3 & 4	Entrance 137	NB	Right Shoulder	8 a.m. - 4 p.m.	Adesta-Oliver/Install fiber
Cranford	Union	11/5	138 to 138.8	NB	1 Right Lane	10 .m. - 1 p.m.	GSP/CCTV removal
Woodbridge	Middlesex	11/6	Exit 127	NB	Ramp Closed	8 p.m. - continuous	Sanzari/Replace deck joints(ramp closed till 5 am on mon 11/9)
Sayreville	Middlesex	11/6	125.9 to 128	NB	3 Right Lanes	8 p.m. - continuous	Sanzari/work on Exit 127(lanes closed till 5 am on Mon 11/9)
Sayreville	Middlesex	11/6	Entrance 124	NB	Ramp Closed	8 p.m. - continuous	Sanzari/Construction at 127 (ramp closed till 5 am on Mon 11/9)
Sayreville	Middlesex	11/2-6	125 to 172	NB	Off Roadway	7 a.m. - 6 p.m.	KS Engineers/Outfall Mapping
Sayreville	Middlesex	11/4	124 to 124.6	NBI	1 Left Lane	10 a.m. - 1 p.m.	Sanzari/Install ROW fencing by SA parking lot
Sayreville	Middlesex	11/4 & 5	123 to 121	SBO	2 Right Lanes	10 p.m. - 5 a.m.	GSP/Pavement repair
Aberdeen	Monmouth	11/2-4	120.1 to 119.9	SBO	Right Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection
Aberdeen	Monmouth	11/2-4	119.3 to 119.1	SBO	Right Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection
Hazlet	Monmouth	11/2	118.5 to 116	SBI	1 Right Lane	10 p.m. - 5 a.m.	GSP/Crack sealing
Hazlet	Monmouth	11/4-6	118 to 104	SBI	Left Shoulder	7 a.m. - 3 p.m.	Sanzari/Tree cutting
Hazlet	Monmouth	11/2-4	117.8 to 117.6	SBI	Right Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection(work in w/Sanzari)
Holmdel	Monmouth	11/4 & 5	116 to 114	SBI	1 Right Lane	10 p.m. - 5 a.m.	GSP/Crack sealing
Holmdel	Monmouth	11/5	114.5 to 114.9	NBO	Partial	10 a.m. - 11:59 a.m.	GSP/Relamp VMS(crossover ramp from NBI)
Tinton Falls	Monmouth	11/2-4	106.7 to 106.5	SBI	Right Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection(work in w/Sanzari)
Tinton Falls	Monmouth	11/4-6	104 to 118	NBI	Left Shoulder	9 a.m. - 4 p.m.	Sanzari/Tree cutting
Tinton Falls	Monmouth	11/4-6	104 to 102	SB	Left Shoulder	7 a.m. - 4 p.m.	Sanzari/Tree cutting
Tinton Falls	Monmouth	11/2-4	102.8 to 102.6	SB	Right Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection(work in w/Sanzari)
Tinton Falls	Monmouth	11/4-6	102 to 104	NB	Left Shoulder	9 a.m. - 4 p.m.	Sanzari/Tree cutting
Tinton Falls	Monmouth	11/2-4	101.4 to 101.6	NB	Right Shoulder	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Tinton Falls	Monmouth	11/2-4	101.3 to 101.5	NB	Right Shoulder	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Wall	Monmouth	11/2-4	100.7 to 100.9	NB	Left Shoulder	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Wall	Monmouth	11/3 & 4	98.2 to 98.4	NB	Right Shoulder	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Wall	Monmouth	11/5	96.6 to 99.6	NB	1 Left Lane	9 a.m. - 6 p.m.	CJ Hesse/Drainage inspection (cancel 11/2)
Brick	Ocean	11/2-4	93.5 to 93.3	SB	Left Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection
Brick	Ocean	11/5	92 to 91	SB	Off Roadway	7 a.m. - 3 p.m.	Jersey Boring/Test Borings
Lakewood	Ocean	11/5	91 to 92	NB	Off Roadway	7 a.m. - 3 p.m.	Jersey Boring/Test Borings
Lakewood	Ocean	11/2, 4-6	88.6 to 85	SB	1 Right Lane	9 a.m. - 2 p.m.	GSP/Hazardous tree removal
Toms River	Ocean	11/2, 4 & 5	84.7 to 83	SB	2 Right Lanes	10 p.m. - 5 a.m.	GSP/Crack sealing
Beachwood	Ocean	11/2 & 3	79.8 to 75.7	SB	1 Left Lane	9 p.m. - 7 a.m.	Midlantic/Pave
Lacey	Ocean	11/2-3,& 6	75.8 to 74.2	SB	1 Left Lane	8 p.m. - 7 a.m.	REPierson/Pile driving(work in w/Midlantic)
Lacey	Ocean	11/4	75.8 to 74.2	SB	1 Left Lane	8 p.m. - 5 a.m.	REPierson/Pile driving
Lacey	Ocean	11/5	75.8 to 74.2	SB	1 Left Lane	10 p.m. - 7 a.m.	REPierson/Pile driving(work in w/Midlantic)

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Lacey	Ocean	11/2 & 3	75 to 81	NB	1 Left Lane	7 p.m. - 5 a.m.	Midlantic/Pave(work in w/REPierson)
Lacey	Ocean	11/2-5	74.2 to 75.8	NB	1 Left Lane	7 p.m. - 5 a.m.	REPierson/Pile driving
Lacey	Ocean	11/6	74.2 to 75.8	NB	1 Left Lane	10 p.m. - 5 a.m.	REPierson/Pile driving
Barnegat	CANCEL	11/2	Barnegat Tolls	SB	2 Toll Lanes	8 p.m. - 7 a.m.	Midlantic/Lanes 1& 2(or 1 toll lane # 5)
Barnegat	CANCEL	11/4	Barnegat Tolls	SB	2 Toll Lanes	9 p.m. - 5 a.m.	Midlantic/Lanes 1& 2(or 1 toll lane # 5)
Barnegat	CANCEL	11/2	67.9 to 66.5	SB	1 Right Lane	8 p.m. - 7 a.m.	Midlantic/Install catch-overhangs
Barnegat	CANCEL	11/4	67.9 to 66.5	SB	1 Left Lane	9 p.m. - 5 a.m.	Midlantic/Install catch-overhangs
Stafford	CANCEL	11/3	67.7 to 69	NB	1 Right Lane	7 p.m. - 5 a.m.	Midlantic/Install catch-overhangs
Stafford	CANCEL	11/5	67.7 to 69	NB	1 Left Lane	7 p.m. - 5 a.m.	Midlantic/Install catch-overhangs
Stafford	Ocean	11/6	62.9 to 60.2	SB	Left Shoulder	7 a.m. - 4 p.m.	M&R Soil Invest/Test borings
Stafford	Ocean	11/2-5	60.1 to 62.4	NB	Left Shoulder	7 a.m. - 4 p.m.	M&R Soil Invest/Test borings
Bass River	Burlington	11/2	54 to 57.2	NB	Left Shoulder	7 a.m. - 4 p.m.	Craig Test Boring/Test borings
Bass River	Burlington	11/3-5	54 to 57.2	NB	Left Shoulder	7 a.m. - 4 p.m.	Craig Test Boring/Test borings
Bass River	Burlington	11/4	54 to 53.6	SB	1 Left Lane	7 p.m. - 5 a.m.	Arawak/Construct maintenance u-turn
Bass River	Burlington	11/5	54 to 53.6	SB	1 Left Lane	10 p.m. - 7 a.m.	Arawak/Construct maintenance u-turn
Bass River	Burlington	11/5	53.6 to 54	NB	1 Left Lane	7 p.m. - 5 a.m.	Arawak/Construct maintenance u-turn
Bass River	Burlington	11/6	51.5 to 49.5	SB	Right Shoulder	7 a.m. - 4 p.m.	Craig Test Boring/Test borings
Bass River	Burlington	11/2-4 & 6	50 to 48.3	SB	1 Right Lane	12:01 a.m. - 10 a.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Bass River	Burlington	11/2-4	50 to 48.3	SB	1 Right Lane	5 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Bass River	Burlington	11/5	50 to 48.3	SB	1 Right Lane	12:01 a.m. - 5 a.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Bass River	Burlington	11/5	50 to 48.3	SB	1 Right Lane	10 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/2-5	48.1 to 49.9	NB	1 Right Lane	12:01 a.m. - 1 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/2-5	48.1 to 49.9	NB	1 Right Lane	7 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/6	48.1 to 49.9	NB	1 Right Lane	12 a.m. - 5 a.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/6	48.1 to 49.9	NB	1 Right Lane	10 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/5	48 to 50	NB	Right Shoulder	10 a.m. - 4 p.m.	Craig Test Boring/Test borings
Galloway	Atlantic	11/4	44.6 to 42.2	SB	1 Left Lane	7 p.m. - 5 a.m.	Arawak/Resurface site
Galloway	Atlantic	11/2	44.3 to 43.9	SB	1 Right Lane	7 p.m. - 10 a.m.	Arawak/Pave
Galloway	Atlantic	11/2	Exit 44	SB	Ramp Closed	11 p.m. - 5 a.m.	Arawak/Pave
Galloway	Atlantic	11/5	42.8 to 46.7	NB	1 Left Lane	7 p.m. - 5 a.m.	Arawak/Resurface u-turn
Galloway	Atlantic	11/6	42.8 to 46.7	NB	1 Left Lane	10 p.m. - 7 a.m.	Arawak/Resurface u-turn
Galloway	Atlantic	11/2	Exit 40	SB	Ramp Closed	11 p.m. - 5 a.m.	Arawak/Pave
Galloway	Atlantic	11/3	41 to 39.3	SB	1 Right Lane	7 p.m. - 2 a.m.	Arawak/Grade & resurface
Galloway	Atlantic	11/3	41 to 39.3	SB	1 Left Lane	2 a.m. - 10 a.m.	Arawak/Grade & resurface
Galloway	Atlantic	11/2	40.3 to 39.3	SB	1 Right Lane	7 p.m. - 7 a.m.	Arawak/Pave
Egg Harbor	Atlantic	11/3	39.5 to 39.3	SB	1 Left Lane	7 p.m. - 10 a.m.	Arawak/Construct site
Egg Harbor	Atlantic	11/4	39.5 to 39.3	SB	1 Left Lane	7 p.m. - 5 a.m.	Arawak/Construct site
Egg Harbor	Atlantic	11/5	39.5 to 39.3	SB	1 Left Lane	10 p.m. - 7 a.m.	Arawak/Construct site
Egg Harbor	Atlantic	11/2 & 3	38 to 36.6	SB	1 Right Lane	7 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/4	38 to 36.6	SB	1 Left Lane	7 p.m. - 5 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/5	38 to 36.6	SB	1 Left Lane	10 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/6	38 to 36.6	SB	1 Left Lane	8 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/4	38 to 34	SB	1 Right Lane	9 a.m. - 3 p.m.	GSP/Bridge deck repairs
Egg Harbor	Atlantic	11/6	38 to 34	SB	1 Right Lane	7:30 a.m. - 2 p.m.	GSP/Bridge deck repairs

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Egg Harbor	Atlantic	11/5	36 to 34	SB	1 Right Lane	9 a.m. - 3 p.m.	GSP/Bridge deck repairs
Egg Harbor	Atlantic	11/4	35.9 to 36.7	NB	1 Left Lane	7 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/5	35.9 to 36.7	NB	1 Right Lane	7 p.m. - 5 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/6	35.9 to 36.7	NB	1 Right Lane	10 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/4	32.4 to 32.2	SB	1 Left Lane	7 p.m. - 10 a.m.	Arawak/Construct site
Egg Harbor	Atlantic	11/2-6	32 to 30	SB	Off Roadway	8 a.m. - 3 p.m.	LS Engineers/Bridge inspection
Somers Point	Atlantic	11/2-6	30 to 32	NB	Off Roadway	8 a.m. - 3 p.m.	LS Engineers/Bridge inspection
Somers Point	Atlantic	11/2	28.7 to 28.5	SB	1 Right Lane	7 a.m. - 4 p.m.	Agate/Material & equipment(work in w/KConti)
Somers Point	Atlantic	11/3-5	28.7 to 28.5	SB	1 Right Lane	7 a.m. - 3 p.m.	Agate/Material & equipment(work in w/KConti)
Somers Point	Atlantic	11/26	28.7 to 28.5	SB	1 Right Lane	7 a.m. - 11:59 a.m.	Agate/Material & equipment(work in w/KConti)
Somers Point	Atlantic	11/6	28.7 to 28.2	SB	1 Right Lane	7 a.m. - 3 p.m.	KConti/Waterproofing
Somers Point	Atlantic	11/6	28.7 to 28.2	SB	1 Right Lane	6 p.m. - continuous	KConti/Stringer rehab(lane closed till 3 pm 11/10)
Upper Twp	Cape May	11/2-5	24.1 to 23	SB	1 Right Lane	6 a.m. - 6 p.m.	Railroad/Pour concrete, guide rail, pave, barrier
Upper Twp	Cape May	11/5 & 6	24.1 to 23	SB	1 Right Lane	6 a.m. - 7 p.m.	Railroad/Traffic shift (then left lane)
Upper Twp	Cape May	11/2-6	22.3 to 23.2	NB	1 Right Lane	7 a.m. - 6 p.m.	Railroad/Place concrete @23.1
Middle Twp.	Cape May	11/2-6	11.8 to 8	SB	Off Roadway	7 a.m. - 3 p.m.	Craig Test Boring/Test borings
Middle Twp.	Cape May	11/2, 4-6	9.4 to 8.2	SB	1 Right Lane	7:30 a.m. - 2 p.m.	GSP/Hazardous tree removal
Middle Twp.	Cape May	11/2-6	8 to 11.8	NB	Off Roadway	7 a.m. - 3 p.m.	Craig Test Boring/Test borings
Middle Twp.	Cape May	11/2 & 3	7.7 to 6.6	SB	1 Right Lane	6 a.m. - 6 p.m.	Railroad/Place barrier
Middle Twp.	Cape May	11/2, 4-6	6.8 to 7.3	NB	1 Right Lane	7:30 a.m. - 2 p.m.	GSP/Hazardous tree removal(work in w/Railroad)
Middle Twp.	Cape May	11/4-6	6.1 to 5.1	SB	1 Left Lane	6 a.m. - 6 p.m.	Railroad/Strip brackets
Middle Twp.	Cape May	11/2 & 3	5.9 to 6.7	NB	1 Right Lane	6 a.m. - 6 p.m.	Railroad/Place barrier

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
--------------	--------	------	----------	-----	-------	----------	----------------------

LONG TERM SHIFTS

Municipality	County	Location	Dir	Shift	Duration	Contractor
Clifton	Passaic	158.6 to 156.2	SB	Right Shift	November 2009	Ferreira Construction
Clifton	Passaic	158.6 to 160	NB	Right Shift	March 2010	Ferreira Construction
Clifton	Passaic	156.2 to 158.6	NB	Right Shift	November 2009	Ferreira Construction
Union	Union	143.3 to 142.7	SB	Center Shift	May 2010	Union Paving Construction
Union	Union	142.6 to 143.15	NB	Center Shift	May 2010	Union Paving Construction
Beachwood	Ocean	80 to 75	SB	Left Shift	November 2009	Midlantic Construction
Lacey	Ocean	75 to 80	NB	Right Shift	November 2009	Midlantic Construction
Lacey	Ocean	74.9 to 72.9	SB	Right Shift	January 2010	R.E. Pierson Construction
Lacey	Ocean	72.9 to 74.9	NB	Right Shift	January 2010	R.E. Pierson Construction
Ocean	Ocean	70 to 69	SB	Right Shift	December 2009	Earle Construction
Barnegat	Ocean	69 to 67	SB	Right Shift	December 2009	Earle Construction
Barnegat	Ocean	67.9 to 67.1	SB	Right Shoulder	April 2010	Midlantic Construction
Barnegat	Ocean	67.1 to 67.9	NB	Right Shoulder	April 2010	Midlantic Construction
Stafford	Ocean	65.8 to 63	SB	Right Shift	December 2009	Earle Construction
Stafford	Ocean	63 to 65.8	NB	Right Shift	December 2009	Earle Construction
Bass River	Burlington	50.0 to 48.2	SB	Right Shift	October 2010	Agate Construction
Port Republic	Atlantic	49 to 49.7	NB	Left Shift	October 2010	Agate Construction
Port Republic	Atlantic	48.2 to 48.9	NB	Left Shift	October 2010	Agate Construction

Red indicates evening/overnight closings

John J. Gavaghan
Parkway Operations