



**AUTHORIZED LANE CLOSINGS ON THE GARDEN STATE PARKWAY**  
**FOR THE WEEK BEGINNING Monday November 9, 2009**  
**PREPARED BY THE TRAFFIC OPERATIONS DIVISION**  
**Revised**

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Montvale	Bergen	11/9-12	172 to 160	SB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Replace guide rail or right lane(work in Ferreira)
Montvale	Bergen	11/9-13	172 to 125	SB	Off Roadway	7 a.m. - 6 p.m.	KS Engineers/Outfall Mapping
Paramus	Bergen	11/10-12	164.6 to 156.4	SB	1 Left Lane	9 p.m. - 6 a.m.	Ferreira/Barrier placement
Paramus	Bergen	11/9 & 10	164.3 to 168.9	NB	1 Left Lane	10 p.m. - 4 a.m.	GSP/Crack sealing
Paramus	Bergen	11/12	164.3 to 168.9	NB	1 Right Lane	10 p.m. - 4 a.m.	GSP/Crack sealing
Paramus	Bergen	11/9-12	163.3 to 152	SB	Mobile 2	11 p.m. - 5 a.m.	Tilcon/Striping(work in with other contractors)
Paramus	Bergen	11/10-12	162.6 to 156.4	SB	2 Left Lanes	10 p.m. - 5 a.m.	Ferreira/Barrier placement
Saddle Brook	Bergen	11/9-12	160 to 172	NB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Guide rail work (or right lane)
Saddle Brook	Bergen	11/9-12	160 to 150	SB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Replace guide rail or right lane(work in Ferreira)
Clifton	Passaic	11/9	158.2 to 154.6	SB	1 Right Lane	9 p.m. - 6 a.m.	Ferreira/Mill & Pave
Clifton	Passaic	11/9	157 to 154.6	SB	2 Left Lanes	10 p.m. - 5 a.m.	Ferreira/Mill & Pave
Clifton	Passaic	11/9	156.4 to 160	NB	1 Left Lane	9 p.m. - 6 a.m.	Ferreira/Demo barrier
Bloomfield	Essex	11/10-12	153.3 to 156.5	NB	2 Left Lanes	10 p.m. - 5 a.m.	Ferreira/Mill & Pave
Bloomfield	Essex	11/10	Exit 151	SB	Partial Ramp	9 a.m. - 2 p.m.	Conti Comm/Install guide rail
Bloomfield	Essex	11/9-12	152 to 163.3	NB	Mobile 1	9 p.m. - 6 a.m.	Tilcon/Striping(work in with other contractors)
Bloomfield	Essex	11/10-12	150.9 to 156.5	NB	1 Left Lane	9 p.m. - 6 a.m.	Ferreira/Mill & Pave
Bloomfield	Essex	11/9	150.9 to 151.6	NB	1 Right Lane	10 a.m. - 2 p.m.	Sanzari/Tree cutting
Bloomfield	Essex	11/9	Essex Toll Plaza	SB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install "Your speed" signs lane 5
Bloomfield	Essex	11/9-12	150 to 160	NB	1 Left Lane	9 p.m. - 6 a.m.	JF Creamer/Replace guide rail or right lane(work in Ferreira)
Bloomfield	Essex	11/9-12	150 to 147.5	SB	1 Right Lane	9 p.m. - 6 a.m.	JF Creamer/Replace guide rail (work in w/KConti)
Bloomfield	Essex	11/9 & 10	150.7 to 147.5	SB	1 Right Lane	9 p.m. - 6 a.m.	KConti/Install barrier-lane shift(or left lane)
Bloomfield	Essex	11/9 & 10	150.7 to 147.5	SB	2 Right Lanes	10 p.m. - 5 a.m.	KConti/Install barrier-lane shift(or 2 left lanes)
Bloomfield	Essex	11/9	150.7 to 147.5	SB	1 Right Lane	10 a.m. - 2 p.m.	KConti/Remove rumble strips
East Orange	Essex	11/9	East Orange Tolls	SB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install "Your speed" signs lane 3
East Orange	Essex	11/10	East Orange Tolls	SB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install "Your speed" signs lane 3
East Orange	Essex	11/10	East Orange Tolls	NB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install "Your speed" signs lane 7
East Orange	Essex	11/12	East Orange Tolls	NB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install "Your speed" signs lane 7
East Orange	Essex	11/10-12	146.5 to 150	NB	Right Shoulder	9 a.m. - 4 p.m.	Sanzari/Tree cutting
Newark	Essex	11/9-12	146.3 to 148.3	NB	1 Left Lane	10 a.m. - 2 p.m.	Kconti/Concrete pour
Newark	Essex	11/9-12	145.8 to 148.3	NB	2 Left Lanes	10 p.m. - 5 a.m.	KConti/Construction access
Newark	Essex	11/9-12	145.8 to 141	SB	1 Right Lane	8 p.m. - 6 a.m.	Intercounty/Mill & pave
Newark	Essex	11/9 & 10	145.8 to 141	SB	2 Right Lanes	10 p.m. - 6 a.m.	Intercounty/Mill & pave
Newark	Essex	11/13	145.8 to 141	SB	1 Right Lane	9 p.m. - 7 a.m.	Intercounty/Mill & pave
Newark	Essex	11/9-12	145.8 to 141	SB	1 Right Lane	8 p.m. - 6 a.m.	JF Creamer/Replace guide rail(work in w/Intercounty)
Irvington	Essex	11/9	145.8 to 144.4	SB	1 Right Lane	9 a.m. - 3 p.m.	Sanzari/Tree cutting
Irvington	Essex	11/12 & 13	145.5 to 144.4	SB	Right Shoulder	9 a.m. - 3 p.m.	Sanzari/Tree cutting
Hillside	Union	11/9 & 10	Exit 142 C	NB	Partial Ramp	9 a.m. - 3 p.m.	Union Paving/Install lighting (ramp to Union Ave)
Hillside	Union	11/9 & 10	142.7 to 142.9	NB	1 Right Lane	9 a.m. - 3 p.m.	Union Paving/Install lighting (aux lane)
Hillside	Union	11/9	Union Toll Plaza	NB	2 Toll Lanes	7 p.m. - 6 a.m.	Union Paving/ Lanes 4N & 5N
Hillside	Union	11/12	Union Toll Plaza	NB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install "Your speed" signs lane 5
Hillside	Union	11/13	Union Toll Plaza	NB	1 Toll Lane	9 a.m. - 11:30 a.m.	Daidone Elec/Install "Your speed" signs lane 9
Hillside	Union	11/13	Union Toll Plaza	NB	1 Toll Lane	11:30 a.m. - 3 p.m.	Daidone Elec/Install "Your speed" signs lane 10
Hillside	Union	11/9-11	Entrance 142A	SB	Ramp Closed	10 p.m. - 5 a.m.	Union Paving/Non-veg & BGR(ramp from Union Ave)
Hillside	Union	11/9-11	Entrance 142	SB	Partial Ramp	10 p.m. - 5 a.m.	Union Paving/Non-veg & BGR(ramp from Rt 78)
Hillside	Union	11/13	Entrance 142	NB	Ramp Closed	12:01 a.m. - 4:30 a.m.	Union Paving/Non-veg(detour thru Vauxhall SA)not w/Exit 142A
Hillside	Union	11/9-13	Exit 142 A	NB	Ramp Closed	10 p.m. - 5 a.m.	Union Paving/Remove concrete(ramp to 78 EB)

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Union	Union	11/10	Exit 141	SB	Partial Ramp	10 p.m. - 5 a.m.	Intercounty/Mill & pave(ramp to Vauxhall Rd)
Union	Union	11/9-12	142 to 146.5	NB	1 Right Lane	8 p.m. - 6 a.m.	JF Creamer/Replace guide rail (work in w/Union Paving)
Union	Union	11/10	Exit 140 A	SB	Ramp Closed	12:01 a.m. - 4 a.m.	Intercounty/Mill & pave(ramp to Rt 22 WB)
Union	Union	11/11	Exit 140 A	SB	Ramp Closed	7 p.m. - 6 a.m.	Intercounty/Mill & pave(ramp to Morris Ave)
Union	Union	11/11	Entrance 140	SB	Ramp Closed	12:01 a.m. - 5 a.m.	Intercounty/Mill & pave(ramp from Rt 22 WB)
Union	Union	11/10-12	141.3 to 146.5	NB	Right Shoulder	9 a.m. - 3 p.m.	Sanzari/Tree cutting
Union	Union	11/9-12	141.3 to 137	SB	1 Right Lane	8 p.m. - 6 a.m.	JF Creamer/Replace guide rail(work in w/Intercounty)
Union	Union	11/13	Entrance 139	SB	Ramp Closed	11:30 p.m. - 6 a.m.	Intercounty/Mill & pave(ramp from Chestnut St)
Clark	Union	11/10-12	136 to 141.3	NB	Right Shoulder	9 a.m. - 4 p.m.	Sanzari/Tree cutting
Woodbridge	Middlesex	11/11	129.7 to 128.2	SB	2 Right Lanes	10 p.m. - 7 a.m.	Allied Painting/Blast & prime
Woodbridge	Middlesex	11/13	129.7 to 128.2	SB	3 Left Lanes	11 p.m. - 7 a.m.	Allied Painting/Blast & prime
Woodbridge	Middlesex	11/14	129.7 to 128.2	SB	2 Right Lanes	11 p.m. - 9 a.m.	Allied Painting/Paint 2nd coat (or left lanes)
Woodbridge	Middlesex	11/15	129.7 to 128.2	SB	3 Left Lanes	1 a.m. - 9 a.m.	Allied Painting/Paint 2nd coat (or right lanes)
Woodbridge	Middlesex	11/15	129.7 to 128.2	SB	2 Right Lanes	10 p.m. - 7 a.m.	Allied Painting/Finish coat (or left lanes)
Woodbridge	Middlesex	11/15	129.7 to 128.2	SB	3 Left Lanes	11p.m. - 6 a.m.	Allied Painting/Finish coat (or right lanes)
Woodbridge	Middlesex	11/12	129.1 to 128.2	SB	2 Left Lanes	10 p.m. - 7 a.m.	Allied Painting/Blast & prime
Woodbridge	Middlesex	11/13	Exit 127	NB	Ramp Closed	8 p.m. - continuous	Sanzari/Replace deck joints(ramp closed till 5 am on Mon 11/16)
Sayreville	Middlesex	11/12	126.6 to 126.4	SB	Left Shoulder	8 a.m. - 3 p.m.	Churchill et al/Sign inspection
Sayreville	Middlesex	11/13	125.9 to 128	NB	3 Right Lanes	8 p.m. - continuous	Sanzari/work on Exit 127(lanes closed till 5am on Mon 11/16)
Sayreville	Middlesex	11/13	Entrance 124	NB	Ramp Closed	8 p.m. - continuous	Sanzari/Construction at 127 (ramp closed till 5 am on Mon 11/16)
Sayreville	Middlesex	11/9-13	125 to 172	NB	Off Roadway	7 a.m. - 6 p.m.	KS Engineers/Outfall Mapping
Sayreville	Middlesex	11/9 & 10	123 to 121	SBO	2 Right Lanes	10 p.m. - 5 a.m.	GSP/Pavement repair
Aberdeen	Monmouth	11/10	121.1 to 119.9	SBI	1 Right Lane	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Aberdeen	Monmouth	11/10	120 to 119.5	SBI	1 Right Lane	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Aberdeen	Monmouth	11/10	120 to 119.1	SBI	1 Right Lane	9 a.m. - 3 p.m.	Churchill et al/Sign inspection
Hazlet	Monmouth	11/10	118.5 to 118	SBI	1 Right Lane	9 a.m. - 1 p.m.	Churchill et al/Sign inspection
Holmdel	Monmouth	11/12	115.2 to 115.7	NBO	1 Right Lane	10 a.m. - 3 p.m.	Churchill et al/Sign inspection
Wall	Monmouth	11/9-11	100.5 to 98.6	SB	3 Left Lanes	10 p.m. - 7 a.m.	CJ Hesse/Mill & pave (or 3 right lanes)
Wall	Monmouth	11/12	100.5 to 98.6	SB	2 Left Lanes	7 p.m. - 1 a.m.	CJ Hesse/RPMs
Wall	Monmouth	11/9-11	99.5 to 98.6	SB	2 Left Lanes	7 p.m. - 3 p.m.	CJ Hesse/Mill & pave (or 2 right lanes)
Wall	Monmouth	11/12	99.5 to 98.6	SB	1 Left Lane	10 a.m. - 4 p.m.	CJ Hesse/Striping-RPM(or right lane)
Wall	Monmouth	11/9-11	Inter 98 Service Rd	SB	Partial Ramp	7 p.m. - 3 p.m.	CJ Hesse/Mill & pave
Wall	Monmouth	11/12	Exit 98	SB	Partial Ramp	10 p.m. - 3 p.m.	CJ Hesse/Striping-RPM
Lakewood	Ocean	11/12	Exit 89	SB	Partial Ramp	10 p.m. - 5 a.m.	GSP/Relamping
Lakewood	Ocean	11/12	Entrance 89	NB	Partial Ramp	10 p.m. - 5 a.m.	GSP/Relamping
Lakewood	Ocean	11/9,10,12 & 13	88.6 to 85	SB	1 Right Lane	9 a.m. - 2 p.m.	GSP/Hazardous tree removal
Toms River	Ocean	11/12 & 13	85.2 to 87.5	NB	1 Right Lane	9 a.m. - 2 p.m.	GSP/Hazardous tree removal
Lacey	Ocean	11/9-13	75 to 70	SB	Right Shoulder	7 a.m. - 3 p.m.	REPierson/Stabilize shldrs - seed & straw
Lacey	Ocean	11/9-13	75 to 72	SB	1 Left Lane	8 p.m. - 7 a.m.	REPierson/Pile driving - paving
Lacey	Ocean	11/9-13	72 to 75	NB	1 Left Lane	7 p.m. - 5 a.m.	REPierson/Pile driving - paving
Ocean	Ocean	11/9-13	70 to 75	NB	Right Shoulder	9 a.m. - 5 p.m.	REPierson/Stabilize shldrs - seed & straw
Stafford	Ocean	11/10 & 11	61 to 63	NB	1 Right Lane	6 a.m. - 3 p.m.	Earle/Install barrier for OHSS
Eagleswwood	Ocean	11/9-13	60.5 to 58.7	SB	Left Shoulder	7 a.m. - 4 p.m.	M&R Soil Invest/Borings
Eagleswwood	Ocean	11/9	60.3 to 63.6	NB	1 Right Lane	6 a.m. - 8 a.m.	GSP-JFC/Guide rail repair
Little Egg Harbor	Ocean	11/9-11	58.7 to 60	NB	Left Shoulder	7 a.m. - 4 p.m.	M&R Soil Invest/Borings
Little Egg Harbor	Ocean	11/12 & 13	58.7 to 60.5	NB	Left Shoulder	7 a.m. - 4 p.m.	M&R Soil Invest/Borings
Bass River	Burlington	11/9 & 10	54 to 53.5	SB	1 Left Lane	7 p.m. - 7 a.m.	Arawak/Construct New Gretna Toll u-turn
Bass River	Burlington	11/9 & 10	New Gretna Tolls	NB	1 Toll Lane	7 p.m. - 7 a.m.	Arawak/Close lane 7
Bass River	Burlington	11/9 & 10	53.5 to 54	NB	1 Left Lane	7 p.m. - 7 a.m.	Arawak/Construct New Gretna Toll u-turn
Bass River	Burlington	11/9 & 10	51.9 to 51.8	SB	Off Roadway	8 a.m. - 4 p.m.	HNTB/Inspect bridge (from Rt 9)
Bass River	Burlington	11/9 & 10	51.8 to 51.9	NB	Off Roadway	8 a.m. - 4 p.m.	HNTB/Inspect bridge (from Rt 9)
Bass River	Burlington	11/9-13	50 to 48.3	SB	1 Right Lane	12:01 a.m. - 10 a.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Bass River	Burlington	11/9-11	50 to 48.3	SB	1 Right Lane	5 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
Bass River	Burlington	11/12	50 to 48.3	SB	1 Right Lane	6 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/9-13	48.1 to 49.9	NB	1 Right Lane	12:01 a.m. - 1 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/9-13	48.1 to 49.9	NB	1 Right Lane	7 p.m. - 11:59 p.m.	Agate/Material delivery(or Left lane)(work in /Arawak)
Port Republic	Atlantic	11/9	48 to 51.4	NB	Right Shoulder	7 a.m. - 3 p.m.	Craig Test Boring/Test borings(work in w/Agate)
Port Republic	Atlantic	11/10-13	48 to 51.4	NB	Right Shoulder	7 a.m. - 4 p.m.	Craig Test Boring/Test borings(work in w/Agate)
Port Republic	Atlantic	11/10-12	48 to 38	SB	1 Right Lane	7 p.m. - 7 a.m.	Arawak/Rumble strips,RPMS,stripe(or left lane)
Galloway	Atlantic	11/9	40.3 to 39.3	SB	1 Right Lane	7 p.m. - 7 a.m.	Arawak/Pave
Galloway	Atlantic	11/9	Exit 40	SB	Ramp Closed	11 p.m. - 5 a.m.	Arawak/Pave
Egg Harbor	Atlantic	11/9,11-13	38 to 48	NB	1 Right Lane	7 p.m. - 7 a.m.	Arawak/Rumble strips,RPMS,stripe(or left lane)
Egg Harbor	Atlantic	11/9 & 10	36.7 to 36	SB	1 Left Lane	7 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/10	35.1 to 36.4	NB	1 Right Lane	7 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/9,11-13	35.1 to 36.4	NB	1 Left Lane	7 p.m. - 7 a.m.	KConti/Mill, spall & pave
Egg Harbor	Atlantic	11/9-13	32 to 30	SB	Off Roadway	8 a.m. - 3 p.m.	LS Engineers/Bridge inspection
Somers Point	Atlantic	11/9-13	30 to 32	NB	Off Roadway	8 a.m. - 3 p.m.	LS Engineers/Bridge inspection
Somers Point	Atlantic	11/11 & 12	28.7 to 28.5	SB	1 Right Lane	7 a.m. - 3 p.m.	Agate/Material & equipment(work in w/KConti)
Somers Point	Atlantic	11/13	28.7 to 28.5	SB	1 Right Lane	7 a.m. - 11:59 a.m.	Agate/Material & equipment(work in w/KConti)
Somers Point	Atlantic	11/11	28.7 to 28.2	SB	1 Right Lane	7 a.m. - 3 p.m.	KConti/Waterproofing
Somers Point	Atlantic	11/9	28.7 to 28.2	SB	1 Right Lane	12:01 a.m. - continuous	KConti/Stringer rehab(lane closed till 3 pm 11/10)
Somers Point	Atlantic	11/10	28.7 to 27.2	SB	1 Left Lane	10 p.m. - 5 a.m.	GSP/Relamping
Upper Twp	Cape May	11/9 & 10	27.2 to 28.7	NB	1 Left Lane	10 p.m. - 5 a.m.	GSP/Relamping
Upper Twp	Cape May	11/9 & 10	24.1 to 23	SB	1 Right Lane	6 a.m. - 7 p.m.	Railroad/Traffic shift (then left lane)
Upper Twp	Cape May	11/12	22.4 to 24.2	NB	1 Right Lane	6 a.m. - 7 p.m.	Railroad/Pick barrier
Upper Twp	Cape May	11/13	22.4 to 24.2	NB	1 Right Lane	6 a.m. - 7 p.m.	Railroad/Traffic shift (then left lane)
Upper Twp	Cape May	11/9-11	22.3 to 23.2	NB	1 Right Lane	7 a.m. - 6 p.m.	Railroad/Place concrete @23.1
Middle Twp.	Cape May	11/9-13	11.8 to 8	SB	Off Roadway	7 a.m. - 3 p.m.	Craig Test Boring/Test borings
Middle Twp.	Cape May	11/9,10,12 & 13	9.4 to 8.2	SB	1 Right Lane	7:30 a.m. - 2 p.m.	GSP/Hazardous tree removal
Middle Twp.	Cape May	11/9-13	8 to 11.8	NB	Off Roadway	7 a.m. - 3 p.m.	Craig Test Boring/Test borings
Middle Twp.	Cape May	11/9-13	7.7 to 6.6	SB	1 Right Lane	7 a.m. - 6 p.m.	Railroad/Place concrete @ 6.6
Middle Twp.	Cape May	11/12 & 13	6.8 to 7.3	NB	1 Right Lane	7:30 a.m. - 2 p.m.	GSP/Hazardous tree removal(work in w/Railroad)
Middle Twp.	Cape May	11/9-13	5.9 to 6.7	NB	1 Right Lane	7 a.m. - 6 p.m.	Railroad/Place concrete @ 6.6

LONG TERM QUOTE

Municipality	County	Date	Location	Dir	Lanes	Duration	Work to be Completed
--------------	--------	------	----------	-----	-------	----------	----------------------

## LONG TERM SHIFTS

Municipality	County	Location	Dir	Shift	Duration	Contractor
Clifton	Passaic	158.6 to 156.2	SB	Right Shift	November 2009	Ferreira Construction
Clifton	Passaic	158.6 to 160	NB	Right Shift	March 2010	Ferreira Construction
Clifton	Passaic	156.2 to 158.6	NB	Right Shift	November 2009	Ferreira Construction
Union	Union	143.3 to 142.7	SB	Center Shift	May 2010	Union Paving Construction
Union	Union	142.6 to 143.15	NB	Center Shift	May 2010	Union Paving Construction
Beachwood	Ocean	80 to 75	SB	Left Shift	November 2009	Midlantic Construction
Lacey	Ocean	75 to 80	NB	Right Shift	November 2009	Midlantic Construction
Lacey	Ocean	74.9 to 72.9	SB	Right Shift	January 2010	R.E. Pierson Construction
Lacey	Ocean	72.9 to 74.9	NB	Right Shift	January 2010	R.E. Pierson Construction
Ocean	Ocean	70 to 69	SB	Right Shift	December 2009	Earle Construction
Barnegat	Ocean	69 to 67	SB	Right Shift	December 2009	Earle Construction
Barnegat	Ocean	67.9 to 67.1	SB	Right Shoulder	April 2010	Midlantic Construction
Barnegat	Ocean	67.1 to 67.9	NB	Right Shoulder	April 2010	Midlantic Construction
Stafford	Ocean	65.8 to 63	SB	Right Shift	December 2009	Earle Construction
Stafford	Ocean	63 to 65.8	NB	Right Shift	December 2009	Earle Construction
Bass River	Burlington	50.0 to 48.2	SB	Right Shift	October 2010	Agate Construction
Port Republic	Atlantic	49 to 49.7	NB	Left Shift	October 2010	Agate Construction
Port Republic	Atlantic	48.2 to 48.9	NB	Left Shift	October 2010	Agate Construction

Red indicates evening/overnight closings

John J. Gavaghan  
Parkway Operations