

**STATEWIDE TRANSPORTATION  
AND LOCAL BRIDGE BOND ACT OF  
1999**

**STATUS REPORT  
December 2013**

**New Jersey Department of Transportation  
Division of Local Aid and Economic Development**

## TABLE OF CONTENTS

	<u>Page</u>
Introduction .....	1
Summary Table .....	2
NJDOT Projects and Programs .....	3
NJ TRANSIT Corporation Projects .....	15
Bridge Bond – Discretionary .....	16
<u>County Projects</u>	
Atlantic .....	22
Bergen .....	26
Burlington .....	31
Camden .....	34
Cape May .....	35
Cumberland .....	36
Essex .....	42
Gloucester .....	49
Hudson .....	51
Hunterdon .....	54
Mercer .....	58
Middlesex .....	61
Monmouth .....	63
Morris .....	67
Ocean .....	70
Passaic .....	72
Salem .....	75
Somerset .....	77
Sussex .....	81
Union .....	83
Warren .....	86

# **STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999**

## **STATUS REPORT INTRODUCTION**

As directed by Section 26 of the Statewide Transportation and Local Bridge Bond Act of 1999, P.L. 1999, c.181, (the "Act") the Department of Transportation makes the following report on the status of funds provided by the Act and the status of projects financed with those funds.

The Act authorized the issuance of \$500 million in bonds and created the 1999 Statewide Transportation and Local Bridge Fund to finance the rehabilitation and improvement of the State transportation system. Through three separate bond appropriations (P.L. 2000, c.11; P.L. 2000, c.155 and P.L. 2001, c.239), \$250 million was made available as grants to county and municipal governments for the rehabilitation and improvement of structurally deficient bridges carrying county and municipal roads and \$250 million was made available to the Department and New Jersey Transit Corporation for statewide transportation projects.

Of the \$250 million appropriated for statewide transportation projects, \$247,749,586 (99.1%) has been expended or encumbered as of August 31, 2013, leaving \$2,250,414 in uncommitted funds.

The \$250 million appropriated for local bridge projects has been distributed to the counties for approved programs. Through an established reporting process, the Department encourages county and municipal governments to spend the funds appropriated to them. As of August 31, 2013, \$249,294,420 (99.7%) of the appropriated amount has been expended or encumbered by being paid or under contract to county vendors. Only \$705,580 remains uncommitted.

The table on the following page summarizes expenditures for the Department, NJ TRANSIT and each county. A detailed report on project status, both active and completed, follows.

## 1999 BRIDGE BOND SUMMARY

	<b>PROGRAMMED</b>	<b>EXPENDED</b>	<b>ENCUMBERED</b>	<b>UNCOMMITTED</b>
NJDOT	\$170,000,000	\$166,932,878	\$816,708	\$2,250,414
NJ Transit	\$80,000,000	\$80,000,000	---	---
Bridge Bond – Discretionary	\$25,000,000	\$16,597,556	\$7,697,364	\$705,080
ATLANTIC	\$8,061,000	\$6,022,241	\$2,038,759	
BERGEN	\$18,417,000	\$15,778,071	\$2,638,929	
BURLINGTON	\$9,459,000	\$9,459,000	---	---
CAMDEN	\$9,069,000	\$9,069,000	---	---
CAPE MAY	\$6,000,000	\$6,000,000	---	---
CUMBERLAND	\$6,000,000	\$5,899,889	\$100,111	
ESSEX	\$16,077,000	\$15,961,514	\$115,486	
GLOUCESTER	\$6,000,000	\$6,000,000	---	---
HUDSON	\$10,489,000	\$10,488,500	---	\$500
HUNTERDON	\$7,739,000	\$7,739,000	---	---
MERCER	\$10,570,000	\$8,715,071	\$1,854,929	
MIDDLESEX	\$11,012,000	\$10,933,325	\$78,675	
MONMOUTH	\$25,000,000	\$25,000,000	---	---
MORRIS	\$10,162,000	\$10,162,000	---	---
OCEAN	\$9,690,000	\$9,690,000	---	---
PASSAIC	\$16,624,000	\$16,624,000	---	---
SALEM	\$6,000,000	\$6,000,000	---	---
SOMERSET	\$14,593,000	\$14,593,000	---	---
SUSSEX	\$6,000,000	\$6,000,000	---	---
UNION	\$12,038,000	\$12,038,000	---	---
WARREN	\$6,000,000	\$6,000,000	---	---
<b>TOTAL</b>	<b>\$500,000,000</b>	<b>\$481,703,045</b>	<b>\$15,340,961</b>	<b>\$2,955,994</b>





## Betterments, Safety

### Project Description

This is an ongoing program of minor improvements to the state highway system such as beam guide rail and impact attenuators, as well as safety fencing.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72C

**Municipalities:** Various

### Project Start Date:

**Programmed:** \$5,015,177 **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$5,015,177

**Status:** The Betterments, Safety line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during FY 2001 and FY 2002 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal years, but arose as identified by inspection and were issued to Maintenance by way of work orders.

## Bridge Maintenance, Movable Bridges

### Project Description

This program provides funding for minor improvements, repair, and preventive maintenance by NJDOT maintenance crews for drawbridges on the state highway system. Improvements may include lubrication of drawbridges, diesel engine maintenance, and system repairs.

**Route:** **Structure No.:** N/A

**Project ID No.:** 98318

**Municipalities:** Various

### Project Start Date:

**Programmed:** \$727,504 **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$727,504

**Status:** The Bridge Maintenance, Movable Bridges line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

## Bridge, Emergency Repair

### Project Description

This program allows NJDOT to obtain emergency, technical consultant assistance for inspection and repair design when the safety of a bridge(s) is compromised due to a collision or flood damage, etc. Consultants are available to assist Department personnel on an as-needed basis.

**Route:** **Structure No.:** N/A

**Project ID No.:** 98315

**Municipalities:** Various

### Project Start Date:

**Programmed:** \$13,831,864 **Encumbered:** \$ 37,264

**Expended:** \$13,684,134 **Uncommitted:** \$110,466

**Status:** The Bridge, Emergency Repair line item is an annual program line item. The funding of this line item is based upon available funds. The projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders. A breakdown of unexpended amounts is shown above.







## Orphan Bridge Emergency Repairs

### **Project Description**

This program provides funding for emergency repairs to orphan bridges over railroads which are identified during ongoing bridge inspections. These repairs are accomplished by a DOT contractor through work orders as priority situations are identified.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99372

**Municipalities:** Various

### **Project Start Date:**

**Programmed, Revised:** \$918,136 **Encumbered:** \$0

**Expended:** \$907,858 **Uncommitted:** \$10,278

**Status:** The Orphan Bridge Emergency Repairs line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. Of the original amount programmed, \$750,000 was transferred to Betterments, Bridge and \$3,031,864 was transferred to Bridge Emergency Repairs. The uncommitted amount is shown above.

## Pedestrian Projects, Local System

### **Project Description**

This program addresses locally initiated pedestrian access and safety projects.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99358

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$4,000,000 **Encumbered:** \$0

**Expended:** \$3,868,335 **Uncommitted:** \$131,665

**Status:** The uncommitted amount is shown above.

## Planning and Research, State

### **Project Description**

This program provided for planning activities which included needs assessments, geometric deficiencies, local aid assistance, congestion management, travel market analysis, formulation of a new statewide plan, demographics, facilitating/implementing intermodalism, access management plans, transportation policy, equipment, modeling, clean air initiatives, data collection equipment, deployment of new technology initiatives and research initiatives.

**Route:** **Structure No.:** N/A

**Project ID No.:** X140

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$2,000,000 **Encumbered:** \$0

**Expended:** \$1,880,358 **Uncommitted:** \$119,642

**Status:** All work was completed for six contracts. Two contracts have been closed out and two contracts are proceeding through close out. One contract has final invoice pending payment; once paid, closeout will proceed. The last contract is pending audit acceptance by DOT Accounting; once complete, audit invoice will be submitted for payment and then closeout will proceed. The uncommitted amount is shown above.





**Route 33 Business, Route 79 (South Street)**

**Project Description**

The proposed improvements were to include exclusive left-turn lanes for the Route 79 approaches.

**Route:** 33 Business                      **Structure No.:** 1332150

**Project ID No.:** 174C

**Municipality:** Freehold Boro

**Project Start Date:**

**Programmed:** \$150,000                      **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$150,000

**Status:** This project was withdrawn due to lack of local support. Right-of-way was not purchased.

**Route 46 (43)**

**Project Description**

This project included signing upgrades, installation of new lighting, geometric improvements, new guide rail installation, roadway resurfacing, bridge deck replacements, and acceleration/deceleration lane construction.

**Route:** 46                                      **Structure No.:** Various

**Project ID No.:** 9116

**Municipality:** Wayne Twp.

**Project Start Date:**

**Programmed:** \$0                              **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$0

**Status:** As reported by Project Manager, construction began August 2005 and completed November 2008 using other funds.

**Route 47, Main Street**

**Project Description**

This project would have addressed intersection improvements at Route 47 and Main Street (CR 610), including left-turn slots, center-turn lane, new traffic signals, and restriping.

**Route:** 47                                      **Structure No.:** N/A

**Project ID No.:** 2149C

**Municipality:** Dennis Twp.

**Project Start Date:**

**Programmed, Revised:** \$0                      **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$0

**Status:** The original amount programmed (\$750,000) has been transferred to the Freight Program.

**Route 73, Edgewood Avenue, Drainage**

**Project Description**

This project would have addressed an identified drainage problem that results in flooding on the northbound side of Route 73. Conditions noted included an outfall pipe which is partially buried, as well as the grass berm adjacent to the outside shoulder which restricts water from flowing downstream into the existing ditch.

**Route:** 73                                      **Structure No.:** N/A

**Project ID No.:** 96000

**Municipality:** Berlin Twp.

**Project Start Date:**

**Programmed, Revised:** \$0                      **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$0

**Status:** Of the original amount programmed (\$100,000), \$60,000 was transferred to the Freight Program and \$40,000 was transferred to Bridge Betterments.

**Route 130, Burlington County Access Improvements**

**Project Description**

This project provided for construction of access improvements on Route 130 along with associated roadway improvements to serve a station and park and ride on the SNJLRTS as well as the food distribution center.

**Route:** 130                                      **Structure No.:** N/A

**Project ID No.:** 891

**Municipalities** Burlington Twp. and Florence Twp.

**Project Start Date:**

**Programmed, Revised:** \$879,052                      **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$879,052

**Status:** Of the original \$5,000,000 programmed, the balance of \$4,120,948 was transferred to the Freight Program.

**Route 130, Westfield Avenue/Pochack Creek, Drainage**

**Project Description**

This project would have provided for drainage improvements along Route 130 and Westfield Avenue. Flooding occurs approximately three to five times a year along Pochack Creek, often resulting in the closure of Route 130. Drainage basins were to be constructed along Pochack Creek, upstream and downstream of Route 130. The project began at Walnut Avenue and continued downstream to Route 90. A culvert would have been constructed to allow excess stormwater to bypass an industrial park, Route 130, and an adjoining cemetery. The existing creek flows through the Crescent Burial Park and causes extensive flooding; a basin within the cemetery would have reduced flooding in the cemetery. No disturbance of graves was anticipated.

**Route:** 130                                      **Structure No.:** 0422155

**Project ID No.:** 9303

**Municipality:** Pennsauken Twp.

**Project Start Date:**

**Programmed, Revised:** \$34,315                      **Unexpended** (both encumbered and uncommitted): \$0

**Expended:** \$34,315

**Status:** This project was withdrawn on 1/15/03 due to lack of community support. Of the original \$1,200,000 programmed, the balance of \$1,165,685 was transferred to the Freight Program.



**Bergen Tunnel**

**Project Description**

This project provided the rehabilitation and waterproofing of the 124 year old north tube of the Bergen Tunnel on the Morris & Essex Lines to replace brick liner and install new lighting, ventilation and emergency egress in anticipation of increased train traffic as a result of the Secaucus Transfer Station.

**Route:** **Structure No.:** N/A

**Project ID No.:** BNJT01

**Municipality:** Jersey City

**Project Start Date:** 4/1/2001

**Programmed:** \$32,488,515

**Expended:** \$32,488,515

**Status:** Project completed.

**Hoboken Yard "B"**

**Project Description**

This project provided for the expansion of the train storage yard serving Hoboken Terminal to accommodate increased storage (from 42 to 56 train sets) which was needed to provide additional rail service when the Secaucus Transfer Station opened. The project included construction of two bridges.

**Route:** **Structure No.:** N/A

**Project ID No.:** T82

**Municipality:** Hoboken City

**Project Start Date:** 3/1/2001

**Programmed:** \$24,721,118

**Expended:** \$24,721,118

**Status:**

**Union Station, Raritan Valley Line**

**Project Description**

This project provided for construction of a new station complex, including commuter parking for 484 vehicles, on the Raritan Valley Line. The project included construction of a bridge for the railroad tracks over Morris Avenue.

**Route:** **Structure No.:** N/A

**Project ID No.:** BNJT02

**Municipality:** Union Twp.

**Project Start Date:** 2/1/2000

**Programmed:** \$22,790,367

**Expended:** \$22,790,367

**Status:** Bridge construction is complete; construction of station, parking lot and access drive ongoing.

**NJ TRANSIT Summary** (3 detail records)

Programmed: \$80,000,000

Expended: \$80,000,000



## Corson Inlet Bridge

**Project Description** This project will fund the replacement of the bridge rail system for the Ocean Drive Bridge over Corson Inlet. The bridge rail system is severely deteriorated and replacement is necessary. The replacement of the bridge rail system is part of the overall project that includes the rehabilitation of the existing Ocean Drive Bridge. The county will provide their own funds for the costs of the bridge rehabilitation and anticipates contributing \$3,180,000 of the overall construction cost estimate of \$3,580,000.

**Route:** **Structure No.:** 3100002

**Project ID No.:** BDIS10

**Municipality:** Upper Twp.

**Project Start Date:**

**Programmed:** \$400,000

**Expended:** \$400,000

**Status:** The original \$400,000 programmed was transferred from the Corson Inlet Bridge railing project to complete four Ocean Drive bridges – miscellaneous structural repairs. The Corson Inlet Bridge railing project was completed and closed in November 2009. This project was closed out in August 2010.

## Colonial Way Culvert

**Project Description** This project provided the replacement of the existing Colonial Way culvert with a new culvert.

**Route:** **Structure No.:**

**Project ID No.:** BDIS11

**Municipality:** Washington Twp.

**Project Start Date:** 7/29/2004

**Programmed:** \$150,000 **Uncommitted:** \$43,479

**Expended:** \$106,521

**Status:** Construction completed. Final invoice was processed in April 2005. The uncommitted amount not encumbered is shown above.

## Ivy Avenue Bridge

**Project Description** This project provided for the replacement of a timber bridge.

**Route:** **Structure No.:** 020026M

**Project ID No.:** BDIS07

**Municipality:** Haworth Boro

**Project Start Date:**

**Programmed:** \$750,000

**Expended:** \$750,000

**Status:** Construction completed 4/20/2007.

## BRIDGE BOND – DISCRETIONARY COMPLETED PROJECTS

---

### Local Bridge Bond, Discretionary

**Project Description** Under the 1999 Bridge Bond Act, grants were appropriated to the county governments for the cost of construction, reconstruction, demolition, removal, replacement, improvement, repair or rebuilding of structurally deficient bridges carrying county or municipal roads.

**Route:** **Structure No.:** N/A

**Project ID No.:** 00354D1

**Municipalities:** Various

**Project Start Date:**

**Programmed:** \$5,722,701 **Uncommitted:** \$580,480

**Expended:** \$5,142,221

**Status:** The uncommitted amount not encumbered is shown above.

### Main Street Bridge

**Project Description** This project provided for emergency repairs to the Main Street Bridge. The raceway culvert collapsed when a school bus traveling on Main Street passed over it.

**Route:** CR 539 **Structure No.:**

**Project ID No.:** BDIS14

**Municipality:** Allentown Boro

**Project Start Date:**

**Programmed:** \$100,000 **Uncommitted:** \$4,559

**Expended:** \$95,441

**Status:** An initial construction contract was awarded on March 27, 2003. An agreement dated February 23, 2004 expanded the project limits enabling the county to use the remaining funds. Contract 2 was then approved; and the final voucher for the project was processed on August 28, 2008. The total combined amount expended for Contracts 1 & 2 was \$95,441. The uncommitted amount of \$4,559 was requested to be cancelled by Commissioner Action dated August 28, 2008, to Account 01-0572-078-6220-044-6010.

### Maple Lake Road

#### **Project Description**

This project provided for roadway reconstruction of Maple Lake Road from Paterson-Hamburg Turnpike to the municipal boundary. This was necessary to provide a detour route while the Paterson-Hamburg Turnpike Bridge was under construction.

**Route:** **Structure No.:** N/A

**Project ID No.:** BDIS09

**Municipality:** Butler Boro

**Project Start Date:**

**Programmed:** \$200,000

**Expended:** \$200,000

**Status:** Construction completed. Final invoice paid 3/18/2008 and agreement closed 2/14/2008.



### **Paterson-Hamburg Turnpike Bridge**

**Project Description**

The Paterson-Hamburg Turnpike over Singac Brook was recently damaged by fire. This project provided necessary repairs to this structure.

**Route:** **Structure No.:** 1600140  
**Project ID No.:** BDIS08  
**Municipality:** Wayne Twp.

**Project Start Date:**

**Programmed:** \$177,050  
**Expended:** \$177,050

**Status:** Construction completed.

### **River Street Railroad Bridge**

**Project Description**

This was a joint venture between Bergen County, the City of Hackensack and the railroad to replace the old railroad bridge that currently has low clearance. The roadway under the bridge was widened to four lanes to match the adjacent approach roads.

**Route:** **Structure No.:** N/A  
**Project ID No.:** BDIS03  
**Municipality:** Hackensack City

**Project Start Date:**

**Programmed:** \$500,000  
**Expended:** \$500,000

**Status:** Construction completed.

### **Rockaway Road Bridge (Bridge T-80)**

**Project Description**

This project provided for the replacement of this structure over the north branch of the Rockaway.

**Route:** **Structure No.:** 1000039  
**Project ID No.:** BDIS01  
**Municipality:** Tewksbury Twp.

**Project Start Date:** 12/18/2001

**Programmed:** \$600,000  
**Expended:** \$600,000

**Status:** Project completed April 26, 2002.

**Roosevelt Boulevard Bridge**

**Project Description**

This project provided for the rehabilitation of the Roosevelt Boulevard Bridge over Crook Horn Thorofare. This bridge was used as a detour route when construction began on the Route 52 Causeway project planned in 2007. In its present condition, the Roosevelt Boulevard Bridge cannot safely carry the anticipated traffic that will use this route as a result of the detour.

**Route:** CR 623                      **Structure No.:** 0500004  
**Project ID No.:** BDIS13  
**Municipality:** Ocean City                                      Upper Twp.

**Project Start Date:** 7/27/2004  
**Programmed:** \$1,450,000  
**Expended:** \$1,450,000

**Status:** Construction completed in May 2006. Final invoice processed. Cape May County provided funding above the \$1,450,000 BB-Discretionary allotment.

**State Street Bridge**

**Project Description**

This project funded emergency repairs on the bridge deck.

**Route:** CR 601                      **Structure No.:** 042A001  
**Project ID No.:** BDIS12  
**Municipality:** Camden City

**Project Start Date:** 1/1/2004  
**Programmed:** \$133,165                      **Uncommitted:** \$67,260  
**Expended:** \$65,905

**Status:** The emergency repairs were completed on April 14, 2004. Final invoice was processed and project has been closed. The uncommitted amount not encumbered is shown above.

**Bridge Bond – Discretionary Summary** (16 records)

Programmed:	\$25,000,000	Programmed, Revised:	\$25,447,656
Expended:	\$16,597,556	Expended, Add'l Programmed:	\$17,045,212
Encumbered:	\$7,697,364		
Uncommitted:	\$705,080		

**Atsion/Middle Road Bridge**

**Project Description** This project will provide for the replacement of Bridge H12 over the Great Swamp Branch. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

**Route:** CR 613                      **Structure No.:** 01H0012

**Project ID No.:** BATL06

**Municipality:** Hammonton Town

**Project Start Date:** 1/20/2003

**Programmed:** \$0

**Expended:** \$0

**Status:** The scoping/preliminary engineering phase is 83% complete; funded with \$122,500 in BB-89 funds. All remaining BB-99 funds programmed for this project have been re-allocated to the English Creek Bridge (project ID No. BATL10). Therefore, the final design & construction will be funded with other funds to be determined.

**Dorset Avenue Bridge over Inside Thorofare (Rehabilitation)**

**Project Description**

This project will provide for the structural rehabilitation and mechanical & electrical repairs of bridge V-1 over Inside Thorofare. The work will include construction & inspection services.

**Route:** CR 629                      **Structure No.:** 01V0001

**Project ID No.:** BATL11

**Municipality:** Ventnor City

**Project Start Date:** 12/1/2009

**Programmed:** \$2,163,763

**Expended:** \$2,163,763

**Status:** Phase 1 (structural, mechanical & electrical repairs) of the construction is 100% complete; Phase 2 (sandblast and paint) has taken place Spring 2011 and the total project is substantially complete. The construction phase was funded with \$1,967,057 in BB-99 funds, \$870,000 FY09 LBFN funds and \$870,000 in FY10 LBFN funds. The construction inspection & material testing phase ran currently with the construction phase; the funding is \$196,706 in BB-99 funds, \$130,000 in FY09 LBFN and \$130,000 in FY10 LBFN funds.

**Eighth Street (Municipal Street) Bridge**

**Project Description**

This project will provide for the replacement of Bridge BV-7 over Hospitality Branch. The work will include Scoping, Preliminary Engineering, Final Design, Construction and Inspection Services.

**Route:**                                      **Structure No.:** 01BV007

**Project ID No.:** BATL04

**Municipality:** Folsom Boro

**Project Start Date:** 1/20/2003

**Programmed:** \$5,000

**Expended:** \$5,000

**Status:** The scoping/preliminary engineering phase is 98% complete; funded with \$34,076.93 in BB-83 funds \$115,863.07 in BB-89 funds and \$5,000 in BB-99 funds. All remaining BB-99 funds programmed for this project have been re-allocated to the English Creek Bridge (project ID No. BATL10). Therefore, the final design & construction will be funded with county funds.

**Somers Point-Mays Landing Road Bridge over English Creek**

**Project Description**

This project will provide for the replacement of Bridge EH-21 over Patcong Creek. The work will include final design & permitting.

**Route:** CR 559                      **Structure No.:** 01EH021

**Project ID No.:** BATL10

**Municipality:** Egg Harbor Twp.

**Project Start Date:** 1/1/2009

**Programmed:** \$2,401,774

**Expended:** \$494,441

**Status:** The final design & permitting phase is complete; funded with \$572,200 in BB-99 funds. There was a \$70,260 balance remaining in the design budget that will be used towards construction inspection and support services. The project was awarded in February 2013 and construction is expected to begin in July 2013. The bid for construction was \$3,460,968 of which \$1,727,120 will be funded with BB-99 funds. The remaining funds will come from the FY 2000 LBRP, FY 2011 LBFN, FY 2009 ATP and other county funding sources.

English Creek Bridge (EH-21) was damaged by Hurricane Irene and has been closed ever since.

**Somers Point-Mays Landing Road Bridge over Lakes Creek**

**Project Description**

This project will provide for the replacement of Bridge EH-29 over Lakes Creek. Work will include scoping/preliminary engineering, final design and permitting, construction and inspection services.

**Route:** CR 559                      **Structure No.:** 01EH029

**Project ID No.:** BATL01

**Municipality:** Egg Harbor Twp.

**Project Start Date:** 11/1/2002

**Programmed:** \$11,625

**Expended:** \$0

**Status:** The scoping/preliminary engineering phase is 85% complete; funded with \$125,000 in BB-83 funds, \$281 in BB-89 funds and \$11,625 in BB-99 funds. All remaining BB-99 funds programmed for future phases of this project have been reallocated to the English Creek Bridge replacement project (project ID No. BATL10). Therefore, this project will be funded with other funds to be determined.

**Somers Point-Mays Landing Road Bridge over Patcong Creek**

**Project Description**

This project will provide for the scoping/preliminary design phase for the replacement of Bridge EH-32 over Patcong Creek.

**Route:** CR 559                      **Structure No.:** 01EH032

**Project ID No.:** BATL07

**Municipality:** Egg Harbor Twp.                                      Somers Point City

**Project Start Date:** 1/20/2003

**Programmed:** \$314,450

**Expended:** \$311,569

**Status:** The scoping/preliminary engineering phase is 98% complete; the final scoping report has been submitted to NJDOT for review and approval. The scoping/preliminary engineering phase is funded with \$314,450 in BB-99 funds. The final design & permitting phase is expected to begin in late 2013. Funding has not yet been determined for design and construction.



**Atsion-Pleasant Mill Road (Municipal St.) Bridge over Nescochague Creek**

**Project Description**

This project provided for the replacement of Bridge M-30 over Nescochague Creek. The work included surveying, permitting, final design (County staff), construction & inspection. Atlantic County will design the bridge with in-house staff.

**Route:** **Structure No.:** 01M0030  
**Project ID No.:** BATL08  
**Municipality:** Mullica Twp.

**Project Start Date:**

**Programmed:** \$0  
**Expended:** \$0

**Status:** This project has been removed from the 1999 Bridge Bond Program. All funds have been reallocated to other projects.

**Dorset Avenue Bridge over Inside Thorofare (Deck Replacement)**

**Project Description**

This project provided for the replacement of the steel open grid deck system on the Dorset Avenue Bridge (01V0001) over Inside Thorofare. The work included design, construction & inspection.

**Route:** CR 629 **Structure No.:** 01V0001  
**Project ID No.:** BATL09  
**Municipality:** Ventnor City

**Project Start Date:** 1/1/2005  
**Programmed:** \$1,332,980  
**Expended:** \$1,332,980

**Status:** This project is complete and closed out. The total contract costs were \$1,332,980 (BB-99 funds) including design, construction & inspection services.

**Somers Point-Mays Landing Rd. Bridge over Patcong Creek (Stabilization Repairs)**

**Project Description**

This project provided for stabilization and repairs to Bridge EH-32 over Patcong Creek. The work included replacement of four timber piles on two separate piers.

**Route:** CR 559 **Structure No.:** 01EH032  
**Project ID No.:** BATL02  
**Municipality:** Egg Harbor Twp.

**Project Start Date:** 6/1/2004  
**Programmed:** \$1,502,887  
**Expended:** \$1,502,887

**Status:** Construction is complete and closed out. The total contract costs were \$1,502,887.10 (BB-99 funds) including design, construction & inspection services.

**Atlantic County Summary** (11 detail records)

Programmed:	\$8,061,000	Expended:	\$6,022,241
		Encumbered:	\$2,038,759



**Lake Avenue Bridge over Goffle Brook, Midland Park**

**Project Description**

This project will provide for the replacement of the structure over the Goffle Brook.

**Route:** **Structure No.:** 020035A

**Project ID No.:** BBER09

**Municipality:** Midland Park Boro

**Project Start Date:** April 2011

**Programmed:** \$725,000

**Expended:** \$725,000

**Status:** Under construction. Additional \$1,000,000 from the 2011 Local Bridges funds allocated to project. Construction contract amount - \$1,370,814.

**Lake Street Bridge over Ramsey Brook, Ramsey**

**Project Description**

This project will provide for the replacement of the structure over the Ramsey Brook with a culvert.

**Route:** **Structure No.:** 020048A

**Project ID No.:** BBER11

**Municipality:** Ramsey Boro

**Project Start Date:** September 2010

**Programmed:** \$896,087

**Expended:** \$66,890

**Status:** Under design; to be bid in July 2013.

**Lower Cross Road Bridge**

**Project Description**

Replacement of existing bridge over the Saddle River.

**Route:** **Structure No.:** 020058A

**Project ID No.:**

**Municipality:** Saddle River Boro

**Project Start Date:** October 2010

**Programmed:** \$1,250,000

**Expended:** \$1,250,000

**Status:** Under construction. Construction contract amount - \$1,260,099

**West Crescent Avenue Bridge**

**Project Description**

Replacement of the existing bridge over the Ho-Ho-Kus Brook.

**Route:** **Structure No.:** 020001D

**Project ID No.:**

**Municipality:** Allendale Boro.

**Project Start Date:**

**Programmed:** \$837,125

**Expended:** \$157,985

**Status:** Under design; to be bid in 2013.

### **Bergen Turnpike Bridge**

**Project Description**

Rehabilitated existing bridge over Overpeck Creek.

**Route:** **Structure No.:** 020049A

**Project ID No.:**

**Municipality:** Ridgefield Boro

**Project Start Date:** August 2009

**Programmed:** \$2,442,848

**Expended:** \$2,442,848

**Status:** Construction completed and final close-out documents submitted to the NJDOT.

### **Court Street Bridge**

**Project Description**

This project provided for the rehabilitation of the structure over the Hackensack River.

**Route:** **Structure No.:** 020004A

**Project ID No.:** BBER01

**Municipality:** Hackensack City Bogota Boro

**Project Start Date:** July 2010

**Programmed:** \$3,875,626

**Expended:** \$3,875,626

**Status:** Project completed. Additional \$17,788,000 funding provided by the Federal Aid ARRA stimulus program, \$341,079 from 2000 Local Bridge Rehabilitation and \$145,000 from 2008 County Aid Program.

### **Franklin Turnpike Bridge**

**Project Description**

Replaced existing bridge over the Mahwah Creek.

**Route:** **Structure No.:** 020033B

**Project ID No.:** BBER02

**Municipality:** Mahwah Township

**Project Start Date:** December 2010

**Programmed:** \$1,162,875

**Expended:** \$1,162,875

**Status:** Project completed and final close-out documents submitted to the NJDOT.

### **Lafayette Avenue Bridge**

**Project Description**

This project provided for the replacement of the structure over the Musquapsink Brook.

**Route:** **Structure No.:** 020067C

**Project ID No.:** BBER14

**Municipality:** Washington Twp. Westwood Boro

**Project Start Date:** March 2006

**Programmed:** \$691,867

**Expended:** \$691,867

**Status:** Construction completed and final close-out documents submitted to NJDOT.





### **Cookstown-New Egypt Road Bridge**

**Project Description** This project provided for the widening and deck replacement of the CR 616 bridge over tributary to North Run.

**Route:** CR 616                      **Structure No.:** 03G3005

**Project ID No.:** BBUR14

**Municipality:** North Hanover Twp.

**Project Start Date:** 5/15/2001

**Programmed:** \$1,014,372

**Expended:** \$957,137

**Status:** Construction completed in 2006. Close out document submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### **County Route 537 Bridge over Barkers Brook**

**Project Description** This project was to provide for the rehabilitation of the CR 537 bridge over Barkers Brook.

**Route:** CR 537                      **Structure No.:** 03E3330

**Project ID No.:** BBUR10

**Municipality:** Springfield Twp.

**Project Start Date:** 10/16/2001

**Programmed:** \$19,160

**Expended:** \$19,160

**Status:** Preliminary engineering and alternatives analysis report completed in 2005. Insufficient 99-BB funds available to proceed with project. Close out documents submitted to NJDOT.

### **County Route 537 Bridge over Parker's Creek**

**Project Description** This project provided for the replacement of the CR 537 bridge over Parker's Creek.

**Route:** CR 537                      **Structure No.:** 03C4150

**Project ID No.:** BBUR04

**Municipality:** Mount Laurel Twp.

**Project Start Date:** 8/1/2001

**Programmed:** \$3,187,063

**Expended:** \$3,010,287

**Status:** Construction completed in Fall 2004. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### **County Route 634 Bridge**

**Project Description** This project studied the rehabilitation of the CR 634 bridge over Rancocas Creek.

**Route:** CR 634                      **Structure No.:** 03C4004

**Project ID No.:** BBUR03

**Municipalities:** Mount Laurel Twp., Westampton, and Willingboro Twp.

**Project Start Date:** 11/26/2001

**Programmed:** \$98,015

**Expended:** \$96,175

**Status:** Preliminary engineering and report finalized. Structure is historically eligible pursuant to NJDOT Historic Bridge Survey. Insufficient 99-BB funds available to proceed with project. Final close out documents need to be submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

## County Route 656 Bridge

### **Project Description**

This project provided for the replacement of the CR 656 (River Road) bridge over U.S. Pipe railroad siding.

**Route:** CR 656                      **Structure No.:** 03C2002

**Project ID No.:** BBUR02

**Municipality:** Burlington Twp.

**Project Start Date:** 10/15/2003

**Programmed:** \$393,200

**Expended:** \$223,372

**Status:** Design and permitting is in progress; funded by Bridge Bond (in part) and County funds. Project is subject to review and approval by the State Historic Preservation Office. Construction targeted for 2014, with County to evaluate alternative funding sources for that phase. Final close out needs to be submitted to NJDOT for Bridge Bond -funded portion of design. Remaining funds transferred to Hilliards Bridge Road project.

## County Route 670 Bridge (Burlington Twp.)

### **Project Description**

This project replaced the CR 670 (Jacksonville Road) bridge over a branch of the Assiscunk Creek.

**Route:** CR 670                      **Structure No.:** 03D3540

**Project ID No.:** BBUR05

**Municipality:** Burlington Twp.

**Project Start Date:** 10/8/2002

**Programmed:** \$2,971,125

**Expended:** \$2,927,067

**Status:** Construction completed in 2006. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

## Hilliards Bridge Road

### **Project Description**

This project rehabilitated the steel truss on Hilliards Bridge Road over the south branch of Rancocas Creek.

**Route:**                                      **Structure No.:** 03E4400

**Project ID No.:** BBUR11

**Municipality:** Southampton Twp.

**Project Start Date:** 3/1/2000

**Programmed, Initial:** \$145,231

**Expended:** \$641,135

**Status:** Construction completed in 2006. Design and construction funded by Bridge Bond (partial) and County funds. Close out documents for Bridge Bond-funded portions of design & construction submitted to NJDOT.



**Broadway Bridge over Little Timber Creek**

**Project Description**

Total replacement of Broadway Bridge over Little Timber Creek, including piles, abutments, pier and approaches.

**Route:** CR 551                      **Structure No.:** 045A010

**Project ID No.:** BCAM06

**Municipality:** Gloucester City                                      Brooklawn Boro

**Project Start Date:** November 2011

**Programmed:** \$150,490

**Expended:** \$150,490

**Status:** This project was awarded in 2011 with a total construction value of \$4,154,144. The project is scheduled to take two years.

**Restoration of State Street Bridge & New State Bridge over Cooper Creek**

**Project Description**

Construction of new bridge downstream of existing State Street Bridge with new approaches and rehabilitation of the historical State Street Bridge for pedestrian traffic.

**Route:** CR 601                      **Structure No.:** 042A001

**Project ID No.:** BCAM02

**Municipality:** Camden City

**Project Start Date:** October 2011

**Programmed:** \$8,918,510

**Expended:** \$8,918,510

**Status:** This project was awarded in 2011 with a total construction value of \$11,969,678. The project is anticipated to be completed in 2013.

**Camden County Summary** (2 detail records)

Programmed: \$9,069,000

Expended: \$9,069,000

**Ocean Drive Bridge**

**Project Description**

This project provided for the rehabilitation of Ocean Drive Bridge over the Great Channel.

**Route:** CR 619                      **Structure No.:** 0500028

**Project ID No.:** BCAP02

**Municipalities:** Middle Twp. and Stone Harbor Boro

**Project Start Date:** 2/1/2001

**Programmed:** \$6,000,000

**Expended:** \$6,000,000

**Status:** Completed in June 2004.

**Cape May County Summary** (1 detail record)

Programmed: \$6,000,000

Expended: \$6,000,000





# CUMBERLAND COUNTY COMPLETED PROJECTS

---

## Buckhorn Road Bridge

### **Project Description**

This project was to provide for the rehabilitation of the Buckhorn Road Bridge over Stow Creek.

**Route:** **Structure No.:** 0600045

**Project ID No.:** BCUM12

**Municipality:** Stow Creek Twp. Lower Alloway Twp.

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** No funds programmed.

## Canton Road Bridge

### **Project Description**

This project was to provide for the rehabilitation of the Canton Road Bridge over Stow Creek.

**Route:** CR 623 **Structure No.:** 0600003

**Project ID No.:** BCUM14

**Municipality:** Stow Creek Twp. Lower Alloway Twp.

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** No funds programmed.

## Commerce Street Bridge

### **Project Description**

This project provided for the rehabilitation of the Commerce Street Bridge over the Cohansey River.

**Route:** **Structure No.:** 0600022

**Project ID No.:** BCUM09

**Municipality:** Bridgeton City

**Project Start Date:** 2/1/2006

**Programmed:** \$385,990

**Expended:** \$385,990

**Status:** Construction completed at total cost of \$391,014. In addition to BB-99 funds, the county contributed \$5,025.

## Cooks Corner Bridge

**Project Description** This project replaced the structurally deficient structure over Raccoon Ditch.

**Route:** CR 639 **Structure No.:** 0600046

**Project ID No.:** BCUM01

**Municipality:** Stow Creek Twp. Greenwich Twp.

**Project Start Date:** 4/11/2002

**Programmed:** \$594,139

**Expended:** \$594,139

**Status:** Construction completed at total cost of \$602,088. In addition to BB-99 funds, the county contributed \$7,950.







### **Brookfield Avenue Bridge**

**Project Description** This project will provide for the rehabilitation of the structure over Third River.

**Route:** **Structure No.:** 0700064

**Project ID No.:** BESS19

**Municipality:** Nutley Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** This project is dropped from the 1999 Bridge Bond program.

### **Essex Street Bridge**

**Project Description**

This project will provide for the rehabilitation of the structure over west branch of the Rahway River.

**Route:** **Structure No.:** 0703065

**Project ID No.:** BESS14

**Municipality:** Millburn Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** This project is dropped from the 1999 Bridge Bond program.

### **Hoover Avenue Bridge**

**Project Description** This project will provide for the rehabilitation of the structure over the Third River.

**Route:** **Structure No.:** 0700086

**Project ID No.:** BESS03

**Municipality:** Bloomfield Twp.

**Project Start Date:**

**Programmed, Bridge Bond:** \$115,486

**Programmed, Revised:** \$431,571

**Encumbered:** \$115,486

**Expended:** \$0

**Status:** In design, expected to be in construction by Fall 2013. Additional funds provided by county.



### **Baldwin Street Bridge**

**Project Description** This project provided for the rehabilitation of the structure over JFK Drive.

**Route:** **Structure No.:** 0700082

**Project ID No.:** BESS02

**Municipality:** Bloomfield Twp.

**Project Start Date:** 1/4/2005

**Programmed:** \$549,756

**Expended:** \$549,756

**Status:** Construction completed 4/29/2005.

### **Bloomfield Avenue Bridge**

**Project Description** This project provided for the replacement of the structure over the Peckman River.

**Route:** **Structure No.:** 0700012

**Project ID No.:** BESS23

**Municipality:** Verona Twp.

**Project Start Date:** 9/26/2005

**Programmed:** \$1,629,873

**Expended:** \$1,629,873

**Status:** Construction completed 4/17/2006.

### **Central Avenue Culvert**

**Project Description** This project provided for the replacement of the culvert on Central Avenue over Green Brook.

**Route:** **Structure No.:** NC512GR

**Project ID No.:** BESS18

**Municipality:** North Caldwell Twp.

**Project Start Date:** 6/27/2002

**Programmed:** \$1,653,355

**Expended:** \$1,653,355

**Status:** Construction completed 9/19/2003.

### **Chancellor Avenue & Springfield Avenue Culverts**

**Project Description** This project provided for replacement of the culverts on Chancellor Avenue and Springfield Avenue over Lightning Brook.

**Route:** **Structure Nos.:** MP308LT, MP413LT

**Project ID No.:** BESS13

**Municipality:** Maplewood Twp.

**Project Start Date:** 3/1/2007

**Programmed:** \$1,603,266

**Expended:** \$1,603,266

**Status:** Construction completed 3/12/2008.

### Cleveland Street Bridge

**Project Description** This project provided for the replacement of the structure over the Second River.

**Route:** **Structure No.:** 0700074

**Project ID No.:** BESS20

**Municipality:** Orange Twp.

**Project Start Date:** 12/10/2007

**Programmed:** \$576,111

**Expended:** \$576,111

**Status:** Construction completed 2/8/2008.

### East Northfield Road Bridge

**Project Description** This project provided for the replacement of the structure over Bear Brook.

**Route:** **Structure No.:** 0700090

**Project ID No.:** BESS11

**Municipality:** Livingston Twp.

**Project Start Date:** 10/17/2005

**Programmed:** \$919,464

**Expended:** \$919,464

**Status:** Construction completed 5/26/2006.

### Eisenhower Parkway Bridge

**Project Description**

This project provided for the rehabilitation of the structure over the south branch of Foulerton's Brook.

**Route:** **Structure No.:** 0700015

**Project ID No.:** BESS22

**Municipality:** Roseland Boro

**Project Start Date:** 6/6/2011

**Programmed:** \$550,000

**Programmed, Revised:** \$630,065

**Expended:** \$630,065

**Status:** Construction completed 9/16/2011.

### Franklin Avenue & Whittlesey Avenue Culverts

**Project Description**

This project provided for the replacement of culverts on Franklin Avenue and Whittlesey Avenue over Wigwam Brook.

**Route:** **Structure Nos.:** WO508WW, WO523WW

**Project ID No.:** BESS26

**Municipality:** West Orange Twp.

**Project Start Date:** 7/16/2001

**Programmed:** \$507,644

**Expended:** \$507,644

**Status:** Construction completed 11/29/2001.

### Hillside Avenue Bridge

**Project Description** This project provided for the replacement of the structure over Toney's Brook.

**Route:** **Structure No.:** 0700088

**Project ID No.:** BESS09

**Municipality:** Glen Ridge Twp.

**Project Start Date:** 12/5/2004

**Programmed:** \$1,212,096

**Expended:** \$1,212,096

**Status:** Construction completed 6/17/2005.

### James Street Bridge

**Project Description**

This project provided for the rehabilitation of the structure over JFK Drive.

**Route:** **Structure No.:** 0700081

**Project ID No.:** BESS04

**Municipality:** Bloomfield Twp.

**Project Start Date:** 7/22/2002

**Programmed:** \$567,315

**Expended:** \$567,315

**Status:** Construction completed 1/20/2003.

### Linden Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over Peckman River.

**Route:** **Structure No.:** 0700103

**Project ID No.:** BESS24

**Municipality:** Verona Twp.

**Project Start Date:** 7/21/2008

**Programmed:** \$1,140,906

**Expended:** \$1,140,906

**Status:** Construction completed 1/9/2009.

### Madison Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over Elizabeth River.

**Route:** **Structure No.:** 0700094

**Project ID No.:** BESS10

**Municipality:** Irvington Twp.

**Project Start Date:** 12/1/2004

**Programmed:** \$550,007

**Expended:** \$550,007

**Status:** Construction completed 5/10/2005.

**Nassau Street, Watchung Street & Joyce Street Culverts**

**Project Description** This project provided for the replacement of the culverts on Nassau Street, Watchung Street and Joyce Street over the east branch of the Rahway River and Second River.

**Route:** **Structure Nos.:** OR405EB, OR508SR and WO511B

**Project ID No.:** BESS21

**Municipalities:** Orange Twp. & West Orange Twp.

**Project Start Date:** 4/23/2001

**Programmed:** \$566,151

**Expended:** \$566,151

**Status:** Construction completed 10/24/01.

**Parsonage Hill Road & White Oak Ridge Road Culverts**

**Project Description**

This project provided for the replacement of the culverts on Parsonage Hill Road and White Oak Ridge Road over Taylor's Brook.

**Route:** **Structure Nos.:** ML309TY, ML413TY

**Project ID No.:** BESS16

**Municipality:** Millburn Twp.

**Project Start Date:** 8/26/2002

**Programmed:** \$481,905

**Expended:** \$481,905

**Status:** Construction completed 12/17/2003.

**Pier Lane, Kirkpatrick Lane & Washington Street Culverts**

**Project Description** This project provided for the replacement of culverts on Pier Lane, Kirkpatrick Lane and Washington Street over three brooks.

**Route:** **Structure Nos.:** FR314DP, WC418LN and MN534NS

**Project ID No.:** BESS08

**Municipalities:** Fairfield Twp., West Caldwell Twp. & Montclair Twp.

**Project Start Date:** 7/22/2002

**Programmed:** \$827,803

**Expended:** \$827,803

**Status:** Construction completed 8/7/2003.

**Ridgewood Road Bridge**

**Project Description** This project provided for the replacement of the structure over west branch of Rahway River.

**Route:** **Structure No.:** 0700054

**Project ID No.:** BESS17

**Municipality:** Millburn Twp.

**Project Start Date:** 4/17/2003

**Programmed:** \$724,632

**Expended:** \$724,632

**Status:** Construction completed 12/5/03.

**Runnymede Road Bridge**

**Project Description** This project provided for the replacement of the structure over Pine Brook.

**Route:** **Structure No.:** 0700104

**Project ID No.:** BESS07

**Municipality:** Essex Fells Twp.

**Project Start Date:** 4/15/2003

**Programmed:** \$535,260

**Expended:** \$535,260

**Status:** Construction completed 11/5/2003.

**West Oakwood Avenue Bridge**

**Project Description** This project provided for the replacement of the structure over Canoe Brook.

**Route:** **Structure No.:** 0700102

**Project ID No.:** BESS12

**Municipality:** Livingston Twp.

**Project Start Date:** 11/29/2004

**Programmed:** \$655,464

**Expended:** \$655,464

**Status:** Construction completed 4/22/2005.

**West Street Bridge**

**Project Description** This project provided for the rehabilitation of the structure over Second River.

**Route:** **Structure No.:** 0700055

**Project ID No.:** BESS06

**Municipality:** Bloomfield Twp.

**Project Start Date:** 9/23/2008

**Programmed:** \$630,441

**Expended:** \$630,441

**Status:** Construction completed 3/27/2009.

**Essex County Summary** (25 detail records)

Programmed from 1999 Bridge Bond: \$16,077,000

Programmed total: \$16,393,085; excess funds provided by county

Expended, BB: \$15,961,514

Encumbered, BB: \$115,486

## Coles Mill Road Bridge

**Project Description** This project replaced the Coles Mill Road Bridge over the Hospitality Branch of the Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider precast concrete arch structure.

**Route:** CR 538                      **Structure No.:** 0809P02

**Project ID No.:** BGLO06

**Municipality:** Monroe Twp.    **Project Start Date:** 2/5/2001

**Programmed:** \$778,857

**Expended:** \$778,857

**Status:** County used own funds for Design. Construction completed at a final cost of \$778,857 in BB-99 funds.

## County Route 553 Alt. Bridge

**Project Description** This project provided for the replacement of CR 553 Alternate over Chestnut Branch of Mantua Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete arch.

**Route:** CR 553 Alt.                **Structure No.:** 0805I03

**Project ID No.:** BGLO03

**Municipality:** Mantua Twp.    **Project Start Date:** 3/1/2005

**Programmed:** \$2,308,740

**Expended:** \$2,308,740

**Status:** Construction has been completed on the project.

## County Route 640 Bridge

### **Project Description**

This project provided for the replacement of the bridge over Matthew's Branch (a/k/a Starr's Ditch) of the Woodbury Creek. The existing reinforced concrete arch structure (20-foot span) was replaced with a wider and significantly longer pre-stressed concrete box beam structure.

**Route:** CR 640                      **Structure No.:** 0802H03

**Project ID No.:** BGLO01

**Municipality:** West Deptford Twp.

**Project Start Date:** 3/1/2006

**Programmed:** \$1,850,000

**Expended:** \$920,851

**Status:** Construction was completed with Mount Construction as the contractor. There was a significant shortfall in the BB-99 funds. \$750,000 of discretionary State Aid was provided for construction, and the County utilized approximately \$2.5 million of its own funds.

### Glen Echo Avenue Bridge

**Project Description**

This project provided for the replacement of CR 538 Bridge over Narraticon Run of Raccoon Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete or structural plate arch structure.

**Route:** CR 538                      **Structure No.:** 0805D05

**Project ID No.:** BGLO02

**Municipality:** Swedesboro Boro

**Project Start Date:** 3/1/2005

**Programmed:** \$221,143

**Expended:** \$170,694

**Status:** Project was designed using bridge bond funding (\$170,694 in BB-99 funds). The project was completed by Mount Construction at approximately \$1,998,000. The funding shortfall was partially filled with Discretionary State Aid.

### Washington Avenue Bridge over Scotland Run

**Project Description** This project provided the replacement of the bridge over Scotland Run. The existing two-span timber stringer structure was replaced with a wider one-span timber stringer structure.

**Route:**                                      **Structure No.:** 0808L02

**Project ID No.:** BGLO04

**Municipality:** Franklin Twp.    **Project Start Date:** 1/1/2003

**Programmed:** \$850,000

**Expended:** \$749,374

**Status:** Construction is complete at final cost \$749,373. Construction and Inspection costs (\$34,000) were funded with bridge bond funds.

### Whitehall Road Bridge

**Project Description** This project replaced the Whitehall Road Bridge over the Hospitality Branch of Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider box culvert or arch structure.

**Route:**                                      **Structure No.:** 0808O01

**Project ID No.:** BGLO05

**Municipality:** Monroe Twp.    **Project Start Date:** 1/1/2003

**Programmed:** \$1,071,484

**Expended:** \$1,071,484

**Status:** The construction is complete with South State as the contractor.

### Gloucester County Summary (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000

Programmed total: \$7,080,224; excess funds provided by county

Expended: \$6,000,000

### **14th Street Viaduct**

**Project Description** This project provided for the interim rehabilitation of a 1460-foot, 31-span bridge over Conrail and local street.

**Route:** **Structure No.:** 0900016

**Project ID No.:** BHUD14

**Municipality:** Hoboken City

**Project Start Date:** 4/10/2002

**Programmed:** \$53,500

**Expended:** \$53,500

**Status:** This funding covered engineering and inspection costs on this project; actual construction funding was provided through another source. Construction completed November 15, 2002.

### **Bergen Avenue Bridge**

**Project Description**

This project provided for the rehabilitation of a 54-foot, single-span bridge over NJ Transit Bergen line.

**Route:** **Structure No.:** 0900011

**Project ID No.:** BHUD10

**Municipality:** Jersey City

**Project Start Date:** 2/22/2005

**Programmed:** \$36,800

**Expended:** \$76,243

**Status:** Project completed May 1, 2006. Total funded under 1999 bridge bond was \$76,243. Additional construction costs were funded through a Hudson County alternate source.

### **JFK Boulevard (Columbus Bridge)**

**Project Description**

This project provided for the rehabilitation of a 487-foot, two-span concrete arch bridge over Conrail and PATH Station.

**Route:** **Structure No.:** 0900008

**Project ID No.:** BHUD07

**Municipality:** Jersey City

**Project Start Date:**

**Programmed:** \$103,450

**Expended:** \$103,450

**Status:** Design contract funded with \$103,450 in Bridge Bonds funds; that phase of work is completed. Construction started 12/15/2008 and funded through a Hudson County alternate source. No construction funds were from BB-99.

### **JFK Boulevard East**

**Project Description**

This project provided for the rehabilitation of a 135-foot, single-span truss bridge over cliff at extension of 77th Street.

**Route:** **Structure No.:** 0900007

**Project ID No.:** BHUD06

**Municipality:** North Bergen Twp.

**Project Start Date:**

**Programmed:** \$82,625

**Expended:** \$82,625

**Status:** Design completed; funded with \$82,625 BB-99 funds. Construction has not started due to insufficient funds. The phase of work funded with Bridge Bond is completed.

### **Kearny Avenue (Jones Memorial)**

**Project Description** This project provided for the rehabilitation of a 193-foot, three-span bridge over NJ TRANSIT.

**Route:** **Structure No.:** 0900014

**Project ID No.:** BHUD12

**Municipality:** Kearny

**Project Start Date:** 2/22/2005

**Programmed:** \$47,800

**Expended:** \$222,645

**Status:** Design cost \$47,800. Total funded under 1999 bridge bond was \$222,644. The balance of the construction was funded through a Hudson County alternate source. Project completed on May 1, 2006.

### **Nelson Avenue Bridge**

**Project Description** This project provided for the rehabilitation of a 65-foot, single-span bridge over Secaucus Road.

**Route:** **Structure No.:** 0900010

**Project ID No.:** BHUD09

**Municipalities:** Jersey City and North Bergen Twp.

**Project Start Date:** 2/22/2005

**Programmed:** \$665,755

**Expended:** \$355,833

**Uncommitted:** \$500

**Status:** Construction completed on May 1, 2006. Total funded under bridge bond was \$355,833.

**Palisade Avenue Bridge**

**Project Description**

This project provided for the repair of a 35-foot, single-span bridge over New York Avenue.

**Route:** \_\_\_\_\_ **Structure No.:** 0900028

**Project ID No.:** BHUD22

**Municipality:** Jersey City

**Project Start Date:**

**Programmed:** \$19,650

**Expended:** \$19,650

**Status:** Design contract funded with \$19,650 Bridge Bond funds. Construction was not funded with 1999 Bridge Bond funds, but through a Hudson County alternate funding source. Construction started 3/13/2008, and rehabilitation was completed on 6/5/2008.

**Park Avenue Bridge over Weehawken Branch**

**Project Description**

This project provided for the rehabilitation of the 848-foot, 16-span bridge over Weehawken Branch.

**Route:** \_\_\_\_\_ **Structure No.:** 0900001

**Project ID No.:** BHUD01

**Municipalities:** Hoboken City and Weehawken Twp.

**Project Start Date:** 2/22/2005

**Programmed:** \$3,888,689

**Expended:** \$3,940,323

**Status:** Construction completed on May 1, 2006.

**Willow Avenue Bridge**

**Project Description**

This project provided the rehabilitation of the 731-foot, 22-span bridge over Weehawken Branch, 18th and South Street.

**Route:** \_\_\_\_\_ **Structure No.:** 0900002

**Project ID No.:** BHUD02

**Municipalities:** Hoboken City and Weehawken Twp.

**Project Start Date:** 6/16/2003

**Programmed:** \$5,590,731

**Expended:** \$5,634,231

**Status:** Construction completed on August 15, 2004.

**Hudson County Summary** (9 detail records)

Programmed, BB: \$10,489,000

Expended, BB: \$10,488,500

Uncommitted: \$500

**County Route 518 Bridge over Stony Brook (E-140-M)**

**Project Description**

This project will provide for the reconstruction of inter-county bridge E-140.

**Route:** CR 518                      **Structure No.:** 1102302

**Project ID No.:**

**Municipality:** East Amwell, Hunterdon County and Hopewell Township, Mercer County

**Project Start Date:**

**Programmed:** \$581,988

**Expended:** \$581,988

**Status:** The total construction cost is \$1,470,140. Project awarded on 2/19/2013. Anticipated completion date: Summer 2013. The \$581,988 programmed was redirected as follows: \$101,679 remainder from Arch Street Bridge, \$103,316 remainder from Everitts Road Bridge, and \$376,993 remainder from Rocktown-Lambertville Road Bridge.

-----

### Arch Street Bridge (X-12)

**Project Description** This project provided for the rehabilitation of the structure over the south branch of the Raritan.

**Route:** CR 513                      **Structure No.:** 1000055

**Project ID No.:** BHUN06

**Municipality:** High Bridge Boro

**Project Start Date:** 7/1/2003

**Programmed:** \$1,550,000 (portion reallocated)

**Expended:** \$1,448,321

**Status:** Construction completed 6/16/06. Total cost of project \$1,448,321.

### County Route 513 Bridge (L-4)

**Project Description**

This project provided for the replacement of the structure over Little Brook.

**Route:** CR 513                      **Structure No.:** 1000005

**Project ID No.:** BHUN07

**Municipality:** Lebanon Twp.

**Project Start Date:** 7/1/2003

**Programmed:** \$300,000

**Expended:** \$300,000

**Status:** Award amount was \$457,551.41 (funding through BB-99 and other funding). Construction completed December 2004. Total cost of project was \$487,903.

### County Route 609 Bridge (E-239)

**Project Description**

This project provided for the replacement of the structure over the Neshanic River.

**Route:** CR 609                      **Structure No.:** 100E239

**Project ID No.:** BHUN08

**Municipality:** East Amwell Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$800,000

**Expended:** \$800,000

**Status:** Construction completed 04/20/2002. Total cost of project was \$873,035.

### County Route 614 Bridge (A-4)

**Project Description**

This project provided for the replacement of the structure over the Hakiwokake Creek.

**Route:** CR 614                      **Structure No.:** 100A004

**Project ID No.:** BHUN01

**Municipality:** Alexandria Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$360,000

**Expended:** \$360,000

**Status:** Construction completed 9/20/05. Total cost of project was \$656,529.

### **Everitts Road Bridge (Q-1)**

**Project Description**

This project provided for the replacement of the structure over the Neshanic River.

**Route:** **Structure No.:** 10XX0Q1

**Project ID No.:** BHUN03

**Municipality:** Raritan Twp.

**Project Start Date:** 6/25/2001

**Programmed:** \$650,000 (portion reallocated)

**Expended:** \$546,684

**Status:** Project completed 11/5/01. Total cost of project \$546,684.

### **Halsted Street Bridge (N-2)**

**Project Description**

This project provided for the replacement of the structure over the south branch of the Raritan River.

**Route:** **Structure No.:** 1000097

**Project ID No.:** BHUN09

**Municipality:** Clinton Town

**Project Start Date:** 10/1/2003

**Programmed:** \$750,000

**Expended:** \$750,000

**Status:** Construction completed 3/01/07. Total cost of project was \$2,121,975.

### **Hamden Road Bridge (FC-62)**

**Project Description**

This project provided for the replacement of the structure over the south branch of the Raritan River.

**Route:** **Structure No.:** 10XXF62

**Project ID No.:** BHUN10

**Municipality:** Franklin Twp.

**Project Start Date:** 5/1/2003

**Programmed:** \$1,000,000

**Expended:** \$1,000,000

**Status:** Construction completed 11/23/05. Total cost of project was \$1,839,402.

### **Manners Road Bridge (E-240)**

**Project Description**

This project provided for the replacement of the structure over the Neshanic River.

**Route:** **Structure No.:** 100E240

**Project ID No.:** BHUN02

**Municipality:** East Amwell Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$500,000

**Expended:** \$500,000

**Status:** Construction completed 4/20/02. Total cost of project was \$1,132,375.



**Bear Tavern Road Bridge**

**Project Description**

This project will provide for the realignment and replacement of the structure over Jacob’s Creek. The existing wrought iron truss with a timber deck was removed from its location after Hurricane severely damaged the abutments and will be relocated at Howell Living History Farm.

**Route:** **Structure No.:** 11000060  
**Project ID No.:** BMER01  
**Municipality:** Hopewell Twp.

**Project Start Date:** 3/30/2011

**Programmed:** \$1,000,000  
**Expended:** \$981,032

**Status:** The road realignment and bridge replacement is currently under design and the permit application has been submitted to NJDEP for review and approval. Design is 95% complete and construction is anticipated in 2013.

**Jacob’s Creek Road over Ewing Creek**

**Project Description** This bridge replacement is being incorporated with Structure No. 11000060 (above) in the replacement and realignment as described above.

**Route:** **Structure No.:** 11000062  
**Project ID No.:**  
**Municipality:** Hopewell Twp.

**Project Start Date:** 3/30/2011

**Programmed:** \$400,000  
**Expended:** \$0

**Status:** This bridge is currently being designed as part of structure No. 11000060 project. This funding will be incorporated in the construction cost that is anticipated to begin in 2013.

**Nottingham Way Bridge**

**Project Description** This project will provide for the replacement of the existing structure over the Assunpink Creek on the same alignment. The existing steel girder structure is 81 feet long and 49 feet wide.

**Route:** **Structure No.:** 1100057  
**Project ID No.:** BMER02  
**Municipalities:** Hamilton Twp. and Trenton City

**Project Start Date:** 2000

**Programmed:** \$1,700,000  
**Expended:** \$264,039

**Status:** Design 90% complete. Mercer County has negotiated with PSE&G for utility relocation and designer to accommodate future right-of-way. NJDEP permit applications are to be submitted in 2013.

**Basin Road over Assunpink Creek, Hamilton & Lawrence Township**

**Project Description**

**Route:**                      **Structure No.:** 1100015

**Project ID No.:**

**Municipality:** Princeton Township                      **Project Start Date:** 10/19/2009

**Programmed:**    \$224,444 (originally was \$1,031,044)

**Expended:**    \$224,444

**Status:** Project completed in 2010. Balance of \$806,600 reallocated to structure No. 1165404, Carnegie Road over Assunpink Creek.

**Carnegie Road over Assunpink Creek**

**Project Description**

This project provided for the replacement of the existing structure over the Assunpink Creek at the same location. The existing thru steel girder structure is 74 feet long and 27 feet wide.

**Route:**    **Structure No.:** 1165404

**Project ID No.:**

**Municipality:** Hamilton and Lawrence Townships

**Project Start Date:** 6/22/2011

**Programmed:**    \$806,600

**Expended:**    \$806,600

**Status:** Bridge opened to traffic on November 18, 2011.

**Crosswicks-Hamilton Square Rd. over Back Creek, Hamilton Township**

**Project Description**

**Route:**    **Structure No.:** 11F7106

**Project ID No.:**

**Municipality:** Hamilton Township

**Project Start Date:** 1/3/2011

**Programmed:**    \$0

**Expended:**    \$0

**Status:** All bridge monies for this project have been transferred to structure No. 1165404, Carnegie Road over Assunpink Creek; construction was completed April 6, 2011.

**Quakerbridge Road Bridge**

**Project Description**

This project provided for the replacement of the structure over the Assunpink Creek at the same location. The existing reinforced concrete slab structure was 80 feet long and 50 feet wide.

**Route:**    **Structure No.:** 1100016

**Project ID No.:** BMER04

**Municipalities:** Hamilton Twp. and Lawrence Twp.

**Project Start Date:** 1/28/2008

**Programmed:**    \$3,038,956

**Expended:**    \$3,038,956

**Status:** Project completed in 2010.



### **Behmer Road Bridge**

**Project Description**

This project will provide for the replacement of the single-span structure over Ambrose Brook.

**Route:** **Structure No.:** 122B133

**Project ID No.:** BMID04

**Municipality:** Piscataway Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,182,157

**Expended:** \$1,182,157

**Status:** Construction contract awarded on April 28, 2011. Construction complete and punch list by spring 2013.

### **New Brunswick Avenue Bridge**

**Project Description**

This project will provide for the replacement of the single-span structure over Bound Brook.

**Route:** **Structure No.:** 122B093

**Project ID No.:** BMID01

**Municipalities:** Piscataway Twp. and South Plainfield Boro

**Project Start Date:** 3/1/2001

**Programmed:** \$2,666,777 **Encumbered:** \$78,675

**Expended:** \$2,588,102

**Status:** Construction 98% complete and anticipated construction completion: June 2013.

### **Park Avenue Bridge over Conrail**

**Project Description**

This project will provide for the replacement of the three-span structure over CONRAIL (a/k/a Lehigh Valley Main Line).

**Route:** **Structure No.:** 1253163

**Project ID No.:** BMID03

**Municipality:** South Plainfield Boro

**Project Start Date:** 12/21/2000

**Programmed:** \$2,704,824

**Expended:** \$2,704,824

**Status:** County / State agreement remains unexecuted. Design document revisions required. Construction cost estimate \$17.5 million. Construction period: 18 months. Project inactive

### **Davidson's Mill Road Bridge**

**Project Description**

This project provided for the replacement of the single-span structure over Oakley's Brook.

**Route:** **Structure No.:** 124B034

**Project ID No.:** BMID02

**Municipality:** South Brunswick Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,476,758

**Expended:** \$1,476,758

**Status:** Construction completed.

### **Spotswood-Gravel Hill Road Bridge**

**Project Description**

This project provided for the replacement of the two-span bridge over Manalapan Brook.

**Route:** **Structure No.:** 125B083

**Project ID No.:** BMID06

**Municipality:** Monroe Twp.

**Project Start Date:** 1/18/2001

**Programmed:** \$2,019,169

**Expended:** \$2,019,169

**Status:** Project completed.

### **Wedgewood Avenue Bridge**

**Project Description**

This project provided for the replacement of the single cell, reinforced concrete box culverts over Wedgewood Brook.

**Route:** **Structure No.:** 121B019

**Project ID No.:** BMID05

**Municipality:** Woodbridge Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$962,315

**Expended:** \$962,315

**Status:** Project completed.

### **Middlesex County Summary** (6 detail records)

Programmed: \$11,012,000

Expended: \$10,933,325

Encumbered: \$78,675

### Atlantic Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over Troutmans Creek.

**Route:** CR 29                      **Structure No.:** 1300O35

**Project ID No.:** BMON10

**Municipality:** Long Branch City

**Project Start Date:** 8/10/2000

**Programmed:** \$2,690,513

**Expended:** \$2,609,513

**Status:** The design contract was awarded 8/10/00. Construction contract awarded on 3/4/05. Construction completed and project closed out on 3/13/2008.

### Brighton Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Shark River.

**Route:**                                      **Structure No.:** 1300W35

**Project ID No.:** BMON06

**Municipalities:** Neptune Twp. and Wall Twp.

**Project Start Date:** 5/5/2001

**Programmed:** \$3,585,905

**Expended:** \$3,585,905

**Status:** The design contract was awarded on 4/12/01 to HNTB Corporation. Construction completed and project closed out on 2/26/2008.

### Georgia Road Bridge

**Project Description** This project provided for the replacement of the structure over Manasquan River.

**Route:**                                      **Structure No.:** 1300F45

**Project ID No.:** BMON13

**Municipality:** Freehold Twp.

**Project Start Date:** 4/13/2000

**Programmed:** \$869,416

**Expended:** \$869,416

**Status:** Construction completed and project closed out on 2/27/2008.

### Iron Ore Road Bridge

**Project Description** This project will provide for the replacement of the structure over Manalapan Brook.

**Route:** CR 527A                      **Structure No.:** 130MN29

**Project ID No.:** BMON01

**Municipality:** Manalapan Twp.

**Project Start Date:** 2/22/2001

**Programmed:** \$231,016

**Expended:** \$231,016

**Status:** Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

### **Lakewood-Farmingdale Road Bridge**

**Project Description**

This project provided for the replacement of the structure over Hay Stack Brook.

**Route:** CR 547                      **Structure No.:** 130HL53

**Project ID No.:** BMON14

**Municipality:** Howell Twp.

**Project Start Date:** 4/13/2000

**Programmed:** \$1,155,103

**Expended:** \$1,155,103

**Status:** Construction completed and project closed out on 2/22/2008.

### **Main Street Bridge over Deal Lake**

**Project Description**

This project will provide for the replacement of the structure over Deal Lake.

**Route:**                                      **Structure No.:** 1300O11

**Project ID No.:** BMON07

**Municipalities:** Interlaken Boro and Loch Arbour Village

**Project Start Date:** 4/12/2001

**Programmed:** \$294,351

**Expended:** \$294,351

**Status:** Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

### **Main Street Bridge over Pemberton Creek**

**Project Description**

This project provided for the replacement of the structure over Pemberton Creek.

**Route:**                                      **Structure No.:** 1300E14

**Project ID No.:** BMON04

**Municipality:** Oceanport Boro

**Project Start Date:** 3/22/2001

**Programmed:** \$3,113,594

**Expended:** \$3,113,594

**Status:** Construction completed and project closed out on 9/26/2006.

### **Monmouth Road Bridge**

**Project Description** This project provided for the replacement of the structure over Deal Lake.

**Route:** CR 15                              **Structure No.:** 1300O13

**Project ID No.:** BMON11

**Municipalities:** Interlaken Boro and Ocean Twp.

**Project Start Date:** 8/13/1998

**Programmed:** \$2,314,656

**Expended:** \$2,314,656

**Status:** Construction completed and project closed out on 6/22/2006.



### **Tinton Avenue Bridge**

**Project Description**

This project would have provided for the replacement of the structure over NJ TRANSIT.

**Route:** CR 537                      **Structure No.:** 1300E24

**Project ID No.:** BMON12

**Municipality:** Eatontown Boro

**Project Start Date:** N/A

**Programmed:** \$0

**Expended:** \$0

**Status:** Project eliminated from the 1999 Bridge Bond Program.

### **Union Avenue Bridge over Flat Creek**

**Project Description**

This project provided for the replacement of the structure over Flat Creek.

**Route:** CR 39                      **Structure No.:** 1300R7

**Project ID No.:** BMON09

**Municipality:** Union Beach Boro

**Project Start Date:** 3/8/2001

**Programmed:** \$4,651,372

**Expended:** \$4,651,372

**Status:** Construction completed and project closed out on 12/1/2008.

### **Water Street Bridge**

**Project Description**

This project provided for the replacement of the structure over Weamaconk Creek.

**Route:** CR 522                      **Structure No.:** 130MN30

**Project ID No.:** BMON05

**Municipality:** Englishtown Boro

**Project Start Date:** 4/12/2000

**Programmed:** \$957,515

**Expended:** \$957,515

**Status:** Project funded dually through 1999 Bridge Bond and several ATP programs. Project close out documents submitted to NJDOT.

### **Monmouth County Summary** (14 detail records)

Programmed from 1999 Bridge Bond: \$25,000,000

Programmed total: \$29,651,373; excess funds provided by county

1999 Bridge Bond Expended: \$25,000,000

Expended total: \$29,651,373; excess funds provided by county



### **Paterson-Hamburg Turnpike Bridge**

**Project Description**

This project provided for the replacement of the Paterson-Hamburg Turnpike Bridge (Bridge No. 140) over the Pequannock River.

**Route:** **Structure No.:** 1400140

**Project ID No.:** BMOR12

**Municipalities:** Butler Boro and West Milford Twp.

**Project Start Date:** 4/16/2008

**Programmed:** \$1,562,000

**Expended:** \$2,024,231

**Status:** Construction completed on 8/26/2009.

### **South Beverwyck Road Bridge**

**Project Description**

This project provided for the replacement of the bridge over Troy Brook (Bridge No. 417).

**Route:** **Structure No.:** 1400417

**Project ID No.:** BMOR02

**Municipality:** Parsippany-Troy Hills Twp

**Project Start Date:** 6/14/2004

**Programmed:** \$950,000

**Expended:** \$989,391

**Status:** Construction completed on 12/14/2005.

### **Stephensburg Road Bridge**

**Project Description**

This project provided for the replacement of Bridge No. 1191 over Stephensburg Brook.

**Route:** **Structure No.:** 1401191

**Project ID No.:** BMOR10

**Municipality:** Washington Twp.

**Project Start Date:** 4/10/2008

**Programmed:** \$450,000

**Expended:** \$522,568

**Status:** Construction completed on 8/12/2009.

### **Stone House Road Bridge**

**Project Description** This project provided for the replacement of Bridge No. 540 over the Passaic River.

**Route:** **Structure No.:** 1400540

**Project ID No.:** BMOR06

**Municipalities:** Long Hill Twp. and Bernards Twp.

**Project Start Date:** 9/19/2008

**Programmed:** \$750,000

**Expended:** \$1,685,433

**Status:** Construction completed on 5/26/2010.

### **Tingley Road Bridge**

**Project Description** This project provided for the replacement of Bridge No. 669 over a tributary of the Whippany River.

**Route:** **Structure No.:** 1400669

**Project ID No.:** BMOR09

**Municipality:** Mendham Twp.

**Project Start Date:** 6/22/2007

**Programmed:** \$650,000

**Expended:** \$714,885

**Status:** Construction completed on 7/23/2008.

### **Watchung Avenue/River Road Bridge (see also Union County portion)**

**Project Description** This project provided for the replacement of Bridge No. 515 over the Passaic River.

**Route:** **Structure No.:** 1400515

**Project ID No.:** BMOR01A

**Municipalities:** Chatham Boro and Summit City

**Project Start Date:** 7/16/2001

**Programmed:** \$1,050,000

**Expended:** \$1,094,884

**Status:** Construction completed on 11/22/2003.

### **Whitebridge Road Bridge**

**Project Description** This project provided for the replacement of Bridge No. 563 over the Passaic River.

**Route:** **Structure No.:** 1400563

**Project ID No.:** BMOR07

**Municipalities:** Long Hill Twp. and Bernards Twp.

**Project Start Date:** 10/26/2009

**Programmed:** \$500,000

**Expended:** \$1,422,847

**Status:** Construction completed on 12/20/2010.

### **Morris County Summary** (10 detail records)

Programmed: \$10,162,000

Total Expended: \$12,813,412; \$10,162,000 from 1999 Bridge Bond funds; excess funds provided by county.

### Allen's Bridge

**Project Description**

This project provided for the replacement of the arch bridge and roadway approaches over the Toms River.

**Route:** CR 528                      **Structure No.:** 1511015

**Project ID No.:** BOCE02

**Municipality:** Jackson Twp.

**Project Start Date:** 8/26/2003

**Programmed:** \$1,614,696

**Expended:** \$1,614,696

**Status:** Construction completed 10/25/04.

### County Route 537 over Crosswicks Creek

**Project Description**

This project provided for the construction of a new structure in the same location. The existing structure was a seven-span timber structure. The new structure will be pre-stressed concrete beam on concrete-filled steel pilings.

**Route:** CR 537                      **Structure No.:** 1523001

**Project ID No.:** BOCE04

**Municipality:** Plumsted Twp.

**Project Start Date:** 11/15/2004

**Programmed:** \$2,393,760

**Expended:** \$2,393,760

**Status:** Construction of project completed 10/18/2006.

### County Route 547 (a/k/a Whites Bridge) over Toms River main branch

**Project Description**

This project provided for a new structure constructed at the same location. The existing three-span structure was replaced with pre-stressed concrete beams on treated timber piles.

**Route:** CR 547                      **Structure No.:** 1511028

**Project ID No.:** BOCE05

**Municipality:** Jackson Twp.

**Project Start Date:** 6/18/2003

**Programmed:** \$1,189,570

**Expended:** \$1,189,570

**Status:** Construction completed 7/7/04.

**Great Bay Boulevard Bridge #1 over Little Sheepshead Creek**

**Project Description**

This project provided for repairs to the existing structure over Little Sheepshead Creek. Repairs included strengthening of timber-bearing piles, soil anchors, bulkhead replacement, beam guide rail, slope stabilization, and approach roadway paving.

**Route:** **Structure No.:** 1516001  
**Project ID No.:** BOCE01  
**Municipality:** Little Egg Harbor Twp.

**Project Start Date:** 8/15/2002  
**Programmed:** \$100,933  
**Expended:** \$100,933  
**Status:** Completed 3/17/2004.

**Mantoloking Bridge**

**Project Description**

The Mantoloking Bridge carries CR 528 over Barnegat Bay. The project extended from 600 feet west of the westerly shoreline to 400 feet east of the easterly shoreline. The bridge provided access to northern Ocean County beach communities and is an escape route in the event of coastal storms. The structure's replacement is a movable span with a double-leaf bascule structure having vertical clearance in the closed position of 29 feet, and horizontal clearance of 80 feet. The roadway width is 40 feet from curb to curb. The total project length is approximately 2200 feet, the new bridge length.

**Route:** CR 528 **Structure No.:** 1506006  
**Project ID No.:** NS9309  
**Municipalities:** Brick Twp. and Mantoloking Boro

**Project Start Date:** 7/17/2002  
**Programmed:** \$3,023,041  
**Expended:** \$3,023,041  
**Status:** Project construction completed and ceremony held 6/26/06.

**Meadow Avenue Bridge, Cedar Bridge Avenue**

**Project Description**

This project provided for the replacement of the existing bridge over the south branch of the Metedeconk River as well as the roadway approaches.

**Route:** **Structure No.:** 1514006  
**Project ID No.:** BOCE03  
**Municipality:** Lakewood Twp.

**Project Start Date:** 11/25/2002  
**Programmed:** \$1,368,000  
**Expended:** \$1,368,000  
**Status:** Project completed 8/28/04.

**Ocean County Summary** (6 detail records)

Programmed: \$9,690,000  
 Expended: \$9,690,000

### **Clinton Road Bridge**

**Project Description** This project will provide for the replacement of the structure over Mossman's Brook.

**Route:** **Structure No.:** 1600175

**Project ID No.:** BPAS17

**Municipality:** West Milford Twp.

**Project Start Date:** 6/12/2001

**Programmed:** \$1,874,000

**Expended:** \$295,212

**Status:** Design completed. County is in the process of obtaining right-of-way easement acquisition from the City of Newark.

### **Kingsland Road Bridge**

**Project Description**

This project will provide for the replacement of the structure over Third River.

**Route:** **Structure No.:** 1600081

**Project ID No.:** BPAS05

**Municipality:** Clifton City

**Project Start Date:** 1/9/2001

**Programmed:** \$740,000

**Expended:** \$166,441

**Status:** Under design; design is expected to be completed in 2013. Right-of-way has to be acquired before construction begins.

### **Warburton Road Bridge**

**Project Description** This project will provide for superstructure replacement and substructure repair to the structure over Goffle Brook.

**Route:** **Structure No.:** 1600105

**Project ID No.:** BPAS06

**Municipality:** Hawthorne Boro

**Project Start Date:** 10/23/2001

**Programmed:** \$1,020,000

**Expended:** \$240,135

**Status:** Under construction and is expected to be completed in 2013.

### **Belmont Avenue and Prospect Avenue Bridges**

**Project Description** This project provided for the replacement of the Belmont Avenue structure over Meadow Brook as well as the Prospect Avenue structure over Meadow Brook.

**Route:** **Structure Nos.:** 1600158, 1600363

**Project ID No.:** BPAS14 **Municipality:** Wanaque Boro

**Project Start Date:** 5/7/2001

**Programmed:** \$2,110,000

**Expended:** \$2,686,016

**Status:** Completed on 5/28/2009.

### **Center Street and Second Street Bridges**

**Project Description** Provided for superstructure replacement and substructure repair to the Center Street structure over Weasel Brook. The superstructure and substructure of the Second Street structure over Weasel Brook was also repaired.

**Route:** **Structure Nos.:** 1600059; 1600063

**Project ID No.:** BPAS02 **Municipality:** Clifton City

**Project Start Date:** 10/23/2001

**Programmed:** \$1,520,000

**Expended:** \$1,564,251

**Status:** Completed on 5/10/2007.

### **Davidson Street and Hope Avenue Bridges**

**Project Description** This project provided for superstructure replacement and substructure repair to the Davidson Street structure and Hope Avenue structure over Weasel Brook.

**Route:** **Structure Nos.:** 1600056; 1600057

**Project ID No.:** BPAS03 **Municipality:** Clifton City

**Project Start Date:** 10/23/2003

**Programmed:** \$1,780,000

**Expended:** \$994,487

**Status:** Completed on 9/11/2009.

### **Highland Avenue and Van Winkle Avenue Bridges**

**Project Description** This project provided for superstructure replacement and substructure repair to the Highland Avenue and Van Winkle Avenue structures over Weasel Brook.

**Route:** **Structure No.:** 1600055; 1600054

**Project ID No.:** BPAS07

**Municipality:** Passaic City

**Project Start Date:** 10/23/2001

**Programmed:** \$1,300,000

**Expended:** \$1,298,456

**Status:** Completed on 4/29/2008.

### **Magee Road Bridge**

**Project Description** This project provided for the replacement of the structure over West Brook.

**Route:** **Structure No.:** 1600404

**Project ID No.:** BPAS11 **Municipality:** Ringwood Boro

**Project Start Date:** 8/13/2001

**Programmed:** \$1,500,000

**Expended:** \$2,516,948

**Status:** Completed August 2007.

### Osborne Terrace Bridge

**Project Description** This project provided for the replacement of the structure over Packanack Lake.

**Route:** **Structure No.:** 1600420

**Project ID No.:** BPAS15

**Municipality:** Wayne Twp.

**Project Start Date:** 5/12/2001

**Programmed:** \$1,775,000

**Expended:** \$2,773,289

**Status:** Completed on 9/26/2006.

### Ratzer Road Bridge

**Project Description**

This project provided for superstructure replacement and substructure repair to the structure over Signac Brook.

**Route:** **Structure No.:** 1600138

**Project ID No.:** BPAS16

**Municipality:** Wayne Twp.

**Project Start Date:** 4/24/2001

**Programmed:** \$815,000

**Expended:** \$2,163,339

**Status:** Construction completed 7/20/2011. Used unexpended funds from other projects.

### Skyline Lakes Drive Bridge

**Project Description** This project provided for superstructure replacement and repair to structure over Meadow Brook.

**Route:** **Structure No.:** 1600496

**Project ID No.:** BPAS12 **Municipality:** Ringwood Boro

**Project Start Date:** 10/23/2001

**Programmed:** \$630,000

**Expended:** \$1,078,438

**Status:** Completed on 9/10/2009.

### Willard Street Bridge

**Project Description** This project provided for superstructure replacement and substructure repair to structure over Post Brook.

**Route:** **Structure No.:** 1600143

**Project ID No.:** BPAS10

**Municipality:** Pompton Lakes Boro

**Project Start Date:** 4/13/2002

**Programmed:** \$550,000

**Expended:** \$1,095,996

**Status:** Completed on 4/21/2008.

**Passaic County Summary** (12 detail records) Programmed amount shown (\$15,614,000) does not include funds previously programmed for Crosby Ave. Bridge project, structure #1600476, which have been expended on other projects. Total programmed: \$16,624,000; Total expended: \$16,873,008; county made up the difference.

**Alloway Station Bridge**

**Project Description** This project provided for the rehabilitation of the Alloway Station Bridge over Alloway Creek.

**Route:** CR 540                      **Structure No.:** 1701028

**Project ID No.:** BSAL03

**Municipality:** Alloway Twp.

**Project Start Date:** 6/19/2002

**Programmed:** \$395,123

**Expended:** \$395,122

**Status:** The project is complete. Funded with BB-99 Funds. Request that unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

**Almond Road Bridge**

**Project Description** This project provided for the rehabilitation of the Almond Road Bridge over Maurice River (County structure number 1701296).

**Route:** CR 540                      **Structure No.:** 0600014

**Project ID No.:** BSAL06

**Municipalities:** Pittsgrove Twp. and Vineland City

**Project Start Date:** 1/23/2001

**Programmed:** \$293,922

**Expended:** \$293,922

**Status:** Design-Build Project completed at \$587,843 total cost, shared with Cumberland County. Salem County used \$293,922 in BB-99 funds. Request the unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

**Canton Drain Bridge**

**Project Description** This project provided for the replacement of the bridge over Canton Drain.

**Route:** CR 623                      **Structure No.:** 1701364

**Project ID No.:** BSAL09

**Municipality:** Lower Alloways Creek Twp.

**Project Start Date:** 2/19/2003

**Programmed:** \$132,021

**Expended:** \$171,433

**Status:** This project is complete. County used 1999 Bridge Bond, 1983-1989 Bridge Bond and County Aid funds to complete the project.

**Courses Landing Bridge**

**Project Description** This project provided for the rehabilitation of the CR 646 Bridge over Salem Creek.

**Route:** CR 646                      **Structure No.:** 1704000

**Project ID No.:** BSAL08

**Municipality:** Pilesgrove Twp.

**Project Start Date:** 5/24/2005

**Programmed:** \$1,370,000

**Expended:** \$1,673,062

**Status:** Project is complete.

**Hancock' s Bridge**

**Project Description** This project provided for the rehabilitation of the existing structure, corrected severe scour problems, removed lead paint and recoated the bridge.

**Route:** CR 658                      **Structure No.:** 1701300

**Project ID No.:** BSAL10

**Municipality:** Pittsgrove Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$500,000

**Expended:** \$565,984

**Status:** This project is complete. County used 1999 Bridge Bond and county funds to complete the project.

**Husted Station-Palatine Road Bridge/Hawk's Bridge**

**Project Description** This project provided for the rehabilitation of the Husted Station-Palatine Road Bridge over Indian Run and Hawk's Bridge over Salem Creek.

**Route:**                              **Structure Nos.:** 1701243; 1700200

**Project ID No.:** BSAL05

**Municipalities:** Pittsgrove Twp. and Carneys Point Twp.

**Project Start Date:** 8/21/2002

**Programmed:** \$1,208,889

**Expended:** \$1,082,882

**Status:** Project is complete.

**Long Bank Bridge**

**Project Description** This project provided for the replacement of the CR 658 Bridge over Long Bank Creek.

**Route:** CR 658                      **Structure No.:** 1701320

**Project ID No.:** BSAL07

**Municipality:** Lower Alloways Creek Twp.

**Project Start Date:** 9/1/2005

**Programmed:** \$1,764,478

**Expended:** \$1,482,029

**Status:** This project is complete. County used 1999 Bridge Bond and county aid funds to complete the project.

**Witt Road Bridge**

**Project Description** This project provided for the deck replacement on the Witt Road Bridge over Alloway Creek.

**Route:**                              **Structure No.:** 1701073

**Project ID No.:** BSAL04

**Municipality:** Alloway Twp.

**Project Start Date:** 12/1/1999

**Programmed:** \$335,567

**Expended:** \$335,566

**Status:** The project is complete.

**Salem County Summary** (8 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000



### **East High Street Bridge**

**Project Description** The existing structure over Peter's Brook was rehabilitated/replaced with a single-span, 60-foot wide structure that provides for two travel lanes.

**Route:** **Structure No.:** 18F0803

**Project ID No.:** BSOM06

**Municipality:** Somerville Boro

**Project Start Date:** 7/1/2003

**Programmed:** \$909,971

**Expended:** \$1,269,866

**Status:** Construction completed.

### **Griggstown Causeway**

**Project Description** The existing structure over the Millstone River was replaced with a new structure in accordance with AASHTO standards.

**Route:** CR 632 **Structure No.:** 18F0302

**Project ID No.:** BSOM07

**Municipality:** Franklin Twp. Montgomery Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$2,432,029

**Expended:** \$1,409,284

**Status:** Construction completed.

### **Grove Street Bridge**

**Project Description** The existing structure over Stony Brook was replaced with a single-span structure. The new structure is 42 feet long and 50 feet wide and provides two travel lanes.

**Route:** **Structure No.:** 18M1006

**Project ID No.:** BSOM02

**Municipality:** North Plainfield Boro

**Project Start Date:** 8/1/2003

**Programmed:** \$1,767,127

**Expended:** \$1,521,189

**Status:** Construction completed.

### **Holland Avenue Bridge**

**Project Description** The existing structure over Peapack Brook was replaced with a single-span structure. The new structure is 40 feet long and 42 feet wide and provides for two travel lanes.

**Route:** **Structure No.:** 18E1313

**Project ID No.:** BSOM08

**Municipality:** Peapack-Gladstone Boro

**Project Start Date:** 6/1/2003

**Programmed:** \$725,000

**Expended:** \$1,044,320

**Status:** Construction completed.





### **Fredon Stillwater Road Bridge (S-01)**

**Project Description**

This project provided for the replacement of the structure over the Paulinskill River. Work included scoping, permits, final design and construction.

**Route:** CR 610                      **Structure No.:** 1900S01

**Project ID No.:** BSUS07

**Municipality:** Stillwater Twp.

**Project Start Date:** 10/17/2004

**Programmed:** \$3,142,799

**Expended:** \$3,142,799

**Status:** Construction completed.

### **Gingerbread Castle Road Bridge (H9-01)**

**Project Description**

This project provided for the replacement of the structure. Work included scoping, permits, final design and construction.

**Route:**                                      **Structure No.:** 1900H91

**Project ID No.:** BSUS08

**Municipality:** Hamburg Boro

**Project Start Date:** 11/7/2002

**Programmed:** \$923,387

**Expended:** \$923,387

**Status:** Construction completed.

### **Hillside Terrace Bridge (B-02)**

**Project Description**

This project provided for the replacement of the structure over Culver Creek. Work included scoping, permits, final design and construction.

**Route:**                                      **Structure No.:** 1900B02

**Project ID No.:** BSUS01

**Municipality:** Branchville Boro

**Project Start Date:** 10/17/2001

**Programmed:** \$518,023

**Expended:** \$518,023

**Status:** Construction completed.

**Lake Drive Bridge (C-13)**

**Project Description**

This project provided for the replacement of a bridge that washed out during a 2000 storm. Work included scoping, design and construction.

**Route:** **Structure No.:** 1900C13  
**Project ID No.:** BSUS10  
**Municipality:** Byram Twp.

**Project Start Date:** 10/1/2001  
**Programmed:** \$458,513  
**Expended:** \$458,513  
**Status:** Construction completed.

**Morris Lake Road Bridge (Q-10)**

**Project Description**

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

**Route:** **Structure No.:** 1900Q10  
**Project ID No.:** BSUS11  
**Municipality:** Sparta Twp.

**Project Start Date:** 10/1/2001  
**Programmed:** \$875,552  
**Expended:** \$875,552  
**Status:** Construction completed.

**Station Road Bridge (Q-08)**

**Project Description**

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

**Route:** **Structure No.:** Q08  
**Project ID No.:** BSUS09  
**Municipality:** Sparta Twp.

**Project Start Date:** 10/1/2001  
**Programmed:** \$381,871  
**Expended:** \$381,871  
**Status:** Construction completed.

**Sussex County Summary** (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000  
Programmed total: \$6,300,145; excess funds provided by county  
Expended: \$6,000,000 from 1999 Bridge Bond funds  
Expended total: \$6,300,145; excess funds provided by county

### Eastman Street Bridge

**Project Description** This project provided for the replacement of the structure over the Rahway River.

**Route:** **Structure No.:** 2003008

**Project ID No.:** BUNI03

**Municipality:** Cranford Twp.

**Project Start Date:** 7/28/2004

**Programmed:** \$1,280,187

**Expended:** \$1,732,608

**Status:** Construction completed on 9/20/2006.

### Farragut Road Bridge

**Project Description**

**Route:** **Structure No.:**

**Project ID No.:** **Municipality:**

**Project Start Date:**

**Programmed:** \$245,256

**Expended:** \$1,867,706

**Status:** Construction completed on 5/13/2008.

### Goodman's Crossing Bridge

**Project Description** This project replaced the structure over Robinson's Branch of the Rahway River.

**Route:** **Structure No.:** 2002027

**Project ID No.:** BUNI01

**Municipality:** Clark Twp.

**Project Start Date:** 3/15/2003

**Programmed:** \$652,274

**Expended:** \$652,274

**Status:** Construction completed on 1/10/2006.

### Jefferson Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over Robinson's Branch of the Rahway River.

**Route:** **Structure No.:** 2013008

**Project ID No.:** BUNI07

**Municipality:** Rahway City

**Project Start Date:** 12/12/2003

**Programmed:** \$869,546

**Expended:** \$869,546

**Status:** Construction completed on 3/26/2005.

### Liberty Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over the Elizabeth River.

**Route:** **Structure No.:** 2007020

**Project ID No.:** BUNI05

**Municipality:** Hillside Twp.

**Project Start Date:** 7/27/2004

**Programmed:** \$2,690,356

**Expended:** \$2,690,356

**Status:** Construction completed on 1/22/2004.

### Snyder Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Passaic River.

**Route:** **Structure No.:** 2001001

**Project ID No.:** BUNI10

**Municipalities:** Berkeley Heights Twp. and Chatham Twp.

**Project Start Date:** 10/22/2001

**Programmed:** \$265,296

**Expended:** \$1,330,592

**Status:** Construction completed on 12/9/2002.

### South Street Bridge

**Project Description** This project provided for the replacement of the structure over Salt Brook.

**Route:** **Structure No.:**

**Project ID No.:** BUNI11

**Municipality:** New Providence Boro

**Project Start Date:** 7/23/2003

**Programmed:** \$375,000

**Expended:** \$1,508,329

**Status:** Construction completed on 10/4/2004.

### Springfield Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Rahway River.

**Route:** **Structure No.:** 2003072

**Project ID No.:** BUNI04

**Municipality:** Cranford Twp.

**Project Start Date:** 10/17/2002

**Programmed:** \$1,491,571

**Expended:** \$1,491,571

**Status:** Construction completed on 11/12/2003.

**Union Avenue Bridge over Elizabeth River**

**Project Description** This project provided for the replacement of the structure over the Elizabeth River.  
**Route:** **Structure No.:** 2019040  
**Project ID No.:** BUNI09  
**Municipality:** Union Twp.  
**Project Start Date:**  
**Programmed:** \$594,911  
**Expended:** \$594,911  
**Status:** Construction completed on 8/29/2006.

**Union Avenue Bridge over Green Brook**

**Project Description** This project provided for the replacement of the structure over Green Brook.  
**Route:** **Structure No.:** 2016059  
**Project ID No.:** BUNI08  
**Municipality:** Scotch Plains Twp.  
**Project Start Date:** 2/3/2003  
**Programmed:** \$618,400  
**Expended:** \$618,400  
**Status:** Construction completed on 7/21/2003.

**Valley Road Bridge**

**Project Description** This project provided for the replacement of the structure over the Rahway River.  
**Route:** **Structure No.:** 2002005  
**Project ID No.:** BUNI02  
**Municipality:** Clark Twp.  
**Project Start Date:** 11/6/2002  
**Programmed:** \$1,860,319  
**Expended:** \$1,924,829  
**Status:** Construction completed on 4/20/2004.

**Watchung Avenue/River Road Bridge (see also Morris County portion)**

**Project Description** This project provided for the replacement of the structure over the Passaic River.  
**Route:** **Structure No.:** 1400515  
**Project ID No.:** BMOR01B  
**Municipality:** Summit City & Chatham Boro  
**Project Start Date:** 7/1/2001  
**Programmed:** \$1,094,884  
**Expended:** \$1,094,884  
**Status:** Construction completed on 6/18/2004.

**Union County Summary** (12 detail records)

Programmed: \$12,038,000 - 1999 Bridge Bond funds  
Expended: \$16,376,006 (\$12,038,000 from 1999 Bridge Bond funds; excess funds provided by county).

**County Route 602 Bridge (CB 04053)**

**Project Description** This project provided for the rehabilitation of the arch over Blair Creek.

**Route:** CR 602                      **Structure No.:** 2100453

**Project ID No.:** BWAR02

**Municipality:** Blairstown Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$250,000

**Expended:** \$224,920

**Status:** Project completed 5/31/2006.

**County Route 605 Bridge (CB 13006)**

**Project Description** This project provided for the replacement of the structure over a tributary of the Delaware River.

**Route:** CR 605                      **Structure No.:** 2101306

**Project ID No.:** BWAR06

**Municipality:** Knowlton Twp.

**Project Start Date:** 3/17/2003

**Programmed:** \$510,000

**Expended:** \$407,888

**Status:** Project completed 9/23/2003.

**County Route 633 Bridge (CB 05087)**

**Project Description** This project provided for the replacement of the existing structure over Pohatcong Creek.

**Route:** CR 633                      **Structure No.:** 2100587

**Project ID No.:** BWAR08

**Municipality:** Franklin Twp.

**Project Start Date:** 8/23/2004

**Programmed:** \$900,000

**Expended:** \$1,052,699

**Status:** Project completed 10/5/2005.

**East Crisman Road Bridge (CB 04015)**

**Project Description**

This project provided for the rehabilitation of the arch over the Paulinskill River.

**Route:**                                      **Structure No.:** 2100415

**Project ID No.:** BWAR01

**Municipality:** Blairstown Twp.

**Project Start Date:** 5/16/2005

**Programmed:** \$250,000

**Expended:** \$224,921

**Status:** Project completed 5/31/2006.

## WARREN COUNTY COMPLETED PROJECTS

---

### Jenny Jump Road Bridge (CB 11041)

**Project Description** This project provided for the rehabilitation of the arch over Trout Brook.

**Route:** **Structure No.:** 2101141  
**Project ID No.:** BWAR03  
**Municipality:** Hope Twp. **Project Start Date:** 5/16/2005  
**Programmed:** \$250,000  
**Expended:** \$224,921  
**Status:** Project completed 5/31/2006.

### Kings Highway Bridge (CB 16004)

**Project Description** This project provided for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2101604  
**Project ID No.:** BWAR09A  
**Municipalities:** Mansfield Twp. and Washington Twp. **Project Start Date:** 3/8/2005  
**Programmed:** \$700,000  
**Expended:** \$976,926  
**Status:** This is a bi-county bridge with Warren and Morris Counties. Warren County's share was \$700,000; Project completed 8/21/2006.

### New Hampton Road Bridge (CB 22024)

**Project Description** This project provided for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2102224  
**Project ID No.:** BWAR11A  
**Municipalities:** Washington Twp. and Lebanon Twp. **Project Start Date:** 8/14/2006  
**Programmed:** \$700,000  
**Expended:** \$477,230  
**Status:** This is a bi-county bridge. Warren County's share was \$700,000 which was funded with Bridge Bond Funds. Hunterdon County's share was \$700,000 which was funded with county funds. Project completed 9/5/2007.

### Plane Hill Road Bridge (CB 22016)

**Project Description** This project provided for the rehabilitation of the masonry arch over the Pohatcong Creek

**Route:** **Structure No.:** 2102216  
**Project ID No.:** BWAR12  
**Municipality:** Washington Township **Project Start Date:** 10/7/2002  
**Programmed:** \$90,000  
**Expended:** \$79,506  
**Status:** Project completed 1/29/2004.

### South Wandling Avenue Bridge (CB 21001)

**Project Description** This project provided for the replacement of the structure over Shabbecong Creek.

**Route:** **Structure No.:** 2102101  
**Project ID No.:** BWAR10  
**Municipality:** Washington Boro **Project Start Date:** 6/1/2005  
**Programmed:** \$500,000  
**Expended:** \$577,254  
**Status:** Project completed 1/5/2006.

## WARREN COUNTY COMPLETED PROJECTS

---

### Stephensburg Road Bridge (CB 16006)

**Project Description** This project provided for the rehabilitation of the arch over the Musconetcong River.

**Route:** **Structure No.:** 2101606

**Project ID No.:** BWAR04

**Municipality:** Mansfield Twp.

**Project Start Date:** 5/16/2005

**Programmed:** \$250,000

**Expended:** \$253,588

**Status:** Project completed 5/31/2006.

### Stryker's Road Bridge (CB 15016)

**Project Description** This project provided for the replacement of the structure over Lopatcong Creek

**Route:** **Structure No.:** 2101516

**Project ID No.:** BWAR13

**Municipalities:** Lopatcong Twp. and Greenwich Twp.

**Project Start Date:** 5/1/2010

**Programmed:** \$800,000

**Expended:** \$807,175

**Status:** Project completed December 2010.

### Wolverton Road Bridge (CB 05044)

**Project Description** This project provided for the rehabilitation, to include widening as well as a new deck, of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2100544

**Project ID No.:** BWAR07A

**Municipalities:** Franklin Twp. and Bethlehem Twp.

**Project Start Date:** 10/1/2004

**Programmed:** \$800,000

**Expended:** \$692,972

**Status:** This is a bi-county bridge. Warren County's share was \$800,000 which was funded with bridge bond funds. Hunterdon County's share was \$800,000 which was funded with county funds. Project completed 8/15/2006.

### Warren County Summary (12 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

---

<b>Grand Total for all projects</b>	Programmed	\$500,000,000
	Expended	\$482,138,314