

Status of NJDOT Major Projects from FY2005-07 STIP

Federal regulations require that the STIP list major projects from the previous STIP that were implemented and identify any significant delays in the planned implementation of major projects. The following is a list of major projects from the FY 2005-07 STIP.

DB Number	County/ Agency	Project	Status
04326	Bergen	Meadowlands Roadway Improvements	Breakout projects are currently in preliminary design.
9240	Bergen	Route 1&9, NYS&W RR Bridge (23)	Project is in final design. Final right of way document completed. Construction is anticipated to be awarded in Mary 2007.
X207	Bergen	Route 1&9, Secaucus Road to Broad Avenue (28)	Award anticipated in September 2005.
9105	Bergen	Route 17, Essex Street Bridge (3)	Final design review has been completed. Right of way process continues. Project anticipated to be awarded December 2006.
858	Bergen	Route 287, Truck Weigh Station, Bergen County	Site selection study being finalized.
799	Bergen	Route 3, Passaic River Crossing	Preliminary design submission has been completed. Advance acquisition of three parcels because necessary due to hardship. Remaining right of way funds to become available during October 2005.
93287	Bergen	Route 46, Little Ferry Circle, Operational and Safety Improvements	Preliminary design submission made 3-24-04.
93281	Bergen	Route 46, Main Street, Lodi	Final design work commenced April 2005. Right of way process started in March 2005. Right of way availability date scheduled for December 2006.
567	Burlington	Route 73/70, Marlton Circle Elimination (5)	Final design initiated. Right of way plans are under development.
9208	Burlington	Route 206 (39), Old York Road/Rising Sun Road	Project has been awarded; construction to begin in October 2005.
191A	Burlington	Route 295 / 38 Missing Moves, Mount Laurel	Beginning preliminary design.
94068	Burlington	Route 73, Fox Meadow Road / Fellowship Road	Final design initiated.
D9912	Burlington	South Pemberton Road (CR	Final design initiated.

		530)	
155B	Camden	Route 30/130, Collingswood Circle (Phase A) Elimination, Comly Avenue to PATCO Bridge	Under construction
355	Camden	Route 295/42/I-76, Direct Connection, Camden County	Draft environmental document under development. Environmental document scheduled to be published in 2006.
355A	Camden	Route 295/42, Missing Moves, Bellmawr	Final design progressing; awaiting permits.
93109	Camden	Route 30/73, Berlin Improvements	Under construction
00349	Camden	Route 42 / CR 579 Grenloch-Little Gloucester Road (aka College Road)	Concept development complete; currently in feasibility assessment. Design is anticipated to begin in January 2006.
98341	Camden	Maple Avenue (Pennsauken)/Chapel Avenue NJ TRANSIT Bridges	Project in preliminary design; right of way activity initiated.
9377	Camden	Route 30 Cooper River Drainage Improvement (a.k.a. Admiral Wilson Blvd)	Project in preliminary design; environmental comment to be submitted by 10-05.
9013A	Cumberland	Route 47, Operational Improvements, Sharp Street to Sherman Avenue	Project is completed in this fiscal year.
98545	Essex	Garden State Parkway, Interchange 142 (I-78)	Final design initiated. Right of way acquisition for several residential relocations has been completed. Construction award anticipated to be during December 2007.
94047	Essex	Route 1&9, Haynes Avenue Bridges and Operational Improvements	Department is coordinating with Newark and property owners to resolve the access issues. Final design is proceeding but has changed due to access issues.
722B	Essex	Route 21, TSM 6, Contract 3, I-280 to Passaic Street	Project was awarded on June 11, 2003. Construction work started in October 2003. Final completion date is February 2007.
00373	Essex	Route 78, Union/Essex Rehabilitation, Springfield Avenue to Route 1&9	Currently in preliminary design. Construction award is scheduled for July 2006.

201	Gloucester	Route 41/42 Fwy, Section 1A 2A 14M, Singley Avenue to Cooper Street	Under construction.
232D1	Gloucester	Route 47/322, High Street to Greentree Road (Sites 2 & 7)	Under construction; completion anticipated 12-06.
04321	Gloucester	Paulsboro Brownfields Access	Project is in feasibility assessment.
00372A	Gloucester	Route 295, Tomlin Station Road to Route 45, Rehabilitation	Project is in preliminary design.
232E	Gloucester	Route 47 Chapel Heights Avenue / East Holly Avenue (Site 3)	Preliminary design is nearly completed. Final design to be initiated in the near future.
L165	Gloucester	Wilson Road Bridge	Project is scheduled for construction in FY 2006.
98537	Hudson	Bergen Arches through Jersey City Palisades	This project is in feasibility assessment.
04326	Hudson	Meadowlands Roadway Improvements	Breakout projects are currently in preliminary design.
9240	Hudson	Route 1&9, NYSW Railroad Bridge	Project is in final design. Final right of way document completed. Construction is anticipated to be awarded in Mary 2007.
X207	Hudson	Route 1&9, Secaucus Road to Broad Avenue (28)	Award anticipated in September 2005.
051	Hudson	Route 1&9T, St. Paul's Avenue/Conrail Bridge (25)	Final design is underway. Right of way work is underway; funding is spread over three years. Project involves many relocations and some with complex issues.
053B	Hudson	Route 139, Contract 2, 12 th Street Viaduct, 14 th Street Viaduct	Preconstruction public information center was held on December 9, 2004. A traffic mitigation task force has been formed.
053C	Hudson	Route 139, Contract 3, Hoboken and Conrail Viaducts	Final environmental document has been approved. Final design is ongoing. There will be some small acquisitions to accommodate operational improvements. Construction award is scheduled for Spring 2007.
403B	Hunterdon	Route 31, Flemington Circle Elimination	The Boro of Flemington issued a resolution dated June 28, 2004, that requests the NJDOT study alternative

			designs for the Flemington Circle Elimination project. The final design is on hold, pending the outcome of an evaluation which involves exploring Smart Growth design concepts.
031	Mercer	Route 1/CR 571, Penns Neck Area EIS	Record of Decision rendered by FHWA on April 1, 2005 for the environmental document. Project is currently in preliminary design.
D9906	Mercer	CR 546, Washington Crossing-Pennington Road Bridge over Conrail	Project is currently in preliminary design.
L067	Mercer	Southard Street Bridge over Route 1 and Conrail	Under Construction.
99414	Mercer	Alexander Road Bridge over Amtrak	Final design is now complete.
03325	Mercer	Route I-295 Rehabilitation, I-195 to Route 1	Project has been awarded; construction is imminent.
9101	Mercer	Route 33 Conrail Bridge Replacement	Project is currently in preliminary design.
99368A	Mercer	Route 33 Washington Township Bypass	This project is in feasibility assessment.
02396	Mercer	Route 29, Trenton Boulevard Study	This project has now been subdivided: 02396A – Route 29 Boulevard, North of Calhoun Street to Sullivan Way; 02396B – Route 29 Boulevard, Cass Street to North of Calhoun Street. Both projects are in feasibility assessment.
9239	Middlesex	Route 1, North of Ryders Lane to south of Milltown Road (6V)	Preliminary design is underway.
047	Middlesex	Route 1, South of Pierson Avenue to north of Garden State Parkway (7L)	Final design is underway. Right of way acquisition process is underway.
046B	Middlesex	Route 1&9 Interchange, South of Interchange to Tappan Street	Construction staging plans are being revised to enable a shorter construction duration. Final design plans are being revised to reflect the new construction stages. The right of way process is underway.
115B	Middlesex	Route 18 Ext., Hoes Lane Extension to I-287 (3A)	Final scope development underway based on design approval at public information

			center. Three to four residential relocations and up to 70 part acquisitions required.
9394	Middlesex	Route 18, Interchange of CR 516/527	Project is in preliminary design. Three residences and a school bus operations business (now vacant) will be displaced. Right of way acquisition is not funded until FY 2006. Construction award anticipated Spring 2007.
108	Middlesex	Route 18, Route 1 to Northeast Corridor Amtrak Line north of Route 27 (2F 7E 11H)	Project awarded March 16, 2005. Advance utility work started June 2004.
93227C	Middlesex	Route 27, Wood Avenue	Project is in preliminary design. There are a few condemnation cases for advanced right of way acquisition. Construction is scheduled for March 2007. Major utility relocation is anticipated.
177A	Middlesex	Route 35, Matawan Creek to Laurence Harbor Parkway	Consultant has completed approximately 80% of the preliminary design tasks. Project involves 3 residential and 5 business displacements. Construction scheduled for Spring 2007 if funding is available.
177A	Monmouth	Route 35, Matawan Creek to Laurence Harbor	Consultant has completed approximately 80% of the preliminary design tasks. Project involves 3 residential and 5 business displacements. Construction scheduled for Spring 2007 if funding is available.
428A	Monmouth	Route 70, Manasquan River Bridge (4)	Final design submission made on 2/15/05. Comments from subject matter experts are being compiled. Right of way acquisition is underway. Construction is anticipated to begin in Fall 2005.
224	Morris	Route 46, Rockaway River, NJ TRANSIT Bridges	Now that design funding is approved and the local/county concerns have been addressed, the project can

			proceed to finalize design plans. Preliminary right of way plans are completed and were submitted to the Department.
9147C	Ocean	Route 35 Restoration, Dover Twp. To Mantoloking	Preliminary design is underway. Right of way impacts are being reviewed. Tentative award date is September 2006.
428A	Ocean	Route 70, Manasquan River Bridge	Final design submission made on 2/15/05. Comments from subject matter experts are being compiled. Right of way acquisition is underway. Construction is anticipated to begin in Fall 2005.
799	Passaic	Route 3, Passaic River Crossing	Preliminary design submission has been completed. Advance acquisition of three parcels because necessary due to hardship. Remaining right of way funds to become available during October 2005.
9116	Passaic	Route 46, Route 23&80 Interchange Improvements (43)	Project is under construction.
9117	Passaic	Route 46, Union Boulevard, Interchange Improvements 12K 13E 1E)	Project is under construction.
779	Somerset	Route 206 Bypass, Belle Mead-Griggstown Road to Old Somerville Road	Project is in final design. Due to Smart Growth concerns, the proposed interchanges at Township line Road and Hillsborough Road as well as the proposed connector road between Hillsborough Road and Homestead Road have been deleted from the project. Right of way acquisition is underway. Construction is anticipated to begin in Summer 2007.
780	Somerset	Route 206, Old Somerville Road to Brown Avenue	Project is in final design. Right of way acquisition is underway. Award of project anticipated Fall 2007. Norfolk Southern RR will not honor Conrail's agreement to accommodate just the main track over Route 206 during

			reconstruction of the railroad overpass. They now want the siding track to also cross Route 206 during this period, thereby complicating the design and increasing the impacts to adjoining properties.
98542	Somerset	Route 22, Chimney Rock Road Interchange Improvements	This is a local lead project which is in final design. Right of way availability is scheduled for December 2006.
9044	Sussex	Route 23, Sussex Borough Realignment and Papakating Creek Bridge	Approved to advance to final design pending funding. Right of way issues will be finalized during final design.
98545	Union	Garden State Parkway, Interchange 142 (I-78)	Final design initiated. Right of way acquisition for several residential relocations has been completed. Construction award anticipated to be during December 2007.
043	Union	Route 1&9, Elizabeth River Bridge (4T)	Construction is underway.
00373	Union	Route 78, Union/Essex Rehabilitation, Springfield Avenue to Route 1&9	Currently in preliminary design. Construction award is scheduled for July 2006.
98553	DRPA/ PATCO	Delaware River Tran	Construction is anticipated to begin in FY 2006 by DRPA
DR046	DRPA/ PATCO	Purchase Rebuild PATCO cars	DRPA is seeking funding for this \$150-200 million project. Approximately \$2 million each year from FTA formula grant funds have been set aside for this purpose. DRPA expects to receive and use earmark funding and DRPA capital funding for the majority of the project, and to commence design of specifications in FY 2006. This is a multi-year project as 121 rail cars will be replaced.
DR011	DRPA/ PATCO	Interlocking Rehabilitation	DRPA has commenced work on reconstruction of 11 interlockings along the PATCO line (excluding Linden Interlocking which is a separate project). Estimated

			cost is \$18 million, with 80% paid from FTA formula funds and 20% from DRPA capital funds. Expected completion is FY2007/08.
T37	NJ TRANSIT	Rail Support Facilities, Equipment and Capacity Improvements	<p>Morrisville Yard</p> <p>Phase 1 was completed on 1-31-04 and opened for operations on 3-7-04.</p> <p>Phase 2 is currently under bid process; bids are due 9-15-05; notice-to-proceed is targeted for 11-01-05 and completion would be 2-28-07.</p>
T55	NJ TRANSIT	Other Rail Station/Terminal Improvements	<p>Trenton Station - The advance contract is 100% complete. The Main Contract has not started; notice-to-proceed is targeted for September 1, 2005. Construction would take 24 months (September 2007 completion).</p>