

## FY 2017 MAJOR PROJECT STATUS

### DVRPC

#### Princeton-Hightstown Road Improvements, CR 571

**COUNTY:** Mercer

**MUNICIPALITY:** West Windsor Twp

**STATUS:** This is an active project. FY18 and FY19 CON will continue as scheduled.

#### South Pemberton Road, CR 530, Phase 2

**COUNTY:** Burlington

**MUNICIPALITY:** Pemberton Boro, Pemberton Twp, Southampton Twp

**STATUS:** FHWA authorized a cumulative funding up to an amount of \$27,162,251.30 on 4/27/2017 for CON. The project sponsor (Burlington County) has advertised the project for CON. CON work is expected to begin in early 2018.

#### Trenton Amtrak Bridges

**COUNTY:** Mercer

**MUNICIPALITY:** Trenton City

**STATUS:** This is an active project. PE, DES, and ROW will continue as scheduled. FY19-FY23 CON is delayed to FY22-FY24.

#### Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass

**COUNTY:** Mercer

**MUNICIPALITY:** Lawrence Twp, West Windsor Twp

**STATUS:** CON was authorized in FY17 on 9/19/2017 and should not appear in the FY2018 STIP.

#### Route 30, Atco Avenue to Route 206

**COUNTY:** Camden, Atlantic

**MUNICIPALITY:** Waterford Twp, Chesilhurst Boro, Winslow Twp, Hammonton Town

**STATUS:** This is an active project. FY17 CON is delayed to FY19.

#### Route 31, Bridge over CSX Railroad

**COUNTY:** Mercer

**MUNICIPALITY:** Hopewell Twp, Pennington Boro

**STATUS:** CON was authorized in FY16 on 4/29/2016 for \$16,284,000.

#### Route 42, Ardmore Ave to Camden County Line, Pavement

**COUNTY:** Gloucester

**MUNICIPALITY:** Washington Twp

**STATUS:** This is an active project. FY17 ROW is delayed to FY18. FY19 CON will continue as scheduled.

## FY 2017 MAJOR PROJECT STATUS

### DVRPC

#### **Route 42, Bridges over Blackwood Railroad Trail**

**COUNTY:** Camden

**MUNICIPALITY:** Gloucester Twp

**STATUS:** This is an active project. A ROW phase is added to the project for FY18 authorization. FY19 CON is delayed to FY20.

#### **Route 45, Main Street (CR 672) to Chestnut Street**

**COUNTY:** Gloucester, Salem

**MUNICIPALITY:** Woodstown Boro, Pilesgrove Twp, South Harrison Twp, Harrison Twp

**STATUS:** Project has been authorized and substantially completed as of 3/2/2016.

#### **Route 47, Bridge over Big Timber Creek**

**COUNTY:** Gloucester, Camden

**MUNICIPALITY:** Westville Boro, Brooklawn Boro

**STATUS:** This is an active project. FY18 DES is delayed to FY19. ROW will continue as scheduled. FY21 CON will continue and extend to FY22.

#### **Route 47, Bridge over Route 295**

**COUNTY:** Gloucester

**MUNICIPALITY:** Westville Boro

**STATUS:** This is an active project that graduated from the Study and Development Program. A FY18 ROW is added to the project, and FY19 CON will continue as scheduled.

#### **Route 47, Grove St. to Route 130, Pavement**

**COUNTY:** Gloucester

**MUNICIPALITY:** Glassboro Boro, Westville Boro, Deptford Twp

**STATUS:** This is an active project. FY17 DES is delayed to FY18. A ROW phase is added to this project for FY19 authorization. FY19 and FY20 CON is delayed to FY21 and FY22.

#### **Route 70, Bridge over Mount Misery Brook**

**COUNTY:** Burlington

**MUNICIPALITY:** Pemberton Twp

**STATUS:** This is an active project. PE and ROW phases are added to the project. FY17 DES is delayed to FY21, and FY19 CON is delayed to FY25.

#### **Route 70, Red Lion Road (CR 685) to Dakota Trail, Pavement**

**COUNTY:** Burlington

**MUNICIPALITY:** Southampton Twp, Woodland Twp

**STATUS:** Project received authorization to advertise on 5/10/2016 and expects substantial completion by early Nov. 2017.

## FY 2017 MAJOR PROJECT STATUS

### DVRPC

#### Route 70, Route 38 to Cropwell Road

COUNTY: Camden, Burlington

MUNICIPALITY: Pennsauken Twp, Cherry Hill Twp, Evesham Twp

STATUS: This is an active project. DES was authorized as scheduled in FY16 on 7/5/2016. ROW was authorized as scheduled in FY17 on 3/9/2017. FY19 to FY20 CON will continue and extend to FY22.

#### Route 73, CR 534 (Jackson Road) to Fork Landing Road, ATS, C #1

COUNTY: Camden, Burlington

MUNICIPALITY: Berlin Twp, VoorheesTwp, Evesham Twp, Cinnaminson Twp

STATUS: CON was authorized in FY17 on 9/15/2017.

#### Route 73, CR 721 to NJ Transit Bridge

COUNTY: Camden

MUNICIPALITY: Winslow Twp

STATUS: This is an active project. FY18 CON will continue as scheduled.

#### Route 76, Bridges over Route 130

COUNTY: Camden

MUNICIPALITY: Gloucester City

STATUS: This is an active project. PE was authorized as scheduled in FY16 on 9/6/2016. FY17 DES is delayed to FY18. FY19 CON is delayed to FY20 and FY21.

#### Route 76/676 Bridges and Pavement

COUNTY: Camden

MUNICIPALITY: Camden City, Gloucester City

STATUS: This is an active project. CON will continue as scheduled from FY19 to FY21 and extend to FY23.

#### Route 95M, Route 175 to Railroad Bridge

COUNTY: Mercer

MUNICIPALITY: Ewing Twp, Hopewell Twp

STATUS: This is an active project. FY17 CON is delayed to FY18.

#### Route 130, Charleston Road/Cooper Street (CR 630) to Crafts Creek

COUNTY: Burlington

MUNICIPALITY: Willingboro Twp, Burlington Twp, Burlington City, Florence Twp

STATUS: This is an active project. FY18 CON will continue as scheduled.

#### Route 168, Bridge over Big Timber Creek

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: CON was authorized on 9/20/2016.

## FY 2017 MAJOR PROJECT STATUS

### DVRPC

#### **Route 168, Merchant Street to Ferry Avenue, Pavement**

**COUNTY:** Camden

**MUNICIPALITY:** Audubon Park Boro, Woodlynne Boro, Camden City

**STATUS:** This is an active project. A ROW phase is added to the project for FY18 authorization, and FY18 CON is delayed to FY19.

#### **Route 195 WB, Route 295 to CR 524/539 (Old York Road)**

**COUNTY:** Mercer, Monmouth

**MUNICIPALITY:** Hamilton Twp, Robbinsville Twp, Upper Freehold Twp

**STATUS:** This is an active project. FY19 CON will continue as scheduled.

#### **Route 206, Bridges over Stony Brook**

**COUNTY:** Mercer

**MUNICIPALITY:** Princeton

**STATUS:** CON was authorized. Substantial completion is expected by 2/26/2018.

#### **Route 206, Monmouth Road/Juliustown Road Intersection Improvements (CR 537)**

**COUNTY:** Burlington

**MUNICIPALITY:** Springfield Twp

**STATUS:** This is an active project. FY19 CON will continue as scheduled.

#### **Route 206, South Broad Street Bridge over Assunpink Creek**

**COUNTY:** Mercer

**MUNICIPALITY:** Trenton City

**STATUS:** This is an active project. FY18 CON is delayed to FY19 and added to DVRPC's Local Program.

#### **Route 295/42, Missing Moves, Bellmawr**

**COUNTY:** Camden, Gloucester

**MUNICIPALITY:** Bellmawr Boro, Westville Boro, Deptford Twp

**STATUS:** This is an active project. FY19 to FY21 CON will continue as scheduled.

#### **Route 295/42/I-76, Direct Connection, Contract 3**

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** This is an active project. FY18 and FY19 CON will continue as scheduled.

#### **Route 295/42/I-76, Direct Connection, Contract 4**

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** This is an active project. FY19, FY20, and FY21 CON will continue and extend to FY23.

## FY 2017 MAJOR PROJECT STATUS

DVRPC

### Route 676, Bridges over North Branch of Newton Creek

**COUNTY:** Camden

**MUNICIPALITY:** Camden City

**STATUS:** CON was authorized for \$8,615,000 in FY17 on 8/2/2017.

## FY 2017 MAJOR PROJECT STATUS

### NJTPA

#### PANY&NJ-NJDOT Project Program

**COUNTY:** Hudson, Essex

**MUNICIPALITY:** Jersey City, Newark City, Kearny Town

**STATUS:** Route 7 Wittpenn Bridge: Contract 1 - complete. Contract 2 - complete. Contract 3 (under construction) - completion anticipated 12/2018. Contract 4 - CON authorization 6/2017. Route 139: Contract 1 - complete. Contract 2 - complete. Contract 3 - complete. Contract 4 - complete. Route 1&9T Extension: complete. Route 1&9 Pulaski Skyway: Contract 1 - complete. Contract 2 - complete. Contract 3 - complete. Contract 4 - complete. Contract 5 - Contract award 6/2017. Completion 8/2019. Contract 6 - Utility authorization 8/2018. CON authorization 6/2020. Completion 9/2021. Contract 7 - Contract award 10/2017. Completion 2/2019. Contract 8 - Utility authorization 7/2018. CON Completion 5/2023. Contract 9 - CON authorization 9/2019. Completion 4/2021.

#### Port Newark Container Terminal (PNCT) Access Improvement and Expansion Project

**COUNTY:** Essex

**MUNICIPALITY:** Newark City

**STATUS:** PNCT is applying for a TIFIA loan as part of the private public financing package. The Capital Paving program is now included in this project.

#### Rumson Road over the Shrewsbury River, CR 520

**COUNTY:** Monmouth

**MUNICIPALITY:** Rumson Boro, Sea Bright Boro

**STATUS:** Project anticipating authorization for final design phase in 2018.

#### Route 1&9, Interchange at Route I-278

**COUNTY:** Union

**MUNICIPALITY:** Linden City

**STATUS:** PANYNJ is responsible for the initial planning, environmental assessment (including NEPA) and conceptual design. NJDOT will be responsible for all design, construction and costs for the work at the Park Avenue intersection with Route 1&9. NJDOT is responsible for NEPA, preliminary and design work. The project is under the jurisdiction of NJDOT throughout the project and after completion. A joint public meeting is scheduled on 9/19/17.

#### Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract B

**COUNTY:** Passaic

**MUNICIPALITY:** Little Falls Twp, Clifton City

**STATUS:** Community is fully supporting. Coordination with local authorities on Jurisdictional and Signal agreements. All DEP related permits obtained in July 2014 (as part of Contract A work). Minor additional permits necessary. Construction began on Contract A in 12/2015. Contract B in final design. CON authorization anticipated in 2/2019.

## FY 2017 MAJOR PROJECT STATUS

### NJTPA

#### Route 4, Bridge over Palisade Avenue, Windsor Road and CSX Railroad

**COUNTY:** Bergen

**MUNICIPALITY:** Teaneck Twp

**STATUS:** Individual section 4(f) document for impacts to the Historic Greenbelt in Teaneck is required. SHPO coordination is ongoing. Environmental document complete 6/2018. DES Authorization in 12/2018.

#### Route 72, Manahawkin Bay Bridges, Contract 4

**COUNTY:** Ocean

**MUNICIPALITY:** Stafford Twp

**STATUS:** Under construction. Substantial completion in 3/2020.

#### Route 80, Route 15 Interchange

**COUNTY:** Morris

**MUNICIPALITY:** Wharton Boro, Rockaway Twp

**STATUS:** PE underway. Environmental document complete in 1/2019. Final design authorization in 7/2019.

#### Route 206, Valley Road to Brown Avenue

**COUNTY:** Somerset

**MUNICIPALITY:** Hillsborough Twp

**STATUS:** Final design authorization 5/2018.

#### Route 206 Bypass, Mountain View Road to Old Somerville Road (Sections 14A & 15A) Contract B

**COUNTY:** Somerset

**MUNICIPALITY:** Hillsborough Twp

**STATUS:** CON authorization 9/2017. Project was advertised for construction bids in 10/2017. Completion 10/2020.

#### Route 278, Goethals Bridge Replacement

**COUNTY:** Union

**MUNICIPALITY:** Elizabeth City

**STATUS:** Construction began in 5/2014 with full completion expected in late 2018. The first completed span opened summer 2017.

#### Route 280, Route 21 Interchange Improvements

**COUNTY:** Essex, Hudson

**MUNICIPALITY:** Newark City, Harrison Town

**STATUS:** Under construction since 9/2015. Substantial completion in 2/2019.

## FY 2017 MAJOR PROJECT STATUS

### NJTPA

#### **Route 440, Bayonne Bridge Navigational Clearance Project**

**COUNTY:** Hudson

**MUNICIPALITY:** Bayonne City

**STATUS:** The contract was awarded in 5/2013. The new elevated roadway and the start of cashless tolling began in 2/2017. Project completion is anticipated in 2019.

#### **Route 495, Route 1&9/Paterson Plank Road Bridge**

**COUNTY:** Hudson

**MUNICIPALITY:** North Bergen Twp

**STATUS:** Contract Awarded to IEW Construction in 7/2017. CON will begin in fall 2017. Temporary ROW easements are required during construction. Utilities coordination with railroad.



## FY 2017 MAJOR PROJECT STATUS

### SJTPO

#### Route 48, Layton Lake Dam

**COUNTY:** Salem

**MUNICIPALITY:** Carneys Point Twp

**STATUS:** Under construction; anticipated completion June 2018.

#### Route 54, Route 322 over Cape May Point Branch, Contract A

**COUNTY:** Atlantic

**MUNICIPALITY:** Folsom Boro

**STATUS:** Project Completed September 2017; final change order and paperwork in progress.

# FY 2017 MAJOR PROJECT STATUS

## NJ TRANSIT

### Bus Acquisition Program

COUNTY: Various

MUNICIPALITY: Various

#### Cruiser Bus Purchase Diesel Electric Hybrid (37)

STATUS: Current Completion date 12/17.

#### Articulated Bus Replacement (85)

STATUS: Current Completion date 6/19.

#### CNG Cruiser Bus Replacement (24)

STATUS: Completed 2016.

#### Cruiser Bus Purchase (102 in) (1371) (Debt Service)

STATUS: Project Complete 2017

### Bus Passenger Facilities/Park and Ride

COUNTY: Various

MUNICIPALITY: Various

#### Frank R. Lautenberg Ground Transp. Improv (Bus Livability)

STATUS: Completed 2016.

### Bus Support Facilities and Equipment

COUNTY: Various

MUNICIPALITY: Various

#### Howell Garage CNG Fill Station Expansion

STATUS: Current Completion Date 1/18

### Cumberland County Bus Program

COUNTY: Cumberland

MUNICIPALITY: Various

#### Local-Cumberland Cty Bus Prog (Oper Assist) Outyears

STATUS: Ongoing program Anticipate FY18 funds.

### Delco Lead Safe Haven Storage and Re-inspection Facility Project

COUNTY: Various

MUNICIPALITY: Various

#### SANDY - Delco Lead Storage and Inspection Facility

STATUS: Current Completion date: 4/22

# FY 2017 MAJOR PROJECT STATUS

## NJ TRANSIT

### Hoboken Long Slip Flood Protection Project

COUNTY: Various

MUNICIPALITY: Various

#### SANDY - Long Slip Fill and Rail Enhancement

STATUS: Current Completion date: 11/22

### Lackawanna Cutoff MOS Project

COUNTY: Morris, Sussex, Warren

MUNICIPALITY: Various

#### Lackawanna Cut-off - Port Morris-Andover

STATUS: Current Completion date: 10/20.

### Light Rail Vehicle Rolling Stock

COUNTY: Various

MUNICIPALITY: Various

#### NLR Car Lease Payment (17)

STATUS: Completed in 2017.

#### Light Rail Vehicle Capacity Extenders-HBLR (25), NLR (10)

STATUS: Current completion date: 3/18

### Lyndhurst Intermodal ADA Improvements

COUNTY: Bergen

MUNICIPALITY: Lyndhurst Twp

#### Lyndhurst Station Reconstruction

STATUS: This project is currently in the design phase. Current Completion date is 9/20.

### NEC Elizabeth Intermodal Station Improvements

COUNTY: Union

MUNICIPALITY: Elizabeth City

#### Elizabeth Intermodal Station Reconstruction

STATUS: Current Completion date is 4/22.

### NJ TRANSIT Grid Project

COUNTY: Various

MUNICIPALITY: Various

#### SANDY - NJ TRANSIT GRID

STATUS: Current Completion date: 5/23

# FY 2017 MAJOR PROJECT STATUS

## NJ TRANSIT

### NJ TRANSIT Raritan River Drawbridge Replacement Project

COUNTY: Various

MUNICIPALITY: Various

#### SANDY - Signals and Communications Resilience

STATUS: Current Completion date: 1/21

### Perth Amboy Intermodal ADA Improvements

COUNTY: Middlesex

MUNICIPALITY: Perth Amboy City

#### Perth Amboy High Level Platform Construction

STATUS: Current Completion date 5/21

### Preventive Maintenance-Bus

COUNTY: Various

MUNICIPALITY: Various

#### Multi-Level Coaches Option E,F (Additional 50)(Debt Service)

STATUS: Completed in 2017.

#### Dual Power Loco Purchase (4) (Debt Service)

STATUS: Completed in 2017.

#### Preventive Maintenance-Bus

STATUS: Ongoing

#### Preventive Maintenance-Rail (JARC Pass-Through)

STATUS: Ongoing

### Preventive Maintenance-Rail

COUNTY: Various

MUNICIPALITY: Various

#### Preventive Maintenance-Rail

STATUS: Ongoing

#### Multi-Level Coaches Option A,B,C (Additional 131)(Debt Service)

STATUS: Completed in 2017.

#### Electric Loco Purchase (27)(Debt Service)

STATUS: Completed in 2017.

#### Multi-Level Coaches Option D (Additional 37)(Debt Service)

STATUS: Completed in 2017.

# FY 2017 MAJOR PROJECT STATUS

## NJ TRANSIT

### Rail Rolling Stock Procurement

COUNTY: Various

MUNICIPALITY: Various

#### PL42 Extended Life SOGR Program (33 Locomotives)

STATUS: Current Completion date 9/22.

#### Dual Power Loco Purchase (22) (Debt Service)

STATUS: Debt service payments ongoing

#### Comet V Purchase (265 Cars) (Debt Service)

STATUS: Completed in 2017.

#### Diesel Loco Purchase (33) (Debt Service)

STATUS: Completed in 2017.

#### Multilevel III Purchase (113)

STATUS: Project Complete 10/24

#### Electric ALP-46 Locomotive Purchase (29) (Debt Service)

STATUS: Completed in 2017.

### Section 5310 Program

COUNTY: Various

MUNICIPALITY: Various

#### Local-E and D Bus Purch Prog Outyears

STATUS: Anticipate FY14 and FY15 funds.

### Section 5311 Program

COUNTY: Various

MUNICIPALITY: Various

#### Local-Rural Transit Program Contracts Outyears

STATUS: Anticipate FY14 and FY15 funds.

### Signals and Communications/Electric Traction Systems

COUNTY: Various

MUNICIPALITY: Various

#### West Summit Interlocking Improvement

STATUS: Current Completion date 11/20.

#### Gladstone Catenary Pole Resiliency

STATUS: Current Completion Date 12/17

#### Signal Renewal Long Branch to Bay Head

STATUS: Installation is progressing: Completion date is 9/19.

# FY 2017 MAJOR PROJECT STATUS

## NJ TRANSIT

### SJ BRT/Avandale Park Ride

COUNTY: Camden

MUNICIPALITY: Winslow Twp

#### SJ BRT/Avandale Park Ride (Bus Livability)

STATUS: Current completion date: 8/18.

### Small/Special Services Program

COUNTY: Various

MUNICIPALITY: Various

#### Local-East Windsor Comm Shuttle Oper Sppt (FY15-18)

STATUS: Current Completion date: 12/19.

### Train Controls-Wayside Signals, Power & Communication Resiliency

COUNTY: Various

MUNICIPALITY: Various

#### SANDY - Signals and Communications Resilience

STATUS: Current Completion date: 1/21

### Transit Enhancements/Transp Altern Prog (TAP)/Altern Transit Improv (ATI)

COUNTY: Various

MUNICIPALITY: Various

#### Bus Signs/Shelters Maint/Upgrade Prog (FY14-17)

STATUS: Current Completion date: 11/17.