

## FY 2024 - 2033 MAJOR PROJECT STATUS

### DVRPC

#### Circulation Improvements Around Trenton Transit Center {DBNUM:D2023; UPC: 213590}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Concept development completed. Preliminary Engineering (PE) delayed from FY22 to FY23.

#### CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail) {DBNUM:17411; UPC: 174110}

**COUNTY:** Bordentown Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Concept development completed in FY20.

#### Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM:D1710; UPC: 173920}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** County has not received final approval from NJDOT on designer contract modification to start final design. Construction is expected to be funded with County bond funds.

#### Mount. Ephraim Avenue Safety Improvements, Ferry Avenue (CR 603) to Haddon Avenue (CR 561) {DBNUM:D1914; UPC: 193770}

**COUNTY:** City of Camden  
**MUNICIPALITY:** Camden  
**STATUS:** Local concept development completed moving to Design Phase.

#### Parkway Avenue (CR 634), Scotch Road (CR 611) to Route 31 (Pennington Road) {DBNUM:D1910; UPC: 193680}

**COUNTY:** Ewing Twp, Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Concept Development completed, moving to Design in FY23.

#### Princeton-Hightstown Road Improvements, CR 571 {DBNUM:D0701; UPC: 078036}

**COUNTY:** West Windsor Twp  
**MUNICIPALITY:** Mercer  
**STATUS:** Delay Construction from FY22 to FY23.

#### Rowan University Fossil Park Roadway and Intersection Improvement at Woodbury Glassboro Road (CR 553) {DBNUM:21366; UPC: 213660}

**COUNTY:** Mantua Twp  
**MUNICIPALITY:** Gloucester  
**STATUS:** Sitework underway, substantial completion anticipated end of 2023.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### DVRPC

#### Trenton Amtrak Bridges {DBNUM:99362; UPC: 993620}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Environmental document expected to be complete in May 2023. Utility and Right of Way (ROW) work expected to be authorized in 2024. ROW availability and PS&E certification expected in November 2025. Expected to receive authorization to advertise in December 2025. Contract is expected to be awarded in 2026. Substantial completion is anticipated in April 2029.

#### Route 1, Alexander Road to Mapleton Road {DBNUM:17419; UPC: 174190}

**COUNTY:** West Windsor Twp, Plainsboro  
**MUNICIPALITY:** Mercer, Middlesex  
**STATUS:** A Public Information Center is expected to be held in July 2023. FD authorization is anticipated in May 2024.

#### Route 29, Cass Street to Calhoun Street, Drainage {DBNUM:07319B; UPC: 123660}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Substantial completion anticipated in September 2023.

#### Route 30, Cooper Street to Grove Street {DBNUM:15375; UPC: 153750}

**COUNTY:** Camden City, Collingswood Boro, Audubon Boro, Haddon Heights Boro  
**MUNICIPALITY:** Camden  
**STATUS:** Concept development expected to be completed in April 2023. Utility work anticipated to be authorized in May 2023. Right of Way (ROW) work expected to be authorized in June 2023 and ROW availability is anticipated in May 2024. Expected to receive PS&E certification in October 2024. Expected to receive authorization to advertise in September 2024. Contract is anticipated to be awarded in January 2025. Substantial completion is anticipated in August 2025.

#### Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements {DBNUM:12307; UPC: 123070}

**COUNTY:** Moorestown Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Right of Way (ROW) expected to be authorized in June 2023. Utility work expected to be authorized in February 2024. ROW availability and PS&E certification anticipated in October 2025. Anticipated to receive authorization to advertise in November 2025. Contract is anticipated to be awarded in February 2026. Substantial completion is anticipated in April 2027.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### DVRPC

#### Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM:12306; UPC: 123060}

**COUNTY:** Washington Twp  
**MUNICIPALITY:** Gloucester  
**STATUS:** Utility work anticipated to be authorized in July 2023. Right of Way availability anticipated in July 2023. Expected to receive PS&E certification in August 2023. Expected to receive authorization to advertise in August 2023. Contract is anticipated to be awarded in October 2023. Substantial completion is anticipated in January 2025.

#### Route 47, Bridge over Big Timber Creek {DBNUM:11371; UPC: 113710}

**COUNTY:** Westville Boro, Brooklawn Boro  
**MUNICIPALITY:** Gloucester, Camden  
**STATUS:** Utility work anticipated to be authorized in July 2023. Right of Way availability anticipated in May 2023. Expected to receive PS&E certification and authorization to advertise in April 2023. Contract is anticipated to be awarded in June 2023. Substantial completion is anticipated in September 2024.

#### Route 47, Grove St. to Route 130, Pavement {DBNUM:12305; UPC: 123050}

**COUNTY:** Glassboro Boro, Westville Boro, Deptford Twp  
**MUNICIPALITY:** Gloucester  
**STATUS:** Utility work anticipated to be authorized in August 2023. ROW availability is anticipated in March 2024. Expected to receive PS&E certification in April 2024. Expected to receive authorization to advertise in in March 2024. Contract is anticipated to be awarded in June 2024. Substantial completion is anticipated in September 2025.

#### Route 73 and Ramp G, Bridge over Route 130 {DBNUM:16342; UPC: 163420}

**COUNTY:** Pennsauken Twp  
**MUNICIPALITY:** Camden  
**STATUS:** A Public Information Center is expected to be held and an environmental document is expected to be completed in May 2023. FD authorization is anticipated in October 2023. Utility work anticipated to be authorized in August 2024. Right of Way (ROW) work expected to be authorized in June 2024 and ROW availability is anticipated in March 2025. Expected to receive PS&E certification and authorization to advertise in April 2025. Contract is anticipated to be awarded in July 2025. Substantial completion is anticipated in October 2026.

#### Route 76, Bridges over Route 130 {DBNUM:11326A; UPC: 148090}

**COUNTY:** Gloucester City  
**MUNICIPALITY:** Camden  
**STATUS:** Utility work expected to be authorized in June 2024. Expected to receive PS&E certification and authorization to advertise in September 2026. Contract is anticipated to be awarded in December 2026. Substantial completion is expected in September 2027.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### DVRPC

#### Route 76, Nicholson Road, Advanced Utility Relocation, Contract 2 {DBNUM:11326B; UPC: 208040}

**COUNTY:** Gloucester City  
**MUNICIPALITY:** Camden  
**STATUS:** Substantial completion of the project is expected August 2023.

#### Route 76/676 Bridges and Pavement, Contract 3 {DBNUM:11326C; UPC: 208050}

**COUNTY:** Camden City, Gloucester City  
**MUNICIPALITY:** Camden  
**STATUS:** Utility work expected to be authorized in May 2024. Plans, Specifications, and Estimates (PS&E) are expected to be certified in August 2024. Expected to receive authorization to advertise in August 2024. Contract is expected to be awarded in October 2024. Substantial completion is expected 2026.

#### Route 130, Bridge over Big Timber Creek {DBNUM:14426; UPC: 144260}

**COUNTY:** Brooklawn Boro, Westville Boro  
**MUNICIPALITY:** Camden, Gloucester  
**STATUS:** Substantial completion anticipated in February 2025.

#### Route 130, Westfield Ave. to Main Street {DBNUM:11309; UPC: 113090}

**COUNTY:** East Windsor Twp, Cranbury Twp  
**MUNICIPALITY:** Mercer, Middlesex  
**STATUS:** Anticipated to have contract awarded in June 2023. Substantial completion anticipated in November 2024.

#### Route 168, Merchant Street to Ferry Avenue, Pavement {DBNUM:10341; UPC: 103410}

**COUNTY:** Audubon Park Boro, Woodlynne Boro, Camden City  
**MUNICIPALITY:** Camden  
**STATUS:** Utility work expected to be authorized in October 2023. Right of Way availability anticipated in August 2024. Expected to receive PS&E certification and authorization to advertise in September 2024. Contract is anticipated to be awarded in December 2024. Substantial completion is anticipated in March 2027.

#### Route 206, Monmouth Road/Juliustown Road Intersection Improvements (CR 537) {DBNUM:9212C; UPC: 028112}

**COUNTY:** Springfield Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Substantial completion of the project is expected July 2023.

#### Route 206, South Broad Street Bridge over Assunpink Creek {DBNUM:L064; UPC: 950151}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Substantial completion anticipated in May 2025.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### DVRPC

#### Route 295/42, Missing Moves, Bellmawr {DBNUM:355A; UPC: 950541}

**COUNTY:** Bellmawr Boro, Westville Boro, Deptford Twp  
**MUNICIPALITY:** Camden, Gloucester  
**STATUS:** Substantial completion anticipated in April 2024.

#### Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM:355E; UPC: 113030}

**COUNTY:** Bellmawr Boro, Mount Ephraim Boro  
**MUNICIPALITY:** Camden  
**STATUS:** Expect to receive authorization to advertise in 2027. Contract is expected to be awarded in 2027. Substantial completion anticipated in 2032.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### NJTPA

#### Clay Street Bridge over the Passaic River {DBNUM: N1402}

**COUNTY:** Newark City, East Newark  
**MUNICIPALITY:** Hudson, Essex  
**STATUS:** Preliminary Engineering authorization anticipated in 2023. Final Design anticipated in FY 2025.

#### CR 508 (Bridge Street), Bridge over Passaic River {DBNUM:N1602; UPC: 153270}

**COUNTY:** Newark City, Harrison Twp  
**MUNICIPALITY:** Essex, Hudson  
**STATUS:** Preliminary Engineering authorized in 2022. Final Design anticipated in FY 2024.

#### Lackawanna Cutoff MOS Project {DBNUM: T535}

**COUNTY:** Various  
**MUNICIPALITY:** Morris, Sussex, Warren  
**STATUS:** Project closeout anticipated in 12/2026.

#### Lincoln Tunnel Access Project (LTAP) {DBNUM:11407; UPC: 114070}

**COUNTY:** Jersey City, Newark City, Kearny Town  
**MUNICIPALITY:** Hudson, Essex  
**STATUS:** Route 7 Wittpenn Bridge: Contracts 1-4 Complete.  
Route 139 Hoboken Viaduct: Complete.  
Route 1&9T New Road: Contract 1 –Complete; Contract 2-Construction award anticipated in 6/2023; Contract 3-Construction authorization anticipated in 08/2026.  
Route 1&9 Pulaski Skyway: Contracts 1-5- Complete; Contract 6A-Construction authorization anticipated in 3/2024; Contract 7- Complete; Contract 8B-Construction started in 06/2021, completion anticipated in 12/2024; Contract 8C-Construction authorization anticipated in 01/2031; Contract 9A-Construction started in 07/2021, completion anticipated in 09/2024; Contract 9B-Construction authorization anticipated in 01/2029.

#### Lyndhurst Intermodal ADA Improvements {DBNUM: T610}

**COUNTY:** Lyndhurst Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Project closeout anticipated in 12/2024.

#### Manhattan Avenue Retaining Wall {DBNUM:N1603; UPC: 153280}

**COUNTY:** Union City  
**MUNICIPALITY:** Hudson  
**STATUS:** Preliminary Engineering authorization anticipated in 2023. Final Design anticipated in FY 2026.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### NJTPA

#### NEC Elizabeth Intermodal Station Improvements {DBNUM: T600}

**COUNTY:** Elizabeth City  
**MUNICIPALITY:** Union  
**STATUS:** Project closeout anticipated in 7/2024.

#### New Brunswick Station Platform Ext. and Elevator Imprvmts (Liberty Corridor) {DBNUM: T532}

**COUNTY:** New Brunswick City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Managed by Middlesex County Improvement Authority on behalf of Middlesex County and NJ TRANSIT.

#### Perth Amboy Intermodal ADA Improvements {DBNUM: T620}

**COUNTY:** Perth Amboy City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Project closeout anticipated in 9/2025.

#### Port Street Corridor Improvement Project {DBNUM:PA2201; UPC: 223160}

**COUNTY:** Newark  
**MUNICIPALITY:** Essex  
**STATUS:** Contract award anticipated in 06/2023. Field work starts in 10/2023. Substantial completion anticipated in 04/2028. Construction complete anticipated in 05/2028.

#### Portal North Bridge {DBNUM: T538}

**COUNTY:** Kearny, Secaucus  
**MUNICIPALITY:** Hudson  
**STATUS:** Notice to Proceed issued in 4/2022, which signifies the start of the construction contract.

#### Portway, Fish House Road/Pennsylvania Avenue, CR 659 {DBNUM:97005B; UPC: 028041}

**COUNTY:** Kearny Town  
**MUNICIPALITY:** Hudson  
**STATUS:** Construction authorization anticipated in 8/2023. Substantial completion anticipated in 1/2025.

#### Route 1, NB Bridge over Raritan River {DBNUM:15303; UPC: 153030}

**COUNTY:** Edison Twp, New Brunswick City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Final Design authorization anticipated in 02/2024. Construction authorization anticipated in 06/2025.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### NJTPA

#### Route 1&9, Interchange at Route I-278 {DBNUM:95023; UPC: 950177}

**COUNTY:** Linden City  
**MUNICIPALITY:** Union  
**STATUS:** Final Design authorization anticipated in 09/2025.

#### Route 3 & Route 495 Interchange {DBNUM:12386; UPC: 123860}

**COUNTY:** North Bergen Twp  
**MUNICIPALITY:** Hudson  
**STATUS:** Concept Development Completed 02/2021. Preliminary Engineering is funded in the FY 2024 Capital Program.

#### Route 4, Bridge over Palisade Avenue, Windsor Road and CSX Railroad {DBNUM:065C; UPC: 078044}

**COUNTY:** Teaneck Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Right of way authorized in 09/2022. Construction authorization anticipated in 03/2025.

#### Route 4, Hackensack River Bridge {DBNUM:02346; UPC: 023460}

**COUNTY:** Hackensack City, Teaneck Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Final Design authorized in 08/2022. Construction authorization anticipated in 03/2025.

#### Route 7, Kearny, Drainage Improvements {DBNUM:93186; UPC: 950652}

**COUNTY:** Kearny Town, North Arlington Boro  
**MUNICIPALITY:** Hudson, Bergen  
**STATUS:** Construction authorization anticipated in 04/2023. This project has a Financial Plan.

#### Route 9, Indian Head Road to Central Ave/Hurley Ave, Pavement {DBNUM:11418; UPC: 114180}

**COUNTY:** Toms River Twp, Lakewood Twp  
**MUNICIPALITY:** Ocean  
**STATUS:** Construction authorized in 04/2022. Construction completion anticipated in 10/2025.

#### Route 9/35, Main Street Interchange {DBNUM:079A; UPC: 088032}

**COUNTY:** Sayreville Boro, South Amboy City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Preliminary Engineering authorized in 08/2022. Design authorization anticipated 11/2024.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### NJTPA

#### **Route 17, Bridges over NYS&W RR & RR Spur & Central Avenue (CR 44) {DBNUM:14319; UPC: 143190}**

**COUNTY:** Rochelle Park Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Removed because the larger Route 17 (bottleneck) project DB# 103A1 "Route 17, Essex Street to South of Route 4" was included in the FY 2024 Capital Program.

#### **Route 18, East Brunswick, Drainage and Pavement Rehabilitation {DBNUM:10354; UPC: 103540}**

**COUNTY:** East Brunswick Twp  
**MUNICIPALITY:** Middlesex  
**STATUS:** Construction authorized in 08/2022. Construction completion anticipated in 9/2026.

#### **Route 23, Bridge over Pequannock River / Hamburg Turnpike {DBNUM:08347; UPC: 083470}**

**COUNTY:** Kinnelon Boro, West Milford Twp  
**MUNICIPALITY:** Morris, Passaic  
**STATUS:** Right of way authorized in 01/2021. Construction authorization anticipated in 07/2023.

#### **Route 23, Route 80 and Route 46 Interchange {DBNUM:9233B6; UPC: 009234}**

**COUNTY:** Wayne Twp, Fairfield Twp  
**MUNICIPALITY:** Passaic, Essex  
**STATUS:** Final Design authorization anticipated in 10/2023. Construction authorization anticipated in 12/2025.

#### **Route 34, CR 537 to Washington Ave., Pavement {DBNUM:11307; UPC: 113070}**

**COUNTY:** Various  
**MUNICIPALITY:** Monmouth, Middlesex  
**STATUS:** Final Design authorization anticipated in 06/2024.

#### **Route 71, Bridge over Shark River {DBNUM:16316; UPC: 163160}**

**COUNTY:** Belmar Boro, Avon By the Sea Boro  
**MUNICIPALITY:** Monmouth  
**STATUS:** Final Design authorization anticipated in 04/2025.

#### **Route 80, Bridges over Howard Boulevard (CR 615) {DBNUM:15351; UPC: 153510}**

**COUNTY:** Mount Arlington Boro, Roxbury Twp  
**MUNICIPALITY:** Morris  
**STATUS:** Right of way authorized in 04/2022. Construction authorization anticipated in 07/2023.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### NJTPA

#### Route 80, Riverview Drive (CR 640) to Polify Road (CR 55) {DBNUM:11415; UPC: 114150}

**COUNTY:** Various  
**MUNICIPALITY:** Passaic, Bergen  
**STATUS:** Final Design authorization anticipated in 02/2025. Construction authorization anticipated in 04/2027.

#### Route 80, WB Rockfall Mitigation, Hardwick Township {DBNUM:09545; UPC: 095450}

**COUNTY:** Hardwick Twp, Knowlton Twp  
**MUNICIPALITY:** Warren  
**STATUS:** Final Design authorization anticipated in 12/2024.

#### Rt 80/15 Interchange {DBNUM:93139; UPC: 950442}

**COUNTY:** Wharton Boro, Rockaway Twp  
**MUNICIPALITY:** Morris  
**STATUS:** Final Design authorized in 09/2021. Right of way authorization anticipated in 12/2024. Project has a financial plan.

#### Route 206, Valley Road to Brown Avenue {DBNUM:780A; UPC: 108021}

**COUNTY:** Hillsborough Twp  
**MUNICIPALITY:** Somerset  
**STATUS:** Construction authorization anticipated in 01/2026. Project is part of a Financial Plan.

#### Route 440, Route 95 to Kreil St {DBNUM:14355; UPC: 143550}

**COUNTY:** Edison Twp, Woodbridge Twp, Perth Amboy City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Preliminary Engineering authorized in 02/2023. Final Design authorization anticipated in 12/2025.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### SJTPO

#### Route 9, Atkinson Avenue to Bayview Drive {DBNUM:15397; UPC: 153970}

**COUNTY:** Somers Point City, Absecon City  
**MUNICIPALITY:** Atlantic  
**STATUS:** CON is anticipated in FFY 2024 for \$10.250 M.

#### Route 9, Chapman Blvd to Route 30 (Whitehorse Pike) {DBNUM:19369; UPC: 193690}

**COUNTY:** Linwood City, Northfield City, Pleasantville City, Absecon City  
**MUNICIPALITY:** Atlantic  
**STATUS:** PE is anticipated in FFY 2024 for \$6.750 M, DES is anticipated in FFY 2026 for \$8.250 M, ROW is anticipated in FFY 2028 for \$12.000 M, and CON is anticipated in FFY 2033 for \$121.500 M.

#### Route 30, Bridge over Duck Thorofare {DBNUM:14428; UPC: 144280}

**COUNTY:** Atlantic City  
**MUNICIPALITY:** Atlantic  
**STATUS:** PE for \$1.997 M was authorized in FFY 2020, ROW was anticipated in FFY 2023 for \$0.500 M, DES is anticipated in FFY 2024 for \$2.200 M, and CON is anticipated in FFY 2029 for \$23.950 M; CON delayed from FFY 2023.

#### Route 30, Bridge over Newfound Thorofare {DBNUM:16350; UPC: 163500}

**COUNTY:** Atlantic City  
**MUNICIPALITY:** Atlantic  
**STATUS:** ROW is anticipated for FFY 2025 for \$0.375, and CON is anticipated in FFY 2029 for \$45.500 M; CON delayed from FFY 2023 due to ROW.

#### Route 40, Atlantic County, Drainage {DBNUM:08371; UPC: 083710}

**COUNTY:** Egg Harbor Twp, Atlantic City  
**MUNICIPALITY:** Atlantic  
**STATUS:** CON is anticipated in FFY 2024 for \$43.200 M; CON delayed from FFY 2020, and amount increased from \$20.000 M.

#### Route 47, Bridge over Dennis Creek {DBNUM:17303; UPC: 173030}

**COUNTY:** Dennis Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** DES is anticipated in FFY 2025 for \$2.600 M, ROW is anticipated in FFY 2026 for \$0.300 M, and CON is anticipated in FFY 2030 for \$11.250 M.

#### Route 47, Bridge over Menantico Creek {DBNUM:16346; UPC: 163460}

**COUNTY:** Maurice River Twp  
**MUNICIPALITY:** Cumberland  
**STATUS:** ROW was authorized in FFY 2022 for \$0.300 M; UTI is anticipated in FFY 2024 for \$0.700 M, and CON is anticipated in FFY 2028 for \$16.400 M.

## FY 2024 - 2033 MAJOR PROJECT STATUS

### SJTPO

#### Route 47, Henderson Avenue to High Street {DBNUM:15340; UPC: 153400}

**COUNTY:** Millville City  
**MUNICIPALITY:** Cumberland  
**STATUS:** DES is anticipated in FFY 2025 for \$1.100 M, ROW is anticipated in FFY 2026 for \$1.800 M, and CON is anticipated in FFY 2030 for \$10.900 M.

#### Route 47, Nummytown Mill Pond Dam {DBNUM:12320; UPC: 123200}

**COUNTY:** Middle Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** DES is anticipated in FFY 2025 for \$2.600 M, ROW is anticipated in FFY 2026 for \$2.000 M, and CON is anticipated in FFY 2030 for \$10.450 M.

#### Route 49, Bridge over Maurice River {DBNUM:15314; UPC: 153140}

**COUNTY:** Millville City  
**MUNICIPALITY:** Cumberland  
**STATUS:** CON is anticipated in FFY 2024 for \$16.200 M.

#### Route 50, Bridge over Cedar Swamp Creek {DBNUM:17329; UPC: 173290}

**COUNTY:** Upper Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** ROW was authorized in FFY 2022 for \$0.400 M; CON is anticipated in FFY 2024 for \$35.800 M.

#### Route 54, Atlantic City Expressway to Rt 30 (Whitehorse Pike) {DBNUM:15379; UPC: 153790}

**COUNTY:** Buena Boro, Buena Vista Twp, Hammonton Town  
**MUNICIPALITY:** Atlantic  
**STATUS:** CON is anticipated in FFY 2024 for \$11.900 M.

#### Route 55, Bridges over Route 47 {DBNUM:17306; UPC: 173060}

**COUNTY:** Millville City  
**MUNICIPALITY:** Cumberland  
**STATUS:** DES is anticipated in FFY 2024 for \$2.50 M, and CON is anticipated in FFY 2027 for \$22.300 M.

#### Route 322, Bridge over Great Egg Harbor River {DBNUM:15448; UPC: 154480}

**COUNTY:** Hamilton Twp  
**MUNICIPALITY:** Atlantic  
**STATUS:** ROW is anticipated in FFY 2025, and CON is anticipated in FFY 2028 for \$14.450 M.