

FY 2026 - 2035 MAJOR PROJECT STATUS

DVRPC

Camden County LINK Trail {DBNUM:D2403; UPC: 243340}

COUNTY: City of Camden
MUNICIPALITY: Camden
STATUS: Camden County LINK Trail. The design of the trail is ongoing and is funded with County funds. Awarded competitive federal funds in June 2023. Working on grant agreement with federal partners.

Circulation Improvements Around Trenton Transit Center {DBNUM:D2023; UPC: 213590}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Circulation Improvements Around Trenton Transit Center. Concept Development completed. PE funding anticipated to authorize in FY25. FD anticipated to authorize in FY26. Construction anticipated to authorize in FY28.

CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail) {DBNUM:17411; UPC: 174110}

COUNTY: Bordentown Twp
MUNICIPALITY: Burlington
STATUS: CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail). PE funding expected to be authorized in April 2025. Anticipate to hold PIC meeting and complete Concept Development in June 2025. Anticipate to authorize DES in July 2026. Anticipate to have environmental document complete in August 2025. ROW anticipated to authorize in May 2027. Utility work expected to authorize in September 2027. ROW availability anticipated in July 2028. Anticipated to receive authorization to advertise for Construction and (PS&E) certification in October 2028. Contract anticipated to be awarded in December 2028. Substantial completion anticipated in March 2030.

Kaighn Avenue (CR 607), Bridge over Cooper River (Roadway and Bridge Improvements) {DBNUM: D1709; UPC: 174000}

COUNTY: Camden City
MUNICIPALITY: Camden
STATUS: Kaighn Avenue (CR 607), Bridge over Cooper River (Roadway and Bridge Improvements). Construction anticipated to authorize in FY26.

Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM:D1710; UPC: 173920}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek. County has not received final approval from NJDOT on designer contract modification to start FD. Construction is expected to be funded with County bond and grant-awarded BIP funds.

FY 2026 - 2035 MAJOR PROJECT STATUS

DVRPC

Trenton Amtrak Bridges {DBNUM:99362; UPC: 993620}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Trenton Amtrak Bridges. Utility and ROW work anticipated to be authorized in November 2025. ROW availability anticipated in December 2025. Expected to receive PS&E certification and authorization to advertise for Construction in January 2026. Contract anticipated to be awarded in March 2026. Substantial completion anticipated in May 2029.

Route 1, Alexander Road to Mapleton Road {DBNUM:17419; UPC: 174190}

COUNTY: West Windsor Twp, Plainsboro
MUNICIPALITY: Mercer, Middlesex
STATUS: Route 1, Alexander Road to Mapleton Road. Anticipate to hold PIC meeting in June 2025. Environmental document anticipated to be completed in August 2025. ROW expected to be authorized in September 2026. Utility work anticipated to be authorized in April 2027. ROW availability anticipated in April 2027. Anticipated to receive PS&E certification and authorization to advertise for Construction in October 2027. Contract anticipated to be awarded in December 2027. Substantial completion anticipated in March 2030.

Route 1B, Bridge over Shabakunk Creek {DBNUM:16336; UPC: 163360}

COUNTY: Lawrence Twp
MUNICIPALITY: Mercer
STATUS: Route 1B, Bridge over Shabakunk Creek. Environmental document expected to be completed in April 2025. ROW work anticipated to be authorized in February 2026. Utility work anticipated to be authorized in March 2026. ROW availability anticipated in April 2027. Expected to receive PS&E certification and authorization to advertise for Construction in June 2027. Contract expected to be awarded in August 2027. Substantial completion anticipated in December 2029.

Route 30, Cooper Street to Grove Street {DBNUM:15375; UPC: 153750}

COUNTY: Camden City, Collingswood Boro, Audubon Boro, Haddon Heights Boro
MUNICIPALITY: Camden
STATUS: Route 30, Cooper Street to Grove Street. ROW authorized in February 2024. Concept Development is expected to be completed in March 2025. Utility work anticipated to be authorized in April 2025. ROW availability anticipated in August 2025. Expected to receive PS&E certification and authorization to advertise for Construction in September 2025. Contract anticipated to be awarded in November 2025. Substantial completion anticipated in August 2025.

FY 2026 - 2035 MAJOR PROJECT STATUS

DVRPC

Route 30, Gibbsboro Road (CR 686) {DBNUM:16319; UPC: 163190}

COUNTY: Clementon Boro, Lindenwold Boro
MUNICIPALITY: Camden
STATUS: Route 30, Gibbsboro Road (CR 686). Environmental document completed in April 2025. ROW expected to authorize in December 2026. Utility work anticipated to be authorized in April 2027. ROW availability anticipated in March 2027. Expected to receive PS&E certification and authorization to advertise for Construction in December 2027. Contract anticipated to be awarded in February 2028. Substantial completion anticipated in May 2029.

Route 38, Nixon Drive to Route 295 Bridge {DBNUM:15385; UPC: 153850}

COUNTY: Moorestown Twp, Mount Laurel Twp
MUNICIPALITY: Burlington
STATUS: Route 38, Nixon Drive to Route 295 Bridge. ROW anticipated to be authorized in May 2025. ROW availability anticipated in November 2025. PS&E certification anticipated in December 2025. Anticipated to receive authorization to advertise for Construction in January 2026. Contract anticipated to be awarded in March 2026. Substantial completion anticipated in October 2026.

Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements {DBNUM:12307; UPC: 123070}

COUNTY: Moorestown Twp
MUNICIPALITY: Burlington
STATUS: Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements. Right-of-Way (ROW) authorized in March 2024. Utility work expected to be authorized in August 2025. ROW availability and Plans, Specifications, and Estimates (PS&E) certification anticipated in October 2026. Anticipated to receive authorization to advertise for Construction in November 2026. Contract anticipated to be awarded in January 2027. Substantial completion anticipated in April 2028.

Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM:12306; UPC: 123060}

COUNTY: Washington Twp
MUNICIPALITY: Gloucester
STATUS: Route 42, Kennedy Ave. to Atlantic City Expressway. Project was substantially completed as of February 2025.

Route 47, Grove St. to Route 130, Pavement {DBNUM:12305; UPC: 123050}

COUNTY: Glassboro Boro, Westville Boro, Deptford Twp
MUNICIPALITY: Gloucester
STATUS: Route 47, Grove St. to Route 130, Pavement. ROW authorized in March 2024. Received PS&E certification and authorization to advertise for Construction in April 2024. Contract awarded in June 2024. Substantial completion anticipated in September 2025.

FY 2026 - 2035 MAJOR PROJECT STATUS

DVRPC

Route 73 and Ramp G, Bridge over Route 130 {DBNUM:16342; UPC: 163420}

COUNTY: Pennsauken Twp
MUNICIPALITY: Camden
STATUS: Route 73 and Ramp G, Bridge over Route 130. Environmental document completed in March 2024. DES authorized in August 2024. ROW expected to authorize in May 2025. Utility work expected to be authorized in August 2025. PIC meeting to be held in May 2026. ROW availability anticipated in July 2026. Expected to receive PS&E certification and authorization to advertise for Construction in October 2026. Contract anticipated to be awarded in January 2027. Substantial completion anticipated in March 2028.

Route 73, Church Road (CR 616) and Fellowship Road (CR 673) Intersections {DBNUM:12380; UPC: 123800}

COUNTY: Mount Laurel Twp
MUNICIPALITY: Burlington
STATUS: Route 73, Church Road (CR 616) and Fellowship Road (CR 673) Intersections. Held Public Information Center (PIC) meeting in March 2025. Anticipated to authorize Final Design (DES) and complete environmental document in August 2025. ROW anticipated to be authorized in April 2026. Utility work expected to be authorized in August 2026. ROW availability anticipated in February 2028. Anticipated to receive authorization to advertise for PS&E certification in March 2028. Contract anticipated to be awarded in June 2028. Substantial completion anticipated in September 2029.

Route 73, Dutch Road to Rt 70 {DBNUM:13319; UPC: 133190}

COUNTY: Evesham Twp
MUNICIPALITY: Burlington
STATUS: Route 73, Dutch Road to Route 70. Preliminary Engineering (PE) authorized in August 2024. PIC meeting anticipated to be held on June 2026. Environmental document anticipated to be completed in August 2026. FD anticipated to be authorized in December 2026. ROW anticipated to be authorized in September 2027. Utility work anticipated to be authorized in January 2028. ROW availability anticipated in December 2028. Anticipated to receive authorization to advertise for Construction and PS&E certification in March 2029. Contract anticipated to be awarded in May 2029. Substantial completion anticipated in September 2030.

Route 76, Bridges over Route 130 {DBNUM:11326A; UPC: 148090}

COUNTY: Gloucester City
MUNICIPALITY: Camden
STATUS: Route 76, Bridges over Route 130. Utility work expected to be authorized in October 2025. Expected to receive PS&E certification and authorization to advertise for Construction in April 2028. Contract anticipated to be awarded in June 2028. Substantial completion expected in October 2031.

FY 2026 - 2035 MAJOR PROJECT STATUS

DVRPC

Route 76/676 Bridges and Pavement, Contract 3 {DBNUM:11326C; UPC: 208050}

COUNTY: Camden City, Gloucester City
MUNICIPALITY: Camden
STATUS: Route 76/676 Bridges and Pavement, Contract 3. Utility work authorized in May 2024. Received PS&E certification in August 2024 and authorization to advertise for Construction in September 2024. Contract was awarded in November 2024. Substantial completion expected in March 2026.

Route 130, Bridge over Big Timber Creek {DBNUM:14426; UPC: 144260}

COUNTY: Brooklawn Boro, Westville Boro
MUNICIPALITY: Camden, Gloucester
STATUS: Route 130, Bridge over Big Timber Creek. Project was substantially completed as of February 2025.

Route 130, Bridge over Main Branch of Newton Creek {DBNUM:16340; UPC: 163400}

COUNTY: Haddon Twp, Camden City
MUNICIPALITY: Camden
STATUS: Route 130, Bridge over Main Branch of Newton Creek. Environmental document anticipated to be completed in October 2025. ROW expected to authorize in March 2026. ROW availability anticipated in September 2027. Expected to receive PS&E certification in October 2027. Expected to receive authorization to advertise for Construction in November 2027. Contract anticipated to be awarded in January 2028. Substantial completion anticipated in March 2029.

Route 130, CR 545 (Farnsworth Avenue) {DBNUM:12346A; UPC: 148030}

COUNTY: Bordentown Twp
MUNICIPALITY: Burlington
STATUS: Route 130, CR 545 (Farnsworth Avenue). Environmental document completed in January 2024. ROW availability and PS&E certification completed in March 2025. Utility work expected to be authorized in July 2025. Anticipated to receive authorization to advertise for Construction in April 2025. Contract anticipated to be awarded in June 2025. Substantial completion anticipated in August 2026.

Route 168, Merchant Street to Ferry Avenue, Pavement {DBNUM:10341; UPC: 103410}

COUNTY: Audubon Park Boro, Woodlynne Boro, Camden City
MUNICIPALITY: Camden
STATUS: Route 168, Merchant Street to Ferry Avenue, Pavement. Utility work expected to be authorized in August 2025. ROW availability, PS&E certification and authorization to advertise for Construction anticipated August 2025. Contract anticipated to be awarded in November 2025. Substantial completion anticipated in January 2028.

FY 2026 - 2035 MAJOR PROJECT STATUS

DVRPC

Route 206, South Broad Street Bridge over Assunpink Creek {DBNUM:L064; UPC: 950151}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Route 206, South Broad Street Bridge over Assunpink Creek. Construction delayed to FY26.

Route 295 and Route 38 Interchange Operational Improvements {DBNUM:21311; UPC: 213110}

COUNTY: Mount Laurel
MUNICIPALITY: Burlington
STATUS: Route 295 and Route 38 Interchange Operational Improvements. PE funding authorized in September 2024. Concept Development completed in April 2025. Anticipate to hold PIC meeting and have environmental document complete in May 2027. Anticipated to authorize DES in February 2028. Utility work expected to be authorized in March 2029. ROW availability anticipated in August 2029. Anticipate to receive authorization to advertise for Construction and PS&E certification in October 2029. Contract anticipated to be awarded in December 2029. Substantial completion anticipated in March 2031.

Route 295, Sloan Avenue (CR 649) to CR 583 (Princeton Pike) {DBNUM:18353; UPC: 183530}

COUNTY: Lawrence Twp, Hamilton Twp
MUNICIPALITY: Mercer
STATUS: Route 295, Sloan Avenue (CR 649) to CR 583 (Princeton Pike). PIC meeting held in December 2024. PE funding anticipated to be authorized in October 2025. Concept Development anticipated to be completed in November 2025.

Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM:355E; UPC: 113030}

COUNTY: Bellmawr Boro, Mount Ephraim Boro
MUNICIPALITY: Camden
STATUS: Route 295/42/I-76, Direct Connection, Contract 4. Expected to receive authorization to advertise for Construction and PS&E certification in August 2028. Contract expected to be awarded in October 2028. Substantial completion anticipated in February 2033.