

## FY 2026 - 2035 MAJOR PROJECT STATUS

### DVRPC

#### Camden County LINK Trail {DBNUM:D2403; UPC: 243340}

**COUNTY:** City of Camden  
**MUNICIPALITY:** Camden  
**STATUS:** Camden County LINK Trail. The design of the trail is ongoing and is funded with County funds. Awarded competitive federal funds in June 2023. Working on grant agreement with federal partners.

#### Circulation Improvements Around Trenton Transit Center {DBNUM:D2023; UPC: 213590}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Circulation Improvements Around Trenton Transit Center. Concept Development completed. PE funding anticipated to authorize in FY25. FD anticipated to authorize in FY26. Construction anticipated to authorize in FY28.

#### CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail) {DBNUM:17411; UPC: 174110}

**COUNTY:** Bordentown Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail). PE funding expected to be authorized in April 2025. Anticipate to hold PIC meeting and complete Concept Development in June 2025. Anticipate to authorize DES in July 2026. Anticipate to have environmental document complete in August 2025. ROW anticipated to authorize in May 2027. Utility work expected to authorize in September 2027. ROW availability anticipated in July 2028. Anticipated to receive authorization to advertise for Construction and (PS&E) certification in October 2028. Contract anticipated to be awarded in December 2028. Substantial completion anticipated in March 2030.

#### Kaighn Avenue (CR 607), Bridge over Cooper River (Roadway and Bridge Improvements) {DBNUM: D1709; UPC: 174000}

**COUNTY:** Camden City  
**MUNICIPALITY:** Camden  
**STATUS:** Kaighn Avenue (CR 607), Bridge over Cooper River (Roadway and Bridge Improvements). Construction anticipated to authorize in FY26.

#### Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM:D1710; UPC: 173920}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek. County has not received final approval from NJDOT on designer contract modification to start FD. Construction is expected to be funded with County bond and grant-awarded BIP funds.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### DVRPC

#### Trenton Amtrak Bridges {DBNUM:99362; UPC: 993620}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Trenton Amtrak Bridges. Utility and ROW work anticipated to be authorized in November 2025. ROW availability anticipated in December 2025. Expected to receive PS&E certification and authorization to advertise for Construction in January 2026. Contract anticipated to be awarded in March 2026. Substantial completion anticipated in May 2029.

#### Route 1, Alexander Road to Mapleton Road {DBNUM:17419; UPC: 174190}

**COUNTY:** West Windsor Twp, Plainsboro  
**MUNICIPALITY:** Mercer, Middlesex  
**STATUS:** Route 1, Alexander Road to Mapleton Road. Anticipate to hold PIC meeting in June 2025. Environmental document anticipated to be completed in August 2025. ROW expected to be authorized in September 2026. Utility work anticipated to be authorized in April 2027. ROW availability anticipated in April 2027. Anticipated to receive PS&E certification and authorization to advertise for Construction in October 2027. Contract anticipated to be awarded in December 2027. Substantial completion anticipated in March 2030.

#### Route 1B, Bridge over Shabakunk Creek {DBNUM:16336; UPC: 163360}

**COUNTY:** Lawrence Twp  
**MUNICIPALITY:** Mercer  
**STATUS:** Route 1B, Bridge over Shabakunk Creek. Environmental document expected to be completed in April 2025. ROW work anticipated to be authorized in February 2026. Utility work anticipated to be authorized in March 2026. ROW availability anticipated in April 2027. Expected to receive PS&E certification and authorization to advertise for Construction in June 2027. Contract expected to be awarded in August 2027. Substantial completion anticipated in December 2029.

#### Route 30, Cooper Street to Grove Street {DBNUM:15375; UPC: 153750}

**COUNTY:** Camden City, Collingswood Boro, Audubon Boro, Haddon Heights Boro  
**MUNICIPALITY:** Camden  
**STATUS:** Route 30, Cooper Street to Grove Street. ROW authorized in February 2024. Concept Development is expected to be completed in March 2025. Utility work anticipated to be authorized in April 2025. ROW availability anticipated in August 2025. Expected to receive PS&E certification and authorization to advertise for Construction in September 2025. Contract anticipated to be awarded in November 2025. Substantial completion anticipated in August 2025.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### DVRPC

#### Route 30, Gibbsboro Road (CR 686) {DBNUM:16319; UPC: 163190}

**COUNTY:** Clementon Boro, Lindenwold Boro  
**MUNICIPALITY:** Camden  
**STATUS:** Route 30, Gibbsboro Road (CR 686). Environmental document completed in April 2025. ROW expected to authorize in December 2026. Utility work anticipated to be authorized in April 2027. ROW availability anticipated in March 2027. Expected to receive PS&E certification and authorization to advertise for Construction in December 2027. Contract anticipated to be awarded in February 2028. Substantial completion anticipated in May 2029.

#### Route 38, Nixon Drive to Route 295 Bridge {DBNUM:15385; UPC: 153850}

**COUNTY:** Moorestown Twp, Mount Laurel Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Route 38, Nixon Drive to Route 295 Bridge. ROW anticipated to be authorized in May 2025. ROW availability anticipated in November 2025. PS&E certification anticipated in December 2025. Anticipated to receive authorization to advertise for Construction in January 2026. Contract anticipated to be awarded in March 2026. Substantial completion anticipated in October 2026.

#### Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements {DBNUM:12307; UPC: 123070}

**COUNTY:** Moorestown Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements. Right-of-Way (ROW) authorized in March 2024. Utility work expected to be authorized in August 2025. ROW availability and Plans, Specifications, and Estimates (PS&E) certification anticipated in October 2026. Anticipated to receive authorization to advertise for Construction in November 2026. Contract anticipated to be awarded in January 2027. Substantial completion anticipated in April 2028.

#### Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM:12306; UPC: 123060}

**COUNTY:** Washington Twp  
**MUNICIPALITY:** Gloucester  
**STATUS:** Route 42, Kennedy Ave. to Atlantic City Expressway. Project was substantially completed as of February 2025.

#### Route 47, Grove St. to Route 130, Pavement {DBNUM:12305; UPC: 123050}

**COUNTY:** Glassboro Boro, Westville Boro, Deptford Twp  
**MUNICIPALITY:** Gloucester  
**STATUS:** Route 47, Grove St. to Route 130, Pavement. ROW authorized in March 2024. Received PS&E certification and authorization to advertise for Construction in April 2024. Contract awarded in June 2024. Substantial completion anticipated in September 2025.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### DVRPC

#### Route 73 and Ramp G, Bridge over Route 130 {DBNUM:16342; UPC: 163420}

**COUNTY:** Pennsauken Twp  
**MUNICIPALITY:** Camden  
**STATUS:** Route 73 and Ramp G, Bridge over Route 130. Environmental document completed in March 2024. DES authorized in August 2024. ROW expected to authorize in May 2025. Utility work expected to be authorized in August 2025. PIC meeting to be held in May 2026. ROW availability anticipated in July 2026. Expected to receive PS&E certification and authorization to advertise for Construction in October 2026. Contract anticipated to be awarded in January 2027. Substantial completion anticipated in March 2028.

#### Route 73, Church Road (CR 616) and Fellowship Road (CR 673) Intersections {DBNUM:12380; UPC: 123800}

**COUNTY:** Mount Laurel Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Route 73, Church Road (CR 616) and Fellowship Road (CR 673) Intersections. Held Public Information Center (PIC) meeting in March 2025. Anticipated to authorize Final Design (DES) and complete environmental document in August 2025. ROW anticipated to be authorized in April 2026. Utility work expected to be authorized in August 2026. ROW availability anticipated in February 2028. Anticipated to receive authorization to advertise for PS&E certification in March 2028. Contract anticipated to be awarded in June 2028. Substantial completion anticipated in September 2029.

#### Route 73, Dutch Road to Rt 70 {DBNUM:13319; UPC: 133190}

**COUNTY:** Evesham Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Route 73, Dutch Road to Route 70. Preliminary Engineering (PE) authorized in August 2024. PIC meeting anticipated to be held on June 2026. Environmental document anticipated to be completed in August 2026. FD anticipated to be authorized in December 2026. ROW anticipated to be authorized in September 2027. Utility work anticipated to be authorized in January 2028. ROW availability anticipated in December 2028. Anticipated to receive authorization to advertise for Construction and PS&E certification in March 2029. Contract anticipated to be awarded in May 2029. Substantial completion anticipated in September 2030.

#### Route 76, Bridges over Route 130 {DBNUM:11326A; UPC: 148090}

**COUNTY:** Gloucester City  
**MUNICIPALITY:** Camden  
**STATUS:** Route 76, Bridges over Route 130. Utility work expected to be authorized in October 2025. Expected to receive PS&E certification and authorization to advertise for Construction in April 2028. Contract anticipated to be awarded in June 2028. Substantial completion expected in October 2031.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### DVRPC

#### Route 76/676 Bridges and Pavement, Contract 3 {DBNUM:11326C; UPC: 208050}

**COUNTY:** Camden City, Gloucester City  
**MUNICIPALITY:** Camden  
**STATUS:** Route 76/676 Bridges and Pavement, Contract 3. Utility work authorized in May 2024. Received PS&E certification in August 2024 and authorization to advertise for Construction in September 2024. Contract was awarded in November 2024. Substantial completion expected in March 2026.

#### Route 130, Bridge over Big Timber Creek {DBNUM:14426; UPC: 144260}

**COUNTY:** Brooklawn Boro, Westville Boro  
**MUNICIPALITY:** Camden, Gloucester  
**STATUS:** Route 130, Bridge over Big Timber Creek. Project was substantially completed as of February 2025.

#### Route 130, Bridge over Main Branch of Newton Creek {DBNUM:16340; UPC: 163400}

**COUNTY:** Haddon Twp, Camden City  
**MUNICIPALITY:** Camden  
**STATUS:** Route 130, Bridge over Main Branch of Newton Creek. Environmental document anticipated to be completed in October 2025. ROW expected to authorize in March 2026. ROW availability anticipated in September 2027. Expected to receive PS&E certification in October 2027. Expected to receive authorization to advertise for Construction in November 2027. Contract anticipated to be awarded in January 2028. Substantial completion anticipated in March 2029.

#### Route 130, CR 545 (Farnsworth Avenue) {DBNUM:12346A; UPC: 148030}

**COUNTY:** Bordentown Twp  
**MUNICIPALITY:** Burlington  
**STATUS:** Route 130, CR 545 (Farnsworth Avenue). Environmental document completed in January 2024. ROW availability and PS&E certification completed in March 2025. Utility work expected to be authorized in July 2025. Anticipated to receive authorization to advertise for Construction in April 2025. Contract anticipated to be awarded in June 2025. Substantial completion anticipated in August 2026.

#### Route 168, Merchant Street to Ferry Avenue, Pavement {DBNUM:10341; UPC: 103410}

**COUNTY:** Audubon Park Boro, Woodlynne Boro, Camden City  
**MUNICIPALITY:** Camden  
**STATUS:** Route 168, Merchant Street to Ferry Avenue, Pavement. Utility work expected to be authorized in August 2025. ROW availability, PS&E certification and authorization to advertise for Construction anticipated August 2025. Contract anticipated to be awarded in November 2025. Substantial completion anticipated in January 2028.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### DVRPC

#### Route 206, South Broad Street Bridge over Assunpink Creek {DBNUM:L064; UPC: 950151}

**COUNTY:** Trenton City  
**MUNICIPALITY:** Mercer  
**STATUS:** Route 206, South Broad Street Bridge over Assunpink Creek. Construction delayed to FY26.

#### Route 295 and Route 38 Interchange Operational Improvements {DBNUM:21311; UPC: 213110}

**COUNTY:** Mount Laurel  
**MUNICIPALITY:** Burlington  
**STATUS:** Route 295 and Route 38 Interchange Operational Improvements. PE funding authorized in September 2024. Concept Development completed in April 2025. Anticipate to hold PIC meeting and have environmental document complete in May 2027. Anticipated to authorize DES in February 2028. Utility work expected to be authorized in March 2029. ROW availability anticipated in August 2029. Anticipate to receive authorization to advertise for Construction and PS&E certification in October 2029. Contract anticipated to be awarded in December 2029. Substantial completion anticipated in March 2031.

#### Route 295, Sloan Avenue (CR 649) to CR 583 (Princeton Pike) {DBNUM:18353; UPC: 183530}

**COUNTY:** Lawrence Twp, Hamilton Twp  
**MUNICIPALITY:** Mercer  
**STATUS:** Route 295, Sloan Avenue (CR 649) to CR 583 (Princeton Pike). PIC meeting held in December 2024. PE funding anticipated to be authorized in October 2025. Concept Development anticipated to be completed in November 2025.

#### Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM:355E; UPC: 113030}

**COUNTY:** Bellmawr Boro, Mount Ephraim Boro  
**MUNICIPALITY:** Camden  
**STATUS:** Route 295/42/I-76, Direct Connection, Contract 4. Expected to receive authorization to advertise for Construction and PS&E certification in August 2028. Contract expected to be awarded in October 2028. Substantial completion anticipated in February 2033.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### NJTPA

#### Clay Street Bridge over the Passaic River {DBNUM: N1402}

**COUNTY:** Newark City, East Newark  
**MUNICIPALITY:** Hudson, Essex  
**STATUS:** Preliminary Engineering authorized in 5/2023. Final Design is scheduled in 2026 in the Draft FY 2026-2029 TIP.

#### CR 508 (Bridge Street), Bridge over Passaic River {DBNUM:N1602; UPC: 153270}

**COUNTY:** Newark City, Harrison Twp  
**MUNICIPALITY:** Essex, Hudson  
**STATUS:** Preliminary Engineering authorized in 7/2022. Final Design is scheduled in July 2025. Right of way is scheduled in 2026 in the Draft FY 2026-2029 TIP.

#### Hudson Tunnel Project {DBNUM:GP2402; UPC: 243520}

**COUNTY:** Various  
**MUNICIPALITY:** Hudson  
**STATUS:** The Hudson Yards Concrete Casing – Section 3 (HYCC-3) Project is more than 50 percent complete and is on track to be finished in 2026. The completion date for the entire Hudson Tunnel Project is anticipated in 2038.

#### Lackawanna Cutoff MOS Project {DBNUM: T535}

**COUNTY:** Various  
**MUNICIPALITY:** Morris, Sussex, Warren  
**STATUS:** Project closeout anticipated in 7/2030.

#### Lincoln Tunnel Access Project (LTAP) {DBNUM:11407; UPC: 114070}

**COUNTY:** Jersey City, Newark City, Kearny Town  
**MUNICIPALITY:** Hudson, Essex  
**STATUS:** Route 7 Wittpenn Bridge: Contracts 1, 2, 3, 3A, and 4 Construction Complete. Contract 3 is still open pending litigation.  
Route 139 Hoboken and Conrail Viaducts: Hoboken Viaduct: Complete.  
Route 1&9T New Road: Contract 1 –Complete; Contract 2-Substantial Completion anticipated in 8/2027; Contract 3-Construction authorization anticipated in 9/2027.  
Pulaski Skyway: Contract 1, 2, 3, 4, 5, 7, 8A – Construction Complete with claims process ongoing; Contract 6A – Substantial Completion anticipated in 4/2030; Contract 6B – in FD, Construction Authorization anticipated 2028; Contract 8B – Completion anticipated in 12/2026; Contract 8C – in FD, Construction Authorization anticipated 2032; Contract 9A – Completion anticipated in 12/2026; Contract 9B – in FD, Construction

#### Lyndhurst Intermodal ADA Improvements {DBNUM: T610}

**COUNTY:** Lyndhurst Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Project closeout anticipated in 12/2025.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### NJTPA

#### Manhattan Avenue Retaining Wall {DBNUM:N1603; UPC: 153280}

**COUNTY:** Union City  
**MUNICIPALITY:** Hudson  
**STATUS:** Preliminary Engineering authorized in 6/2023. Final Design is scheduled in 2026 in the Draft FY 2026-2029 TIP.

#### Monmouth County Bridge S-31 (AKA Bingham Avenue Bridge) over Navesink River, CR 8A {DBNUM:NS9603; UPC: 950606}

**COUNTY:** Middletown Twp, Rumson Boro  
**MUNICIPALITY:** Monmouth  
**STATUS:** Preliminary Engineering authorized in 9/2024. Final Design is scheduled in 2027 in the Draft FY 2026-2029 TIP.

#### NEC Elizabeth Intermodal Station Improvements {DBNUM: T600}

**COUNTY:** Elizabeth City  
**MUNICIPALITY:** Union  
**STATUS:** Project closeout anticipated in 9/2025.

#### New Brunswick Station Platform Ext. and Elevator Imprvmts (Liberty Corridor) {DBNUM: T532}

**COUNTY:** New Brunswick City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Managed by Middlesex County Improvement Authority on behalf of Middlesex County and NJ TRANSIT.

#### NJ TRANSIT Raritan River Drawbridge Replacement Project {DBNUM: T909}

**COUNTY:** South Amboy City, Perth Amboy City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Project is anticipated to start in 2025 and be completed in 2029.

#### Paterson Plank Road (CR 681), Bridge over Route 3 at MP 10.04 {DBNUM:16307; UPC: 163070}

**COUNTY:** Secaucus Town  
**MUNICIPALITY:** Hudson  
**STATUS:** Substantial Completion anticipated in 8/2029.

#### Perth Amboy Intermodal ADA Improvements {DBNUM: T620}

**COUNTY:** Perth Amboy City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Project closeout anticipated in 6/2026.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### NJTPA

#### Port Street Corridor Improvement Project {DBNUM:PA2201; UPC: 223160}

**COUNTY:** Newark  
**MUNICIPALITY:** Essex  
**STATUS:** Project has been obligated.

#### Portal North Bridge {DBNUM: T538}

**COUNTY:** Kearny, Secaucus  
**MUNICIPALITY:** Hudson  
**STATUS:** The third and final arch of the new bridge is now in place, marking a major step forward in this crucial infrastructure project. NJ Transit anticipates trains will begin rolling over the new bridge by late 2026, with the old bridge scheduled for demolition the following year.

#### Route 1, NB Bridge over Raritan River {DBNUM:15303; UPC: 153030}

**COUNTY:** Edison Twp, New Brunswick City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Construction authorization anticipated in 5/2026.

#### Route 1&9, Interchange at Route I-278 {DBNUM:95023; UPC: 950177}

**COUNTY:** Linden City  
**MUNICIPALITY:** Union  
**STATUS:** Construction authorization anticipated in 1/2029.

#### Route 3 & Route 495 Interchange {DBNUM:12386; UPC: 123860}

**COUNTY:** North Bergen Twp  
**MUNICIPALITY:** Hudson  
**STATUS:** Final Design authorization anticipated in 9/2030.

#### Route 3 EB, Bridge over Hackensack River & Meadowlands Parkway {DBNUM:15430; UPC: 154300}

**COUNTY:** East Rutherford Boro, Secaucus Town  
**MUNICIPALITY:** Bergen, Hudson  
**STATUS:** Final Design authorization anticipated in 10/2028. Right of way available in 1/2031.

#### Route 4, Bridge over Palisade Avenue, Windsor Road and CSX Railroad {DBNUM:065C; UPC: 078044}

**COUNTY:** Teaneck Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Construction authorization anticipated in 3/2026.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### NJTPA

#### Route 4, Hackensack River Bridge {DBNUM:02346; UPC: 023460}

COUNTY: Hackensack City, Teaneck Twp  
MUNICIPALITY: Bergen  
STATUS: Construction authorization anticipated in 8/2025.

#### Route 9/35, Main Street Interchange {DBNUM:079A; UPC: 088032}

COUNTY: Sayreville Boro, South Amboy City  
MUNICIPALITY: Middlesex  
STATUS: Final Design anticipated in 2/2026.

#### Route 9W, Bridge over Route 95, 1& 9, 46, and 4 {DBNUM:14424; UPC: 144240}

COUNTY: Fort Lee Boro  
MUNICIPALITY: Bergen  
STATUS: Right of way authorization anticipated in 9/2026.

#### Route 17, Essex Street to South of Route 4 {DBNUM:103A1; UPC: 088034}

COUNTY: Various  
MUNICIPALITY: Bergen  
STATUS: Final Design authorization anticipated in 7/2029. Right of way available in 7/2031.

#### Route 23, Route 80 and Route 46 Interchange {DBNUM:9233B6; UPC: 009234}

COUNTY: Wayne Twp, Fairfield Twp  
MUNICIPALITY: Passaic, Essex  
STATUS: Construction authorization anticipated in 3/2026.

#### Route 34, CR 537 to Washington Ave., Pavement {DBNUM:11307; UPC: 113070}

COUNTY: Various  
MUNICIPALITY: Monmouth, Middlesex  
STATUS: Final Design authorization anticipated in 12/2025. Right of way authorization anticipated in 9/2026.

#### Route 66, Jumping Brook Road to Bowne Road/Wayside Road {DBNUM:14357; UPC: 143570}

COUNTY: Neptune Twp  
MUNICIPALITY: Monmouth  
STATUS: Substantial Completion anticipated in 2/2026.

#### Route 71, Bridge over Shark River {DBNUM:16316; UPC: 163160}

COUNTY: Belmar Boro, Avon By the Sea Boro  
MUNICIPALITY: Monmouth  
STATUS: Final Design authorization anticipated in 3/2026. Right of way authorization anticipated in 12/2026.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### NJTPA

#### Route 80, WB Rockfall Mitigation, Hardwick Township {DBNUM:09545; UPC: 095450}

**COUNTY:** Hardwick Twp  
**MUNICIPALITY:** Warren  
**STATUS:** Construction authorization anticipated in 8/2028.

#### Route 80 EB, Retaining Wall replacement, Hardwick and Knowlton Townships {DBNUM:22360; UPC: 223600}

**COUNTY:** Hardwick Twp, Knowlton Twp  
**MUNICIPALITY:** Warren  
**STATUS:** Construction authorization anticipated in 11/2026.

#### Route 80, Riverview Drive (CR 640) to Polifly Road (CR 55), Contract 1 {DBNUM:11415A; UPC: 258000}

**COUNTY:** Woodland Park Boro, Totowa Boro  
**MUNICIPALITY:** Passaic  
**STATUS:** Construction authorization anticipated in 2028.

#### Route 80, Riverview Drive (CR 640) to Polifly Road (CR 55), Contract 2 {DBNUM:11415B; UPC: 258010}

**COUNTY:** Lodi Boro, Hackensack City  
**MUNICIPALITY:** Bergen  
**STATUS:** Construction authorization anticipated in 2029.

#### Route 80, Riverview Drive (CR 640) to Polifly Road (CR 55), Contract 3 {DBNUM:11415C; UPC: 258020}

**COUNTY:** Paterson City, Elmwood Park Boro  
**MUNICIPALITY:** Passaic, Bergen  
**STATUS:** Construction authorization anticipated in 2029.

#### Route 80, Riverview Drive (CR 640) to Polifly Road (CR 55), Contract 4 {DBNUM:11415D; UPC: 258030}

**COUNTY:** Woodland Park Boro, Paterson City  
**MUNICIPALITY:** Passaic  
**STATUS:** Construction authorization anticipated in 2032.

#### Route 80, Riverview Drive (CR 640) to Polifly Road (CR 55), Contract 5 {DBNUM:11415E; UPC: 258040}

**COUNTY:** Elmwood Park Boro, Lodi Boro, Saddle Brook Twp  
**MUNICIPALITY:** Bergen  
**STATUS:** Construction authorization anticipated in 2033.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### NJTPA

**Route 80, Riverview Drive (CR 640) to Polifly Road (CR 55), Contract 6 {DBNUM:11415F; UPC: 258050}**

**COUNTY:** Paterson City  
**MUNICIPALITY:** Passaic  
**STATUS:** Construction authorization anticipated in 2034.

**Route 80/15 Interchange {DBNUM:93139; UPC: 950442}**

**COUNTY:** Wharton Boro, Rockaway Twp  
**MUNICIPALITY:** Morris  
**STATUS:** Construction authorization anticipated in 3/2028.

**Route 206, Valley Road to Brown Avenue {DBNUM:780A; UPC: 108021}**

**COUNTY:** Hillsborough Twp  
**MUNICIPALITY:** Somerset  
**STATUS:** Construction authorization anticipated in 9/2027.

**Route 287, Route 202 to Ramapo River {DBNUM:14359; UPC: 143590}**

**COUNTY:** Montville Twp, Kinnelon Boro, Pequannock Twp, Various  
**MUNICIPALITY:** Morris, Bergen, Passaic  
**STATUS:** Construction authorization anticipated in 9/2026.

**Route 287, River Road & Easton Avenue Interchange Improvements {DBNUM:9169Q; UPC: 078021}**

**COUNTY:** Piscataway Twp, Franklin Twp  
**MUNICIPALITY:** Middlesex, Somerset  
**STATUS:** Final Design authorization anticipated in 9/2027. Right of way authorization anticipated in 7/2028.

**Route 440, Route 95 to Kreil St {DBNUM:14355; UPC: 143550}**

**COUNTY:** Edison Twp, Woodbridge Twp, Perth Amboy City  
**MUNICIPALITY:** Middlesex  
**STATUS:** Final Design authorization anticipated in 9/2026. Right of way authorization anticipated in 7/2027.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### SJTPO

#### Route 9, Chapman Blvd to Route 30 (Whitehorse Pike) {DBNUM:19369; UPC: 193690}

**COUNTY:** Linwood City, Northfield City, Pleasantville City, Absecon City  
**MUNICIPALITY:** Atlantic  
**STATUS:** PE was complete in FFY 2024 for \$6.75 million. DES is anticipated in FFY 2028 for \$14 million, ROW in FFY 2028 for \$12.0 million, and CON in FFY 2031 for \$117 million.

#### Route 9, Tuckahoe Rd (CR 631) to Roosevelt Blvd (CR 623) {DBNUM:15400A; UPC: 188050}

**COUNTY:** Upper Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** \$3.5M programmed for DES in 2026 and \$2.2M programmed for ROW in 2026 and \$12.5 M programmed for CON in 2029.

#### Route 30, Bridge over Duck Thorofare {DBNUM:14428; UPC: 144280}

**COUNTY:** Atlantic City  
**MUNICIPALITY:** Atlantic  
**STATUS:** PE for \$1.997 million was authorized in FFY 2020, with ROW in FFY 2023 for \$0.5 million. The project's DES was completed in FFY 2024 for \$2.2 million, and CON is anticipated in FFY 2026 for \$20.45 million. The construction of this project was delayed from FFY 2023.

#### Route 30, Bridge over Newfound Thorofare {DBNUM:16350; UPC: 163500}

**COUNTY:** Atlantic City  
**MUNICIPALITY:** Atlantic  
**STATUS:** ROW is anticipated for FFY 2026 for \$0.7 million, with CON anticipated in FFY 2027 for \$ 37.4 million. The construction phase of work was delayed from FFY 2023 due to the need for the Right-of-Way.

#### Route 40/322 , Bridge over Inside Thorofare {DBNUM:20342; UPC: 203420}

**COUNTY:** Atlantic City  
**MUNICIPALITY:** Atlantic  
**STATUS:** \$24.5M is programmed for CON in 2027.

#### Route 40/322, Median Closures, Oakcrest Avenue to Spencer Avenue {DBNUM:196A5; UPC: 068095}

**COUNTY:** Hamilton Twp, Egg Harbor Twp  
**MUNICIPALITY:** Atlantic  
**STATUS:** \$5.0M programmed for ROW in 2026 and \$9.0M programmed for CON in 2028.

#### Route 47, Bridge over Dennis Creek {DBNUM:17303; UPC: 173030}

**COUNTY:** Dennis Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** Project design work is anticipated in FFY 2025 for \$2.6 million, with ROW anticipated in FFY 2026 for \$0.3 million, and CON in FFY 2028 for \$5.05 million.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### SJTPO

#### Route 47, Bridge over Grassy Sound {DBNUM:20346; UPC: 203460}

**COUNTY:** Lower Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** \$26.6 M is programmed for CON in 2026.

#### Route 47, Bridge over Menantico Creek {DBNUM:16346; UPC: 163460}

**COUNTY:** Maurice River Twp  
**MUNICIPALITY:** Cumberland  
**STATUS:** ROW was authorized in FFY 2022 for \$0.3 million. Utility work was done in FFY 2024 for \$0.7 million, with CON anticipated in FFY 2028 for \$16.4 million.

#### Route 47, Henderson Avenue to High Street {DBNUM:15340; UPC: 153400}

**COUNTY:** Millville City  
**MUNICIPALITY:** Cumberland  
**STATUS:** DES is anticipated in FFY 2026 for \$2.7 million, ROW is anticipated in FFY 2027 for \$1.8 million, and CON is anticipated in FFY 2033 for \$11.7 million.

#### Route 47, Nummytown Mill Pond Dam {DBNUM:12320; UPC: 123200}

**COUNTY:** Middle Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** DES anticipated in FFY 2025 for \$2.6 million. ROW anticipated in FFY 2026 for \$2.0 million, CON anticipated in FFY 2028 for \$10.6 million.

#### Route 50, Bridge over Cedar Swamp Creek {DBNUM:17329; UPC: 173290}

**COUNTY:** Upper Twp  
**MUNICIPALITY:** Cape May  
**STATUS:** ROW was authorized in FFY 2022 for \$0.400 million, with CON anticipated in FFY 2026 for \$49.622 million.

#### Route 50, Upper Bridge Road to Carl Road {DBNUM:18381; UPC: 183810}

**COUNTY:** Upper Twp, Corbin City  
**MUNICIPALITY:** Cape May, Atlantic  
**STATUS:** \$12.5M programmed for CON in 2026.

#### Route 55, Bridges over Route 47 {DBNUM:17306; UPC: 173060}

**COUNTY:** Millville City  
**MUNICIPALITY:** Cumberland  
**STATUS:** DES was completed in FFY 2024 for \$2.5 million, with CON anticipated in FFY 2027 for \$37 million.

## FY 2026 - 2035 MAJOR PROJECT STATUS

### SJTPO

#### Route 295 SB Ramp K to CR 551, Bridge over Route 295 SB {DBNUM:16334; UPC: 163340}

**COUNTY:** Carney's Point Twp  
**MUNICIPALITY:** Salem  
**STATUS:** \$3.0M is programmed for DES in 2026 and \$13.5M is programmed for CON in 2028.

#### Route 322, Bridge over Great Egg Harbor River {DBNUM:15448; UPC: 154480}

**COUNTY:** Hamilton Twp  
**MUNICIPALITY:** Atlantic  
**STATUS:** ROW is anticipated in FFY 2026 for \$0.5 million, and CON is anticipated in FFY 2029 for \$16 million.