

State of New Jersey  
 Department of the Treasury  
 Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP  
 Engagement: Raritan Bridge Replacement Project - 14-033C  
 For Quarter Ending: June 30, 2024

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
<b>A. General Info</b>			
1.	Recipient of funding	New Jersey Transit Corporation	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3.	State Funding (if applicable)	Transportation Trust Fund - \$148,770,822	
4.	Award Type	Federal Transit Administration Public Transportation Emergency Relief Program	
5.	Award Amount	\$446,312,465	Total Project Budget \$595,083,287.00
6.	Contract/Program Person/Title	Ronald Hovey, Chief Procurement Officer (Acting)	
7.	Brief Description, Purpose and Rationale of Project/Program	The project includes the removal of the current bridge and replacement of the existing bridge with a new moveable bridge designed and built to better withstand ocean surge and wave action during major storms.	
8.	Contract/Program Location	NJ TRANSIT's North Jersey Coast Line (NJCL) between Perth Amboy and South Amboy	
9.	Amount Expended to Date	\$330,796,591.03	
10.	Amount Provided to other State or Local Entities	None	
11.	Completion Status of Contract or Program	In Progress	
12.	Expected Contract End Date/Time Period	March 2031	
<b>B. Monitoring Activities</b>			
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable.	

**State of New Jersey  
Department of the Treasury  
Integrity Oversight Monitoring Reporting Model**

Firm Name: **RSM US LLP**  
 Engagement: **Raritan Bridge Replacement Project - 14-033C**  
 For Quarter Ending: **June 30, 2024**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	<p>Preparation and submission of bi-weekly status updates and DBE reporting (formally Form E).</p> <p>RSM obtained and reviewed project documentation in conjunction with our fraud risk assessment and execution of our approved workplan. RSM's submitted fraud risk assessment was approved and the subsequent full work authorization was approved on October 27, 2021.</p> <p>RSM performed one site visit during this period. The visit occurred on May 29, 2024.</p>	
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	<p>RSM requested additional documents to facilitate our fraud risk assessment, as well as, for the purposes of developing an understanding of the project. This information included but was not limited to:</p> <ul style="list-style-type: none"> <li>- Construction meetings</li> <li>- Construction Assistance</li> <li>- Davis Bacon/Disbursements</li> <li>- Fieldwork Construction</li> <li>- Notice(s) of Proposed Change / Change Orders</li> <li>- Claims Management</li> <li>- Procurement Documentation</li> <li>- Subcontractors</li> <li>- Disadvantaged Business Enterprise (DBE) Reporting</li> </ul>	
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	We conducted testing in accordance with our workplan related to disbursements, procurement, grant management, fieldwork construction, claims management, and change orders.	
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	We are in process of performing detailed inspection of 86 out of 86 design (15-044), and 41 out of 41 construction management (18-015), and 34 out of 34 construction (20-005X) invoices in line with our approved worksteps.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	Our meetings with key stakeholders, attendance at bi-weekly project status meetings, requests and review of source documents, and site inspection all contribute to preventing and detecting waste, fraud and abuse.	
19.	Provide details of any integrity issues/findings	None.	
20.	Provide details of any work quality or safety/environmental/historical preservation	None.	

State of New Jersey  
 Department of the Treasury  
 Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP  
 Engagement: Raritan Bridge Replacement Project - 14-033C  
 For Quarter Ending: June 30, 2024

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
21.	Provide details on any other items of note that have occurred in the past quarter	None.	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable.	
<b>C. Miscellaneous</b>			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	For the period April 1, 2024 through June 30, 2024, the following individuals have expended a total of 388.3 hours.  Name: Shawn Dahl David Luker Matthew Blondell Stephanie Tantillo Rita Chevalier Devann Marchand Ravinka Nissangaratchie Taylor Masten Marcelo Fuentes (MBE Subcontractor) Michael Mudalel (MBE Subcontractor)	
24	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None.	

Name of Integrity Monitor:	RSM US LLP
Name of Report Preparer:	David Luker
Signature:	
Date:	6/30/2024