

New Jersey Department of Environmental Protection

Waterway Debris Removal Project

Estimated Schedule as of 4/25/2013

Estimated Start and Completion Dates for Northern Region:

Zone 1:

Task	Estimated Start	Estimated Completion
Floating Debris Removal	In Progress	Late May, 2013
DOT Channel Debris Removal (Liberty State Park, Smith Creek, Passaic River)	In Progress	Late May, 2013
Marsh Debris Removal	In Progress	Late June, 2013
State Wildlife Management Areas Debris Removal	Late April, 2013	Late May, 2013
Coastal Lakes Debris Removal	Late April, 2013	Early May, 2013
Newark Bay Debris Removal	Late April, 2013	Late July, 2013
Upper New York Bay Debris Removal	Late April, 2013	Late July, 2013

Zone 2:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late June, 2013
Marina Debris Removal	In Progress	December, 2013
DOT Channel Debris Removal	In Progress	Late April, 2013
Marsh Debris Removal	In Progress	Late June, 2013
State Wildlife Management Areas Debris Removal	Late April, 2013	Late May, 2013
Coastal Lakes Debris Removal	Late April, 2013	Early May, 2013
Raritan Bay Debris Removal	Late April, 2013	Late July, 2013

Estimated Start and Completion Dates for Central Region:

Zone 3:

Task	Estimated Start Date	Estimated Completion Date
Side Scan Sonar Surveys	Late April, 2013	Early May, 2013
Floating Debris Removal	Mid May, 2013	Late May, 2013
DOT Channel Debris Removal	Mid May, 2013	Late May, 2013
Marina Debris Removal	Mid May, 2013	Late May, 2013
Marsh Debris Removal	Late May, 2013	Late May, 2013
Lagoons Debris Removal	Late May, 2013	Late May, 2013

Zone 4:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late April, 2013
DOT Channel Debris Removal	In Progress	Late April, 2013
Marina Debris Removal	In Progress	Late April, 2013
Coastal Lakes Debris Removal	In Progress	Late April, 2013
Marsh Debris Removal	In Progress	Late April, 2013
Lagoon Debris Removal	In Progress	Late April, 2013
State Wildlife Management Areas Debris Removal	In Progress	Late April, 2013
Coastal Lakes Debris Removal	Late April, 2013	Late April, 2013
Ocean Side Scans	Early May, 2013	Early May, 2013
Ocean Debris Removal	Early May, 2013	Early May, 2013
Marina Sediment Removal	Early May, 2013	Late May, 2013
Lagoon Sediment Removal	Early May, 2013	Late May, 2013
Blocked Storm Water Outfall Debris Removal	Early May, 2013	Late May, 2013

Zone 5:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late April, 2013
Bay Debris Removal	In Progress	Late April, 2013
DOT Channel Debris Removal	In Progress	Late April, 2013
Marina Debris Removal	In Progress	Late April, 2013
Coastal Lakes Debris Removal	In Progress	Early May, 2013
Marsh Debris Removal	In Progress	Early May, 2013
Lagoon Sediment Removal	In Progress	Early May, 2013
State Wildlife Management Areas Debris Removal	In Progress	Early May, 2013
Blocked Storm Water Outfall Debris Removal	Early May, 2013	Late May, 2013

Estimated Start and Completion Dates for Central Region: (continued)

Zone 6:

Task	Estimated Start Date	Estimated Completion Date
Bay Debris Removal	In Progress	Early May, 2013
DOT Channel Debris Removal	In Progress	Early May, 2013
Floating Debris Removal	In Progress	Early May, 2013
Marina Debris Removal	In Progress	Early May, 2013
Coastal Lakes Debris Removal	Late April, 2013	Early May, 2013
Marsh Debris Removal	Late April, 2013	Early May, 2013
Lagoon Debris Removal	Late April, 2013	Early May, 2013
State Wildlife Management Areas Debris Removal	Late April, 2013	Early May, 2013
Blocked Storm Water Outfall Sediment Removal	Late April, 2013	Early May, 2013
Ocean Side Scans	Mid May, 2013	Late May, 2013
Ocean Debris Removal	Mid May, 2013	Late May, 2013

Zone 7:

Task	Estimated Start Date	Estimated Completion Date
Bay Debris Removal	Early May, 2013	Late May, 2013
Coastal Lakes Debris Removal	Early May, 2013	Late May, 2013
DOT Channel Debris Removal	Early May, 2013	Late May, 2013
Floating Debris Removal	Early May, 2013	Late May, 2013
Marina Debris Removal	Early May, 2013	Mid May, 2013
Lagoon Debris Removal	Early May, 2013	Mid May, 2013
State Wildlife Management Areas Debris Removal	Early May, 2013	Mid May, 2013
Blocked Storm Water Outfall Sediment Removal	Mid May, 2013	Late May, 2013

Estimated Start and Completion Dates for Southern Region:

Zone 8:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late May, 2013
Marsh Debris Removal	In Progress	Early May, 2013
Ocean Debris Removal	In Progress	Late June, 2013
Island Debris Removal	In Progress	Late May, 2013
Marina Debris Removal	Late April, 2013	Late May, 2013
Stream Debris Removal	Late April, 2013	Early May, 2013
Bay Debris Removal	Late April, 2013	Late May, 2013
Ocean Side Scans	Early May, 2013	Mid May, 2013
Blocked Storm Water Outfall Sediment Removal	Early May, 2013	Mid May, 2013
Lagoon Sediment Removal	Early May, 2013	Late May, 2013
Marina Sediment Removal	Mid May, 2013	Late June, 2013

Zone 9:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late April, 2013
Ocean Debris Removal	In Progress	Late June, 2013
Island Debris Removal (Seven Island)	In Progress	Late May, 2013
Marsh Debris Removal (West Creek)	In Progress	Late May, 2013
Recreational Waterway Debris Removal	In Progress	Early May, 2013
Marina Debris Removal	Late April, 2013	Late May, 2013
Lagoon Debris Removal	Late April, 2013	Late May, 2013
Blocked Storm Water Outfall Sediment Removal	Early May, 2013	Late May, 2013
Marina Sediment Removal	Late May, 2013	Early June, 2013

Estimated Start and Completion Dates for Southern Region:

(Continued)

Zone 10:

Task	Estimated Start Date	Estimated Completion Date
Ocean Debris Removal	In Progress	Late May, 2013
Floating Debris Removal	In Progress	Late May, 2013
Marina Debris Removal	In Progress	Late May, 2013
Lagoon Sediment Removal	Late April, 2013	Late May, 2013
Brigantine Sediment Removal	Early May, 2013	Late May, 2013
Blocked Storm Water Outfall Sediment Removal	Early May, 2013	Late May, 2013
Marina Sediment Removal	Early May, 2013	Late May, 2013
DOT Channel Sediment Removal	Mid May, 2013	Late June, 2013

Zone 11A (Atlantic Coast):

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late May, 2013
Marsh Debris Removal	In Progress	Late May, 2013
Ocean Debris Removal	In Progress	Late June, 2013
Lagoons Debris Removal	In Progress	Late May, 2013
Marina Sediment Removal	Late April, 2013	Late June, 2013
Lagoon Sediment Removal	Late April, 2013	Late May, 2013
Marina Debris Removal	Early May, 2013	Late May, 2013
Blocked Storm Water Outfall Sediment Removal	Early May, 2013	Late May, 2013

Zone 11B (Delaware Bay):

Task	Estimated Start Date	Estimated Completion Date
Stream Debris Removal	In Progress	Late May, 2013
Floating Debris Removal	In Progress	Late May, 2013
Marsh Debris Removal	In Progress	Late May, 2013
Ocean Debris Removal	In Progress	Late June, 2013
Island Debris Removal	In Progress	Late May, 2013
Lagoon Sediment Removal	In Progress	Late April, 2013
Marina Debris Removal	In Progress	Late April, 2013
Blocked Storm Water Outfall Sediment Removal	In Progress	Late April, 2013
Marina Sediment Removal	Late April, 2013	Late May, 2013