



Agenda Date: 9/27/19
Agenda Item: 8E

STATE OF NEW JERSEY
Board of Public Utilities
44 South Clinton Avenue, 9th Floor
Post Office Box 350
Trenton, New Jersey 08625-0350
www.nj.gov/bpu/

CLEAN ENERGY

IN THE MATTER OF THE PETITION OF JJU SOLAR) ORDER
HOLDINGS, LLC (UNIVERSAL SUPPLY 28.08 KW))
FOR AN EXTENSION OF SOLAR RENEWABLE)
ENERGY CERTIFICATE (SREC) PURCHASE AND)
SALE AGREEMENT WITH ATLANTIC CITY ELECTRIC)
COMPANY ("ACE")) DOCKET NO. QO19070838

Parties of Record:

Stefanie A. Brand, Esq., Director, New Jersey Division of Rate Counsel
Laurie Masson, Infiniti Energy Services
Joe Umosella, JJU Solar Holdings. LLC
Philip Passanante, Esq., Atlantic City Electric Company

BY THE BOARD:

In this Order, the New Jersey Board of Public Utilities ("Board") considers the petition of Infiniti Energy Services ("Infiniti" or "Petitioner") on behalf of its customer JJU Solar Holdings¹ ("JJU"). Petitioner seeks an extension of time to complete a solar energy project ("Project") under JJU's Solar Renewable Energy Certificate ("SREC") long-term financing contract with Atlantic City Electric Company ("ACE").

On or about October 15, 2018, as a winning bidder in ACE's SREC II financing program,² JJU entered into an SREC Purchase and Sale Agreement ("PSA") with ACE for the SRECs from a 28.08 kw dc solar project ("Project").³ The Project is to be located on the roof of a commercial property at 590 S Egg Harbor Road, Hammonton, New Jersey ("Site") and is intended to be net metered.

¹ JJU Solar Holding LLC is the SREC Owner for a solar project bid into the EDC SREC II program by the petitioner and project developer Infinity Energy Services LLC proposed to be located at Universal Supply, a commercial property owned by United Realty.

² The second Electric Distribution Company ("EDC") SREC-based financing program ("SREC II") was approved by the Board by Order dated December 18, 2013 in Docket Number EO12090799.

³ There also a 25.2 kw Universal Supply project that is being considered by the Board Docket Number QO19070837.

JJU Solar had received an SREC Registration Program ("SRP") Registration Acceptance letter with a commitment length of 12 months on June 21, 2018. On June 11, 2019, the SRP Manager granted JJU a six month completion deadline extension to December 21, 2019. The SREC Agreement executed with ACE had a construction completion deadline of April 15, 2019. On April 2, 2019, JJU requested and on April 8, 2019 received from ACE a three month extension of the SREC PSA to July 15, 2019.

In support of its request for second extension of its PSA, Infiniti avers that on December 4, 2018, it received a letter from ACE that the interconnection request for its five projects totaling 280 kwdc required a reduction to projects at approximately 50 kw dc for engineering reasons. As a result, the two remaining projects had to be redesigned to meet ACE interconnection standards for the circuit. Additionally, Infiniti, which had not realized that the SRP extension granted in June did not automatically extend the PSA with ACE, began construction on July 15, 2019. This petition was filed one week later.⁴

Petitioner states that project construction has been completed; the site passed the Authority Having Jurisdiction ("AHJ") inspections and has received a Certificate of Approval from the municipality on August 20, 2019. Infiniti states that it is finalizing as-built drawings and once completed will submit the PTO application to ACE by the end of August. JJU respectfully requests extensions to October 15, 2019 in order to submit all necessary SRP as-built and PTO documentation to the SRP Team.

By letter dated July 17, 2019, ACE states that it has reviewed the petitioner's extension request and does not oppose the additional extension to complete this project.

DISCUSSION AND FINDINGS

In addressing Petitioner's request for an extension of time to complete pursuant to its SREC financing contract with ACE, the Board looks to its previous rulings under the SREC financing program. In reviewing such requests, the Board has looked first at whether the applicant could document significant progress toward completion of the project, and, second, whether the delay was unavoidable and unforeseeable at the time of the execution of the PSA. I/M/O Smart Energy Capital, LLC. – Extension Request for SREC Purchase Sale Agreement with JCP&L, BPU Dkt. No. EO12010081V, Order dated February 10, 2012; I/M/O Nautilus SWBOE – Extension Request for Solar Renewable Energy Certificate (SREC) Purchase Sale Agreement with Jersey Central Power and Light Company, BPU Dkt. No. EO13070687V, Order dated April 15, 2015; I/M/O Formosa Plastics, U.S.A. - Verified Petition For Emergent Relief To Extend Construction Deadline, BPU Dkt. No. QO19040444, Order dated June 12, 2019.

Applying the standard to the matter at hand, the Board notes that according to the petition, the DC portion of the installation has been completed and the AC portion is underway. In addition, the site has passed AHJ inspections and has received its Certificate of Approval from the municipality. Moreover, Petitioner states that it is finalizing the as-built drawing and that the PTO application was submitted to ACE at the end of August. The Board **FINDS** that Petitioner has demonstrated significant progress toward completion.

Turning to the second prong of the analysis, the Board looks at whether the cause of the delay was unavoidable and unforeseeable at the time JJU executed the PSA on October 15, 2018. The Board notes that Petitioner did not learn of the need to reduce the number and size of its

⁴ The Petition was filed on July 22, 2019.

projects until almost two months after it had signed the PSA. Petitioner was also obliged to redesign the two remaining systems including the subject to this petition as a result of the engineering concerns raised by ACE. The Board **FINDS** that the delays caused by the ACE interconnection approval process were unavoidable and unforeseeable at the time Petitioner entered into its PSA with ACE. The Board therefore **CONCLUDES** that Petitioner has met the Board's criteria for granting an extension and **GRANTS** Petitioner's request for a three month extension from the expiration of the current extension to complete the Project.


The effective date of this Order is October 7, 2019.

DATED: 9/27/19


BOARD OF PUBLIC UTILITIES
BY:



JOSEPH L. FIORDALISO
PRESIDENT



MARY-ANNA HOLDEN
COMMISSIONER




DIANNE SOLOMON
COMMISSIONER



UPENDRA J. CHIVUKULA
COMMISSIONER



ROBERT M. GORDON
COMMISSIONER

ATTEST: 
AIDA CAMACHO-WELCH
SECRETARY

I HEREBY CERTIFY that the within document is a true copy of the original in the files of the Board of Public Utilities.

IN THE MATTER OF JJU SOLAR HOLDINGS, LLC - VERIFIED PETITION FOR EMERGENT
RELIEF TO EXTEND CONSTRUCTION DEADLINE
DOCKET NO. QO19070838

SERVICE LIST

Joe Umosella
JJU Solar Holdings, LLC
45 Mill Street
Mays Landing, NJ 08330
Joe-umosella@intexmillwork.com

Laurie Masson
Infiniti Energy Services
2885 Route 9 N
Howell, NJ 07731
Laurie.Masson@infinitienergyservices.net

Emma Yao Xiao, Esq.
Department of Law & Public Safety
Division of Law
124 Halsey Street
Post Office Box 45029
Newark, NJ 07101-45029
emma.xiao@law.njoag.gov

Caroline Vachier, Esq.
Department of Law & Public Safety
Division of Law
124 Halsey Street
Post Office Box 45029
Newark, NJ 07101-45029
caroline.vachier@law.njoag.gov

Pamela Owens, Esq.
Department of Law & Public Safety
Division of Law
124 Halsey Street
Post Office Box 45029
Newark, NJ 07101-45029
pamela.owens@law.njoag.gov

Philip Passanante, Esq.
Atlantic Electric Company
500 N. Wakefield Drive
P.O. Box 6066
Newark, DE 19714-6066
philip.passanante@pepcoholdings.com

Stefanie A. Brand, Esq., Director
Division of Rate Counsel
140 East Front Street, 4th Floor
Post Office Box 003
Trenton, NJ 08625-0003
sbrand@rpa.nj.gov

Board of Public Utilities
44 South Clinton Avenue, 9th Floor
Post Office Box 350
Trenton, NJ 08625-0350

Paul Flanagan, Esq.
Executive Director
Paul.flanagan@bpu.nj.gov

Aida Camacho-Welch, Secretary
Board.secretary@bpu.nj.gov

Clean Energy

Sara Gibson-Bluhm, Director
sara.bluhm@bpu.nj.gov

Kelly Mooij
kelly.mooij@bpu.nj.gov

Scott Hunter
benjamin.hunter@bpu.nj.gov

Ron Jackson
Ronald.jackson@bpu.nj.gov

Counsel's Office

Rachel Boylan, Esq.
Rachel.boylan@bpu.nj.gov