

# Grantee: New Jersey

## Grant: B-13-DS-34-0001

### January 1, 2026 thru March 31, 2026 Performance

---

<b>Grant Number:</b> B-13-DS-34-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> New Jersey	<b>Contract End Date:</b> 09/30/2029	<b>Review by HUD:</b> Submitted - Await for Review
<b>Grant Award Amount:</b> \$4,174,429,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$4,174,429,000.00	<b>Estimated PI/RL Funds:</b> \$63,668,312.00	
<b>Total Budget:</b> \$4,238,097,312.00		

## Disasters:

### Declaration Number

FEMA-4086-NJ

## Narratives

### Disaster Damage:

#### Housing:

New Jersey's CDBG-DR Action Plan detailed the substantial damage that Superstorm Sandy caused to the State's housing sector. While damage from Superstorm Sandy occurred throughout the state, housing damage was particularly concentrated in communities bordering or near the Atlantic Ocean or the Hudson River. Many of these communities were flooded by Sandy's storm surge. FEMA Individual Assistance data as of March 12, 2013 reflected that the greatest concentrations of housing damage were located in the following counties: Atlantic (12%), Bergen (5%), Cape May (4%), Essex (2%), Hudson (6%), Middlesex (5%), Monmouth (16%), Ocean (35%) and Union (6%). Superstorm Sandy significantly affected both homeowner and rental properties. Based on FEMA Individual Assistance data effective March 12, 2013, approximately 40,500 owners' primary residences and over 15,600 rental units sustained "severe" or "major" damage according to classifications made by HUD. Moreover, many residences were "substantially damaged," meaning that damages exceed 50% of the homes pre-disaster value. In total, the FEMA data from March 12, 2013 indicated that 59,971 owner-occupied homes and 21,900 rental units sustained some level of physical damage from the storm. As referenced in the State's Action Plan, these figures likely underestimate the breadth of Superstorm Sandy's impact on the housing sector. The storm's impact on low- to moderate-income (LMI) households in New Jersey was particularly pronounced. FEMA Individual Assistance data as of March 12, 2013 demonstrated that of applicants who reported major or severe damage to their homes, 49% were LMI households. Moreover, 74% of renters that reported damage to their homes to FEMA were LMI households. While LMI households throughout the State were affected by the storm, the most impacted LMI households generally were within the counties with the greatest concentrations of damage, identified above.

#### Economic Development:

Superstorm Sandy devastated many businesses in New Jersey, causing substantial commercial property damage and short-term and longterm business operations losses. In addition to the physical damage Sandy caused to businesses themselves, widespread power outages resulted in inventory losses and working capital losses. Damage to public infrastructure such as roads, rail and bridges as well as compromised water utility systems and gas unavailability compounded those damages. This explains why data compiled soon after the storm suggested that businesses within 113 of New Jersey's 565 municipalities incurred a combined \$382,000,000 in commercial property losses and another \$63,900,000 in business interruption losses. While Superstorm Sandy caused damage across all state industries, some industries -- particularly the tourism industry -- were substantially affected. The storm also is estimated to have affected over 1,000,000 employees in New Jersey's workforce. Data compiled in the months after the storm indicates that approximately 138,000 workers filed unemployment claims in November 2012, the first full month after Superstorm Sandy. By comparison, unemployment claims in November 2011 totaled 54,444 claims.

#### Infrastructure:

Superstorm Sandy's storm surge and associated flooding extensively impacted New Jersey's infrastructure. Critical facilities and assets throughout the State were directly damaged. Sandy left nearly seventy percent of ratepayers statewide without electricity. Water and wastewater treatment facilities were unable to sustain operations. Roadways experienced significant damage from extensive flooding and sustained winds resulted in debris that made critical evacuation routes impassable. Rail and other public transit systems, which suspended operations in anticipation of the storm, were substantially damaged.

### Recovery Needs:

#### Housing:

New Jersey estimated in its Action Plan an unmet need in the housing sector totaling \$2,504,993,992. The State calculated that figure by adding estimated repair and replacement costs and estimated costs for required elevations to reach a total need figure. The State then subtracted funding provided from other sources such as private insurance, FEMA, and SBA, to reach the unmet need. As



stated in the Action Plan, this figure likely understates the extent of New Jersey’s housing needs.

**Economic:**

New Jersey estimated in its Action Plan an unmet need in the economic sector of \$1,727,813,413. The State calculated that figure by adding estimated commercial losses and business interruption losses to arrive at a total need figure. The State then subtracted funding provided from other sources, such as commercial insurance and SBA. As stated in the Action Plan, this figure does not account for long-term losses or systemic impacts to the State’s key economic base, notably the tourism and coastal real estate market. As a result, this figure likely understates the extent of New Jersey’s needs in the economic sector.

**Infrastructure:**

New Jersey estimated in its Action Plan an unmet need in the infrastructure sector of \$25,432,594,266. The State calculated that figure by adding estimated damage costs to needed hazard mitigation measures to arrive at a total need figure. The State then subtracted funding provided from other sources, such as FEMA Public Assistance. As stated in the Action Plan, these figures are preliminary and subject to change.

**Affirmatively Further Fair Housing:**

The State is committed to affirmatively further fair housing through its housing programs, following all applicable federal and state statutes and regulations, and enforcing fair housing laws. The State will ensure that housing assistance relating to Superstorm Sandy recovery is prioritized and allocated solely based on disaster-related need, without regard to race or ethnicity. Information relating to demographics of impacted communities will be utilized to ensure that assistance is accessible and reaches New Jerseyans in need. In support, the State, among other things, has stood up household assistance centers in each of the nine most impacted counties to assist residence and communities with recovery programs and the application process.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,236,386,632.67
<b>Total Budget</b>	\$0.00	\$4,236,386,632.67
<b>Total Obligated</b>	\$3,087,581.02	\$4,226,051,468.03
<b>Total Funds Drawdown</b>	\$20,606,600.61	\$3,891,439,116.82
<b>Program Funds Drawdown</b>	\$17,529,765.12	\$3,832,833,400.79
<b>Program Income Drawdown</b>	\$3,076,835.49	\$58,605,716.03
<b>Program Income Received</b>	\$3,245,484.68	\$66,025,717.76
<b>Total Funds Expended</b>	\$17,077,694.03	\$3,892,097,683.06
<b>HUD Identified Most Impacted and Distressed</b>	\$13,964,932.41	\$3,792,876,788.34
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Funds Expended**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
ABERDEEN TOWNSHIP	\$ 0.00	\$ 69,415.03
Barneget Township	\$ 0.00	\$ 38,718.83
Monmouth County Public Works	\$ 0.00	\$ 830,339.39
Moonachie Borough	\$ 0.00	\$ 857,407.05
Morris-Union Jointure Commission	\$ 0.00	\$ 622.00
NEPTUNE TWP	\$ 0.00	\$ 1,299,018.08
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$ 8,294,815.37	\$ 386,712,977.01
NEWARK HOUSING AUTHORITY	\$ 0.00	\$ 4,400,000.00
NJ Department of Community Affairs	\$ 0.00	\$ 0.00
New Brunswick City	\$ 0.00	\$ 166,340.76
New Jersey Department of Community Affairs	\$ 1,442,336.93	\$ 1,949,397,450.89
New Jersey Department of Health and Senior Services	\$ 600,690.42	\$ 2,904,661.94
Bay Head Borough	\$ 0.00	\$ 328,403.47
New Jersey Department of Transportation	\$ 0.00	\$ 67,568,075.02
New Jersey Economic Development Authority	\$ 116,156.96	\$ 391,285,838.05
New Jersey Housing Mortgage Finance Agency	\$ 1,992,986.81	\$ 779,402,069.20
New Jersey Institute of Technology	\$ 0.00	\$ 396,246.74
New Jersey Redevelopment Authority	\$ 0.00	\$ 3,652,849.03
New Milford Borough	\$ 0.00	\$ 19,436.87
New Providence BOE	\$ 0.00	\$ 1,179.77



Newark City	\$ 0.00	\$ 387,359.82
North Arlington Borough	\$ 0.00	\$ 48,933.48
North Bergen Township	\$ 0.00	\$ 58,399.67
Bayonne City	\$ 0.00	\$ 113,573.57
North Brunswick Township	\$ 0.00	\$ 51,481.09
North Wildwood City	\$ 0.00	\$ 0.00
OCEAN COUNTY	\$ 0.00	\$ 33,135,095.64
OCEAN TWP	\$ 0.00	\$ 515,621.41
OCEANPORT BOROUGH	\$ 0.00	\$ 865,934.18
Oakland Borough	\$ 0.00	\$ 18,005.00
Ocean City	\$ 0.00	\$ 595,407.33
Ocean Gate Borough	\$ 0.00	\$ 83,943.87
Ocean Township (Ocean)	\$ 0.00	\$ 0.00
Old Bridge BOE	\$ 0.00	\$ 68,532.42
Beach Haven Borough	\$ 0.00	\$ 5,000,000.00
Old Bridge Township	\$ 0.00	\$ 71,413.80
PLEASANTVILLE CITY	\$ 0.00	\$ 855,730.93
POINT PLEASANT BEACH BOE	\$ 0.00	\$ 383.05
POINT PLEASANT BOROUGH	\$ 0.00	\$ 270,946.26
Paramus Borough	\$ 0.00	\$ 151,509.70
Park Ridge Borough	\$ 0.00	\$ 16,699.73
Perth Amboy City	\$ 0.00	\$ 2,319,945.22
Pinelands Regional School District	\$ 0.00	\$ 84,208.00
Piscataway Township	\$ 0.00	\$ 343,021.79
Plainfield City	\$ 0.00	\$ 84,835.36
Belleville Township	\$ 0.00	\$ 1,572,539.78
Plumsted Township	\$ 0.00	\$ 3,878.54
Point Pleasant Beach Borough	\$ 0.00	\$ 664,964.74
Point Pleasant Borough BOE	\$ 0.00	\$ 623.87
RUMSON BOROUGH	\$ 0.00	\$ 797,519.69
Rahway Board Of Education	\$ 0.00	\$ 3,723.67
Rahway City	\$ 0.00	\$ 178,578.81
Ramsey Borough	\$ 0.00	\$ 52,444.39
Ridgefield Borough	\$ 0.00	\$ 12,582.88
Ridgefield Park Village	\$ 0.00	\$ 17,357.42
Ridgewood Village	\$ 0.00	\$ 145,037.55
Belmar Borough	\$ 0.00	\$ 5,788,415.16
River Edge Borough	\$ 0.00	\$ 19,783.76
Roselle Borough	\$ 0.00	\$ 42,117.69
Rowan University	\$ 0.00	\$ 695,191.88
Rutherford Borough	\$ 0.00	\$ 36,398.72
SEA BRIGHT	\$ 0.00	\$ 2,810,475.50
SEA BRIGHT BOROUGH	\$ 0.00	\$ 2,002,766.21
SEASIDE HEIGHTS BOROUGH BOE	\$ 0.00	\$ 200,000.00
SEASIDE PARK	\$ 0.00	\$ 2,755,885.94
SEASIDE PARK BOROUGH	\$ 0.00	\$ 208,189.15
SOMERS POINT CITY	\$ 0.00	\$ 793,941.98
Bergen County	\$ 0.00	\$ 202,474.72
SOUTH RIVER BOROUGH	\$ 0.00	\$ 200,709.05
STAFFORD TOWNSHIP	\$ 0.00	\$ 258,264.30
STAFFORD TOWNSHP	\$ 0.00	\$ 49,272.75
Sea Girt Borough	\$ 0.00	\$ 88,800.95
Sea Isle City	\$ 0.00	\$ 1,044,931.38
Seaside Heights Borough	\$ 0.00	\$ 7,754,682.41
Seaside Park BOE	\$ 0.00	\$ 15,405.15
Secaucus Town	\$ 0.00	\$ 164,385.16
Ship Bottom Borough	\$ 0.00	\$ 62,822.03

Shrewsbury Borough Office Of Emergency Management	\$ 0.00	\$ 66,810.74
Bergenfield Borough	\$ 0.00	\$ 28,262.45
South Amboy City	\$ 0.00	\$ 44,955.76
South River BOE	\$ 0.00	\$ 3,060.89
Spring Lake Borough	\$ 0.00	\$ 1,728,088.54
Springfield Township (Union)	\$ 0.00	\$ 62,838.88
Stone Harbor Borough	\$ 0.00	\$ 0.00
Summit City	\$ 0.00	\$ 92,343.78
Surf City Borough	\$ 0.00	\$ 38,671.99
TOMS RIVER	\$ 0.00	\$ 193,188.32
Teaneck Township	\$ 0.00	\$ 56,143.33
Toms River	\$ 0.00	\$ 35,926,962.09
Berkeley Township	\$ 0.00	\$ 687,433.98
Toms River Regional Schools	\$ 0.00	\$ 28,867,776.76
Trenton City	\$ 479,282.06	\$ 7,712,914.22
Tuckerton Borough	\$ 0.00	\$ 2,997,639.45
UNION BEACH BOROUGH	\$ 0.00	\$ 1,134,384.11
Union City	\$ 0.00	\$ 32,217.21
Union County	\$ 0.00	\$ 59,826.92
Union Township	\$ 0.00	\$ 175,036.47
University of Notre Dame	\$ 0.00	\$ 496,001.08
Upper Township	\$ 0.00	\$ 17,821.49
VENTNOR CITY	\$ 0.00	\$ 1,193,750.84
Borough of Tuckerton, Ocean County	\$ 0.00	\$ 19,061.25
WEST WILDWOOD BOROUGH	\$ 0.00	\$ 259.60
WOODBRIIDGE TWP	\$ 0.00	\$ 164,097.50
Washington Township (Bergen County)	\$ 0.00	\$ 14,276.75
Weehawken Township	\$ 0.00	\$ 93,721.59
West New York Town	\$ 0.00	\$ 34,243.26
Wildwood City	\$ 0.00	\$ 15,040,364.65
Wyckoff Township	\$ 0.00	\$ 39,004.56
Allentown	\$ 0.00	\$ 3,555.89
Bradley Beach Borough	\$ 0.00	\$ 96,296.45
Brigantine Public School	\$ 0.00	\$ 24,093.00
CITY OF CAPE MAY	\$ 0.00	\$ 1,753,000.00
Cape May County	\$ 0.00	\$ 78,534.97
Carlstadt Borough	\$ 0.00	\$ 3,316,975.63
Carteret Borough	\$ 0.00	\$ 66,315.25
City of Hoboken	\$ 0.00	\$ 1,116,543.85
Clark Township	\$ 0.00	\$ 56,677.48
Closter Borough	\$ 0.00	\$ 27,343.10
Cranford Township	\$ 0.00	\$ 57,177.35
Asbury Park City	\$ 0.00	\$ 1,353,771.45
DEAL BOROUGH	\$ 0.00	\$ 82,678.24
Department of Treasury	\$ 2,926,815.04	\$ 35,467,519.73
Downe Township	\$ 0.00	\$ 86,430.75
ESSEX COUNTY	\$ 0.00	\$ 303,394.09
Eagleswood Township	\$ 0.00	\$ 5,329.78
East Brunswick Township School District	\$ 0.00	\$ 14,761.32
East Orange City	\$ 0.00	\$ 1,081,320.00
Edgewater Borough	\$ 0.00	\$ 175,106.44
Edison Township	\$ 0.00	\$ 27,519.25
Egg Harbor City	\$ 0.00	\$ 403,071.71
Atlantic City	\$ 1,224,610.44	\$ 41,293,149.40
Egg Harbor Township	\$ 0.00	\$ 28,090.02
Elizabeth City	\$ 0.00	\$ 3,726,609.25
Emerson Borough	\$ 0.00	\$ 19,460.50



Fair Lawn Borough	\$ 0.00	\$ 60,127.97
Franklin Lakes Borough	\$ 0.00	\$ 14,200.04
Freehold Township	\$ 0.00	\$ 164,583.80
Garwood Borough	\$ 0.00	\$ 10,282.54
Glen Ridge Borough Township	\$ 0.00	\$ 44,664.37
HAMILTON TWP	\$ 0.00	\$ 106,925.32
HIGHLANDS BOROUGH	\$ 0.00	\$ 2,164,110.87
Atlantic County	\$ 0.00	\$ 350,703.65
Hackensack City	\$ 0.00	\$ 104,299.60
Harrison Town	\$ 0.00	\$ 27,486.61
Hasbrouck Heights Borough	\$ 0.00	\$ 32,754.25
Hillsdale Borough	\$ 0.00	\$ 16,560.94
Hillside Township BOE	\$ 0.00	\$ 1,773.94
Hoboken BOE	\$ 0.00	\$ 37,601.47
Hoboken City	\$ 0.00	\$ 305,631.31
Howell Township	\$ 0.00	\$ 328,964.23
Hudson County Roads & Public Property	\$ 0.00	\$ 465,810.65
Irvington Township	\$ 0.00	\$ 0.00
Atlantic Highlands Borough	\$ 0.00	\$ 44,123.40
Jackson Township	\$ 0.00	\$ 190,646.49
Jamesburg Borough	\$ 0.00	\$ 15,015.70
Jersey City	\$ 0.00	\$ 650,462.34
Jersey City Redevelopment Agency	\$ 0.00	\$ 5,004,163.00
KEANSBURG BOE	\$ 0.00	\$ 271,413.00
KEANSBURG BOROUGH	\$ 0.00	\$ 3,129,086.74
KEYPORT HISTORICAL SOCIETY	\$ 0.00	\$ 323,000.00
Kenilworth Borough	\$ 0.00	\$ 15,436.65
Keyport Borough	\$ 0.00	\$ 166,660.75
LACEY TWP	\$ 0.00	\$ 1,250,736.22
Avon by the Sea Borough	\$ 0.00	\$ 139,128.07
LAVALLETTE BOROUGH	\$ 0.00	\$ 998,793.46
LITTLE EGG HARBOR BOE	\$ 0.00	\$ 254,128.00
LITTLE EGG HARBOR TOWNSHIP	\$ 0.00	\$ 1,812,579.83
LITTLE FERRY BOROUGH	\$ 0.00	\$ 4,181,783.63
LITTLE SILVER BOROUGH	\$ 0.00	\$ 229,102.79
Lakehurst Borough	\$ 0.00	\$ 5,605.07
Lavallette Borough School District	\$ 0.00	\$ 63,000.00
Linden City	\$ 0.00	\$ 109,901.53
Linwood City	\$ 0.00	\$ 5,519.90
Loch Arbour Village	\$ 0.00	\$ 85,208.70
BRICK TOWNSHIP	\$ 0.00	\$ 7,675,644.69
Long Beach Township	\$ 0.00	\$ 598,091.41
Long Branch City	\$ 0.00	\$ 1,087,168.50
Long Branch Public Schools	\$ 0.00	\$ 10,031.36
Longport Borough	\$ 0.00	\$ 61,657.45
MANTOLOKING BOROUGH	\$ 0.00	\$ 602,490.86
MARGATE CITY	\$ 0.00	\$ 901,250.14
MONMOUTH BEACH BOROUGH	\$ 0.00	\$ 478,336.55
Mahwah Township	\$ 0.00	\$ 38,870.62
Manalapan Township	\$ 0.00	\$ 193,080.91
Manasquan Board Of Education	\$ 0.00	\$ 1,349.77
BRIGANTINE CITY	\$ 0.00	\$ 3,313,249.38
Manasquan Borough	\$ 0.00	\$ 584,847.08
Marlboro Township	\$ 0.00	\$ 229,744.46
Middle Township	\$ 0.00	\$ 18,715.32
Middlesex County	\$ 0.00	\$ 329,057.05
Middletown Township	\$ 0.00	\$ 1,601,936.01

Middletown Township Board of Education	\$ 0.00	\$ 5,855.00
Millburn Township	\$ 0.00	\$ 126,652.30
Millburn Township BOE	\$ 0.00	\$ 0.00
Milltown Borough	\$ 0.00	\$ 37,077.37
Monmouth County	\$ 0.00	\$ 94,401.41

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	52.75%	50.71%
Minimum Non Federal Match	\$ .00	\$ .00	\$ .00
Overall Benefit Amount	\$1,995,267,441.97	\$2,103,985,487.35	\$2,023,793,573.21
Limit on Public Services	\$626,164,350.00	\$261,822,120.95	\$259,285,087.63
Limit on Admin/Planning	\$834,885,800.00	\$247,562,428.07	\$226,782,741.01
Limit on Admin	\$208,721,450.00	\$211,232,269.30	\$200,142,718.31
Most Impacted and Distressed	\$3,339,543,200.00	\$4,151,405,759.42	\$3,792,876,788.34

## Overall Progress Narrative:

Overall Progress Narrative:  
Summary for First Quarter 2026 QPR:

The State of New Jersey (State), Department of Community Affairs (DCA), as the grantee of Community Development Block Grant-Disaster Recovery (CDBG-DR) funding allocated to New Jersey by the U.S. Department of Housing and Urban Development (HUD) for Superstorm Sandy (Sandy) recovery, has prepared this Quarterly Performance Report (QPR) addressing CDBG-DR funding and expenditures through the first quarter of 2026 (January through March).

This QPR illustrates that, through March 31, 2026, the State expended more than \$3.8B in CDBG-DR funds, and approximately \$58M in Program Income (PI). As of the first quarter of 2026, the total CDBG-DR expenditures for low-to-moderate (LMI) populations in New Jersey account for approximately 56.8 percent of the State's total CDBG-DR expenditures.

In the first quarter of 2026, the State submitted Action Plan Amendment 63, which is a non-substantial amendment, to HUD for review.

APA 63 modifies the Superstorm Sandy Action Plan to add \$500,000 to the Resilient NJ Program to continue efforts to conduct flood modeling for the State of New Jersey. Also, APA 63 transfers funds between the Clean Water and Drinking Water State Revolving Funds.

DCA's Division of Disaster Recovery and Mitigation (DRM) has and will continue to take meaningful actions to address significant disparities in housing needs while fostering and maintaining compliance with civil rights and fair housing laws. DRM has institutionalized in practice, and codified in policies and procedures, compliance with the fair housing tenets that were initially established under the Voluntary Compliance Agreement (VCA) enacted in 2015.

Those efforts included the opportunity made through the New Jersey Housing Mortgage and Finance Agency (NJHMFA) to provide grant assistance to public housing authorities and owners of federally assisted rental properties to repair damage from Superstorm Sandy; a targeted investment in special needs housing; and funding for thousands of units of affordable large multi-family housing. Additionally, the Sandy Tenant Based Rental Assistance (TBRA) Program served 1,788 renters while Housing Counseling Services (HCS) has served approximately



17,000 residents, both tenants and homeowners. HCS, through community-based and grassroot organizations, ensures that all citizens have access to civil rights and fair housing information. In addition, all programs and services make a commitment to serve those citizens with limited English proficiency and to diligently implement Section 3 hiring.

The following report highlights the State's continued progress in executing CDBG-DR recovery programs.

#### 1. HOUSING RECOVERY ACTIVITIES:

The RREM Program provides grants of up to \$150,000 to eligible, Sandy-impacted homeowners to reconstruct, repair, elevate or undertake mitigation measures for their storm-damaged primary homes. As of March 31, 2026, more than 7,000 participants in the RREM Program had completed construction. There are five projects in the construction phase. RREM has applied HUD-approved forgiveness to applicants who owed funding back to the Program for a reason that is eligible for forgiveness like bankruptcy, death, and foreclosure. The forgiveness policy also applies to low- to moderate-income applicants who have completed projects but received additional disaster recovery funds after execution of an award, up to a maximum of \$27,000. As of the first quarter 2026, the Program had notified 45 applicants that they must begin repayment, the amount that must be paid, and options for a payment plan. Next quarter, the Program will continue to assist applicants to complete their projects and continue notifying applicants of their obligation to repay their outstanding balance and options moving forward.

The Low-to-Moderate Income (LMI) Homeowner Rebuilding Program has no funded applicants remaining in construction. The LMI Program provided reconstruction, rehabilitation, elevation and mitigation assistance of up to \$150,000 to LMI homeowners whose primary residences were damaged by Superstorm Sandy, but who did not apply to the RREM Program. It also included a reserve of funding for owners of manufactured housing units/mobile homes to ensure that this group received needed assistance. As of March 31, 2026, 267 properties were funded and completed construction. The LMI Program has applied HUD-approved forgiveness to applicants who owed funds back to the Program for a reason that is eligible for forgiveness like bankruptcy, death, and foreclosure. The forgiveness policy also applies to applicants who have completed projects but received additional disaster recovery funds after execution of an award, up to a maximum of \$27,000. There are 32 applications where recapture is necessary, six of which have met the national objective. Next quarter, the Program anticipates notifying applicants of their obligation to repay their outstanding balance and options moving forward.

The Supplemental Fund is exclusively for homeowners in the above-mentioned RREM Program and LMI Program to help remove financial barriers preventing them from completing construction by providing reasonable and necessary funding to finish their project. As of March 31, 2026, 94 Supplemental Fund awards were in various stages of processing; this includes 86 in closeout.

Storm-impacted households are served through the Sandy Recovery Housing Counseling Program, which provides free HUD-certified housing guidance through community-based nonprofit housing counseling agencies on a wide array of issues, including foreclosure, homelessness prevention, budgeting, rental guidance, and utility help. As of March 31, 2026, approximately 17,000 Sandy-impacted households of low-to-moderate income have received housing counseling services through the program. In the first quarter of 2026, 12 storm-impacted households were served.

To assist Sandy-impacted homeowners who face frequent flooding, the State administered the Sandy Blue Acres Buyout Program in part with CDBG-DR funds.

Blue Acres helps New Jersey families in flood zones move out of harm's way and enhances community flood resiliency. All Sandy Blue Acres buyouts and demolitions are completed. With respect to CDBG-DR funds, the Program reports acquisition and demolition activities were undertaken for 213 properties in 13 municipalities (Keansburg, Linden, Manalapan, Manville, New Milford, Ocean Township, Old Bridge, Pemberton, Pleasantville, Rahway, Southampton, South River, and Woodbridge).

The State's largest affordable rental housing Sandy recovery initiative is the Fund for Restoration of Multifamily Housing (FRM) Program. All 85 FRM-funded projects have completed construction, creating more than 6,700 units. The State awarded \$30M in FRM funding to nine public housing authority projects, all of which have completed construction. During the first 90 days of lease-up for any FRM-funded project, developers had to prioritize Sandy-impacted households who applied.

All construction is complete on projects assisted by the Sandy Special Needs Housing Fund (SSNHF), which provided funding for permanent supportive rental housing units for special needs populations. Funds were awarded to 53 projects that created approximately 440 housing opportunities for individuals with special needs.

All projects funded through the Neighborhood Enhancement Program (NEP) completed construction and are occupied. The NEP provided no-interest loans to eligible developers to purchase and rehabilitate properties in counties most impacted by Sandy in an effort to return abandoned or blighted housing to viability. DCA awarded NEP loans to 42 projects, which resulted in 147 rental units and 37 homeowner units.

#### 1. ECONOMIC RECOVERY AND REVITALIZATION ACTIVITIES:

The Stronger NJ Business Loan Program, which provides loans of up to \$5M to storm-impacted businesses, approved loans for 122 businesses. As of the first quarter of 2026, 116 of these loans are fully disbursed.

The Stronger NJ Business Grant Program awarded grants of up to \$50,000 to 1,150 storm-affected businesses. The program is in the process of closing out.

The State also administers the Stronger NJ Neighborhood and Community Revitalization (NCR) Program, which invests in municipal projects through two (2) initiatives: The Streetscape Revitalization Program and the Development & Public Improvement Program (D&I):

1. The Streetscape Program consists of 19 unique construction-related projects. All projects are complete.

2. The D&I Program represents 19 construction-related projects. All projects are complete. One project had its agreement terminated by the New Jersey Economic Development Authority.

#### • INFRASTRUCTURE AND RESILIENCY ACTIVITIES

The extensive damage and power outages caused by Superstorm Sandy prompted the State to create the Energy Resilience Bank (ERB) to assist critical facilities such as hospitals, water treatment plants, and wastewater facilities with securing resilient energy technologies that will make them – and by extension, the communities they serve – less vulnerable to future severe weather events and other emergencies. Through the first quarter of 2026, 10 projects are complete

and two (2) projects are in construction.

The Flood Hazard Risk Reduction and Resiliency Grant Program consists of an infrastructure component to support communities with flood hazard risk reduction projects and an easement acquisition component to support Army Corps of Engineers flood protection projects on the shore. Eight infrastructure projects received awards. As of March 31, 2026, projects in Wildwood, Cape May County; Brigantine, Atlantic County; Little Ferry, Bergen County; and Belmar and Spring Lake in Monmouth County are complete. Field work and construction on the project in Atlantic City, Atlantic County is ongoing. Stone Harbor and North Wildwood in Cape May County are no longer pursuing their projects in light of cost increases. For the easement acquisition component, the State continued in the first quarter of 2026 to work with property owners on final compensation either through settlement negotiations or legal actions with counsel. There is one (1) infrastructure project needing easements for final design, all real estate rights necessary to construct the completed projects have been obtained and they have been constructed. The program has begun the acquisition process for the remaining coastal project and construction will begin in a few years.

The State is also administering two (2) projects developed through HUD's Rebuild By Design (RBD) competition: "Meadowlands Flood Protection Project" and "Resist, Delay, Store, Discharge Hudson River Project."

1. During the first quarter of 2026, the RBD Meadowlands Project Team:
  - Continued constructing the Liberty Street Pumping Station; and
  - Started construction of the East Riser Ditch Pumping Station Project in coordination with utilities, project area municipalities, and adjacent property owners.
  
2. During the first quarter of 2026, construction work continued on the flood resist project of RBD Hudson River, which includes Hoboken and parts of Jersey City and Weehawken. The work included construction of the Resist structure and involved excavation, installation of structural piles, and pouring of foundational concrete and wall concrete. Additional test pits were performed to locate subsurface conflicts that may exist with the structure. The construction phase of the Resist contract is expected to run until fall of 2027.

## 1. SUMMARY OF HURRICANE IDA RECOVERY ACTIVITIES

The State has been granted CDBG-DR funds for both Superstorm Sandy and Hurricane Ida, making the State eligible to use funds interchangeably for programs that benefit the overlapping most impacted and distressed (MID) areas of Bergen, Essex, Hudson, Middlesex, and Union counties. The State is using a portion of Superstorm Sandy CDBG-DR program funds to further support the programs created with Hurricane Ida CDBG-DR funds.

Blue Acres is a voluntary buyout and incentive program that acquires residential properties located in the floodway, floodplain, or other Disaster Risk Reduction Area (DRRA) to reduce the risk from future storm and climate change-driven flooding. As of the end of the first quarter of 2026, 101 households meet minimum program eligibility criteria, meaning they are located within HUD and State most impacted and distressed (MID) areas and have been income qualified. Of these, 70 households have received preliminary approval by DCA for a CDBG-DR-funded buyout and have active Blue Acres case management support. Scoping and technical work advanced for all approved applicants, while Tiered environmental review work continued at the property level. During

property owners received initial or revised offers. Ten property owners accepted the offer they received in this quarter or towards the end of the prior quarter. By the first quarter's end, 33 homeowners – 26 low-moderate income (LMI) households and 7 non-LMI households – had accepted offers and were in the purchase agreement or closing phases. Six property owners closed title in the first quarter of 2026, including 4 LMI households and 2 non-LMI households. Also, in the first quarter, Blue Acres submitted additional applications to DCA for eligibility review to prepare for potential new funding or program attrition.

The Homeowner Assistance and Recovery Program (HARP) provides grants for activities necessary to restore homes damaged by Hurricane Ida, including rehabilitation, reconstruction, elevation, and/or other mitigation activities. In the first quarter of 2026, HARP surpassed 200 grant awards executed, and more than 12 projects have successfully completed construction and closed out of the Program. In total, HARP has about 650 active applicants, the remainder of whom are obtaining licensed contractor quotes. Next quarter, grant awards, construction, and closeouts will continue. Given the warmer weather, an increase of projects reaching construction completion and closing out of HARP is anticipated. HARP reimbursement policies are being drafted with an application expected by the end of the year based on funding availability.

The Statewide Housing Mitigation Strategy Tool will assess the housing stock in disaster-impacted and at-risk areas that includes such components as taking inventory of housing by type, risk, accessibility, and other components needed to understand community and regional residential vulnerabilities. Over the first quarter of 2026, the program enabled coordination between various State departments and universities to begin development of a unified disaster mapping tool. House elevation mapping continues and to date has determined home elevation status on 175,000 NJ homes using AI analytics and Google street view imaging.

### 1. SECTION 3

DCA continues to make the following efforts to help meet its Section 3 goals:

- Ensure that Section 3 requirements are outlined in all applicable contracts and subrecipient agreements.
- Build the capacity of stakeholders, including subrecipients and contractors, to meet Section 3 standards through technical assistance, tools, and guidance.
- Utilize a Section 3 coordinator who manages, supports, and facilitates an effective Section 3 program, and who can effectively communicate program requirements to stakeholders.
- Engage in strategies to attract Section 3 businesses and provide Section 3 information to contractors interested in contracting with DRM.

DCA reports Section 3 accomplishments in the Disaster Recovery Grant Reporting system. Recovery programs implemented by DCA and its subrecipients incorporate uniform best practices of construction standards for all construction contractors performing work in all relevant jurisdictions. As required in 2 CFR 200.321, DCA is taking all necessary steps to ensure that minority-owned businesses and women-owned business enterprises are used when possible.

## Project Summary

### Project #, Project Title

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$2,341,129,000.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
S01AdmnR1, Admin	\$0.00	\$57,698,631.40	\$57,698,631.40
S01AdmnR2, Admin	\$0.00	\$20,481,854.38	\$20,481,854.38
S01AdmnR3, Admin	\$0.00	\$39,689,779.48	\$39,689,779.48
S01AdmnR3E, Admin	\$0.00	\$12,713,031.51	\$12,713,031.51
S01AdmnR4, Admin	\$0.00	\$11,550,807.67	\$11,550,807.67
S01AdmnR5, Admin	\$0.00	\$3,975,064.39	\$3,975,064.39
S01AdmnR5E, Admin	\$1,207,276.72	\$65,123,100.47	\$54,033,549.48
S01AdmnRBDR3, RBD Administration	\$0.00	\$0.00	\$0.00
S01AdmnRBDR5, RBD Administration	\$0.00	\$0.00	\$0.00
S01EconRevR1, Economic Revitalization	\$0.00	\$110,412,672.55	\$110,412,672.55
S01EconRevR2, Economic Revitalization	\$0.00	\$29,148,478.27	\$29,148,478.27
S01EconRevR3, Economic Revitalization	\$0.00	\$70,802,812.32	\$70,802,812.32
S01EconRevR3E, Economic Revitalization	\$0.00	\$16,974,984.10	\$16,974,984.10
S01EconRevR4, Economic Revitalization	\$0.00	\$25,114,108.58	\$25,114,108.58
S01EconRevR5, Economic Revitalization	\$0.00	\$0.57	\$0.57
S01EconRevR5E, Economic Revitalization	\$1,834.40	\$21,874,567.14	\$19,812,481.79
S01GovEntR1, Support For Governmental Entities	\$0.00	\$55,909,439.27	\$55,909,439.27
S01GovEntR2, Support For Governmental Entities	\$0.00	\$36,394,201.91	\$36,394,201.91
S01GovEntR3, Support For Governmental Entities	\$0.00	\$50,798,162.21	\$50,798,162.21
S01GovEntR4, Support For Governmental Entities	\$0.00	\$371,547.05	\$371,547.05
S01GovEntR5, Support For Governmental Entities	\$0.00	\$0.00	\$0.00
S01HmHsgR1, Homeowner Housing	\$0.00	\$601,087,395.87	\$601,087,395.87
S01HmHsgR2, Homeowner Housing	\$0.00	\$354,978,230.86	\$354,978,230.86
S01HmHsgR3, Homeowner Housing	\$0.00	\$453,653,647.84	\$453,653,647.84
S01HmHsgR3E, Homeowner Housing	\$0.00	\$146,863,081.26	\$138,995,553.80
S01HmHsgR4, Homeowner Housing	\$0.00	\$1,044,934.61	\$1,044,934.61
S01HmHsgR5, Homeowner Housing	(\$148,678.77)	\$2,337,408.84	\$2,009,364.98
S01HmHsgR5E, Homeowner Housing	\$1,526,831.72	\$122,319,565.75	\$88,951,249.14
S01InfrastructureR1, Infrastructure	\$0.00	\$24,163,793.74	\$24,163,793.74
S01InfrastructureR2, Infrastructure	\$0.00	\$3,377,580.91	\$3,377,580.91
S01InfrastructureR3, Infrastructure	\$0.00	\$71,004,299.58	\$71,004,299.58
S01InfrastructureR3E, Infrastructure	\$2,243,693.62	\$166,478,403.80	\$155,026,224.46
S01InfrastructureR4, Infrastructure	\$0.00	\$52,269,194.08	\$52,269,194.08
S01InfrastructureR5, Infrastructure	\$0.00	\$4,327,999.75	\$4,327,999.75
S01InfrastructureR5E, Infrastructure	\$7,014,745.89	\$186,699,764.87	\$127,385,694.47
S01InfrastructureRLFR5E, Infrastructure (RLF)	\$0.00	\$0.00	\$0.00
S01PlanningR1, Planning	\$0.00	\$4,101,349.26	\$4,101,349.26
S01PlanningR2, Planning	\$0.00	\$1,223,571.51	\$1,223,571.51
S01PlanningR3, Planning	\$0.00	\$3,813,572.45	\$3,813,572.45
S01PlanningR4, Planning	\$0.00	\$3,388,664.74	\$3,388,664.74
S01PlanningR5, Planning	\$0.00	\$4,988,156.82	\$4,988,156.82
S01PlanningR5E, Planning	\$293,230.41	\$15,429,891.13	\$6,845,298.97



S01RebByDesR3, Rebuild By Design	\$2,711.00	\$63,349,527.57	\$45,398,855.22
S01RebByDesR4, Rebuild By Design	\$47,757.50	\$47,307,985.71	\$46,423,410.58
S01RebByDesR5, Rebuild By Design	\$5,332,190.07	\$356,415,261.39	\$124,212,443.75
S01RentHsgR1, Rental Housing	\$0.00	\$147,809,950.55	\$147,809,950.55
S01RentHsgR2, Rental Housing	\$0.00	\$53,695,978.39	\$53,695,978.39
S01RentHsgR3, Rental Housing	\$0.00	\$177,558,920.52	\$173,870,376.25
S01RentHsgR3E, Rental Housing	\$0.00	\$128,353,056.22	\$127,166,686.35
S01RentHsgR4, Rental Housing	\$0.00	\$16,017,938.38	\$16,017,938.38
S01RentHsgR5, Rental Housing	\$0.00	\$9,547,824.64	\$9,547,824.64
S01RentHsgR5E, Rental Housing	\$824.31	\$341,538,131.48	\$327,553,463.98
S01SupSrvsR1, Supportive Services	\$0.00	\$5,052,767.36	\$5,052,767.36
S01SupSrvsR2, Supportive Services	\$0.00	\$700,103.77	\$700,103.77
S01SupSrvsR3, Supportive Services	\$0.00	\$10,176,596.96	\$10,176,596.96
S01SupSrvsR4, Supportive Services	\$0.00	\$12,805,139.18	\$12,805,139.18
S01SupSrvsR5, Supportive Services	\$0.00	\$8,683,710.66	\$8,683,710.66
S01SupSrvsR5E, Supportive Services	\$7,348.25	\$6,500,668.28	\$5,200,770.00
Test, Test	\$0.00	\$0.00	\$0.00

## Activities

**Project # / S01AdmnR5E / Admin**



**Grantee Activity Number: ADMIN-DCA-HMGP PD-R5E**  
**Activity Title: DCA ADMINISTRATION HMGP PD R5E**

**Activity Type:**

Administration

**Project Number:**

S01AdmnR5E

**Projected Start Date:**

01/01/2022

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Cancelled

**Project Title:**

Admin

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

\$0.00

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

New Jersey Department of Community Affairs

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$75,682.43

**Activity Description:**

HMGP PD ADMIN

**Location Description:**

Trenton, NJ 08625

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: ADMIN-DCA-HMGP-R5E**  
**Activity Title: DCA ADMINISTRATION HMGP R5E**

**Activity Type:**

Administration

**Project Number:**

S01AdmnR5E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Cancelled

**Project Title:**

Admin

**Projected End Date:**

06/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

NJ Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

\$0.00

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

NJ Department of Community Affairs

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$176,493.88

**Activity Description:**

HMGP Preaward Admin

**Location Description:**

Trenton, NJ 08625

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: ADMIN-DCA-IDA-R5E**  
**Activity Title: DCA ADMINISTRATION IDA R5E**

**Activity Type:**

Administration

**Project Number:**

S01AdmnR5E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Trenton City

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$13,500,000.00

**Total Budget**

\$0.00 \$13,500,000.00

**Total Obligated**

\$0.00 \$13,500,000.00

**Total Funds Drawdown**

\$528,885.51 \$7,712,750.22

**Program Funds Drawdown**

\$528,885.51 \$7,712,750.22

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$479,282.06 \$7,712,914.22

Trenton City

\$479,282.06 \$7,712,914.22

**Most Impacted and Distressed Expended**

\$420,986.03 \$7,487,935.74

**Activity Description:**

Administrative costs for new IDA activity.

**Location Description:**

**Activity Progress Narrative:**

Administrative costs for interchangeability and the Ida Grant.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: ADMIN-DCA-R5E**  
**Activity Title: DCA ADMINISTRATION R5E**

**Activity Type:**

Administration

**Project Number:**

S01AdmnR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Health and Senior

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,866,298.48
<b>Total Budget</b>	\$0.00	\$5,866,298.48
<b>Total Obligated</b>	\$0.00	\$51,535,633.84
<b>Total Funds Drawdown</b>	\$678,391.21	\$46,233,332.63
<b>Program Funds Drawdown</b>	\$678,391.21	\$46,233,332.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$600,690.42	\$46,234,334.63
New Jersey Department of Community Affairs	\$0.00	\$43,817,236.94
New Jersey Department of Health and Senior Services	\$600,690.42	\$2,417,097.69
<b>Most Impacted and Distressed Expended</b>	\$527,941.01	\$44,932,484.69

**Activity Description:**

Funding for the operating costs associated with day-to-day management of CDBG-DR programs.

**Location Description:**

101 S. Broad Street, Trenton, Mercer County, New Jersey, 08625

**Activity Progress Narrative:**

This activity was established to report administrative expenditures which includes 1) Finance and administrative personnel, 2) professional services, 3) personnel supporting policy and program implementation, 4) IT expenditures for grant and financial management, and 5) audit work performed by various firms. This quarter 600,690.42 was expended for program related activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01EconRevR5E / Economic Revitalization**

**Grantee Activity Number: NCR-EDA-STREETSCAPE/D&I INFRA-LMI-R5E**  
**Activity Title: RECONSTRUCTION/REHABILITATION OF PUBLIC FACILI**  
**R5E**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01EconRevR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Revitalization

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Economic Development Authority

**Overall**

	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$730,077.24
<b>Total Budget</b>	\$0.00	\$730,077.24
<b>Total Obligated</b>	\$0.00	\$898,107.98
<b>Total Funds Drawdown</b>	\$964.80	\$882,618.78
<b>Program Funds Drawdown</b>	\$964.80	\$882,618.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$964.80	\$882,618.78
New Jersey Economic Development Authority	\$964.80	\$882,618.78
<b>Most Impacted and Distressed Expended</b>	\$964.80	\$882,618.78

**Activity Description:**

The EDA will utilize CDBG-DR funds to support main street revitalization projects in order to advance the recovery of economic activity in the commercial corridors of storm-impacted communities. The program will offer financial assistance to support improvements such as streetscapes, lighting sidewalks, facade, code-related and other physical upgrades to commercial areas with an urgent need of such assistance.

**Location Description:**

Counties: Atlantic, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

The Streetscape Program consists of 19 construction projects. As of the end of this quarter, all projects are complete. To date, 16.03 million has been disbursed. The D and I Program consists of 19 construction projects, 18 of which are complete. One project has had their Agreement terminated by the EDA. To date, 47.57 million has been disbursed. This quarter, 964.80 was expended in support of the program.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: SBL-EDA-LMI-R5E

### Activity Title: DIRECT LOANS FOR SMALL BUSINESSES EDA LMI R5E

**Activity Type:**

Econ. development or recovery activity that creates/retains

**Project Number:**

S01EconRevR5E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Revitalization

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Economic Development Authority

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

(\$125,791.61) (\$5,260,732.26)

**Total Budget**

(\$125,791.61) (\$5,260,732.26)

**Total Obligated**

(\$125,791.61) \$1,744,633.66

**Total Funds Drawdown**

\$5,706.11 \$994,870.19

**Program Funds Drawdown**

\$869.60 \$693,309.68

**Program Income Drawdown**

\$4,836.51 \$301,560.51

**Program Income Received**

\$88,865.96 \$6,616,444.02

**Total Funds Expended**

\$5,706.11 \$994,870.19

New Jersey Economic Development Authority

\$5,706.11 \$994,870.19

**Most Impacted and Distressed Expended**

\$5,706.11 \$961,151.19

**Activity Description:**

To assist impacted small businesses in New Jersey in the short term, NJEDA will offer access to capital through low-cost loans to credit-worthy businesses. The products offered will be in the form of direct loans to businesses through NJEDA. The loans are intended to assist businesses that suffered physical damage as a result of Superstorm Sandy as well as spur economic revitalization by providing funding for expansion and business relocation into storm-impacted areas.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

The Stronger NJ Business Loan Program has approved 122 applications cumulatively totaling 87,211,166.26 in assistance to businesses throughout the State. Overall, the approved applicants have received award disbursements totaling 84,494,857.59. Of the approved applications, 116 are considered fully disbursed. This quarter, 869.60 was expended in support of the program and Program Income was receipted in the amount of 88,865.96 and expended for 4,836.51.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	43/43

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	101/0	0/0	101/101	100.00
# of Permanent	0	0	0	214/0	0/0	214/214	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Anticipated Program Income	\$1,046,192.84
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: SBL-EDA-UN-R5E

### Activity Title: DIRECT LOANS FOR SMALL BUSINESSES EDA UN R5E

**Activity Type:**

Econ. development or recovery activity that creates/retains

**Project Number:**

S01EconRevR5E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Revitalization

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Economic Development Authority

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026****To Date**

(\$1,048,240.93)

(\$18,343,530.04)

**Total Budget**

(\$1,048,240.93)

(\$18,343,530.04)

**Total Obligated**

\$0.00

\$2,725,310.17

**Total Funds Drawdown**

\$0.00

\$2,725,310.17

**Program Funds Drawdown**

\$0.00

\$2,640,323.84

**Program Income Drawdown**

\$0.00

\$84,986.33

**Program Income Received**

\$1,770,384.51

\$26,390,317.48

**Total Funds Expended**

\$0.00

\$2,725,310.17

New Jersey Economic Development Authority

\$0.00

\$2,725,310.17

**Most Impacted and Distressed Expended**

\$0.00

\$2,725,310.17

**Activity Description:**

To assist impacted small businesses in New Jersey in the short term, NJEDA will offer access to capital through low-cost loans to credit-worthy businesses. The products offered will be in the form of direct loans to businesses through NJEDA. The loans are intended to assist businesses that suffered physical damage as a result of Superstorm Sandy as well as spur economic revitalization by providing funding for expansion and business relocation into storm-impacted areas.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

The Stronger NJ Business Loan Program has approved 122 applications cumulatively totaling 87,211,166.26 in assistance to businesses throughout the State. Overall, the approved applicants have received award disbursements totaling 84,494,857.59. Of the approved applications, 116 are considered fully disbursed. This quarter Program Income was receipted in the amount of 1,770,384.51.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	73/73

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	249/249	0.00
# of Permanent	0	0	0	0/0	0/0	753/753	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Anticipated Program Income	\$4,137,371.98
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** S01HmHsgR1 / Homeowner Housing



**Grantee Activity Number: HRP-DCA-LMI-R1**  
**Activity Title: HOUSING RESETTLEMENT PROGRAM DCA LMI R1**

**Activity Type:**  
Residential Location Incentive Grants - (Waiver only)  
**Project Number:**  
S01HmHsgR1  
**Projected Start Date:**  
05/12/2013  
**Benefit Type:**  
Direct ( HouseHold )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way  
**Project Title:**  
Homeowner Housing  
**Projected End Date:**  
09/30/2029  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	(\$8,613.99)	\$79,245,988.80
<b>Total Budget</b>	(\$8,613.99)	\$79,245,988.80
<b>Total Obligated</b>	(\$8,613.99)	\$79,245,988.80
<b>Total Funds Drawdown</b>	(\$8,613.99)	\$79,245,988.80
<b>Program Funds Drawdown</b>	(\$8,613.99)	\$79,245,988.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$8,613.99)	\$79,245,988.80
New Jersey Department of Community Affairs	(\$8,613.99)	\$79,245,988.80
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$79,256,514.94

**Activity Description:**

Many Sandy-impacted homeowner had significant property damage to their residences and have suffered diminished property values. Moreover, some homeowners whose residences were substantially damaged by the storm will be required to elevate their residences. Additionally, with the passage of the Biggert-Waters Flood Insurance Act, flood insurance premiums for many are likely to rise, particularly for residences not above FEMA’s base flood elevation. All of these costs threaten to force homeowners, and particularly LMI households, to leave their communities. The Homeowner Resettlement program is targeted to alleviate some of the pressures facing homeowners impacted by Superstorm Sandy.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

Voucher Revisions and Expense Modifications were made for Resettlement credits in RREM-DCA-UN-R1 in order to put credits correctly into HRP from RREM



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: HRP-DCA-UN-R1

### Activity Title: HOUSING RESETTLEMENT PROGRAM DCA UN R1

**Activity Type:**

Residential Location Incentive Grants - (Waiver only)

**Project Number:**

S01HmHsgR1

**Projected Start Date:**

05/12/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

09/30/2029

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026****To Date**

(\$100.00)

\$117,048,657.32

**Total Budget**

(\$100.00)

\$117,048,657.32

**Total Obligated**

(\$100.00)

\$117,048,657.32

**Total Funds Drawdown**

(\$100.00)

\$117,048,657.32

**Program Funds Drawdown**

(\$100.00)

\$117,048,657.32

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

(\$100.00)

\$117,048,657.32

New Jersey Department of Community Affairs

(\$100.00)

\$117,048,657.32

**Most Impacted and Distressed Expended**

\$0.00

\$117,049,857.32

**Activity Description:**

Many Sandy-impacted homeowner had significant property damage to their residences and have suffered diminished property values. Moreover, some homeowners whose residences were substantially damaged by the storm will be required to elevate their residences. Additionally, with the passage of the Biggert-Waters Flood Insurance Act, flood insurance premiums for many are likely to rise, particularly for residences not above FEMA's base flood elevation. All of these costs threaten to force homeowners, and particularly LMI households, to leave their communities. The Homeowner Resettlement program is targeted to alleviate some of the pressures facing homeowners impacted by Superstorm Sandy.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

Voucher Revisions and Expense Modifications were made for Resettlement credits in RREM-DCA-UN-R1 in order to put credits correctly into HRP from RREM.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: RREM-DCA-LMI-R1

### Activity Title: RREM DCA LMI R1

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR1

**Projected Start Date:**

05/12/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

09/30/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$8,613.99	\$225,104,498.14
<b>Total Budget</b>	\$8,613.99	\$225,104,498.14
<b>Total Obligated</b>	\$8,613.99	\$225,104,498.14
<b>Total Funds Drawdown</b>	\$8,613.99	\$225,104,498.14
<b>Program Funds Drawdown</b>	\$8,613.99	\$225,104,498.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,613.99	\$225,104,498.14
New Jersey Department of Community Affairs	\$8,613.99	\$225,104,498.14
<b>Most Impacted and Distressed Expended</b>	\$8,613.99	\$225,102,526.20

**Activity Description:**

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

This activity is debited as one of the steps to process Resettlement credits.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Elevated Structures</b>	0	0/0
<b># of Properties</b>	0	0/0



# of Substantially Rehabilitated 0 0/0

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: RREM-DCA-UN-R1

## Activity Title: RREM DCA UN R1

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
S01HmHsgR1

**Projected Start Date:**  
05/12/2013

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Homeowner Housing

**Projected End Date:**  
09/30/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**  
New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$100.00	\$179,688,251.61
<b>Total Budget</b>	\$100.00	\$179,688,251.61
<b>Total Obligated</b>	\$100.00	\$179,688,251.61
<b>Total Funds Drawdown</b>	\$100.00	\$179,688,251.61
<b>Program Funds Drawdown</b>	\$100.00	\$179,688,251.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$100.00	\$179,688,251.61
New Jersey Department of Community Affairs	\$100.00	\$179,688,251.61
<b>Most Impacted and Distressed Expended</b>	\$100.00	\$179,677,101.61

### Activity Description:

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

### Location Description:

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

### Activity Progress Narrative:

This activity is debited as one of the steps to process Resettlement credits.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Elevated Structures</b>	0	0/0
<b># of Properties</b>	0	0/0



# of Substantially Rehabilitated 0 0/0

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01HmHsgR3E / Homeowner Housing**



## Grantee Activity Number: RREM-DCA-LMI-R3E

### Activity Title: RREM DCA LMI R3E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR3E

**Projected Start Date:**

06/01/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

12/15/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026**

**To Date**

(\$102,144.68)

\$432,343.86

**Total Budget**

(\$102,144.68)

\$432,343.86

**Total Obligated**

(\$102,144.68)

\$39,583,928.62

**Total Funds Drawdown**

\$0.00

\$35,499,313.88

**Program Funds Drawdown**

\$0.00

\$34,116,329.86

**Program Income Drawdown**

\$0.00

\$1,382,984.02

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$35,499,313.88

New Jersey Department of Community Affairs

\$0.00

\$35,499,313.88

**Most Impacted and Distressed Expended**

\$0.00

\$35,499,313.88

**Activity Description:**

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



<b># of Elevated Structures</b>	0	0/0
<b># of Properties</b>	0	0/0
<b># of Substantially Rehabilitated</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

### Beneficiaries Performance Measures

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/0	0
<b># Owner</b>	0	0	0	0/0	0/0	0/0	0

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

	<b>Amount</b>
Anticipated Program Income	\$1,382,984.02
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: RREM-DCA-UN-R3E

### Activity Title: RREM DCA UN R3E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR3E

**Projected Start Date:**

06/01/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

12/15/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

(\$997,374.00) \$6,885,942.43

**Total Budget**

(\$997,374.00) \$6,885,942.43

**Total Obligated**

(\$997,374.00) \$51,599,448.47

**Total Funds Drawdown**

\$0.00 \$50,850,211.73

**Program Funds Drawdown**

\$0.00 \$49,757,714.73

**Program Income Drawdown**

\$0.00 \$1,092,497.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$50,850,211.73

New Jersey Department of Community Affairs

\$0.00 \$50,850,211.73

**Most Impacted and Distressed Expended**

\$0.00 \$50,850,211.73

**Activity Description:**

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of Elevated Structures	0	0/0
# of Properties	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Anticipated Program Income	\$1,092,497.00
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01HmHsgR5 / Homeowner Housing**



**Grantee Activity Number: HRB-DCA-LMI-R5**  
**Activity Title: HOMEOWNER REBUILDING PROGRAM DCA LMI R5**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 S01HmHsgR5  
**Projected Start Date:**  
 06/26/2017  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Homeowner Housing  
**Projected End Date:**  
 06/26/2019  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$122,238.59
<b>Total Budget</b>	\$0.00	\$122,238.59
<b>Total Obligated</b>	\$0.00	\$122,238.59
<b>Total Funds Drawdown</b>	(\$49,883.81)	\$72,354.78
<b>Program Funds Drawdown</b>	(\$49,883.81)	\$72,354.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$122,238.59
New Jersey Department of Community Affairs	\$0.00	\$122,238.59
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$122,238.59

**Activity Description:**

Funds will target LMI households that may have been eligible for RREM assistance but did not submit an application during the RREM application period.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

Current Quarter Drawn corrected in April 2026.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: RREM-DCA-LMI-R5

### Activity Title: RREM DCA LMI R5

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR5

**Projected Start Date:**

06/26/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Housing

**Projected End Date:**

06/26/2019

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$887,583.59

**Total Budget**

\$0.00 \$887,583.59

**Total Obligated**

\$0.00 \$887,583.59

**Total Funds Drawdown**

(\$98,794.96) \$788,788.63

**Program Funds Drawdown**

(\$98,794.96) \$648,338.44

**Program Income Drawdown**

\$0.00 \$140,450.19

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$887,583.59

New Jersey Department of Community Affairs

\$0.00 \$887,583.59

**Most Impacted and Distressed Expended**

\$0.00 \$887,583.59

**Activity Description:**

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

Current Quarter Drawn corrected in DRGR in April 2026.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

Anticipated Program Income

**Amount**

\$140,450.19

Total Other Funding Sources

\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

**Project # /** S01HmHsgR5E / Homeowner Housing

**Grantee Activity Number: HRB-DCA-LMI-R5E**  
**Activity Title: HOMEOWNER REBUILDING PROGRAM DCA LMIR5E**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 S01HmHsgR5E  
**Projected Start Date:**  
 06/25/2017  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Homeowner Housing  
**Projected End Date:**  
 12/15/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	(\$4,031,731.01)
<b>Total Budget</b>	\$0.00	(\$4,031,731.01)
<b>Total Obligated</b>	\$0.00	\$8,137,026.99
<b>Total Funds Drawdown</b>	\$530.00	\$7,475,230.61
<b>Program Funds Drawdown</b>	\$530.00	\$7,418,596.62
<b>Program Income Drawdown</b>	\$0.00	\$56,633.99
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$49,353.81)	\$7,425,346.80
New Jersey Department of Community Affairs	(\$49,353.81)	\$7,425,346.80
<b>Most Impacted and Distressed Expended</b>	(\$49,353.81)	\$7,425,337.44

**Activity Description:**

Funds will target LMI households that may have been eligible for RREM assistance but did not submit an application during the RREM application period.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

Voucher Revision to decrease CDBG Drawn completed in DRGR in April 2026. This quarter, the Low to Moderate Income (LMI) Home Repair Program has no funded applicants remaining in construction. To date, 267 properties were funded and completed construction. The Program has applied HUD approved forgiveness to LMI applicants that owed funds back to the Program for a reason that is eligible for forgiveness like bankruptcy, death, foreclosure, and additional funds from other sources after signing an award not to exceed \$27,000. There are 32 applications where recapture is necessary, 6 of which have met the national objective. Next quarter, the Program anticipates notifying applicants of their obligation to repay of their their outstanding balance and options moving forward.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		212/275	
# of Properties	0		267/275	
# of Substantially Rehabilitated	0		144/275	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		267/275	
# of Singlefamily Units	0		267/275	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	182/180	87/120	269/300	100.00
# Owner	0	0	0	182/180	87/120	269/300	100.00

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

	Amount
Anticipated Program Income	\$26,633.99
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: IBAB-DEP-LMI-BUY-R5E

### Activity Title: I BLUE ACRES BUYOUT LMI R5E

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

12/31/2022

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

06/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$6,005,160.00

**Total Budget**

\$0.00 \$6,005,160.00

**Total Obligated**

\$0.00 \$6,005,160.00

**Total Funds Drawdown**

\$18,126.00 \$37,343.65

**Program Funds Drawdown**

\$18,126.00 \$37,343.65

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$37,343.65

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$0.00 \$37,343.65

**Most Impacted and Distressed Expended**

\$0.00 \$37,343.65

**Activity Description:**

Blue Acres is a voluntary buyout and incentive program that will be administered by DEP. Buyouts are acquisitions of properties located in a floodway, floodplain, or other disaster risk reduction area that reduce the risk from future flooding. Under Blue Acres, buyout properties will be voluntarily sold to DEP or their designee for current fair market value (post-storm value) and must be converted to and maintained per open space, recreational or wetlands management, or other disaster risk reduction practices. The program also may provide incentives to eligible homeowners to help them afford the costs related to relocating to a lower risk area.

**Location Description:****Activity Progress Narrative:**

In this quarter, the Buyout Program did not start or finish any acquisitions. Buyout staff continued to engage with homeowners in MID areas, including virtual public meetings. Tiered environmental review work was completed at the County level and commenced at the property level. Out of 67 households, 28 were determined to be Low and 25 Moderate.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: IBAB-DEP-UN-BUY-R5E

### Activity Title: I BLUE ACRES BUYOUT UN R5E

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

12/31/2022

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

06/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,573,640.00
<b>Total Budget</b>	\$0.00	\$2,573,640.00
<b>Total Obligated</b>	\$0.00	\$2,573,640.00
<b>Total Funds Drawdown</b>	\$1,426,117.16	\$1,627,604.23
<b>Program Funds Drawdown</b>	\$1,426,117.16	\$1,627,604.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$892,513.41	\$1,627,604.23
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$892,513.41	\$1,627,604.23
<b>Most Impacted and Distressed Expended</b>	\$892,513.41	\$1,627,604.23

**Activity Description:**

Blue Acres is a voluntary buyout and incentive program that will be administered by DEP. Buyouts are acquisitions of properties located in a floodway, floodplain, or other disaster risk reduction area that reduce the risk from future flooding. Under Blue Acres, buyout properties will be voluntarily sold to DEP or their designee for current fair market value (post-storm value) and must be converted to and maintained per open space, recreational or wetlands management, or other disaster risk reduction practices. The program also may provide incentives to eligible homeowners to help them afford the costs related to relocating to a lower risk area.

**Location Description:**

The Counties of Bergen, Essex, Hudson, Middlesex, and Union.

**Activity Progress Narrative:**

In this quarter, \$892,513.41 was expended for program related expenses. Blue Acres completed the acquisition of 2 properties and 3 new homeowners started the acquisition process. 1 acquired property is in the Demolition planning stage. Buyout staff continued to engage with homeowners in MID areas, including virtual public meetings. Out of 66 households, 17 were determined to be UN (81-).



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: IBAB-DEP-UN-INC-R5E

## Activity Title: I BLUE ACRES INCENTIVE UN R5E

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

S01HmHsgR5E

### Projected Start Date:

12/31/2022

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Homeowner Housing

### Projected End Date:

06/30/2026

### Completed Activity Actual End Date:

### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,573,640.00
<b>Total Budget</b>	\$0.00	\$2,573,640.00
<b>Total Obligated</b>	\$0.00	\$2,573,640.00
<b>Total Funds Drawdown</b>	\$1,400.00	\$85,169.26
<b>Program Funds Drawdown</b>	\$1,400.00	\$85,169.26
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$85,169.26
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$0.00	\$85,169.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$98,982.13

### Activity Description:

Safe Housing Incentives are limited to primary residents. In exchange for receiving a Safe Housing Incentive, applicants must agree to move to a lower risk area. For this program, a lower risk area is an area outside the SFHA, or the 100-year floodplain, as defined by FEMA, NFIP, and/or DEP's forthcoming Inland Flood Rule.

### Location Description:

The Counties of Bergen, Essex, Hudson, Middlesex, and Union.

### Activity Progress Narrative:

In this quarter, we completed the acquisition of 1 property and 1 new homeowner started the acquisition process. Buyout staff continued to engage with homeowners in MID areas, including virtual public meetings. Tiered environmental review work was completed at the County level and commenced at the property level. Out of 67 households, 14 were determined to be UN (81-).

### Accomplishments Performance Measures

#### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: IHARP-DCA-IDA-LMI-R5E

## Activity Title: I HARP DCA IDA LMI R5E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

12/31/2022

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

06/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026****To Date**

(\$16,979,600.00)

\$400,000.00

**Total Budget**

(\$16,979,600.00)

\$400,000.00

**Total Obligated**

(\$16,979,600.00)

\$400,000.00

**Total Funds Drawdown**

\$0.00

\$304,799.26

**Program Funds Drawdown**

\$0.00

\$304,799.26

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$304,799.26

New Jersey Department of Community Affairs

\$0.00

\$304,799.26

**Most Impacted and Distressed Expended**

\$0.00

\$304,799.26

**Activity Description:**

The program provides grants to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation, and/or other mitigation activities. These mitigation activities include but are not limited to structural and utility retrofits to make the building more resistant to floods, grading and slope stabilization, and drainage improvements. Only costs incurred after an award is made will be eligible for reimbursement. Reimbursement of pre-award costs is not allowed.

**Location Description:**

The Counties of Bergen, Essex, Hudson, Middlesex, and Union.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: IHARP-DCA-IDA-LMI-URA-R5E

## Activity Title: IHARP DCA IDA LMI URA R5E

**Activity Type:**

Disposition

**Activity Status:**

Under Way

**Project Number:**

S01HmHsgR5E

**Project Title:**

Homeowner Housing

**Projected Start Date:**

12/31/2022

**Projected End Date:**

06/30/2026

**Benefit Type:**

N/A

**Completed Activity Actual End Date:****National Objective:**

Low/Mod

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

(\$470,400.00)

\$0.00

**Total Budget**

(\$470,400.00)

\$0.00

**Total Obligated**

(\$470,400.00)

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

New Jersey Department of Community Affairs

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

The program provides grants to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation, and/or other mitigation activities. These mitigation activities include but are not limited to structural and utility retrofits to make the building more resistant to floods, grading and slope stabilization, and drainage improvements. Only costs incurred after an award is made will be eligible for reimbursement. Reimbursement of pre-award costs is not allowed.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: IHARP-DCA-IDA-UN-R5E

## Activity Title: I HARP DCA IDA UN R5E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

12/31/2022

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

06/30/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	(\$5,848,400.00)	\$1,600,000.00
<b>Total Budget</b>	(\$5,848,400.00)	\$1,600,000.00
<b>Total Obligated</b>	(\$5,848,400.00)	\$1,600,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,541,278.37
<b>Program Funds Drawdown</b>	\$0.00	\$1,541,278.37
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,541,278.37
New Jersey Department of Community Affairs	\$0.00	\$1,541,278.37
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,541,278.37

**Activity Description:**

The program provides grants to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation, and/or other mitigation activities. These mitigation activities include but are not limited to structural and utility retrofits to make the building more resistant to floods, grading and slope stabilization, and drainage improvements. Only costs incurred after an award is made will be eligible for reimbursement. Reimbursement of pre-award costs is not allowed.

**Location Description:**

The Counties of Bergen, Essex, Hudson, Middlesex, and Union.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	2/35



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/35
# of Singlefamily Units	0	2/35

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: IHARP-DCA-IDA-UN-URA-R5E

## Activity Title: IHARP DCA IDA UN URA R5E

**Activity Type:**

Disposition

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

12/31/2022

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

06/30/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

(\$201,600.00)

\$0.00

**Total Budget**

(\$201,600.00)

\$0.00

**Total Obligated**

(\$201,600.00)

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

New Jersey Department of Community Affairs

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

The program provides grants to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation, and/or other mitigation activities. These mitigation activities include but are not limited to structural and utility retrofits to make the building more resistant to floods, grading and slope stabilization, and drainage improvements. Only costs incurred after an award is made will be eligible for reimbursement. Reimbursement of pre-award costs is not allowed.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: RREM-DCA-LMI-R5E

### Activity Title: RREM DCA LMI R5E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

12/15/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

(\$320,476.00) \$53,020,203.71

**Total Budget**

(\$320,476.00) \$53,020,203.71

**Total Obligated**

(\$320,476.00) \$43,762,526.76

**Total Funds Drawdown**

\$206,760.04 \$35,619,880.19

**Program Funds Drawdown**

\$110,570.04 \$33,050,415.82

**Program Income Drawdown**

\$96,190.00 \$2,569,464.37

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$103,065.17 \$35,521,085.23

New Jersey Department of Community Affairs

\$103,065.17 \$35,521,085.23

**Most Impacted and Distressed Expended**

\$103,052.26 \$35,535,770.01

**Activity Description:**

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

This quarter, the Rehabilitation, Reconstruction, Elevation, and Mitigation (RREM) Program has continued efforts to assist applicants in achieving a Certificate of Occupancy or Program equivalent and closing out with the Program. To date, over 7,000 applicants were fully funded and completed construction. 5 projects in active construction. Additionally, the Program has applied HUD approved forgiveness to RREM applicants that owed funded back to the Program for a reason that is eligible for forgiveness like bankruptcy, death, foreclosure, and additional funds from other sources received by LMI applicants after signing an award not to exceed \$27,000. There are 615 applications where recapture is necessary, 229 of which have met the national objective. The Program has notified 45 applicants that they must begin repayment, the amount that must be paid, and options for a payment plan. Next quarter, the Program will continue to assist applicants to complete their projects, and continue notifying applicants of their obligation to repay their outstanding balance and options moving forward.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	1		2616/2571	
# of Properties	1		2987/2947	
# of Substantially Rehabilitated	1		2214/2180	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		2987/2947	
# of Singlefamily Units	1		2987/2947	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1628/1598	1361/1345	2989/2947	100.00
# Owner	1	0	1	1628/1598	1361/1345	2989/2947	100.00

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

	Amount
Anticipated Program Income	\$1,542,244.38
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: RREM-DCA-UN-R5E

### Activity Title: RREM DCA UN R5E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01HmHsgR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Housing

**Projected End Date:**

12/15/2027

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$151,956.00

\$7,519,880.30

**Total Budget**

\$151,956.00

\$7,519,880.30

**Total Obligated**

\$151,956.00

\$50,420,012.00

**Total Funds Drawdown**

\$122,044.52

\$48,144,316.34

**Program Funds Drawdown**

(\$29,911.48)

\$44,858,457.29

**Program Income Drawdown**

\$151,956.00

\$3,285,859.05

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$107,547.84

\$48,144,316.34

New Jersey Department of Community Affairs

\$107,547.84

\$48,144,316.34

**Most Impacted and Distressed Expended**

\$107,547.84

\$47,987,711.68

**Activity Description:**

The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The RREM program will provide grant awards to eligible homeowners for activities necessary to restore their storm-damaged homes, including rehabilitation, reconstruction, elevation and/or other mitigation activities. The program will also provide reimbursement for eligible expenses incurred prior to the implementation of this program.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

This quarter, the Rehabilitation, Reconstruction, Elevation, and Mitigation (RREM) Program has continued efforts to assist applicants in achieving a Certificate of Occupancy or Program equivalent and closing out with the Program. To date, over 7,000 applicants were fully funded and completed construction. 5 projects in active construction. Additionally, the Program has applied HUD approved forgiveness to RREM applicants that owed funded back to the Program for a reason that is eligible for forgiveness like bankruptcy, death, foreclosure, and additional funds from other sources received by LMI applicants after signing an award not to exceed \$27,000. There are 615 applications where recapture is necessary, 229 of which have met the national objective. The Program has notified 45 applicants that they must begin repayment, the amount that must be paid, and options for a payment plan. Next quarter, the Program will continue to assist applicants to complete their projects, and continue notifying applicants of their obligation to repay their outstanding balance and options moving forward.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	2	3533/3579
# of Properties	2	4045/4141
# of Substantially Rehabilitated	1	2730/2743

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	4045/4053
# of Singlefamily Units	2	4045/4053

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	36/4053	0/0	4022/4053	0.90
# Owner	0	0	0	36/4053	0/0	4022/4053	0.90
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Anticipated Program Income	\$2,562,626.13
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Project # /** S01InfrastructureR3E / Infrastructure

**Grantee Activity Number: ERB-EDA-LMI-RWJ BH NEWARK BETH ISRAEL MED CTR-R3E**

**Activity Title: ERB EDA LMI RWJ BH NEWARK BETH ISRAEL MED CTR R3E**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR3E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Housing Mortgage Finance Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,900,537.71
<b>Total Budget</b>	\$0.00	\$2,900,537.71
<b>Total Obligated</b>	\$0.00	\$2,900,537.71
<b>Total Funds Drawdown</b>	\$2,200,646.49	\$2,200,646.49
<b>Program Funds Drawdown</b>	\$2,200,646.49	\$2,200,646.49
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,200,646.49
New Jersey Housing Mortgage Finance Agency	\$0.00	\$2,200,646.49
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,200,646.49

**Activity Description:**

ERB-EDA-LMI-RWJ BH NEWARK BETH ISRAEL MED CTR-R3E

**Location Description:**

**Activity Progress Narrative:**

This project within the Energy Resilience Bank (ERB) program, is located at 201 Lyons Avenue at Osborne Terrace, Newark NJ. The project is a 2MW installation of a Natural Gas Heating System with heat recovery, a 325-ton absorption chiller, a cooling tower, pumps, accessories, and switch gear. The subrecipient agreement for this project was executed October 16, 2020. The award amount is \$16,832,794.00. On November 12, 2025, the award amount was amended to \$21,057,794.00. This quarter, \$2,200,646.49 was expended on program related expenditures



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

## **Activity Locations**

**No Activity Locations found.**

## **Other Funding Sources**

No Other Funding Sources Found

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: ERB-EDA-LMI-UNIVERSITY HOSPITAL-R3E**  
**Activity Title: ERB EDA LMI UNIVERSITY HOSPITAL R3E**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR3E

**Projected Start Date:**

06/01/2015

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Economic Development Authority

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

(\$416,666.00)

\$38,446,555.05

**Total Budget**

(\$416,666.00)

\$38,446,555.05

**Total Obligated**

(\$416,666.00)

\$38,446,555.05

**Total Funds Drawdown**

\$0.00

\$37,477,925.58

**Program Funds Drawdown**

\$0.00

\$36,494,992.02

**Program Income Drawdown**

\$0.00

\$982,933.56

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$37,477,925.58

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$0.00

\$0.00

New Jersey Economic Development Authority

\$0.00

\$37,477,925.58

**Most Impacted and Distressed Expended**

\$0.00

\$37,477,925.58

**Activity Description:**

University Hospital will develop a new combined heat and power (CHP) system at the University Hospital Rutgers central utility plant in Newark with three new single fuel natural gas CHP combustion turbine generators, each able to continuously deliver 5.7 MW electricity. The CHP system will include the necessary blackstart and islanding system controls to be able to operate independently from the electric grid in case of a power outage or other emergency.

**Location Description:**

University Hospital, 295 Norfolk St., Newark, New Jersey, 07013.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: ERB-EDA-TRENTON-R3E

### Activity Title: ERB EDA TRENTON R3E

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR3E

**Projected Start Date:**

10/31/2022

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Planned

**Project Title:**

Infrastructure

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Economic Development Authority

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

(\$823,700.00)

\$0.00

**Total Budget**

(\$823,700.00)

\$0.00

**Total Obligated**

(\$823,700.00)

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

New Jersey Economic Development Authority

\$0.00

\$0.00

Trenton City

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

ERB EDA TRENTON R3E

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: FHRA-DEP-UN-R3E

## Activity Title: FLOOD HAZARD RISK ACQUISITION UN R3E

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

S01InfrastructureR3E

### Projected Start Date:

05/30/2017

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Infrastructure

### Projected End Date:

12/31/2027

### Completed Activity Actual End Date:

### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

### Overall

#### Total Projected Budget from All Sources

### Jan 1 thru Mar 31, 2026 To Date

\$0.00 \$16,487,263.73

#### Total Budget

\$0.00 \$16,487,263.73

#### Total Obligated

\$0.00 \$34,940,721.18

#### Total Funds Drawdown

\$43,047.13 \$34,707,828.10

#### Program Funds Drawdown

\$43,047.13 \$34,707,828.10

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

(\$112,954.06) \$34,807,871.85

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

(\$112,954.06) \$34,807,871.85

#### Most Impacted and Distressed Expended

(\$112,954.06) \$34,732,642.51

### Activity Description:

New Jersey Department of Environmental Protection NJDEP will use \$50 million in CDBG-DR funds for an easement acquisition program to support Army Corps efforts to implement flood risk reduction measures.

### Location Description:

Counties: Ocean and Salem.

### Activity Progress Narrative:

The Program and DAG office continues to work with property owners on final compensation either through settlement negotiations or legal actions. Costs are being incurred for the process of acquiring the additional properties associated with the Union Beach project. Settlement negotiations and court cases are moving forward for existing easements. It is expected that this round of funding for the program will be fully utilized this fiscal year. This quarter an adjustment of (112,954.06) was expended in program related expenditures.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired by admin	0	91/1500



# of Parcels acquired by	0	0/0
# of Parcels acquired	0	0/0
# of Properties	0	390/1500

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Project # / S01InfrastructureR5E / Infrastructure**



# Grantee Activity Number: ACRP-DCA-LMI-Chelsea Bulkheads-R5E

## Activity Title: ACRP DCA LMI Chelsea Bulkheads R5E

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

02/10/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

\$362,597.45 \$9,095,847.45

**Total Budget**

\$362,597.45 \$9,095,847.45

**Total Obligated**

\$362,597.45 \$9,095,847.45

**Total Funds Drawdown**

\$365,085.70 \$7,618,504.41

**Program Funds Drawdown**

\$2,488.25 \$3,694,551.84

**Program Income Drawdown**

\$362,597.45 \$3,923,952.57

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$362,597.45 \$7,618,504.41

New Jersey Department of Community Affairs

\$362,597.45 \$7,618,504.41

**Most Impacted and Distressed Expended**

\$362,597.45 \$7,618,504.41

**Activity Description:**

Projects will include the repair, replacement,introductions of bulkheads, and inspection of valves.

**Location Description:**

Atlantic City, New Jersey

**Activity Progress Narrative:**

This quarter, the design, engineering, and construction management costs were \$2,488.25 (drawn not expended). The construction contract was awarded to R.E. Pierson and is in progress.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: ACRP-DCA-LMI-Ducktown Bulkheads-R5E

## Activity Title: ACRP DCA LMI Ducktown Bulkheads R5E

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
S01InfrastructureR5E

**Projected Start Date:**  
02/10/2020

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Infrastructure

**Projected End Date:**  
12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**  
New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$342,062.78	\$1,201,734.00
<b>Total Budget</b>	\$342,062.78	\$1,201,734.00
<b>Total Obligated</b>	\$342,062.78	\$1,201,734.00
<b>Total Funds Drawdown</b>	\$593,858.75	\$742,910.70
<b>Program Funds Drawdown</b>	\$593,858.75	\$742,910.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$585,060.00	\$742,910.70
New Jersey Department of Community Affairs	\$585,060.00	\$742,910.70
<b>Most Impacted and Distressed Expended</b>	\$585,060.00	\$742,910.70

### Activity Description:

Projects will include the repair, replacement, introductions of bulkheads, and inspection of valves.

### Location Description:

Atlantic City

### Activity Progress Narrative:

This quarter, the design, engineering and construction costs were 585,060.00. The construction was awarded to Walters Marine and is now nearing project completion.

### Accomplishments Performance Measures

#### No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: ACRP-DCA-LMI-Lower Chelsea Bulkheads-R5E

## Activity Title: ACRP DCA LMI Lower Chelsea Bulkheads R5E

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

02/10/2020

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026****To Date**

\$83,106.22

\$2,002,163.34

**Total Budget**

\$83,106.22

\$2,002,163.34

**Total Obligated**

\$83,106.22

\$2,002,163.34

**Total Funds Drawdown**

\$0.00

\$1,919,057.12

**Program Funds Drawdown**

\$0.00

\$1,548,596.45

**Program Income Drawdown**

\$0.00

\$370,460.67

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,919,057.12

New Jersey Department of Community Affairs

\$0.00

\$1,919,057.12

**Most Impacted and Distressed Expended**

\$0.00

\$1,919,057.12

**Activity Description:**

Projects will include the repair, replacement, introductions of bulkheads, and inspection of valves.

**Location Description:**

Atlantic City, New Jersey

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: ACRP-DCA-LMI-R5E**  
**Activity Title: ATLANTIC CITY RESILIENCE PROGRAM LMI R5E**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement  
**Project Number:**  
 S01InfrastructureR5E  
**Projected Start Date:**  
 02/10/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Infrastructure  
**Projected End Date:**  
 12/15/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 New Jersey Department of Community Affairs

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$425,169.00)	\$3,133,428.84
<b>Total Budget</b>	(\$425,169.00)	\$3,133,428.84
<b>Total Obligated</b>	(\$425,169.00)	\$3,133,428.52
<b>Total Funds Drawdown</b>	\$50,503.00	\$1,457,796.65
<b>Program Funds Drawdown</b>	\$50,503.00	\$1,457,796.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$50,503.00	\$1,457,796.65
New Jersey Department of Community Affairs	\$50,503.00	\$1,457,796.65
<b>Most Impacted and Distressed Expended</b>	\$50,503.00	\$1,457,796.65

**Activity Description:**

Projects will include the repair, replacement, introductions of bulkheads, and inspection of valves. As well as public building dry floodproofing, that will include installation of temporary steel flood walls at each door will mitigate flood damage from future storm events. And traffic signals in 27 locations throughout the City (including Ducktown, Chelsea, and the Inlet) need to be replaced due to damage sustained from Sandy.

**Location Description:**

Atlantic City, New Jersey

**Activity Progress Narrative:**

Expenditures in the amount of \$50,503.00 were made for the services of a Construction Management Firm (CMF) this quarter. The CMF provides engineering oversight for all Atlantic City's CDBG-DR funded projects.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: ACRP-DCA-LMI-Trenton-R5E

### Activity Title: ACRP DCA LMI Trenton R5E

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

02/10/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Infrastructure

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Atlantic City

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

(\$3,511,861.68)

\$49,493.44

**Total Budget**

(\$3,511,861.68)

\$49,493.44

**Total Obligated**

(\$3,511,861.68)

\$49,493.44

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Atlantic City

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

Projects will include the repair, replacement, introductions of bulkheads, and inspection of valves. As well as public building dry floodproofing, that will include installation of temporary steel flood walls at each door will mitigate flood damage from future storm events. And traffic signals in 27 locations throughout the City (including Ducktown, Chelsea, and the Inlet) need to be replaced due to damage sustained from Sandy.

**Location Description:**

Atlantic City

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: ERB-EDA-LMI-R5E

### Activity Title: NJ ENERGY RESILIENCE BANK LMI R5E

<b>Activity Type:</b> Rehabilitation/reconstruction of public facilities	<b>Activity Status:</b> Under Way
<b>Project Number:</b> S01InfrastructureR5E	<b>Project Title:</b> Infrastructure
<b>Projected Start Date:</b> 06/26/2017	<b>Projected End Date:</b> 12/15/2026
<b>Benefit Type:</b> Area ( Census )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Low/Mod	<b>Responsible Organization:</b> New Jersey Economic Development Authority

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	(\$5,038,888.71)
<b>Total Budget</b>	\$0.00	(\$5,038,888.71)
<b>Total Obligated</b>	\$0.00	\$2,645,663.57
<b>Total Funds Drawdown</b>	\$41,470.57	\$1,262,871.63
<b>Program Funds Drawdown</b>	\$41,470.57	\$1,262,871.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$41,470.57	\$1,262,871.63
New Jersey Economic Development Authority	\$41,470.57	\$1,262,871.63
<b>Most Impacted and Distressed Expended</b>	\$41,470.57	\$1,135,589.59

#### Activity Description:

New Jersey Economic Development Agency will use \$200 million in CDBG-DR funds for grants to eligible applicants (initially water and wastewater treatment facilities will be prioritized), that will build energy resilience by ensuring the availability of a highly reliable power supply in the event that a large electrical grid fails (due to storm, or any other incapacitating event).

#### Location Description:

Counties: Bergen, Burlington, Camden, Essex, Gloucester, Hudson, Hunterdon, Mercer, Middlesex, Monmouth, Ocean, Somerset, Union and Warren.

#### Activity Progress Narrative:

The extensive damage and outages caused by Superstorm Sandy prompted the State of New Jersey to prioritize its efforts to minimize the potential impacts of future major power outages and increase energy resiliency. The New Jersey Economic Development Authority (NJEDA) committed \$200 million in Community Development Block Grant-Disaster Recovery (CDBG-DR) funding for the Energy Resilience Bank (ERB) to assist critical facilities with securing resilient energy technologies that will make them more resilient and by extension, the communities they serve less vulnerable to future severe weather events and other emergencies. Through the current quarter, one LMI project is complete. One additional LMI project is underway. This quarter, 41,470.57 was expended in support of the Program.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

Anticipated Program Income

**Amount**

\$3,437,396.84

Total Other Funding Sources

\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: ERB-EDA-LMI-RWJ BH NEWARK BETH ISRAEL MED CTR-R5E

### Activity Title: ERB EDA LMI RWJ BH NEWARK BETH ISRAEL MED CTR R5E

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Housing Mortgage Finance Agency

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026** **To Date**

\$365,991.89 \$18,523,208.18

**Total Budget**

\$365,991.89 \$18,523,208.18

**Total Obligated**

\$365,991.89 \$18,523,208.18

**Total Funds Drawdown**

\$1,992,986.81 \$18,431,464.16

**Program Funds Drawdown**

\$1,626,994.92 \$12,058,605.18

**Program Income Drawdown**

\$365,991.89 \$6,372,858.98

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$1,992,986.81 \$18,431,464.16

New Jersey Economic Development Authority

\$0.00 \$5,939,903.88

New Jersey Housing Mortgage Finance Agency

\$1,992,986.81 \$12,491,560.28

**Most Impacted and Distressed Expended**

\$1,992,986.81 \$18,431,464.16

**Activity Description:**

The project will include the installation of a 2 MW natural gas reciprocating engine CHP system with heat recovery, a 325 ton absorption chiller, cooling tower, pumps, accessories and switch gear. The plant will have black start and island mode capability and is to be installed and connected to a consolidated bus which will consolidate 5 existing electrical services. In order to facilitate the consolidation of services and the addition of CHP to the facility for island mode operation, five old electric sub-stations will be replaced. Existing emergency generators will remain in place and existing automatic transfer switches will be reprogrammed to allow for control of loads on the generators during a long term outage. A power monitoring system is included to allow facility personnel to manage transfer of loads from emergency buses back to the main CHP bus for long-term grid isolated power delivery management. The CHP's engine exhaust will be used to generate steam during all operating hours which will be connected to the main boiler plant header. The engine's jacket water heat rejection loop will be connected to the secondary (Hot water) side of reheat heat exchangers within the facility during winter and to the new absorption chiller in summer. A new glycol loop will provide chilled water to existing operating rooms year round to enhance year round resilience. The main equipment will be located in and around the old chiller building, adjacent to the existing boiler and new chiller plant. The location is also close to the existing gas supply and one of the existing sub-stations to facilitate easier utility interconnections. A more detailed summary of the project is included in the attached Investment Grade Audit.

**Location Description:**



### Activity Progress Narrative:

This project within the Energy Resilience Bank (ERB) program, is located at 201 Lyons Avenue at Osborne Terrace, Newark NJ. The project is a 2MW installation of a Natural Gas Heating System with heat recovery, a 325-ton absorption chiller, a colling tower, pumps, accessories, and hear switch. The subrecipient agreement for this project was executed October 16, 2020. The award amount is 6,832,794.00. On November 12, 2025, the award amount was amended to 21,057,794.00. This quarter, 1,626,994.92 was expended on program related costs and 365,991.89 was receipted in Program Income.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: ERB-EDA-UN-BERGEN COUNTY UTILITIES AUTHORITY-R5E

## Activity Title: ERB EDA UN BERGEN COUNTY UTILITIES AUTHORITY R5E

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

06/26/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Economic Development Authority

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

\$451,006.66 \$27,024,690.66

**Total Budget**

\$451,006.66 \$27,024,690.66

**Total Obligated**

\$451,006.66 \$27,024,690.66

**Total Funds Drawdown**

\$34,340.66 \$25,469,190.08

**Program Funds Drawdown**

\$0.00 \$20,937,051.67

**Program Income Drawdown**

\$34,340.66 \$4,532,138.41

**Program Income Received**

\$0.00 \$206,620.44

**Total Funds Expended**

\$34,340.66 \$25,469,190.08

New Jersey Economic Development Authority

\$34,340.66 \$25,469,190.08

**Most Impacted and Distressed Expended**

\$0.00 \$25,434,849.42

**Activity Description:**

1. Black Start: BCUA is seeking to retrofit their two existing Combined Heat and Power (CHP) Cogeneration (Cogen) units with black start capabilities. The CoGen system consists of three 1.4 megawatt GE Jenbacher engines capable of burning natural gas, biogas generated from onsite anaerobic digestion system or a combination of both. The new, third CoGen engine is undergoing commissioning and is equipped with black start capability. 2. Substations: The BCUA desires to protect its power assets from flooding and to avoid cascading impacts to the entire Little Ferry plant that could be caused by flooding of the substations or during a power outage. Substation assets that can be relocated above the Proposed Mitigation Design Flood Elevation will be replaced and raised, as appropriate. Raising these assets will require rerouting of conduit systems, replacement of feeders, distribution wiring, transformer, assets and conductors, and construction of additional structures to complete the installations. 3. Biogas Storage Tank: Based on findings from an evaluation of the existing five anaerobic sludge digesters, there are fluctuations in biogas production. Currently with no storage capacity, the biogas is flared during peak times when gas production exceeds demand.

**Location Description:**

298 Mehrhof Rd, Little Ferry, NJ 07643

**Activity Progress Narrative:**

This project within the Energy Resilience Bank (ERB) program is located at 298 Mehrhof Road, Little Ferry, NJ. The project involves the retrofitting of existing CHP cogeneration units with islanding and blackstart capability



to provide resilience, as well as installation of an anaerobic membrane cover system and anaerobic digester system upgrades to maximize capabilities to produce, capture and store biogas for use as fuel for the CHP units. The subrecipient agreement for this project was executed on August 11, 2020. The ERB award amount is \$26,990,350. This quarter, \$363,387.11, was expended and PI was receipted in the amount of \$20,489.59.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

	<b>Amount</b>
Anticipated Program Income	\$1,693,743.81
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: ERB-EDA-UN-R5E

### Activity Title: NJ ENERGY RESILIENCE BANK UN R5E

#### Activity Type:

Rehabilitation/reconstruction of public facilities

#### Project Number:

S01InfrastructureR5E

#### Projected Start Date:

06/24/2017

#### Benefit Type:

Area ( Census )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Infrastructure

#### Projected End Date:

12/15/2026

#### Completed Activity Actual End Date:

#### Responsible Organization:

New Jersey Economic Development Authority

#### Overall

	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	(\$61,990,244.74)
<b>Total Budget</b>	\$0.00	(\$61,990,244.74)
<b>Total Obligated</b>	\$0.00	\$696,472.00
<b>Total Funds Drawdown</b>	\$0.00	\$696,472.00
<b>Program Funds Drawdown</b>	\$0.00	\$696,472.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$580,173.21	\$4,952,037.66
<b>Total Funds Expended</b>	\$0.00	\$696,472.00
New Jersey Economic Development Authority	\$0.00	\$696,472.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$463,798.79

#### Activity Description:

New Jersey Economic Development Agency will use \$200 million in CDBG-DR funds for grants to eligible applicants (initially water and wastewater treatment facilities will be prioritized), that will build energy resilience by ensuring the availability of a highly reliable power supply in the event that a large electrical grid fails (due to storm, or any other incapacitating event).

#### Location Description:

Counties: Bergen, Burlington, Camden, Essex, Gloucester, Hunterdon, Hudson, Middlesex, Mercer, Morris, Monmouth, Ocean, Somerset, Union and Warren.

#### Activity Progress Narrative:

The extensive damage and outages caused by Superstorm Sandy prompted the State of New Jersey to prioritize its efforts to minimize the potential impacts of future major power outages and increase energy resiliency. The New Jersey Economic Development Authority (NJEDA) committed \$200 million in Community Development Block Grant-Disaster Recovery (CDBG-DR) funding for the Energy Resilience Bank (ERB) to assist critical facilities with securing resilient energy technologies that will make them less and by extension, the communities they serve less vulnerable to future severe weather events and other emergencies. Through this quarter, Nine UN projects are complete. One additional UN project has executed their Subrecipient Agreement and is underway. This quarter, Program Income receipted was \$275,489.95.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

Anticipated Program Income

**Amount**

\$1,469,429.37

Total Other Funding Sources

\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None



**Grantee Activity Number: ERB-EDA-UN-RWJ BH SOMERSET CHP-R5E**  
**Activity Title: ERB EDA UN RWJ BH SOMERSET CHP R5E**

**Activity Type:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 S01InfrastructureR5E  
**Projected Start Date:**  
 06/26/2017  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Infrastructure  
**Projected End Date:**  
 12/31/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 New Jersey Economic Development Authority

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$12,177,036.00
<b>Total Budget</b>	\$0.00	\$12,177,036.00
<b>Total Obligated</b>	\$0.00	\$12,177,036.00
<b>Total Funds Drawdown</b>	\$33,674.82	\$11,020,886.98
<b>Program Funds Drawdown</b>	\$0.00	\$7,294,054.26
<b>Program Income Drawdown</b>	\$33,674.82	\$3,726,832.72
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$33,674.82	\$11,020,886.98
New Jersey Economic Development Authority	\$33,674.82	\$11,020,886.98
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$7,570,132.02

**Activity Description:**

A new 1.5 MW natural gas fueled reciprocating engine based CHP system with heat recovery will be connected in parallel with PSE&G service at the main incoming switch gear. The plant will have black start capability and will be able to run in island mode. The CHP plant will include heat exchangers to make steam from engine exhaust and hot water from jacket water. New switchgear is included in the project to integrate the CHP system. New control and power monitoring systems are included in the project. A new 150 ton absorption chiller is also included in the project. Please see the attached Investment Grade Audit included in Section 3 of the Attachments section of this application for more detail on the project.

**Location Description:**

110 Rehill Avenue, Somerville, NJ, 08576

**Activity Progress Narrative:**

This project within the Energy Resilience Bank (ERB) program, is located at 10 Rehill Avenue Somerville, NJ. The project is a 2.0 Megawatt installation of a Combined Heat and Power system which is capable of islanding and blackstarting. The subrecipient agreement for this project was executed February 3, 2021. The award amount is \$11,577,036. On November 25, 2025, the award amount was amended to \$12,177,036. This quarter, \$33,674.82 of PI was expended in support of the program.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

Anticipated Program Income

**Amount**

\$766,605.79

Total Other Funding Sources

\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: FEMA MATCH-OMB-RECON/REHAB-LMI-R5E**  
**Activity Title: FEMA MATCH OMB RECON/REHAB LMI R5E**

**Activity Type:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 S01InfrastructureR5E  
**Projected Start Date:**  
 06/25/2017  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Infrastructure  
**Projected End Date:**  
 12/15/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Department of Treasury

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	(\$2,900,000.00)	\$32,621.00
<b>Total Budget</b>	(\$2,900,000.00)	\$32,621.00
<b>Total Obligated</b>	(\$2,900,000.00)	\$56,194.92
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Department of Treasury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

This program will provide critical funding support to eligible applicants (State agencies and local government entities) for some, or all, of the FEMA required non-federal match for FEMA eligible and funded programs (FEMA Public Assistance (PA) and other FEMA funded recovery programs). Eligible activities provide a public service to the communities affected by Superstorm Sandy; the match provides funding for an unmet need based on cost share. The managerial functions of the program, from reviewing eligibility, requesting funds, and communicating with applicants and the subrecipient are covered under this code.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: FEMA MATCH-OMB-RECON/REHAB-UN-R5E

## Activity Title: FEMA MATCH OMB RECON/REHAB UN R5E

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Department of Treasury

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$2,900,000.00	\$5,218,560.41
<b>Total Budget</b>	\$2,900,000.00	\$5,218,560.41
<b>Total Obligated</b>	\$2,900,000.00	\$8,043,349.69
<b>Total Funds Drawdown</b>	\$2,926,815.04	\$6,431,101.79
<b>Program Funds Drawdown</b>	\$2,926,815.04	\$6,431,101.79
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,926,815.04	\$6,431,101.79
Department of Treasury	\$2,926,815.04	\$6,431,101.79
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$3,504,286.75

**Activity Description:**

This program will provide critical funding support to eligible applicants (State agencies and local government entities) for some, or all, of the FEMA required non-federal match for FEMA eligible and funded programs (FEMA Public Assistance (PA) and other FEMA funded recovery programs). Eligible activities provide a public service to the communities affected by Superstorm Sandy; the match provides funding for an unmet need based on cost share. The managerial functions of the program, from reviewing eligibility, requesting funds, and communicating with applicants and the subrecipient are covered under this code.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

This quarter, 2,926,815.04 was expended on program related expenses on PWs 4720 and 5228.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



<b># of Elevated Structures</b>	0	3/5
<b># of public facilities</b>	0	3/5

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

<b>Activity Supporting Documents:</b>	None
---------------------------------------	------



**Grantee Activity Number: FHRA-DEP-UN-R5E**  
**Activity Title: FLOOD HAZARD RISK ACQUISITION UN R5E**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

S01InfrastructureR5E

**Projected Start Date:**

06/23/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

**Overall**

**Total Projected Budget from All Sources**

<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
\$0.00	(\$16,237,263.73)

**Total Budget**

\$0.00	(\$16,237,263.73)
--------	-------------------

**Total Obligated**

\$0.00	\$13,589,336.27
--------	-----------------

**Total Funds Drawdown**

\$55,997.25	\$1,864,597.19
-------------	----------------

**Program Funds Drawdown**

\$55,997.25	\$1,864,597.19
-------------	----------------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$212,273.84	\$2,033,246.03
--------------	----------------

**NEW JERSEY DEPARTMENT OF ENVIRONMENTAL**

\$212,273.84	\$2,033,246.03
--------------	----------------

**Most Impacted and Distressed Expended**

\$212,273.84	\$2,033,246.03
--------------	----------------

**Activity Description:**

New Jersey Department of Environmental Protection NJDEP will use \$50 million in CDBG-DR funds for an easement acquisition program to support Army Corps efforts to implement flood risk reduction measures.

**Location Description:**

Counties: Ocean and Salem.

**Activity Progress Narrative:**

The Program and DAG office continues to work with property owners on final compensation either through settlement negotiations or legal actions. Costs are being incurred for the process of acquiring the additional properties associated with the Union Beach project. Settlement negotiations and court cases are moving forward for existing easements. This quarter, the 212,273.84 was expended for program related expenses.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: FHRI-DEP-ATLANTIC CITY-LMI-R5E

### Activity Title: FHRI DEP ATLANTIC CITY LMI R5E

#### Activity Type:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

S01InfrastructureR5E

#### Projected Start Date:

06/23/2017

#### Benefit Type:

Area ( Census )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Infrastructure

#### Projected End Date:

12/15/2026

#### Completed Activity Actual End Date:

#### Responsible Organization:

Atlantic City

#### Overall

#### Total Projected Budget from All Sources

#### Jan 1 thru Mar 31, 2026 To Date

\$0.00 \$11,436,432.80

#### Total Budget

\$0.00 \$11,436,432.80

#### Total Obligated

\$0.00 \$11,436,432.80

#### Total Funds Drawdown

\$1,572,575.59 \$8,437,005.70

#### Program Funds Drawdown

\$1,572,575.59 \$8,437,005.70

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$1,224,610.44 \$8,437,005.70

Atlantic City

\$1,224,610.44 \$8,437,005.70

#### Most Impacted and Distressed Expended

\$1,224,610.44 \$8,437,005.70

#### Activity Description:

This project consist of the construction of the phase 2 of the Atlantis Avenue Flood Gate Project, six (6) pumps that will evacuate excess Stormwater at time of severe tidal or storm events from the Baltic Avenue Canal. The pumps will allow the city to prevent tidal water from entering the existing end of the drainage canal into beach thorofare. The original tide gate, built in the early 1900's, no longer function and are being replaced as part of phase 1 of this project. Site elevations are in the range of 6.0 to 8.0. this project will also include the repairs work needed to fix the bulkhead and improve drainage.

#### Location Description:

Sunset Avenue and North Georgia Avenue, Atlantic City, New Jersey, 08401

#### Activity Progress Narrative:

This quarter 1,224,610.44 in expenses were incurred for the construction of the Baltic Avenue Pumping Station project.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: FHRI-DEP-LMI-R5E**  
**Activity Title: FLOOD HAZARD RISK INFRASTRUCTURE LMI R5E**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement  
**Project Number:**  
 S01InfrastructureR5E  
**Projected Start Date:**  
 06/24/2017  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Infrastructure  
**Projected End Date:**  
 12/15/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,062,133.20
<b>Total Budget</b>	\$0.00	\$1,062,133.20
<b>Total Obligated</b>	\$0.00	\$4,062,133.20
<b>Total Funds Drawdown</b>	\$144,042.52	\$3,378,614.41
<b>Program Funds Drawdown</b>	\$144,042.52	\$3,378,614.41
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$141,296.75	\$3,378,614.41
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$141,296.75	\$3,378,614.41
<b>Most Impacted and Distressed Expended</b>	\$141,296.75	\$3,378,614.41

**Activity Description:**

New Jersey Department of Environmental Protection - NJDEP will use \$50 million in CDBG-DR funds for competitive grants to eligible local government entities for eligible flood hazard risk reduction and resiliency infrastructure measure improvements or projects.

**Location Description:**

Counties: Atlantic, Bergen, and Cape May.

**Activity Progress Narrative:**

In this quarter, 141,296.75 was expended for program delivery purposes in support of overseeing various current awarded programs.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: FHRI-DEP-NORTH WILDWOOD-LMI-R5E**  
**Activity Title: FHRI DEP NORTH WILDWOOD LMI R5E**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement  
**Project Number:**  
 S01InfrastructureR5E  
**Projected Start Date:**  
 06/26/2017  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Cancelled  
**Project Title:**  
 Infrastructure  
**Projected End Date:**  
 06/30/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 North Wildwood City

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
North Wildwood City	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

This project includes upgraded piping system and pump station which will significantly mitigate most of the current flooding that is experienced within the limits of the drainage area that has been analyzed as a part of this application. The proposed pipes are adequately sized to convey the runoff for the 25-year storm event to the new pump station. The pump station is also designed for the 25-year storm. The pump station has been designed to eliminate back up of water into the storm piping system, as the outlet pipe is set above the spring high tide elevation (3.89') at elevation 4' and has also been designed with check valves to prevent any potential back up from entering the system. This will allow runoff to continue to flow through the pipe system, unlike current conditions, where the outfalls become blocked by the water level. As part of the proposed improvements, two existing outfalls are being eliminated, removing two locations where tidal water can back up into the piping system. Two outfall locations will remain near the proposed pump station. These two outfalls will be retrofitted to include a pinch valve to prevent water from backing up in to the pipes during flood events. The outfalls will remain open for any light rainfall events to save energy when the pumps are not required.

**Location Description:**

901 Atlantic Avenue, North Wildwood, Cape May County, New Jersey, 08260

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01PlanningR5E / Planning**

## Grantee Activity Number: ISHMT-DCA-IDA-R5E

### Activity Title: I STATEWIDE HOUSING MITIGATION TOOL DCA IDA R5E

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

12/31/2022

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

06/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$4,100,000.00

**Total Budget**

\$0.00 \$4,100,000.00

**Total Obligated**

\$0.00 \$4,100,000.00

**Total Funds Drawdown**

\$152,508.48 \$1,657,798.17

**Program Funds Drawdown**

\$152,508.48 \$1,657,798.17

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$151,397.94 \$1,657,798.17

New Jersey Department of Community Affairs

\$151,397.94 \$1,657,798.17

**Most Impacted and Distressed Expended**

\$151,397.94 \$1,657,798.17

**Activity Description:**

The State will develop a Statewide Housing Mitigation Tool to assess the housing stock in disaster-impacted and at-risk areas. This assessment may include taking inventory of housing by type, risk, accessibility, and other components needed to understand community and regional residential vulnerabilities. Special attention will be focused on LMI communities. The State and local governments and partners can use this tool to make informed development and floodplain management decisions and target resources toward the greatest need.

**Location Description:**

The Counties of Bergen, Essex, Hudson, Middlesex, and Union.

**Activity Progress Narrative:**

The Statewide Housing Mitigation Strategy Tool will assess the housing stock in disaster-impacted and at-risk areas that includes such components as taking inventory of housing by type, risk, accessibility, and other components needed to understand community and regional residential vulnerabilities. Over the first quarter of 2026, the program enabled coordination between various State departments and universities to begin development of a unified disaster mapping tool. House elevation mapping continues and to date has determined home elevation status on 175,000 NJ homes using AI analytics and Google street view imaging.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/3

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: PLANNING-DCA-R5E

### Activity Title: PLANNING DCA R5E

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00

\$1,288,601.89

**Total Budget**

\$0.00

\$1,288,601.89

**Total Obligated**

\$0.00

\$1,288,601.89

**Total Funds Drawdown**

\$124,349.01

\$848,751.90

**Program Funds Drawdown**

\$124,349.01

\$848,751.90

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$124,349.01

\$848,751.90

New Jersey Department of Community Affairs

\$124,349.01

\$848,751.90

**Most Impacted and Distressed Expended**

\$109,118.76

\$816,894.46

**Activity Description:**

Administrative (Historic Preservation, Archeological and other Mitigation) activities required for the implementation of Programs.

**Location Description:**

101 S. Broad Street, Trenton, Mercer County, New Jersey, 08625

**Activity Progress Narrative:**

NJDCA completed a Disaster Preparedness Planning effort which resulted in the development of a plan for internal use. This effort was lead in coordination with ICF to document our interdependencies with NJOEM and NJDEP through the ESF-6, ESF-14, and Housing RSF and included the development of internal checklists to maintain operational readiness, program policy templates, and a program launch schedule of tasks.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: RNJ-DEP-R5E-53

### Activity Title: RNJ DEP R5E 53

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

09/26/2022

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:****Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$702,540.34

\$5,702,540.34

**Total Budget**

\$702,540.34

\$5,702,540.34

**Total Obligated**

\$702,540.34

\$5,702,540.34

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

(\$5,315.20)

**Activity Description:**

RNJ DEP R5E 53

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: RNJ-DEP-RRPP-R5E- ATLANTIC COUNTY COASTAL REGION-S

## Activity Title: NDR DEP RRPg ATLANTIC COUNTY COASTAL REGION S

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

05/19/2023

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

**Overall**

	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$295,509.88)	\$589,251.67
<b>Total Budget</b>	(\$295,509.88)	\$589,251.67
<b>Total Obligated</b>	(\$295,509.88)	\$589,251.67
<b>Total Funds Drawdown</b>	\$0.00	\$589,251.67
<b>Program Funds Drawdown</b>	\$0.00	\$589,251.67
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$589,251.67
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$0.00	\$589,251.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$589,251.67

**Activity Description:**

All aspects of the Resilient NJ projects are based on robust and multi-faceted community engagement efforts. It is a core objective of the program to engage with and address the needs of socially vulnerable and under-represented populations. In addition to being a primary task in the project scope of work, the local government teams (regions) each include at least one community-based organization to act as a trusted partner to support engagement of socially vulnerable populations.

**Location Description:**

ATLANTIC COUNTY

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: RNJ-DEP-RRPP-R5E-LONG BEACH ISLAND REGIONAL-SANDY

## Activity Title: NDR DEP RRP LONG BEACH ISLAND REGIONAL SANDY

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

05/19/2023

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	(\$538.84)	\$925,374.41
<b>Total Budget</b>	(\$538.84)	\$925,374.41
<b>Total Obligated</b>	(\$538.84)	\$925,374.41
<b>Total Funds Drawdown</b>	\$0.00	\$925,374.41
<b>Program Funds Drawdown</b>	\$0.00	\$925,374.41
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$925,374.41
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$0.00	\$925,374.41
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$904,123.90

**Activity Description:**

All aspects of the Resilient NJ projects are based on robust and multi-faceted community engagement efforts. It is a core objective of the program to engage with and address the needs of socially vulnerable and under-represented populations. In addition to being a primary task in the project scope of work, the local government teams (regions) each include at least one community-based organization to act as a trusted partner to support engagement of socially vulnerable populations.

**Location Description:**

Ocean Counties

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

This Report Period  
Total

Cumulative Actual Total / Expected  
Total



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: RNJ-DEP-RRPP-R5E-NORTH JERSEY REGIONAL-SANDY

## Activity Title: NDR DEP RRP North Jersey Regional Sandy

### Activity Type:

Planning

### Project Number:

S01PlanningR5E

### Projected Start Date:

05/19/2023

### Benefit Type:

N/A

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Planning

### Projected End Date:

12/31/2028

### Completed Activity Actual End Date:

### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

### Overall

#### Total Projected Budget from All Sources

#### Jan 1 thru Mar 31, 2026 To Date

(\$4,907.55) \$1,229,643.45

#### Total Budget

(\$4,907.55) \$1,229,643.45

#### Total Obligated

(\$4,907.55) \$1,229,643.45

#### Total Funds Drawdown

\$0.00 \$1,229,643.45

##### Program Funds Drawdown

\$0.00 \$1,229,643.45

##### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$1,229,643.45

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$0.00 \$1,229,643.45

#### Most Impacted and Distressed Expended

\$0.00 \$1,187,067.70

### Activity Description:

All aspects of the Resilient NJ projects are based on robust and multi-faceted community engagement efforts. It is a core objective of the program to engage with and address the needs of socially vulnerable and under-represented populations. In addition to being a primary task in the project scope of work, the local government teams (regions) each include at least one community-based organization to act as a trusted partner to support engagement of socially vulnerable populations.

### Location Description:

Counties of Essex, Middlesex, and Ocean

### Activity Progress Narrative:

### Accomplishments Performance Measures

This Report Period  
Total

Cumulative Actual Total / Expected  
Total



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: RNJ-DEP-RRPP-R5E-RARITAN RIVER REGIONAL-SANDY

## Activity Title: NDR DEP RRPGR RARITAN RIVER REGIONAL SANDY

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

05/19/2023

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026**

**To Date**

(\$7,418.95)

\$1,062,525.25

**Total Budget**

(\$7,418.95)

\$1,062,525.25

**Total Obligated**

(\$7,418.95)

\$1,062,525.25

**Total Funds Drawdown**

\$0.00

\$1,062,525.25

**Program Funds Drawdown**

\$0.00

\$1,062,525.25

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,062,525.25

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$0.00

\$1,062,525.25

**Most Impacted and Distressed Expended**

\$0.00

\$979,270.75

**Activity Description:**

All aspects of the Resilient NJ projects are based on robust and multi-faceted community engagement efforts. It is a core objective of the program to engage with and address the needs of socially vulnerable and under-represented populations. In addition to being a primary task in the project scope of work, the local government teams (regions) each include at least one community-based organization to act as a trusted partner to support engagement of socially vulnerable populations.

**Location Description:**

Sumerset Counties

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: RNJ-DEP-RRPP-R5E-SANDY**  
**Activity Title: RESILIENT NJ DEP RRPP R5E SANDY**

**Activity Type:**

Planning

**Project Number:**

S01PlanningR5E

**Projected Start Date:**

09/26/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2026 To Date**

(\$394,165.12) \$290,664.88

**Total Budget**

(\$394,165.12) \$290,664.88

**Total Obligated**

(\$394,165.12) \$290,664.88

**Total Funds Drawdown**

\$16,372.92 \$290,664.88

**Program Funds Drawdown**

\$16,372.92 \$290,664.88

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$4,886.14 \$290,664.88

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$4,886.14 \$290,664.88

**Most Impacted and Distressed Expended**

\$1,169.00 \$131,648.50

**Activity Description:**

All aspects of the Resilient NJ projects are based on robust and multi-faceted community engagement efforts. It is a core objective of the program to engage with and address the needs of socially vulnerable and under-represented populations. In addition to being a primary task in the project scope of work, the local government teams (regions) each include at least one community-based organization to act as a trusted partner to support engagement of socially vulnerable populations.

**Location Description:**

Counties of Essex, Middlesex, and Ocean

**Activity Progress Narrative:**

This quarter, 4,886.14 was expended for personnel to support the program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01RebByDesR3 / Rebuild By Design**



**Grantee Activity Number: RBD-DEP-HOBOKEN/HUDSON-56789-R3**  
**Activity Title: RBD DEP HOBOKEN/HUDSON 56789 R3**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement  
**Project Number:**  
 S01RebByDesR3  
**Projected Start Date:**  
 06/01/2015  
**Benefit Type:**  
 N/A  
**National Objective:**  
 N/A

**Activity Status:**  
 Completed  
**Project Title:**  
 Rebuild By Design  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$800,721.25
<b>Total Budget</b>	\$0.00	\$800,721.25
<b>Total Obligated</b>	\$0.00	\$800,721.25
<b>Total Funds Drawdown</b>	\$0.00	\$800,721.25
<b>Program Funds Drawdown</b>	\$0.00	\$800,721.25
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$30,709.00)	\$835,413.75
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	(\$30,709.00)	\$835,413.75
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$781,215.90

**Activity Description:**

Support costs associated with implementing the Rebuild By Design activities.

**Location Description:**

440 E State St, Trenton, Mercer County, New Jersey, 08608

**Activity Progress Narrative:**

DEP to complete expense modification in NJCFS for \$31,741 in 2Q.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Elevated Structures</b>	0	1/1



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: RBD-DEP-HOBOKEN/HUDSON-R3

### Activity Title: RBD DEP HOBOKEN/HUDSON R3

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

S01RebByDesR3

**Projected Start Date:**

06/01/2015

**Benefit Type:**

Area ( Census )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Rebuild By Design

**Projected End Date:**

12/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$33,410,677.89
<b>Total Budget</b>	\$0.00	\$33,410,677.89
<b>Total Obligated</b>	\$0.00	\$33,410,677.89
<b>Total Funds Drawdown</b>	\$2,711.00	\$19,012,186.47
<b>Program Funds Drawdown</b>	\$2,711.00	\$19,012,186.47
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,711.00	\$19,012,186.47
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$2,711.00	\$19,012,186.47
<b>Most Impacted and Distressed Expended</b>	\$2,711.00	\$19,012,185.97

**Activity Description:**

The Hudson River project, known as the Resist, Delay, Store, Discharge project, is a comprehensive urban water strategy that would deploy programmed hard infrastructure and soft landscape for coastal defense (resist); generate policy recommendations, guidelines and urban infrastructure to slow rainwater runoff (delay); develop a circuit of interconnected green infrastructure to store and direct excess rainwater (store); and deploy water pumps and alternative routes to support drainage (discharge). As proposed, a variety of flood risk reduction infrastructure will be built along the Hudson River in order to reduce flood waters, including at Weehawken Cove (to protect Hoboken, Weehawken and critical regional utilities) and by the Hoboken Ferry Terminal. Along Hoboken’s downtown thoroughfare, green infrastructure measures, such as permeable paving and rain gardens, would help manage the city’s surface water and reduce the risk of flash flooding from rain while enhancing the cityscape. Along NJ Transit’s Hudson-Bergen Light Rail, otherwise discrete rainwater storage initiatives would be connected to make a green circuit. This system would serve as the foundations of a parallel green drainage infrastructure that would reduce the risk of flash flooding from rain, filtering and cleaning storm water and serving as a park for the community. A feasibility study will be completed to determine the final scope of the project and area benefiting. Per HUD waiver this activity has been exempted from the LMI calculation.

**Location Description:**

Hoboken, Jersey City, and Weehawken in Hudson County, New Jersey.

**Activity Progress Narrative:**

There are subsequent rounds of funding for this activity, therefore, the metrics and descriptions of this activity



are being reported in Round 5. This quarter 2,711 has been expended for work order related expenses.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: RBD-DEP-MEADOWLANDS-LMI-R3

### Activity Title: RBD DEP MEADOWLANDS LMI R3

#### Activity Type:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

S01RebByDesR3

#### Projected Start Date:

06/01/2015

#### Benefit Type:

Area ( Census )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Rebuild By Design

#### Projected End Date:

12/31/2028

#### Completed Activity Actual End Date:

#### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

#### Overall

#### Total Projected Budget from All Sources

#### Jan 1 thru Mar 31, 2026 To Date

\$2,436,349.68 \$29,138,128.43

#### Total Budget

\$2,436,349.68 \$29,138,128.43

#### Total Obligated

\$2,436,349.68 \$29,138,128.43

#### Total Funds Drawdown

\$0.00 \$25,585,947.50

#### Program Funds Drawdown

\$0.00 \$25,585,947.50

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$25,585,947.50

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$0.00 \$25,585,947.50

#### Most Impacted and Distressed Expended

\$0.00 \$25,585,947.50

#### Activity Description:

The New Meadowlands project proposes an integrated vision of protecting, connecting and growing the Meadowlands. The project as proposed consists of two principle pieces of new infrastructure: the Meadowpark and the Meadowband. The Meadowpark is a large natural reserve made accessible to the public that will also offer flood risk reduction. It would connect and expand marshland restoration efforts. Around and across the Meadowpark, the team proposes an intricate system of berms and marshes. These will protect against ocean surges and collect rainfall, reducing sewer overflows in adjacent towns. The Meadowband, a raised berm that could potentially include transportation across the top, lies at the edge of the Meadowpark. It offers flood protection, connections between towns and wetlands, and will provide opportunities for towns to grow. A feasibility study will be completed to determine the final scope of the project and area benefiting.

#### Location Description:

Carlstadt, Little Ferry, Moonachie, South Hackensack, and Teterboro in Bergen County, New Jersey.

#### Activity Progress Narrative:

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** S01RebByDesR4 / Rebuild By Design

## Grantee Activity Number: RBD-DEP-HOBOKEN/HUDSON-R4

### Activity Title: RBD DEP HOBOKEN/HUDSON R4

#### Activity Type:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

S01RebByDesR4

#### Projected Start Date:

12/29/2016

#### Benefit Type:

Area ( Census )

#### National Objective:

N/A

#### Activity Status:

Under Way

#### Project Title:

Rebuild By Design

#### Projected End Date:

12/31/2028

#### Completed Activity Actual End Date:

#### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$20,589,367.66
<b>Total Budget</b>	\$0.00	\$20,589,367.66
<b>Total Obligated</b>	\$0.00	\$20,589,367.66
<b>Total Funds Drawdown</b>	\$4,475.00	\$20,051,628.03
<b>Program Funds Drawdown</b>	\$4,475.00	\$20,051,628.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,475.00	\$20,051,628.03
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$4,475.00	\$20,051,628.03
<b>Most Impacted and Distressed Expended</b>	\$4,475.00	\$20,051,628.03

#### Activity Description:

The Hudson River project, known as the "Resist, Delay, Store, Discharge" project, is a comprehensive urban water strategy that would deploy programmed hard infrastructure and soft landscape for coastal defense (resist); generate policy recommendations, guidelines and urban infrastructure to slow rainwater runoff (delay); develop a circuit of interconnected green infrastructure to store and direct excess rainwater (store); and deploy water pumps and alternative routes to support drainage (discharge). As proposed, a variety of flood risk reduction infrastructure will be built along the Hudson River in order to reduce flood waters, including at Weehawken Cove (to protect Hoboken, Weehawken and critical regional utilities) and by the Hoboken Ferry Terminal. Along Hoboken's downtown thoroughfare, green infrastructure measures, such as permeable paving and rain gardens, would help manage the city's surface water and reduce the risk of flash flooding from rain while enhancing the cityscape. Along NJ Transit's Hudson-Bergen Light Rail, otherwise discrete rainwater storage initiatives would be connected to make a "green circuit." This system would serve as the foundations of a parallel green drainage infrastructure that would reduce the risk of flash flooding from rain, filtering and cleaning storm water and serving as a park for the community. A feasibility study will be completed to determine the final scope of the project and area benefiting. Per HUD waiver this activity has been exempted from the LMI calculation.

#### Location Description:

Hoboken, Jersey City and Weehawken in Hudson County, New Jersey.

#### Activity Progress Narrative:

Current field work includes the construction of the Resist structure and involves excavation, installation of

structural piles, pouring of foundational concrete and wall concrete. Additional test pits are being performed to locate subsurface conflicts that may exist with the structure. The construction phase of the Resist contract continues and is expected to be completed in the fall of 2027. This quarter \$4,475 has been expended for program related to easements.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: RBD-DEP-MEADOWLANDS-LMI-R4

### Activity Title: RBD DEP MEADOWLANDS LMI R4

#### Activity Type:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

S01RebByDesR4

#### Projected Start Date:

12/29/2016

#### Benefit Type:

Area ( Census )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Rebuild By Design

#### Projected End Date:

12/31/2028

#### Completed Activity Actual End Date:

#### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$26,718,618.05
<b>Total Budget</b>	\$0.00	\$26,718,618.05
<b>Total Obligated</b>	\$0.00	\$26,718,618.05
<b>Total Funds Drawdown</b>	\$43,282.50	\$26,371,782.55
<b>Program Funds Drawdown</b>	\$43,282.50	\$26,371,782.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$43,282.50	\$26,371,782.55
NEW JERSEY DEPARTMENT OF ENVIRONMENTAL	\$43,282.50	\$26,371,782.55
<b>Most Impacted and Distressed Expended</b>	\$43,282.50	\$26,371,782.55

#### Activity Description:

The "New Meadowlands" project proposes an integrated vision of protecting, connecting and growing the Meadowlands. The project as proposed consists of two principle pieces of new infrastructure: the "Meadowpark" and the "Meadowband." The Meadowpark is a large natural reserve made accessible to the public that will also offer flood risk reduction. It would connect and expand marshland restoration efforts. Around and across the Meadowpark, the team proposes an intricate system of berms and marshes. These will protect against ocean surges and collect rainfall, reducing sewer overflows in adjacent towns. The Meadowband, a raised berm that could potentially include transportation across the top, lies at the edge of the Meadowpark. It offers flood protection, connections between towns and wetlands, and will provide opportunities for towns to grow. A feasibility study will be completed to determine the final scope of the project and area benefiting.

#### Location Description:

Carlstadt, Little Ferry, Moonachie, South Hackensack, and Teterboro in Bergen County, New Jersey.

#### Activity Progress Narrative:

This quarter the Rebuild by Design Meadowlands Project Team's East Riser Ditch Pump Station construction is initiated with coordination with utilities, project area municipalities and adjacent property owners. This quarter's expenditures from R4 were 43,282.50.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** S01RebByDesR5 / Rebuild By Design

## Grantee Activity Number: RBD-DEP-HOBOKEN/HUDSON-R5

### Activity Title: RBD DEP HOBOKEN/HUDSON R5

#### Activity Type:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

S01RebByDesR5

#### Projected Start Date:

06/26/2017

#### Benefit Type:

Area ( Census )

#### National Objective:

N/A

#### Activity Status:

Under Way

#### Project Title:

Rebuild By Design

#### Projected End Date:

12/15/2026

#### Completed Activity Actual End Date:

#### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

#### Overall

#### Total Projected Budget from All Sources

#### Jan 1 thru Mar 31, 2026 To Date

\$25,412,812.49

\$67,500,740.76

#### Total Budget

\$25,412,812.49

\$67,500,740.76

#### Total Obligated

\$25,412,812.49

\$245,813,873.10

#### Total Funds Drawdown

\$2,240,860.97

\$55,275,772.69

#### Program Funds Drawdown

\$1,974,828.08

\$55,008,633.64

#### Program Income Drawdown

\$266,032.89

\$267,139.05

#### Program Income Received

\$0.00

\$0.00

#### Total Funds Expended

\$2,388,672.02

\$55,423,892.29

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$2,388,672.02

\$55,423,892.29

#### Most Impacted and Distressed Expended

\$2,388,671.92

\$55,423,892.19

#### Activity Description:

The Hudson River project, known as the Resist, Delay, Store, Discharge project, is a comprehensive urban water strategy that would deploy programmed hard infrastructure and soft landscape for coastal defense (resist); generate policy recommendations, guidelines and urban infrastructure to slow rainwater runoff (delay); develop a circuit of interconnected green infrastructure to store and direct excess rainwater (store); and deploy water pumps and alternative routes to support drainage (discharge). As proposed, a variety of flood risk reduction infrastructure will be built along the Hudson River in order to reduce flood waters, including at Weehawken Cove (to protect Hoboken, Weehawken and critical regional utilities) and by the Hoboken Ferry Terminal. Along Hoboken's downtown thoroughfare, green infrastructure measures, such as permeable paving and rain gardens, would help manage the city's surface water and reduce the risk of flash flooding from rain while enhancing the cityscape. Along NJ Transits Hudson-Bergen Light Rail, otherwise discrete rainwater storage initiatives would be connected to make a green circuit. This system would serve as the foundations of a parallel green drainage infrastructure that would reduce the risk of flash flooding from rain, filtering and cleaning storm water and serving as a park for the community. A feasibility study will be completed to determine the final scope of the project and area benefiting. Per the HUD waiver this activity is exempt for the LMI calculation.

#### Location Description:

Hoboken, Jersey City, and Weehawken in Hudson County, New Jersey.

#### Activity Progress Narrative:

Construction work continues on the Resist contract awarded to SPC. Current field work includes the construction of the Resist structure and involves excavation, installation of structural piles, pouring of

foundational concrete and wall concrete. Additional test pits are being performed to locate subsurface conflicts that may exist with the structure. The construction phase of the Resist contract continues and is expected to be completed in the fall of 2027. This quarter 1,975,859.53 has been expended for program related expenses.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	700	5700/13200

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: RBD-DEP-MEADOWLANDS-LMI-R5

### Activity Title: RBD DEP MEADOWLANDS LMI R5

#### Activity Type:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

S01RebByDesR5

#### Projected Start Date:

06/26/2017

#### Benefit Type:

Area ( Census )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Rebuild By Design

#### Projected End Date:

12/31/2028

#### Completed Activity Actual End Date:

#### Responsible Organization:

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

#### Overall

#### Total Projected Budget from All Sources

#### Jan 1 thru Mar 31, 2026 To Date

\$4,222,506.34

\$4,442,285.45

#### Total Budget

\$4,222,506.34

\$4,442,285.45

#### Total Obligated

\$4,222,506.34

\$100,338,667.40

#### Total Funds Drawdown

\$5,118,577.26

\$70,702,304.49

#### Program Funds Drawdown

\$3,357,361.99

\$68,941,089.22

#### Program Income Drawdown

\$1,761,215.27

\$1,761,215.27

#### Program Income Received

\$0.00

\$0.00

#### Total Funds Expended

\$4,748,367.77

\$70,884,080.50

NEW JERSEY DEPARTMENT OF ENVIRONMENTAL

\$4,748,367.77

\$70,884,080.50

#### Most Impacted and Distressed Expended

\$4,748,367.77

\$70,884,050.32

#### Activity Description:

The New Meadowlands project proposes an integrated vision of protecting, connecting and growing the Meadowlands. The project as proposed consists of two principle pieces of new infrastructure: the Meadowpark and the Meadowband. The Meadowpark is a large natural reserve made accessible to the public that will also offer flood risk reduction. It would connect and expand marshland restoration efforts. Around and across the Meadowpark, the team proposes an intricate system of berms and marshes. These will protect against ocean surges and collect rainfall, reducing sewer overflows in adjacent towns. The Meadowband, a raised berm that could potentially include transportation across the top, lies at the edge of the Meadowpark. It offers flood protection, connections between towns and wetlands, and will provide opportunities for towns to grow. A feasibility study will be completed to determine the final scope of the project and area benefiting.

#### Location Description:

Carlstadt, Little Ferry, Moonachie, South Hackensack, and Teterboro in Bergen County, New Jersey.

#### Activity Progress Narrative:

This quarter the Rebuild by Design Meadowlands Project Team continues construction of the Liberty Street Pumping Station and Force Main Project. The force main was completed, and work continues at the pump station site. Construction of East Riser Ditch Pump Station construction contract is underway. This quarter \$2,805,936.49 was expended for program related expenses.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01RentHsgR1 / Rental Housing**

**Grantee Activity Number: LMF-HMFA-02870-LMI-R1**  
**Activity Title: WOODROW WILSON III HMFA LMI R1**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
S01RentHsgR1

**Projected Start Date:**  
05/13/2013

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Rental Housing

**Projected End Date:**  
05/12/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,499,030.00
<b>Total Budget</b>	\$0.00	\$3,499,030.00
<b>Total Obligated</b>	\$0.00	\$3,499,030.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,499,030.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,499,030.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$137,238.00	\$301,708.00
<b>Total Funds Expended</b>	\$0.00	\$3,499,030.00
New Jersey Housing Mortgage Finance Agency	\$0.00	\$3,499,030.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$3,499,030.00

**Activity Description:**

This is the third phase of the development process of 173 units. This activity will provide new construction for 46 CDBG family rental units.

**Location Description:**

157 Garrett Rd, Long Branch, Monmouth County, New Jersey, 07740

**Activity Progress Narrative:**

Woodrow Wilson Phase III current quarter cash flow mortgage of 137286 PI received

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		46/46	
# of Multifamily Units	0		46/46	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	46/46	0/0	46/46	100.00
# Renter	0	0	0	46/46	0/0	46/46	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: LMF-HMFA-02885-LMI-R1**  
**Activity Title: FRANKLIN MANOR LMI R1**

**Activity Type:**  
Affordable Rental Housing  
**Project Number:**  
S01RentHsgR1  
**Projected Start Date:**  
05/13/2013  
**Benefit Type:**  
Direct ( HouseHold )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Completed  
**Project Title:**  
Rental Housing  
**Projected End Date:**  
05/12/2015  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,452,566.17
<b>Total Budget</b>	\$0.00	\$1,452,566.17
<b>Total Obligated</b>	\$0.00	\$1,452,566.17
<b>Total Funds Drawdown</b>	\$0.00	\$1,452,566.17
<b>Program Funds Drawdown</b>	\$0.00	\$1,452,566.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$1,153.00	\$1,153.00
<b>Total Funds Expended</b>	\$0.00	\$1,452,566.17
New Jersey Housing Mortgage Finance Agency	\$0.00	\$1,452,566.17
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,452,566.17

**Activity Description:**

Project will assist with site improvements and construction of a four story building with 86 units.

**Location Description:**

114 Franklin St, Morristown, Essex County, New Jersey, 07960

**Activity Progress Narrative:**

Franklin Manor current quarter cash flow mortgage of 1155 PI received

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: SNH-HMFA-02893-LMI-R1**  
**Activity Title: LANDIS AVENUE LMI R1**

**Activity Type:**  
Affordable Rental Housing  
**Project Number:**  
S01RentHsgR1  
**Projected Start Date:**  
05/13/2013  
**Benefit Type:**  
Direct ( HouseHold )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Completed  
**Project Title:**  
Rental Housing  
**Projected End Date:**  
05/12/2015  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$175,812.02
<b>Total Budget</b>	\$0.00	\$175,812.02
<b>Total Obligated</b>	\$0.00	\$175,812.02
<b>Total Funds Drawdown</b>	\$0.00	\$175,812.02
<b>Program Funds Drawdown</b>	\$0.00	\$175,812.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$72,163.00	\$72,163.00
<b>Total Funds Expended</b>	\$0.00	\$175,812.02
New Jersey Housing Mortgage Finance Agency	\$0.00	\$175,812.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$175,812.02

**Activity Description:**

Project is a single family 2 story vacant property when completed will serve 4 individuals who have developmental disabilities.

**Location Description:**

E Landis Ave, Vineland, Atlantic County, New Jersey, 08361

**Activity Progress Narrative:**

Landis Avenue current quarter cash flow mortgage of 72163 PI received

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: SNH-HMFA-02931-LMI-R1

## Activity Title: CRANFORD BENJAMIN HOMES LMI R1

### Activity Type:

Affordable Rental Housing

### Project Number:

S01RentHsgR1

### Projected Start Date:

05/13/2013

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Rental Housing

### Projected End Date:

05/12/2015

### Completed Activity Actual End Date:

### Responsible Organization:

New Jersey Housing Mortgage Finance Agency

### Overall

	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$664,433.00
<b>Total Budget</b>	\$0.00	\$664,433.00
<b>Total Obligated</b>	\$0.00	\$664,433.00
<b>Total Funds Drawdown</b>	\$0.00	\$664,433.00
<b>Program Funds Drawdown</b>	\$0.00	\$664,433.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$270,674.00	\$271,579.00
<b>Total Funds Expended</b>	\$0.00	\$664,433.00
New Jersey Housing Mortgage Finance Agency	\$0.00	\$664,433.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$664,433.00

### Activity Description:

This project will include acquisition of a 2-story family home and a single-family home, this activity will serve 3 homeless, low-income families and/or seven homeless individuals with permanent housing. The sponsor intends to provide three apartment models consisting of 1 3-bedroom and 2 2-bedroom units.

### Location Description:

Plainfield City, Union County, New Jersey

### Activity Progress Narrative:

SIROMS PI Receipt 617 was in SNH-HMFA-05678-LMI-R5E for \$27,066.00. DRGR receipt was in SNH-HMFA-02932-LMI-R1 but for \$270,674.00. The amount should have been \$27,674 and would be off \$2.00. PI Receipt 616 is off \$-2.00 so the combined total for 616 and 617 receipts is equal. The DRGR amount was transposed.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	1/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/3	
# of Singlefamily Units	0		3/3	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Renter	0	0	0	3/3	0/0	3/3	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01RentHsgR3 / Rental Housing**



**Grantee Activity Number: SNH-HMFA-03116-LMI-R3**  
**Activity Title: WALNUT STREET LMI R3**

**Activity Type:**  
Affordable Rental Housing  
**Project Number:**  
S01RentHsgR3  
**Projected Start Date:**  
06/01/2015  
**Benefit Type:**  
Direct ( HouseHold )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Completed  
**Project Title:**  
Rental Housing  
**Projected End Date:**  
06/01/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$608,967.00
<b>Total Budget</b>	\$0.00	\$608,967.00
<b>Total Obligated</b>	\$0.00	\$451,748.77
<b>Total Funds Drawdown</b>	\$0.00	\$451,748.77
<b>Program Funds Drawdown</b>	\$0.00	\$451,748.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$144,242.00	\$144,242.00
<b>Total Funds Expended</b>	\$0.00	\$451,748.77
New Jersey Housing Mortgage Finance Agency	\$0.00	\$451,748.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$451,748.77

**Activity Description:**

Redevelopment of single home with 4 units.

**Location Description:**

148 Walnut St, Northvale, Bergen County, New Jersey, 07647

**Activity Progress Narrative:**

Walnut Street Supportive Housing current quarter cash flow mortgage of 144242 PI received

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: SNH-HMFA-03129-LMI-R3**  
**Activity Title: GREENBROOK SUPPORTIVE HOUSING LMI R3**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
S01RentHsgR3

**Projected Start Date:**  
06/01/2015

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Rental Housing

**Projected End Date:**  
06/01/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$587,679.00
<b>Total Budget</b>	\$0.00	\$587,679.00
<b>Total Obligated</b>	\$0.00	\$432,382.75
<b>Total Funds Drawdown</b>	\$0.00	\$432,382.75
<b>Program Funds Drawdown</b>	\$0.00	\$432,382.75
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$113,007.00	\$113,007.00
<b>Total Funds Expended</b>	\$0.00	\$432,382.75
New Jersey Housing Mortgage Finance Agency	\$0.00	\$432,382.75
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$432,382.75

**Activity Description:**

Construction of 1 LMI unit of affordable rental housing.

**Location Description:**

55 Greenbrook Rd, Middlesex, Middlesex County, New Jersey, 08846

**Activity Progress Narrative:**

There is an issue with 015316. SIROMS PI Receipt 613 \$75,300.00 was cancelled. However the project number should have been SNH-HMFA-03116-LMI-R3 for \$80,671 and not to project 03129. The PI for The DRGR receipt for \$75,300.00 was cancelled.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S01RentHsgR3E / Rental Housing**

# Grantee Activity Number: NEP-DCA-0288-LMI-R3E-MIDDLETOWN TOWNSHIP

## Activity Title: NEP DCA 0288 LMI R3E MIDDLETOWN TOWNSHIP

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

S01RentHsgR3E

### Projected Start Date:

01/31/2023

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Rental Housing

### Projected End Date:

12/15/2026

### Completed Activity Actual End Date:

### Responsible Organization:

New Jersey Department of Community Affairs

### Overall

	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	(\$96,465.00)	\$137,795.00
<b>Total Budget</b>	(\$96,465.00)	\$137,795.00
<b>Total Obligated</b>	(\$96,465.00)	\$137,795.00
<b>Total Funds Drawdown</b>	\$0.00	\$137,795.00
<b>Program Funds Drawdown</b>	\$0.00	\$137,795.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$137,795.00
New Jersey Department of Community Affairs	\$0.00	\$137,795.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$137,795.00

### Activity Description:

Rehabilitation of 4 single-family homes for rent.

### Location Description:

13 Highland Avenue, 683 Monmouth Avenue, 7 Shoreland Terrace and 7 Sycamore Avenue, Middletown, New Jersey, 07748

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	3/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	3/0
<b># of Singlefamily Units</b>	0	3/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Households</b>	0	0	0	3/0	0/0	3/0	100.00
<b># Owner</b>	0	0	0	3/0	0/0	3/0	100.00
<b># Renter</b>	0	0	0	0/0	0/0	0/0	0

### Activity Locations

**No Activity Locations found.**

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



**Grantee Activity Number: SNH-HMFA-03129-LMI-R3E**  
**Activity Title: GREENBROOK SUPPORTIVE HOUSING LMI R3E**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
S01RentHsgR3E

**Projected Start Date:**  
06/02/2017

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Rental Housing

**Projected End Date:**  
03/31/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,538.79
<b>Total Budget</b>	\$0.00	\$4,538.79
<b>Total Obligated</b>	\$0.00	\$159,835.04
<b>Total Funds Drawdown</b>	\$0.00	\$159,835.04
<b>Program Funds Drawdown</b>	\$0.00	\$159,835.04
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$67,584.00	\$67,584.00
<b>Total Funds Expended</b>	\$0.00	\$159,835.04
New Jersey Housing Mortgage Finance Agency	\$0.00	\$159,835.04
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$159,835.04

**Activity Description:**  
Construction of 1 LMI unit of affordable rental housing.

**Location Description:**  
55 Greenbrook Rd, Middlesex, Middlesex County, New Jersey, 08846

**Activity Progress Narrative:**  
Greenbrook Supportive Housing current quarter cash flow mortgage of 67584 PI received

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	1/1
<b># of Singlefamily Units</b>	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Households</b>	0	0	0	1/1	0/0	1/1	100.00
<b># Renter</b>	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

**Project # /** S01RentHsgR5E / Rental Housing



**Grantee Activity Number: LMF-HMFA-07726-LMI-R5E**  
**Activity Title: TERRELL HOMES LMI R5E**

**Activity Type:**  
Affordable Rental Housing  
**Project Number:**  
S01RentHsgR5E  
**Projected Start Date:**  
06/26/2017  
**Benefit Type:**  
Direct ( HouseHold )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way  
**Project Title:**  
Rental Housing  
**Projected End Date:**  
12/15/2027  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
New Jersey Housing Mortgage Finance Agency

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,000,000.00
<b>Total Budget</b>	\$0.00	\$4,000,000.00
<b>Total Obligated</b>	\$0.00	\$4,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,317,226.61
<b>Program Income Drawdown</b>	\$0.00	\$1,682,773.39
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,000,000.00
New Jersey Housing Mortgage Finance Agency	\$0.00	\$4,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$4,000,000.00

**Activity Description:**

Construction of 70 affordable rental housing units.

**Location Description:**

91-97 Chapel Street, Newark, New Jersey, 07105

**Activity Progress Narrative:**

Terrell Homes is now fully rented up. This project can be closed out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	1	2/70



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	68	69/70
<b># of Multifamily Units</b>	68	69/70

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Households</b>	68	0	68	68/70	0/0	68/70	100.00
<b># Renter</b>	68	0	68	68/70	0/0	68/70	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: NEP-DCA-LMI-R5E

### Activity Title: NEIGHBORHOOD ENHANCEMENT PROGRAM DCA LMI R5E

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

S01RentHsgR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Rental Housing

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Jersey Department of Community Affairs

**Overall**

	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$406,160.52)	(\$4,070,993.73)
<b>Total Budget</b>	(\$406,160.52)	(\$4,070,993.73)
<b>Total Obligated</b>	(\$406,160.52)	\$1,664,448.96
<b>Total Funds Drawdown</b>	\$0.00	\$1,664,448.96
<b>Program Funds Drawdown</b>	\$0.00	\$1,664,448.96
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,664,448.96
New Jersey Department of Community Affairs	\$0.00	\$1,664,448.96
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,664,185.89

**Activity Description:**

The Neighborhood Enhancement Program will provide zero percent loans to eligible nonprofit and for-profit developers to purchase and rehabilitate foreclosed, vacant or abandoned. The program will support efforts in rebuilding to prevent concentrations of poverty and rebuild strong neighborhoods. The program will encourage development of affordable rental or homeownership housing in the nine most impacted counties. The program is designed to alleviate the shortage of rental and for-sale housing.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of Properties	0	15/15
-----------------	---	-------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	29/29
# of Singlefamily Units	0	29/29

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/15	14/14	29/29	100.00
# Owner	0	0	0	0/0	1/1	1/1	100.00
# Renter	0	0	0	15/15	13/13	28/28	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: SRP-DCA-LMI-R5E

### Activity Title: SMALL RENTAL PROPERTIES DCA LMI R5E

#### Activity Type:

Rehabilitation/reconstruction of residential structures

#### Project Number:

S01RentHsgR5E

#### Projected Start Date:

06/26/2017

#### Benefit Type:

Direct ( HouseHold )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Rental Housing

#### Projected End Date:

12/15/2026

#### Completed Activity Actual End Date:

#### Responsible Organization:

New Jersey Department of Community Affairs

#### Overall

	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	(\$15,000.00)	(\$786,186.90)
<b>Total Budget</b>	(\$15,000.00)	(\$786,186.90)
<b>Total Obligated</b>	(\$15,000.00)	\$2,084,585.10
<b>Total Funds Drawdown</b>	\$824.31	\$2,058,352.33
<b>Program Funds Drawdown</b>	\$824.31	\$1,909,714.60
<b>Program Income Drawdown</b>	\$0.00	\$148,637.73
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$177.92)	\$2,058,352.33
New Jersey Department of Community Affairs	(\$177.92)	\$2,058,352.33
<b>Most Impacted and Distressed Expended</b>	(\$177.92)	\$2,036,658.40

#### Activity Description:

The New Jersey Fund for the Landlord Rental Repair Program (the "Program" or "LRRP") is designed to restore small rental properties that were damaged by Superstorm Sandy and that are currently vacant. In addition to increasing the supply of affordable rental housing in areas that were damaged by the storm, the Program will also serve to help revitalize damaged neighborhoods by transforming blighted vacant residential buildings into newly renovated rental properties. The Program will help Landlords ("Landlords") whose residential rental housing businesses were damaged by Superstorm Sandy to recover, enabling them to offer rental housing at affordable rates to low-to-moderate income households and contribute to the local economy through the purchase of goods and services necessary to operate their property.

#### Location Description:

Counties: Atlantic, Bergen, Burlington, Camden, Cape May, Cumberland, Essex, Gloucester, Hudson, Mercer, Middlesex, Monmouth, Ocean, Passaic, Somerset, Sussex and Union County.

#### Activity Progress Narrative:

The Landlord Rental Repair Program (LRRP) has successfully worked with all eligible applicants to complete construction and rent to Low-to-Moderate income applicants for an affordability period. All applications are archived or in recoupment. 385 applications have been processed which resulted in repairing approximately 550 rental units for occupants. The Program has identified 65 applications where recapture is necessary, 15 of which have met the national objective. The Program has notified all 65 applicants of the need to pay back funds to the Program. Next quarter, the program will continue recapture efforts.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		103/172	
# of Properties	0		390/538	
# of Substantially Rehabilitated	0		76/81	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		546/550	
# of Multifamily Units	0		251/250	
# of Singlefamily Units	0		295/300	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	434/431	112/119	546/550	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	434/431	112/119	546/550	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Project # / S01SupSrvsR5E / Supportive Services**

## Grantee Activity Number: HCS-DCA-NAVICORE-LMI-R5E

### Activity Title: HCS DCA NAVICORE LMI R5E

**Activity Type:**

Public services

**Project Number:**

S01SupSrvsR5E

**Projected Start Date:**

06/25/2017

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Supportive Services

**Projected End Date:**

12/15/2026

**Completed Activity Actual End Date:****Responsible Organization:**

New Jersey Department of Community Affairs

Overall	Jan 1 thru Mar 31, 2026	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,820,271.08
<b>Total Budget</b>	\$0.00	\$2,820,271.08
<b>Total Obligated</b>	\$0.00	\$2,820,271.88
<b>Total Funds Drawdown</b>	\$7,348.25	\$2,147,533.71
<b>Program Funds Drawdown</b>	\$7,348.25	\$1,698,040.76
<b>Program Income Drawdown</b>	\$0.00	\$449,492.95
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,348.25	\$2,147,533.71
New Jersey Department of Community Affairs	\$7,348.25	\$2,147,533.71
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,089,568.16

**Activity Description:**

Department of Community Affairs (DCA) will provide housing counseling services through its existing network of Housing and Urban Development (HUD) certified housing counseling agencies. These housing counseling agencies will provide comprehensive counseling services for both homeowners and renters in order to identify all available homeowner and renter programs and other available resources and to assist with application processing and housing counseling, all in one stop locations in all nine of the most impacted counties (Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, Monmouth, Ocean, and Union). The counseling shall include financial literacy training, fair housing counseling including mobility counseling and fair housing rights, and any assistance needed to residents of public and assisted housing that are required to be relocated.

**Location Description:**

Counties: Atlantic, Bergen, Cape May, Essex, Hudson, Middlesex, and Union.

**Activity Progress Narrative:**

This quarter, 12 storm-impacted households were served through the Disaster Recovery and Mitigation Housing Counseling and Legal Services Program, which provides free HUD certified housing guidance and legal services through community based non-profit housing counseling agencies on a wide array of issues, including financial literacy and foreclosure counseling.



## Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Non-business	0			1/1			

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	20	3	23	1251/1500	207/500	1930/2000	75.54
# of Cases opened	20	3	23	1251/1500	207/500	1930/2000	75.54

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	804/1500	164/500	1265/2000	76.52

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Anticipated Program Income	\$233,017.75
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	686
Monitoring Visits	0	216
Audit Visits	0	0
Technical Assistance Visits	0	421
Monitoring/Technical Assistance Visits	0	49
Report/Letter Issued	0	384

