



**HEALTH, SAFETY, ENVIRONMENTAL, PRODUCT STEWARDSHIP AND SUSTAINABILITY**

**115 Tabor Road, 2-D7**

Morris Plains, New Jersey 07950

[www.honeywell.com](http://www.honeywell.com)

December 27, 2021

***Electronic Transmittal***

David S. Doyle, Case Manager  
NJDEP Site Remediation and Waste Management Program  
Division of Remediation Management  
Remediation Oversight Element  
401 East State Street  
PO Box 420, Mail Code 401-05A  
Trenton, NJ 08625-0420  
[david.doyle@dep.state.nj.us](mailto:david.doyle@dep.state.nj.us)

**Re: Updated Master Schedule for Honeywell Assigned Sites  
Consent Judgment dated September 7, 2011  
NJDEP v. Honeywell International Inc., Occidental Chemical Corporation, and  
PPG Industries, Inc., No. C-77-05 (N.J. Super. Ct. Ch. Div. filed Sept. 7, 2011)**

Dear Mr. Doyle:

Honeywell is submitting the enclosed updated Master Schedule for chromium remediation at Honeywell-assigned sites pursuant to the above-referenced Consent Judgment ("Consent Judgment")<sup>1</sup>. The original Master Schedule was submitted by Honeywell in a letter dated February 6, 2012 and approved by the NJDEP on June 1, 2012. The present revision (Revision 3.0) supersedes the previous update of July 27, 2020.

The Updated Master Schedule reflects proposed modifications due to several factors including length of time to obtain access and/or remediation agreements with property owners, additional time for finalizing deed notices and obtaining remedial action permits, and additional work and deliverables associated with adjacent properties at some sites. Based on these factors, the proposed updated Master Schedule reflects modifications that extend the timeframes for submittal of remedial action reports and/or completion of remediation mainly for specific orphan sites. The updated schedule consists of a table showing timeframes for key activities and document submittals, with items completed-to-date highlighted in green to facilitate visualization of work completed versus remaining activities.

The original Master Schedule specified an approximate 12-year timeframe for completion of remediation beginning in 2012 and ending approximately in 2023. This timeframe included investigation, remedial action field work, reporting and obtaining remedial action permits for the majority of the sites by the end of 2023, with post-remedial action permitting for some sites going into 2024. The updated schedule preserves the milestone of completing all remedial action field work by 2023, with final reporting and obtaining post-remedial action permits for some additional sites occurring by the end of 2024. Therefore, the proposed modifications in this updated schedule do not change the remedy completion date for the program as a whole, with the exception of Site 187. Site 187, located in the median strip between the northbound and southbound lanes of Route 440, is being deferred until Honeywell can coordinate the remedial investigation of the site with future planned New Jersey Department of Transportation (NJDOT) road improvements on Route 440. The NJDOT schedule for road improvements on Route 440 has not been determined at this time; therefore, Site 187 remediation may extend beyond 2023.

The following discussion provides background information, a summary of remediation progress and remaining work.

---

<sup>1</sup> Pursuant to paragraph 22 of the Consent Judgment, the provisions of the Consent Judgment, including the Master Schedule, apply to the remediation of chromium sites governed by the Consent Judgment. The Master Schedule developed pursuant to the Consent Judgment applies in place of the schedules prescribed in the Administrative Requirements for the Remediation of Contaminated Sites. See Consent Judgment, paragraph 22; see also N.J.S.A. 58:10C-27(e).

## Background Overview

The Master Schedule addresses the following sites:

- Honeywell Administrative Consent Order (ACO) Sites: 21 sites grouped into 7 Study Areas (SAs) known as SA-1 through SA-7
- Honeywell-Assigned Former Orphan Sites: 32 sites (including 10 Honeywell/PPG Shared Sites and 1 site [165] with Honeywell financial obligation only)

In accordance with the Consent Judgment, the Master Schedule establishes timeframes for the performance of each phase of remediation including Preliminary Assessment (PA), Site Investigation (SI), Receptor Evaluation (RE), Remedial Investigation (RI), Remedial Action (RA), and Completion of Remediation, as applicable, and submission of the following key documents: RI Report (RIR), Remedial Action Work Plan (RAWP) and Remedial Action Report (RAR). The schedule includes key remediation activities and related document submittals, and takes into consideration various factors such as the number of sites and complexity of certain sites.

In the development of the Master Schedule, Honeywell elected NJDEP review of submittals in accordance with paragraph 24 of the Consent Judgment, which provides for a period of 90 days for NJDEP review of documents. As the Honeywell sites are currently in NJDEP traditional oversight, completion of remediation is considered to be achieved when NJDEP issues a no further action equivalency or "Compliance Letter". The updated Master Schedule goes beyond the submittal of the RAR to show completion of remediation, by projecting to when a Compliance Letter can reasonably be expected.

In estimating when a Compliance Letter may be issued, we have assumed a period of approximately 12 to 24 months following submittal of the RAR for NJDEP issuance of a Compliance Letter. This timeframe includes approximately 12 months for sites where the remedial action includes existing conditions cap and deed notice (and assumes that the deed notice will be filed and submitted with the RAR) and up to 24 months for sites requiring remedial action field work and/or where deed notices will not be recorded until after NJDEP review and approval of the RAR. These timeframes are based on experience at other sites and include 3 months for NJDEP review of the RAR and additional time for recording of deed notice for soils, establishment of Classification Exception Areas (CEA) for groundwater (if applicable), submittal of RA soil and/or groundwater permit application, NJDEP review and issuance of RA permit(s), as applicable, and NJDEP issuance of a Compliance Letter.

## Summary of Remediation Progress and Remaining Work

### Honeywell ACO Sites – Study Areas 1 through 7

Remediation has been completed at all Study Area sites, with the exception of the following:

- SA-2 Site 144 Bayonne Sewage Pipeline: Site 144 consists of three pipeline sections referred to as Lines A, B and C. Remedial action field work was substantially completed during 2017-2019. Additional remedial action field work is planned in 2022 at a remaining portion of Line A and a Deferred Area and private property along Line B.
- SA-2 Site 166 Route 440 Extension: Remedial action field work has been completed and the RAR has been approved. Deed notices for properties owned by the New Jersey Department of Transportation and State of New Jersey (NJDEP Tidelands) are in progress. Following the recording of deed notices, Honeywell will submit a RA soil permit application to allow for NJDEP issuance of a RA soil permit and compliance letter.
- SA-3: Remedial action field work is in progress and planned to be completed by the end of 2021.

### Orphan Sites

To allow for organized project execution and management, 32 sites were organized into five groups based on various factors including site type (sewer or non-sewer sites), location, complexity, and designated responsible party (Honeywell sites; Honeywell/PPG Shared Sites). Site 165 is shown on the attached table but does not include remediation schedule timeframes as the NJDEP is the lead for remediation.

- PA/SI/RE reports have been completed for all 32 sites.

- At three sites (93, 185, 198), no remedial action was required based on the RI results.
- RI work has been completed and RIR/RAWP documents have been submitted and approved for 27 sites: 7, 19, 67, 68, 69, 70, 91, 92, 94, 97, 98, 99, 100, 101, 130, 172, 178, 180a, 183, 188, 189, 196, 197, 199, 200, 205 and 206.
- Of the 27 sites with RIR/RAWPs approved:
  - Remedial actions have been completed and RARs approved for 9 sites: 67 Lots 41-43, 94, 172, 178, 183, 189, 197, 199, 205.
  - Remedial action field work is in progress at 6 sites: 101, 196, and 4 sites (68, 69, 70, 130) in conjunction with Study Area 3 (Site 71).
  - Remedial actions are planned at 7 sites: 7, 19, 67 Lot 40, 99, 100, 180a, and 206. Remedial actions at these sites are planned to be completed during 2022-2023.
  - The remaining sites include the use of existing conditions caps in conjunction with establishment of institutional controls (deed notice, CEA if applicable).
- One site (119) involves groundwater requirements only and includes establishment of a CEA. A combined RIR/RAWP/RAR for Site 119 Groundwater was approved by the NJDEP on December 22, 2021.
- RI work has been deferred at one site (187 Route 440 Median Strip) to allow for coordination of work with future Route 440 road improvements.

As indicated above, the Updated Master Schedule adheres to the overall timeframe for completion of remediation established in the original Master Schedule, and reflects adjustments due to various factors for specific sites. This Updated Master Schedule incorporates changes since the last schedule revision either via e-mail or during meetings. Similar to Revision 2.0 (July 27, 2020), this version of the Updated Master Schedule includes greater detail at the end of the regulatory process, after the submittal of the RAR, for completion of remediation after recording of deed notices, obtaining remedial action permits and issuance of Compliance Letters by NJDEP.

We thank you for your review. If you have any questions, please call me at 973-455-2877.

Sincerely,



Eric Christodoulatos  
Senior Remediation Manager

Encl.: Honeywell Assigned Chromium Sites Updated Master Schedule – Remediation Timeframes and Submittals

cc: (electronic copy)  
Michael Daneker – Arnold & Porter LLP  
Jeremy Karpatkin – Arnold & Porter LLP  
Chuck Anthony – Honeywell  
Benny Dehghi – Honeywell  
Wayne Howitz – New Jersey Department of Environmental Protection  
Mark Terril – PPG  
Peg Bonaker – Wood Environment & Infrastructure Solutions, Inc.  
Ed Gaven – Wood Environment & Infrastructure Solutions, Inc.  
Telly Giouzelis – Wood Environment & Infrastructure Solutions, Inc.  
Dennis Nagg – Wood Environment & Infrastructure Solutions, Inc.

**HONEYWELL ASSIGNED CHROMIUM SITES  
UPDATED MASTER SCHEDULE - REMEDIATION TIMEFRAMES AND SUBMITTALS**

Study Area	SITE #	SITE NAME	PI NUMBER	REMEDIATION STATUS (as of 4Q2021)	PA/SI/RE SUBMITTAL	RIR SUBMITTAL OR DUE DATE <sup>1</sup>	RIR Approval <sup>2</sup>	RAWP SUBMITTAL OR DUE DATE <sup>3</sup>	RAWP Approval	RA Design/Permitting; Remediation Access Agreements	RA Field Work Schedule (estimated)	RAR SUBMITTAL OR DUE DATE <sup>3</sup>	RAR Approval	NFA / COMPLIANCE LETTER INFORMATION <sup>6</sup>	Completion of Remediation <sup>10</sup>	Comments
N/A	7	New Jersey Turnpike at Communipaw	G00008635	RA	8/30/2012	4/28/2017	7/19/2018	4/28/2017	7/19/2018	in progress	2022	Due 3/31/2023			3/31/2024	
N/A	19	Phillip Street	G00008647	RA	8/30/2012	6/29/2018	8/13/2018	6/29/2018	8/13/2018	in progress	2022 or 2023	Due 12/31/2023			12/31/2024	
N/A	67	Chapel Avenue (Lot 41)	G00008695	RA	8/30/2012	7/2/2014	6/1/2016	5/17/2016	6/1/2016	RA completed	RA completed	9/17/2020	11/23/2020		3/31/2023	RA soil permit and compliance letter pending final deed notice
N/A	67	Chapel Avenue (Lots 42)	G00008695	RA	8/30/2012	6/29/2018	8/13/2018	6/29/2018	8/13/2018	RA completed	RA completed	9/1/2020	9/11/2020		3/31/2023	same as above
N/A	67	Chapel Avenue (Lot 43)	G00008695	RA	8/30/2012	6/29/2018	8/13/2018	6/29/2018	8/13/2018	RA completed	RA completed	10/28/2020	12/1/2020		3/31/2023	same as above
N/A	67	Chapel Avenue (Lot 40)	G00008695	RA	8/30/2012	6/29/2018	8/13/2018	6/29/2018	8/13/2018	in progress	late 2022 or 2023	Due 9/30/2023			12/31/2024	
N/A	68	Clendenny Outfall	G00008696	RA	4/1/2013	6/30/2017	12/12/2017	6/30/2017	10/23/2017	RA design/permitting completed	2021	Due 12/1/2022			12/31/2023	Combined RAR for Sites 68, 69, 70, 71, 130
N/A	68	Site 68 adjacent properties	G00008696	RI	TBD	TBD (see comments)		TBD (see comments)		TBD (pending RI/RAWP)	TBD (pending RI/RAWP)	TBD (see comments)			not specified	Separate submittals for several adjacent properties (see note 8)
N/A	69	Clendenny Avenue	G00008697	RA	4/1/2013	6/30/2017	12/12/2017	6/30/2017	10/23/2017	RA design/permitting completed	2021	Due 12/1/2022			12/31/2023	Combined RAR for Sites 68, 69, 70, 71, 130
N/A	70	Colony Diner	G00008698	RA	4/1/2013	6/30/2017	12/12/2017	6/30/2017	10/23/2017	RA design/permitting completed	2021	Due 12/1/2022			12/31/2023	same as above
SA-3	71	Communipaw Jug	G00008699	RA	8/3/2012	8/3/2012	12/27/2012	8/3/2012	10/23/2017	RA design/permitting completed	2021	Due 12/1/2022			12/31/2023	same as above
SA-6S	73	Degan Oil & Chemical Company	G00000927	NFA - Soil & GW	3/30/2009 (ISRA)	12/23/2008	3/24/2009	12/23/2008	3/24/2009	RA completed	RA completed	12/22/2016; revised 2/8/2017	3/30/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
SA-5	79	Rt. 440 Vehicle Corp	G00008706	NFA - Soil & GW	see note 1	7/7/2006	4/17/2008	revised 8/3/2009	9/30/2009	RA completed	RA completed	9/21/2011	2/21/2012	05/7/2012 - NFA for Soils (Restricted Use) and GW	completed	Post-Treatment Sampling Results Report (Feb. 2015) approved by NJDEP 12/9/2015.
SA-6N	87	Jersey City Incinerator Authority (JCIA) Site	G00008710	NFA - Soil & GW	see note 1	9/7/2006	6/18/2007	1/4/2008	2/19/2008	RA completed	RA completed	3/16/2017	6/1/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
SA-6N	88	Jersey City Incinerator Authority (JCIA) Well Site	G00008711	NFA - Soil & GW	see note 1	9/7/2006	6/18/2007	1/4/2008	2/19/2008	RA completed	RA completed	3/16/2017	6/1/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
SA-5	90	Baldwin Steel	031779	NFA - Soil & GW	see note 1	7/12/2007	7/27/2007	7/12/2007	7/27/2007	RA completed	RA completed	3/23/2012 (initial);	5/7/2012	05/7/2012 - NFA for Soils (Restricted Use)	completed	
N/A	91	Northeast Interceptor 1	G00008714	RA	8/30/2012	12/23/2016	7/3/2018	12/23/2016	7/3/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	Due 3/31/2022		01/03/2019 - Compliance Letter for GW (Restricted Use)	12/31/2023	
N/A	92	Northeast Interceptor 2	G00008715	RA	8/30/2012	12/23/2016; revised 12/23/2016	1/3/2019	12/23/2016; revised 12/23/2016	1/3/2019	N/A (existing conditions cap)	N/A (existing conditions cap)	Due 3/31/2022			12/31/2023	
N/A	93	Northeast Interceptor 3	250059	NFA	8/30/2012	7/6/2017	7/28/2017	N/A	N/A	N/A	N/A	N/A	N/A	08/29/2017 - Compliance Letter for Soil and GW (Unrestricted Use)	completed	
N/A	94	18th Street Sewer	244883	RA	11/9/2012	12/23/2016	2/5/2018	12/23/2016	2/5/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	6/8/2020	6/25/2020	Pending NJDEP issuance of RA soil permit	3/31/2022	RA Soil Permit App. submitted 5/7/21; NJDEP review in progress.
N/A	97	Northwest Interceptor 1	G00008720	RA	11/9/2012	4/28/2017	7/19/2018	4/28/2017	7/19/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	Due 10/31/2022			12/31/2023	
N/A	98	Northwest Interceptor 2	G00008721	RA	11/9/2012	4/28/2017	7/19/2018	4/28/2017	7/19/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	Due 10/31/2022			12/31/2023	
N/A	99	Recycling Specialist Inc.	G00008722	RA	11/9/2012	4/28/2017	7/24/2018	4/28/2017	7/24/2018	in progress	2022	Due 6/30/2023			6/30/2024	
N/A	100	Richard Street	G00008723	RA	8/30/2012	3/30/2018	7/17/2018	3/30/2018	7/17/2018	in progress	2023	Due 9/30/2023			12/31/2024	
N/A	101	Stockton Avenue	G00008724	RA	11/9/2012	9/28/2018	10/30/2018	9/28/2018	10/30/2018	RA design/permitting completed	late 2021	Due 6/30/2022			6/30/2023	
SA-7	115	Roosevelt Drive-In	G000002548	NFA - Soil & GW	see note 1	5/5/2006 <sup>(1)</sup>	9/6/2006 <sup>(2)</sup>	9/24/2004 (Court Remedy 100% Design)	N/A	RA completed	RA completed	RAR soils 10/12/2010; revised 12/20/2010	12/20/2010	12/23/2010 - NFA for Soils (Unrestricted Use) 12/08/2017 - NJDEP approval of RAR for Shallow GW 09/20/2018 - Compliance Letter for GW - Shallow (Unrestricted Use); Deep Overburden and Bedrock (Restricted Use)	completed	
SA-5	117	Ryerson Steel	008809	NFA - Soil & GW	see note 1	12/30/1996	not available	6/18/1997	not available	RA completed	RA completed	2/25/1998	3/27/1998	01/03/2019 - Compliance Letter for GW (Restricted Use)	completed	Shallow Groundwater Summary Report 09/30/2011; approved by NJDEP 07/03/2012.
N/A	119	Dryers Point Groundwater	G00008896	NFA - Soil Only	4/2/2013	3/15/2021	12/22/2021	3/15/2021	12/22/2021	RA completed	RA completed	3/15/2021	12/22/2021	07/30/2019 - Restricted Use NFA Soils (Hovnanian)	completed	Soil remedial actions completed by Hovnanian. Combined RIR/RAWP/RAR for groundwater approved 12/22/21. RA GW Permit app. in progress.
SA-7	120	Trader Horn	G00008737	NFA - Soil & GW	see note 1	not available	not available	same as Site 115	N/A	RA completed	RA completed	same as Site 115	12/20/2010	01/11/2006 - Restricted Use NFA Soils (Hovnanian)	completed	
SA-6S	124	Roosevelt Bowling Lanes	G00008741	NFA - Soil & GW	see note 1	12/23/2008	3/24/2009	12/23/2008	3/24/2009	RA completed	RA completed	12/22/2016; revised 2/8/2017	3/30/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
SA-6S	125	Delphic Consolidation & Distribution	G00008742	NFA - Soil & GW	see note 1	12/23/2008	3/24/2009	12/23/2008	3/24/2009	RA completed	RA completed	12/22/2016; revised 2/8/2017	3/30/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
N/A	130	Communipaw 5	G00008747	RA	4/1/2013	6/30/2017	12/12/2017	6/30/2017	10/23/2017	RA design/permitting completed	2021	Due 12/1/2022			12/31/2023	Combined RAR with Sites 68, 69, 70, 71, 130
SA-6S	134	Old Dominion	033312	NFA - Soil & GW	see note 1	12/23/2008	3/24/2009	12/23/2008	3/24/2009	RA completed	RA completed	12/22/2016; revised 2/8/2017	3/30/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
SA-6S	140	ABF Trucking	003846	NFA - Soil & GW	see note 1	12/23/2008	3/24/2009	12/23/2008	3/24/2009	RA completed	RA completed	12/22/2016; revised 2/8/2017	3/30/2017	09/18/2018 - Compliance Letter for Soil and GW (Restricted Use)	completed	
SA-2	144	Bayonne Sewage Pipeline A	G00008760	RA	see note 1	3/22/2000; 12/31/2014	6/30/2016	7/1/2016	12/14/2017	RA substantially complete	RA substantially complete	see note 7; comments	9/1/2021		12/31/2023	Remaining remedial area planned to be completed in 2022 or 2023.
SA-2	144	Bayonne Sewage Pipeline B	G00008760	RA	see note 1	3/22/2000; 12/31/2014	6/30/2016	12/18/2015	6/2/2017	RA substantially complete	RA substantially complete	see note 7; comments	9/1/2021		12/31/2023	RAR for main site approved 9/1/21. Small deferred area est. 2022.
SA-2	144	Bayonne Sewage Pipeline C	G00008760	RA	see note 1	3/22/2000; 12/31/2014	6/30/2016	12/18/2015	6/2/2017	RA completed	RA completed	see note 7; comments	see comments		12/31/2023	Multiple RARs: New Jersey Turnpike Area approved 1/24/19; RAR for Nature Park approved 2/21/20; RAR for Marist approved 12/15/20. RAR for other existing conditions areas in progress.
SA-2	144	Residential Property - Block 32, Lot 21.01 (Baker Residential; former Stanco property)	G00008760	NFA	see note 1	5/19/2006	6/19/2006	5/19/2006	6/19/2006	RA completed	RA completed	5/8/2007	9/4/2007	09/17/2007 - NFA (Unrestricted Use)	completed	
SA-2	144	Residential Property - Block 23, Lot 19 (Honeywell; former Rupinska property)	G00008760	RA	see note 1	12/31/2014	6/30/2016	9/30/2016	3/19/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	2/22/2019	2/28/2019	09/30/2021 - Compliance Letter for Soil (Restricted Use)	completed	
SA-2	144	Residential Property - Block 42, Lot 1 (Dugan)	G00008760	RA	see note 1	12/31/2014	6/30/2016	3/30/2018	6/19/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	9/10/2019	11/20/2019	10/01/2021 - Compliance Letter for Soil (Restricted Use)	completed	
SA-2	144	Residential Property - Block 142, Lot 37 (Klim)	G00008760	RA	see note 1	12/31/2014	6/30/2016	4/2/2019	4/10/2019	in progress	2022	see note 8			see note 8	RA field work pending RA access agreement with owner.
SA-2	144	Residential Property - Block 37, Lot 1 (Bayer)	G00008760	RA	see note 1	12/31/2014	6/30/2016	4/13/2018	7/16/2018	in progress	2022	see note 8			see note 8	Deed notice recorded 6/23/21; RA Soil Permit App. in progress.
SA-5	153	Former Morris Canal	G00008767	NFA - Soil & GW	3/6/2015	11/28/2016 (Addendum)	9/14/2017	11/28/2016 (Addendum)	9/14/2017	RA completed	RA completed	11/28/2016 (Addendum)	9/14/2017	07/15/2021 - Compliance Letter for Soil & GW (Restricted Use).	completed	Deed notice recorded 11/30/2010; revised 11/12/2019.
N/A	153	Site 153 Offsite Property - Former 440 Fisk Realty	G00008767	RA	N/A	12/31/2014	6/11/2015	12/31/2014	6/11/2015	RA completed	RA completed	8/4/2021	9/16/2021	Pending recording of deed notice and RA soil permit.	see note 8	
N/A	153	Site 153 Offsite Property - Eden Wood Realty	G00008767	RA	N/A	11/28/2016 (Addendum)	9/14/2017	see note 8		in progress	see comments	see note 8			see note 8	RAWP submittal and remedial action to be determined pending negotiations with owner.
N/A	153	Site 153 Offsite Property - Danforth Realty	G00008767	RA	N/A	11/28/2016 (Addendum)	9/14/2017	see comments	2/24/2019	RA completed	RA completed	11/21/2019	12/17/2019	10/01/2021 - Compliance Letter for Soil (Restricted Use)	completed	
SA-1	154	College Tower Apartments	G00008768	NFA - Soil & GW	see note 1	7/27/1999	not available	March 2002	4/23/2002	RA completed	RA completed	4/15/2003; resubmitted 12/23/2010; revised 2/16/2011	2/22/2011	05/07/2012 - NFA for Soils Restricted Use (main site) 07/01/2010 - NFA Unrestricted Use (11 townhomes) 04/24/2003 - NFA Unrestricted Use (3 townhomes)	completed	
SA-4	155	Food Town	G00008769	NFA - Soil & GW	see note 1	9/11/2003	4/28/2004	11/12/2007	12/14/2007	RA completed	RA completed	9/17/2009	12/14/2009	07/15/2021 - Compliance Letter for GW (Restricted Use)	completed	
SA-7	157	Clean Machine Car Wash	G00008771	NFA - Soil & GW	see note 1	not available	not available	same as Site 115	N/A	RA completed	RA completed	same as Site 115	12/20/2010	12/15/2009 - NFA (Unrestricted Use)	completed	Same as Site 115 (part of SA-7)
SA-6S	163	Posnak & Turkish Inc.	010374	NFA - Soil & GW	see note 1	5/18/2012	6/22/2012	5/18/2012	6/22/2012	RA completed	RA completed	12/22/2016; revised 2/8/2017	3/30/2017	09/18/18 - Compliance Letter for Soil and GW (Restricted Use)	completed	Previous NFA 02/28/2002. Additional RA with SA-6 South.
N/A	165	Tempesta & Sons Inc.	G00008779	RA	see comments	see comments	see comments	see comments	see comments	see comments	see comments	see comments	see comments	see comments	not specified	NJDEP lead: Honeywell financial obligation only
SA-2	166	Route 440 Extension	G00008780	RA	see note 1	3/22/2000	1/3/2001	June 2000 (RAWP); 10/25/2005 (IRMWP)	1/9/2001; 10/27/2005	RA completed	RA completed	11/2/2010	4/26/2012	see comments	12/31/2023	Deed notice for NDOT property and NJDEP tidelands in progress; coordination with other deed notices at Site 144 Line C.
N/A	172	Warren Street	G00008786	RA	11/9/2012	3/10/2017	7/31/2018	3/10/2017	7/31/2018	N/A (existing conditions cap)	N/A (existing conditions cap)	11/9/2020	1/22/2021	Pending NJDEP issuance of RA Soil & GW Permit	3/31/2022	RA Soil & GW Permit App. submitted 4/15/21; NJDEP review in progress.
N/A	173	Metro Field	G00008787	NFA	not available	not available	not available	October 1992	not available	RA completed	RA completed	2/25/1993	4/5/1993	RAR approval letter 4/5/1993 indicating ACO requirements for remediation complete.	completed	173 Offsite Property (South Road Parcel) RAR dated January 2019; approved 2/19/2019. RA soil permit issued 6/8/2021.
N/A	178	Cabana Club	G00001469	NFA	11/29/2012	6/30/2015	5/29/2018									