

FY 2017 MAJOR PROJECT STATUS

DVRPC

Princeton-Hightstown Road Improvements, CR 571

COUNTY: Mercer

MUNICIPALITY: West Windsor Twp

STATUS: This is an active project. FY18 and FY19 CON will continue as scheduled.

South Pemberton Road, CR 530, Phase 2

COUNTY: Burlington

MUNICIPALITY: Pemberton Boro, Pemberton Twp, Southampton Twp

STATUS: FHWA authorized a cumulative funding up to an amount of \$27,162,251.30 on 4/27/2017 for CON. The project sponsor (Burlington County) has advertised the project for CON. CON work is expected to begin in early 2018.

Trenton Amtrak Bridges

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: This is an active project. PE, DES, and ROW will continue as scheduled. FY19-FY23 CON is delayed to FY22-FY24.

Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass

COUNTY: Mercer

MUNICIPALITY: Lawrence Twp, West Windsor Twp

STATUS: CON was authorized in FY17 on 9/19/2017 and should not appear in the FY2018 STIP.

Route 30, Atco Avenue to Route 206

COUNTY: Camden, Atlantic

MUNICIPALITY: Waterford Twp, Chesilhurst Boro, Winslow Twp, Hammonton Town

STATUS: This is an active project. FY17 CON is delayed to FY19.

Route 31, Bridge over CSX Railroad

COUNTY: Mercer

MUNICIPALITY: Hopewell Twp, Pennington Boro

STATUS: CON was authorized in FY16 on 4/29/2016 for \$16,284,000.

Route 42, Ardmore Ave to Camden County Line, Pavement

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: This is an active project. FY17 ROW is delayed to FY18. FY19 CON will continue as scheduled.

FY 2017 MAJOR PROJECT STATUS

DVRPC

Route 42, Bridges over Blackwood Railroad Trail

COUNTY: Camden

MUNICIPALITY: Gloucester Twp

STATUS: This is an active project. A ROW phase is added to the project for FY18 authorization. FY19 CON is delayed to FY20.

Route 45, Main Street (CR 672) to Chestnut Street

COUNTY: Gloucester, Salem

MUNICIPALITY: Woodstown Boro, Pilesgrove Twp, South Harrison Twp, Harrison Twp

STATUS: Project has been authorized and substantially completed as of 3/2/2016.

Route 47, Bridge over Big Timber Creek

COUNTY: Gloucester, Camden

MUNICIPALITY: Westville Boro, Brooklawn Boro

STATUS: This is an active project. FY18 DES is delayed to FY19. ROW will continue as scheduled. FY21 CON will continue and extend to FY22.

Route 47, Bridge over Route 295

COUNTY: Gloucester

MUNICIPALITY: Westville Boro

STATUS: This is an active project that graduated from the Study and Development Program. A FY18 ROW is added to the project, and FY19 CON will continue as scheduled.

Route 47, Grove St. to Route 130, Pavement

COUNTY: Gloucester

MUNICIPALITY: Glassboro Boro, Westville Boro, Deptford Twp

STATUS: This is an active project. FY17 DES is delayed to FY18. A ROW phase is added to this project for FY19 authorization. FY19 and FY20 CON is delayed to FY21 and FY22.

Route 70, Bridge over Mount Misery Brook

COUNTY: Burlington

MUNICIPALITY: Pemberton Twp

STATUS: This is an active project. PE and ROW phases are added to the project. FY17 DES is delayed to FY21, and FY19 CON is delayed to FY25.

Route 70, Red Lion Road (CR 685) to Dakota Trail, Pavement

COUNTY: Burlington

MUNICIPALITY: Southampton Twp, Woodland Twp

STATUS: Project received authorization to advertise on 5/10/2016 and expects substantial completion by early Nov. 2017.

FY 2017 MAJOR PROJECT STATUS

DVRPC

Route 70, Route 38 to Cropwell Road

COUNTY: Camden, Burlington

MUNICIPALITY: Pennsauken Twp, Cherry Hill Twp, Evesham Twp

STATUS: This is an active project. DES was authorized as scheduled in FY16 on 7/5/2016. ROW was authorized as scheduled in FY17 on 3/9/2017. FY19 to FY20 CON will continue and extend to FY22.

Route 73, CR 534 (Jackson Road) to Fork Landing Road, ATS, C #1

COUNTY: Camden, Burlington

MUNICIPALITY: Berlin Twp, VoorheesTwp, Evesham Twp, Cinnaminson Twp

STATUS: CON was authorized in FY17 on 9/15/2017.

Route 73, CR 721 to NJ Transit Bridge

COUNTY: Camden

MUNICIPALITY: Winslow Twp

STATUS: This is an active project. FY18 CON will continue as scheduled.

Route 76, Bridges over Route 130

COUNTY: Camden

MUNICIPALITY: Gloucester City

STATUS: This is an active project. PE was authorized as scheduled in FY16 on 9/6/2016. FY17 DES is delayed to FY18. FY19 CON is delayed to FY20 and FY21.

Route 76/676 Bridges and Pavement

COUNTY: Camden

MUNICIPALITY: Camden City, Gloucester City

STATUS: This is an active project. CON will continue as scheduled from FY19 to FY21 and extend to FY23.

Route 95M, Route 175 to Railroad Bridge

COUNTY: Mercer

MUNICIPALITY: Ewing Twp, Hopewell Twp

STATUS: This is an active project. FY17 CON is delayed to FY18.

Route 130, Charleston Road/Cooper Street (CR 630) to Crafts Creek

COUNTY: Burlington

MUNICIPALITY: Willingboro Twp, Burlington Twp, Burlington City, Florence Twp

STATUS: This is an active project. FY18 CON will continue as scheduled.

Route 168, Bridge over Big Timber Creek

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: CON was authorized on 9/20/2016.

FY 2017 MAJOR PROJECT STATUS

DVRPC

Route 168, Merchant Street to Ferry Avenue, Pavement

COUNTY: Camden

MUNICIPALITY: Audubon Park Boro, Woodlynne Boro, Camden City

STATUS: This is an active project. A ROW phase is added to the project for FY18 authorization, and FY18 CON is delayed to FY19.

Route 195 WB, Route 295 to CR 524/539 (Old York Road)

COUNTY: Mercer, Monmouth

MUNICIPALITY: Hamilton Twp, Robbinsville Twp, Upper Freehold Twp

STATUS: This is an active project. FY19 CON will continue as scheduled.

Route 206, Bridges over Stony Brook

COUNTY: Mercer

MUNICIPALITY: Princeton

STATUS: CON was authorized. Substantial completion is expected by 2/26/2018.

Route 206, Monmouth Road/Juliustown Road Intersection Improvements (CR 537)

COUNTY: Burlington

MUNICIPALITY: Springfield Twp

STATUS: This is an active project. FY19 CON will continue as scheduled.

Route 206, South Broad Street Bridge over Assunpink Creek

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: This is an active project. FY18 CON is delayed to FY19 and added to DVRPC's Local Program.

Route 295/42, Missing Moves, Bellmawr

COUNTY: Camden, Gloucester

MUNICIPALITY: Bellmawr Boro, Westville Boro, Deptford Twp

STATUS: This is an active project. FY19 to FY21 CON will continue as scheduled.

Route 295/42/I-76, Direct Connection, Contract 3

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: This is an active project. FY18 and FY19 CON will continue as scheduled.

Route 295/42/I-76, Direct Connection, Contract 4

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: This is an active project. FY19, FY20, and FY21 CON will continue and extend to FY23.

FY 2017 MAJOR PROJECT STATUS

DVRPC

Route 676, Bridges over North Branch of Newton Creek

COUNTY: Camden

MUNICIPALITY: Camden City

STATUS: CON was authorized for \$8,615,000 in FY17 on 8/2/2017.