

FY 2019 MAJOR PROJECT STATUS

SJTPO

Route 30, Bridge over Beach Thorofare {DBNUM: 14427; UPC: 144270}

COUNTY: Atlantic
MUNICIPALITY: Atlantic City
STATUS: CON phase still programmed for FY 2020. CON amount increased to \$18.3M.

Route 30, Bridge over Duck Thorofare {DBNUM: 14428; UPC: 144280}

COUNTY: Atlantic
MUNICIPALITY: Atlantic City
STATUS: All phases delayed; CON originally FY 2023, now programmed for FY 2026. New ROW phase added for FY 2022.

Route 30, Bridge over Newfound Thorofare {DBNUM: 16350; UPC: 163500}

COUNTY: Atlantic
MUNICIPALITY: Atlantic City
STATUS: Delayed; CON phase originally FY 2023, now programmed for FY 2027. CON amount increased to \$23.3M.

Route 30, Elwood Rd/Weymouth Rd (CR 623) to Haddon Ave. {DBNUM: 11337; UPC: 113370}

COUNTY: Atlantic
MUNICIPALITY: Mullica Twp, Absecon City, Galloway Twp
STATUS: Construction contract scheduled to be awarded 10/24/2019. Substantial Completion scheduled for 1/12/2021.

Route 40, Atlantic County, Drainage {DBNUM: 08371; UPC: 083710}

COUNTY: Atlantic
MUNICIPALITY: Egg Harbor Twp, Atlantic City
STATUS: CON phase delayed from FY 2020 to FY 2021. CON amount increased to \$20M.

Route 130, Plant Street to High Hill Road (CR 662) {DBNUM: 11414; UPC: 114140}

COUNTY: Salem, Gloucester
MUNICIPALITY: Logan Twp, Pennsville Twp, Oldmans Twp, Carneys Point Twp
STATUS: CON phase still programmed for FY 2020. CON amount increased to \$10.0M

Route 322, Route 50 to Leipzig Avenue {DBNUM: 12433; UPC: 124330}

COUNTY: Atlantic
MUNICIPALITY: Hamilton Twp
STATUS: CON phase delayed from FY 2019 to FY 2020; CON amount increased to \$15.2M.