



**NEW JERSEY DEPARTMENT OF ENVIRONMENTAL PROTECTION
BUREAU OF SAFE DRINKING WATER
TECHNICAL REVIEW FORM**

SIMPLIFIED WATER MAIN EXTENSION CERTIFICATION

[N.J.A.C. 7:10-11.10(b)1]

Water Purveyor

PWSID#

Municipality

New Demands of this Project

Estimated additional residential peak demand: _____

Using: ☐ DEP standards
N.J.A.C. 7:10-12.6(b) 1. or
☐ Department of Community
Affairs standards x 3 = peak
N.J.A.C. 5:21-5.1

Estimate of new non-residential average demand: _____

Peak Demand = 3 x average daily demand: _____

Using N.J.A.C. 7:10-12.6 - Table 1
As Per N.J.A.C. 7:10-12.6(b)2.

Total estimated additional peak demand: _____

Estimated additional residential demand +
estimated additional non-residential
demand.

➤ **NOTE ATTACH SUPORTING DATA & CALCULATIONS** ◀

Current system peak daily demand: _____

(Avg day demand of the peak month in past 5 yrs)

Month/Year: _____

Previously allocated water: _____

Projects approved by the Bureau of Safe
Drinking Water, but not yet constructed;
attach additional sheets listing Permit
Numbers and estimated demands

Total current peak daily demand: _____

Current system peak daily demand +
previously allocated water

Estimated New Peak Daily Demand: _____

Total estimated additional demand from this
project + total current peak daily demand

System Source Capacity

Total source capacity: _____

Attach list of all sources with capacities

Firm source capacity: _____

Total source capacity - largest source /
treatment unit

Pipe information:	Diameter (in)	Length (LF)	Material			
	_____	_____				
	_____	_____				
	_____	_____				
	Total Length (LF)	_____				
				YES	NO	N/A
1. Does the system have adequate firm source capacity to meet the estimated new peak daily demand?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Are the water mains designed to maintain a minimum pressure of 20 pounds per square inch (psi) at street level under all flow conditions?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Is the minimum diameter of all distribution mains six inches for systems with an average daily demand less than one MGD and eight inches for larger systems? If not, is justification provided by hydraulic analysis, taking into consideration future water usage?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Are distribution mains designed to provide a maximum flow velocity (excluding fire flow) of five feet per second for mains up to 16 inches in diameter and 10 feet per second for mains greater than 16 inches in diameter?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Are the distribution mains laid in a loop system to eliminate dead ends?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Is each deadend provided with a fire hydrant, flushing hydrant, or a valved outlet to which a temporary pipe may be affixed, to discharge flushed water above ground at a minimum pipe flushing velocity of 2.5 feet per second?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Are all distribution mains covered with a minimum of 3.5 feet of earth or other suitable cover to prevent freezing? (Minimum depth of cover: _____)				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Will the water mains be disinfected prior to being placed in service in accordance with N.J.A.C. 7:10-11.6(d)?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Are all water mains and sanitary or industrial sewer lines separated by a horizontal distance of 10 feet, or if such lateral separation is not possible, are the distribution and sewer lines in separate trenches with the top of the sewer line at least 18 inches below the bottom of the water main?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. At crossings of sewer lines and water mains, is the top of the sewer line at least 18 inches below the bottom of the water main, or if such vertical separation is not possible, is the sewer line of watertight construction (i.e. ductile iron, reinforced concrete pipe, etc.) with watertight joints that are a minimum of 10 feet from the water main?				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

	YES	NO	N/A
11. Are the water mains equipped with n-1 valves at intersections to minimize service interruption and safety hazards during repairs?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Do water services and plumbing conform to the requirements of the Plumbing Sub-Code of the New Jersey State Uniform Construction Code, N.J.A.C. 5:23-3.15?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does the design involve water mains being constructed to cross surface waters? (How many? _____)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are the proposed surface water crossings satisfactory to this Department?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Are chambers or pits containing gate valves, air-relief valves, blowoffs, meters, or similar appurtenances properly drained?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Is any blowoff, air-relief valve, flushing device, hydrant drain, or chamber or pit directly connected to a storm sewer or sanitary sewer?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. Does the open end of all automatic air-relief pipes extend from the manhole or enclosing chamber to a point at least one foot above the surrounding ground, and provided with a downfacing elbow or mushroom cap and an insect screen?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Does the open end of all manual air-relief pipes extend to the highest point in enclosing chamber, unless a high water table necessitates that the air-relief pipe extend above ground?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Are any physical connections with an unapproved water supply proposed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

***Submit appropriate engineering plans to substantiate your answers. ***

I hereby certify that answers provided herein are accurate and reflective of the project being considered for approval and that the project will be constructed in conformance with the requirements of N.J.A.C. 7:10-11.10.

Signature of Engineer
Professional Engineer's Embossed Seal

Date

N.J.P.E. #

Type or Print Name of Engineering Firm