



CAIT

Center for Advanced Infrastructure & Transportation
Rutgers, The State University of New Jersey

QUARTERLY PROGRESS REPORT

Project Title:	Evaluation of Adaptive Control Strategies for NJ Highways		
RFP NUMBER: N/A	NJDOT RESEARCH PROJECT MANAGER: Karl Brodtman		
TASK ORDER NUMBER/Study Number: 101 / 4-26682	PRINCIPAL INVESTIGATOR: Kaan Ozbay		
Study Start Date: 01/01/2001 Study End Date: 12/31/2003	Period Covered: 2 nd Quarter 2003		

Task	% of Total	% of Task this quarter	% of Task to date	% of Total Complete
Task 1: Literature Survey	10%	30%	100%	10%
Task 2: Inventory Assessment	25%	20%	100%	25%
Task 3: Site Selection	5%	0%	100%	5%
Task 4: DSS Development	30%	5%	83%	25%
Task 5: Gap Analysis	5%	80%	100%	5%
Task 6: Implementation Strategies	5%			
Task 7: Training	5%			
Progress Reports				
Final Report				
TOTAL	100%			70%

1. Progress this quarter by task:

Task1: This task is complete.

Tasks 2 and 3: We have completed these tasks for the sites given to us by NJDOT. .

Task 4:

We are spending considerable amount of time on this task due the following major developments:

- None of the adaptive control strategies tested in this project namely, SCOOT, SCATS, and OPAC, could be obtained from the developers of the FHWA. This was not anticipated when we started the project but in time it became apparent that these adaptive traffic control programs were not available. The communication details with the developers can be made available if needed.
- This lack of cooperation from the developers created unexpected delays and we are still working on the calibration and design of these algorithms so that they can be tested for the intersections given to us by NJDOT.

Task 3: The software portion of the DSS was documented, a user manual was prepared

2. Proposed activities for next quarter by task

Task 4: Continue the work on implementing SCATS, SCOOT, and OPAC for different types of geometries and traffic conditions.

Task 6: We will continue working on developing guidelines for implementation strategies. The prototype expert system program will be programmed based on the developed rule base.

3. List of deliverables provided in this quarter by task (product date)

4. Progress on Implementation and Training Activities

Department of Civil and Environmental Engineering
623 Bowser Rd. Piscataway NJ 08854-8014
Tel : 732-445-0579 Fax: 732-445-0577

CAIT Confidential

Adaptive-QR-6-1-2003-FINAL.doc

Page 1 of 1



5. Problems/Proposed Solutions

- Although, the percentage change in terms of tasks completed is quite small, this is due to the need for revising some of the models we developed in the previous quarters. However, the amount of work done during this quarter is still considerable.
- It is becoming clear that the adaptive signal strategies such as SCOOT and SCATS are not readily available for us to implement in Paramics. This considerably slows down our progress since we have to build algorithms similar to these and then program them.
- Also, it is clear that we need to use CORSIM for RT-TRACS algorithms since they are only available for CORSIM. This was a totally new step for our research.
- We have also introduced hardware-in-the-loop concept.
- One new problem is the fact that we have to use different simulation packages for different types of evaluations. Thus, we are now trying to compare the results obtained from different software packages to ensure that the final results are compatible.
- Delay in having these algorithms implemented delays the whole project, especially the DSS part. That is why we requested 1 year no-cost extension.
- There is a considerable delay between the official starting date of the project and the actual starting date, date when the account is set-up and students can be hired. This time lag also affects the availability of students. Now we have all the student we need, however, the time lag can cause some delay at the end of the project.

6. Budget Summary*

Total Project Budget(# of years)	2 Years	\$318,458.00
Total Project Expenditure to date		\$245,759
% of Total Project Budget Expended		77%
Task Order Number/Study Number:		101 / 4-26682
Current Task Order Budget (# of years)	Year 1 and 2	\$318,458.00
Actual Expenditure to date against current task order		\$245,759
% of current task order budget expended		77%

* These are approximate expended amounts for the project; these estimates are for reference only and should not be used for official accounting purposes. For a more accurate project accounting please review the quarterly invoice for this project.