

UPDATE FORM

Activity ID	Activity Name	Actual / Projected Start	Actual / Projected Start	Remaining Duration	Projected Finish	Actual / Projected Finish	Total Float	2004											
								M	A	M	J	J	A	S	O				
003580 Rt 280 Passaic River (Stickel) Bridge		13-Feb-04	13-Feb-04	372.0d	08-Sep-05		0.0d												
Manu Patel		13-Feb-04	13-Feb-04	372.0d	08-Sep-05		0.0d												
A2305	Review & Submit Permit Application	13-Feb-04 A	13-Feb-04	13.0d	31-Mar-04		79.0d												Review & S
A2200	Preliminary Design Review	15-Mar-04 A	15-Mar-04	25.0d	19-Apr-04		17.0d												Prelimina
A1840	Develop In-House Design/Support Budget	22-Mar-04		15.0d	12-Apr-04		2.0d												Develop In
A1860	FHWA/State Authorization (Design)	13-Apr-04		15.0d	03-May-04		7.0d												FHWA/S
A1880	Approve Design Baseline Schedule	13-Apr-04		20.0d	10-May-04		2.0d												Approve
A2330	Comment Resolution Approval for Preliminary...	20-Apr-04		20.0d	17-May-04		17.0d												Commer
A1870	Execute CAM for Design	11-May-04		20.0d	08-Jun-04		2.0d												Execute
A3000	Begin Final Design	08-Jun-04		0.0d	08-Jun-04		2.0d												Begin F
A3310	Secure Permits	09-Jun-04		90.0d	15-Oct-04		32.0d												
A3095	Final Design Submission	14-Jan-05		0.0d	14-Jan-05		2.0d												
A3115	Designer's PS&E	22-Apr-05		25.0d	26-May-05		2.0d												
A3130	PS&E Certified	24-Jun-05		0.0d	24-Jun-05		2.0d												
A4360	Advertise	28-Jul-05		0.0d	28-Jul-05		0.0d												
A4700	Receive Bids	18-Aug-05		0.0d	18-Aug-05		0.0d												
A4800	Contract Awarded	08-Sep-05		0.0d	08-Sep-05*		0.0d												

- Actual Work
- Remaining Work
- Critical Remaining Work

◆ Data Date: 15-Mar-04
Print Date: 21-Apr-04

STATUS FOR MONDAY APRIL 12
DUE BACK BY MONDAY APRIL 19
18 WORKING DAYS SINCE LAST UPDATE